(1) Number of pages 14

2 (2) Date of repair 9/88

(3) Initials of the Referencer 27.9.88

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D. DEPARTMENT

G.O. No. B.P. No.	2694 W	Press. Mis.
Dated	3. 11. 1884 198 .	

[illegible]

7

Not to be folded or roughly handled.

Archives —1 10,006-9 88

3rd November 1884, No. 2694 W., Public Works.

2694

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper :—

G.O., dated 21st October 1884, No. 625, Revenue.

Read—the following Proceedings of the Board of Revenue, dated 22nd September 1884, Mis. No. 9116 :—

Read—the following letter from the Collector of Nellore, to the Secretary to the Board of Revenue, dated 3rd September 1884, No. 4404 :—

With reference to paragraph 2 of G.O., No. 927, of the 11th August 1884, I have the honor to submit a statement showing the progress made by the Special Deputy Collector in the acquisition of land required for the Cuddapah-Nellore State Railway and the Sangam project. He took charge of the railway work on the 6th February and of the Sangam work about the middle of March last.

2. The total quantity of land applied for, including a balance of 334 acres which remained to be acquired when I. Sarabhalingam Naidu took charge of the Sangam work, is 3,606 acres, of which he has already transferred 1,615 acres. This area includes about 300 acres of unoccupied land for which no compensation has been settled; but as regards one-half of these lands, the detailed measurement and demarcation and the preparation of the necessary sub-division and errata statements were made under the direct supervision of the Deputy Collector. Out of the extent settled, 327 acres relate to cases in which the settlement has been made for assigning fresh lands in the beds of two of the tanks to be abandoned in consequence of the anicut. One of the tanks has been placed at my disposal and the lands are being sub-divided for assignment to the parties. The lands selected in the other tanks will be similarly assigned as soon as they are made over to me by the Public Works Department.

3. Out of the 1,315 acres acquired, 710 acres were settled up to the end of June and the remaining 605 acres in July and August. A further extent of nearly 65 acres has also been settled, but the settlement has to be revised in consequence of certain alterations in the application since communicated by the Sangam Executive Engineer. Besides the land, compensation has been settled for nearly 15,000 trees and 15 wells, and the total number of claims disposed of by him is 1,040. The question of the irrigation drainage of the Nellore fields, the present irrigation channels of which will be intercepted by the railway, has also been settled by the Deputy Collector after repeated personal inspection and discussion with the ryots interested therein.

4. The balance of 1,791 acres * entered against the Kanigiri reservoir represents the total area remaining to be acquired according to the applications already received (mostly subsequent to the 20th July last), and the future requisitions of the Sangam Engineer, not only for the same reservoir, but also for the numerous main branch drainage and irrigation channels, have not been taken into account. These will be shown in the future monthly progress reports as they come in. As regards the 1,797 acres shown in column 6 under the Sangam

	Extent. ACS.	Date of Application.
* 1. Duvvur	60	December 1882.
2. Padamatipolem ...	242	27th June 1884.
3. Vangallu	938	9th July. ”
4. Kondur	119	30th ” ”
5. Jangala Khadugu ...	432	12th August ”
	1,791	Total applied for.

project, the necessary action has been taken under the Act and notices issued except in the case of an extent of 119 acres which will be acquired by private negotiation.

5. The unmeasured portion of the line, about 30 miles in length, is not included in the balance shown against the railway. The fieldwar measurement of the line is very complicate, as it has to be made in a three-fold way, the central permanent line and the lands marked for temporary use on either side of it having to be measured, demarcated and settled separately. For the acquisition of the 193 acres shown in column 6, the necessary declarations have been published by the Local Government, and notices issued to the parties by the Deputy Collector under the Act.

Enclosure.

Progress Report of the Work done by the Special Deputy Collector in connection with the Cuddapah-Nellore State Railway and the Sangam Project since he took charge of the Work up to the end of August 1884.

Name of the Work.	Number of different Applications received.	Number of Villages in which the Lands applied for are situated.	Total Quantity of Land applied for.	Extent transferred.	Extent remaining to be transferred.
I. *Sangam Project.*			ACRES.	ACRES.	ACRES.
1. Central channel...	4	3	75	75	...
2. Southern do.	9	9	137	130	7
3. Allúr branch	3	2	41	41	...
4. Yellayapolem branch	1	1	17	17	...
5. Duvvur branch	1	1	4	4	...
6. Two drainage channels of the Central channel	2	4	17	17	...
7. Duvvur tank bund	1	1	11	11	...
8. Brick fields	3	4	7	7	...
9. Kanigiri reservoir	6	5	2,676	885	1,791
Total ...	30	30	2,985	1,187	1,798
II. *Cuddapah-Nellore State Railway.*					
1. Station grounds	3	3	61	58	3
2. Quarries	8	11	50	46	4
3. Temporary buildings	3	3	20	20	...
4. Brick fields	1	1	20	20	...
5. Temporary line	2	12	148	109	39
6. Permanent line	...	...	322	175	147
Total ...	17	30	621	428	193
Grand Total ...	47	60	3,606	1,615	1,991

Resolution—dated 22nd September 1884, Mis. No. 9116.

Submitted to Government with reference to paragraph 3, G.O., dated 11th August 1884, No. 927.

Order—dated 21st October 1884, No. 625, Revenue.

Recorded. The work done by the Special Deputy Collector so far appears to be satisfactory.

2. Orders will issue in the Public Works Department in view to the applications for land being expedited, as the Deputy Collector's employment will expire on the 6th February 1885.

(True Extract.)

2694.

(Signed) H. E. STOKES,
Secretary to Government.

To the Public Works Department, Railway Branch.

Order—dated 3rd November 1884, No. 2694 W., Public Works.

Communicated to officers concerned for information, and for necessary action, with advertence to paragraph 2 of the order in the Revenue Department.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Chief Engineer for Irrigation.
" Consulting Engineer for Railways.
" Superintending Engineer, II Circle.
" Engineer-in-Chief, Cuddapah-Nellore State Railway.
" Revenue Department.

Exd. A. Grubert.
Spare Copies

2

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobt. of (1884) Madras.
PUBLIC WORKS.

Dated November, 3rd,

Recd. Encl.

G.O., 3rd Nov, 1884, No. 2694 W.

NOVEMBER.

Lands

Orders in the Revenue Department requesting that applications for — required for either the Cuddapah-Nellore State Railway or the Sangam project may be expedited, as the Deputy Collector's employment on special duty will expire in February 1885, communicated to the officers concerned.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following Proceedings of the Board of Revenue, dated 22d Septr. 1884, Mis. No. 9116, on letter from the Collector of Nellore, dated 3d idem, No. 4404.

With reference to para 2 of G.O. No. 927 of the 11th August 1884, I have the honor to submit a Statement showing the Progress made by the Special Deputy Collector in the acquisition of land required for the Cuddapah Nellore State Railway and the Sangam Project. He took charge of the Railway work on the 6th February and of the Sangam work about the middle of March last.

2. The total quantity of land applied for including a balance of 334 acres which remained to be acquired when I. Sirubhalingam Naidu took charge of the Sangam work, is 3606 acres, of which he has already transferred 1615 acres. This area includes about 300 acres of unoccupied land for which no compensation has been settled; but as regards one-half of these lands, the detailed measurement and Demarcation and the preparation of the necessary Sub Division and Errata Statements were made under the direct Supervision of

3 the

the Deputy Collector. Out of the extent settled, 327 acres relate to cases in which the settlement has been made for assigning fresh lands in the beds of two of the tanks to be abandoned in consequence of the anicut. One of the tanks has been placed at my disposal and the land are being sub divided for assignment to the parties. The lands selected in the other tanks will be similarly assigned as soon as they are made over to me by the Public Works Department.

3. Out of the 1315 acres acquired, 710 acres were settled up to the end of June, and the remaining 605 acres in July and August. A further extent of nearly 65 acres has also been settled, but the settlement has to be revised in consequence of certain alterations in the application since communicated by the Sangam Executive Engineer. Besides the land, compensation has been settled for nearly 15,000 trees and 15 wells and the total no. of claims disposed of by him is 1040. The question of the irrigation drainage of the Nellore fields the present irrigation channels of which will be intercepted by the Railway, has also been settled by the Deputy Collector after

after repeated personal inspection and discussion with the ryots interested therein.

2694

4 The balance of 1791 acres entered against the Kanigiri Reservoir represents the total area remaining to be acquired according to the applications already received (mostly subsequent to the 20th July last) and the future requisitions of the Sangam Engineer not only for the same reservoir but also for the numerous main branch drainage and irrigation channels, have not been taken into account. These will be shown in the future monthly progress reports as they come in. As regards the 1797 acres shown in column 6 under the Sangam Project, the necessary action has been taken under the act and notices issued, except in the case of an extent of 119 acres which will be acquired by private negotiation.

	extent	Date of application
1 Sivaram	60	December 1883.
2 Pallamattipoleum	242	2nd June 1884.
3 Vangallu	938	7th July 1884.
4 Kondinta	119	30th July 1884.
5 Jangala Khadga	432	12th August 1884.
	1791	Total applied for.

5. The unmeasured portion of the line about 30 miles in length is not included in the balance shown against the Railway. The field work measurement of the line is very complicate, as it has to be made in a threefold way, the central permanent line and the lands marked for temporary use on either side of it having to be measured, demarcated and

IX

N3

and settled separately. For the acquisition of the 193 acres shewn in column 6, the necessary declarations have been published by the Local Government and notices issued to the parties by the Deputy Collector under the Act.

Resolution of 22d Sept/84 Misc. N 5 9116

Submitted to Government with reference to para 3, G.O. dated 11th August 1884, No: 927.

+ not comm-

Order thereon 21st October 1884, No. 1625. Rev.

Recorded. The work done by the Special Deputy Collector, so far, appears to be satisfactory.

2. Orders will issue in the P.W. Department in view to the applications for land being expedited, as the Deputy Collector's employment will expire on the 6th February 1885.

(True Extract.)

Secy: to Govt:

To The Bd. of Reve:
" P.W. Deptt: Railway Branch

29/10/4

4

Progress report of the work done by the Special Dy: Col in connection with the C. N. State Railway and the Sang Project since he took charge of the work up to the end of Augt.

Name of the work	No. of different applications received	No. of villages in which the lands applied for are situated	Total quantity of land applied for	Extent transferred	Extent re-maini to be transferr
I Sangam Project					2694
			acres	acres	acres
1 Central Channel	4	3	75	75	"
2 Southern Channel	9	9	137	130	7
3 Allur Branch	3	2	41	41	"
4 Yallayapolem Branch	1	1	17	17	"
5 Duvvur Branch	1	1	4	4	"
6 Two drainage channels of the Central Channel	2	4	17	17	"
7 Duvvur Tank bund	1	1	11	11	"
8 Brick fields	3	4	7	7	"
9 Kanigiri Reservoir	6	5	2676	885	1791
	30	30	2985	1187	1798
II C. N. State Railway					
1 Station grounds	3	3	61	58	3
2 Quarries	8	11	50	46	4
3 Temporary building	3	3	20	20	"
4 Brick fields	1	1	20	20	"
5. Temporary Line	2	12	148	109	39
6 Permanent Line	Do.	Do.	322	175	147
	17	30	621	428	193
Grand Total	47	60	3606	1615	1991

Buildings & Ro

Civil Works

A/

No. 2694 W

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

2694

UNDER date the 3rd November

READ the following

Proceedings of the Revenue Department } (G.O. No. 625 of 21st Oct/84)

6

Communicated to Officers concerned for information, and for necessary action with reference to para 2 of the order in the Revenue Department.

CB.
31.10.84

1.11.84

13/11

To the C.E. for I. 11

" C.E. for Rys: 21

" S.E. II Circle

" Engr: in chief Cuddapah-Nellore State Ry:

" Rev Deptt:

Cu

6

7

2694

7

8985

(71)

Govt. of {1884} Madras.

PUBLIC WORKS.

(7)

Dated Pres 4-11-84

Recd. Encl. Red 5 km

G.O., 3rd Novr 1884, No. [illegible]

Records

Orders in the Rev Dept regarding the applications for — required for ~~[illegible]~~ within the Cuddapah Bellary [illegible] or the Kurnool [illegible] may be [illegible] as the [illegible] on special duty will be [illegible] in Feb 85. Com to the officers concerned.

90/6

12·35