Appendix to G O , No 44 W , dated 7th January 1885

STATEMENT showing Buildings under (14) Law and Justice that were sanctioned but left incomplete or uncommenced from 1871-72 to 1884-85

Executive Division	District	Locality	Item No	Particulars of Works sanctioned	Amount of Estimate	References to Sanction	Outlay up to date	State of Progress
					Rs		Rs	
				Magistrate s Cutcherries				
Vizagapatam	Vizagapatam	Anakápalle	1	Sub Magistrate s Cutcherry	2,768		1,958	Work in progress
				Judicial Courts				
Godávari Eastern	Godávari	Ellore	2	District Munsif s Court	12,140	No 778 W , dated 25th September 1877		Not yet commenced
		Peddápuram	3	Do do	10,300	Do do	7,000	Work in progress
		Amalápuram	4	Do do	13 410	Do do		Not yet commenced
		Rajahmundry	5	New Court house	33 200	No 582 W , dated 4th February 1878	29 560	Work in progress
				Magistrate s Cutcherries				
		Kottampeta	6	Improving the Sub-Magistrate s Cutcherry	4 040		2,093	Do do
		Pithápuram	7	Constructing do do	7 040		2 000	Do do
		Téni	8	Do do do	7 000		2 000	Do do
		Rahitapuram	9	Do do do	7,400		2,000	Do do
				Judicial Courts				
Kistna Eastern	Kistna	Bápatla	10	District Munsif s Court	12,620	No 1492 W , dated 1st June 1882	11,620	Do do
				Magistrate s Cutcherries				
Nellore	Nellore	Kóta	11	Improvements to Sub Magistrate s Cutcherry	14,750		13,627	Do do
				Judicial Courts				
Bellary	Bellary	Narayandevirkiri	12	Additional store-room and office-room to the District Munsif s Court	1,180	No 180 W , dated 21st January 1884		Not yet commenced
				Magistrate s Cutcherries.				
		Siruguppa	13	Sub Magistrate s Cutcherry	12,680		5,000	Work in progress
				Magistrate's Cutcherries				
Kurnool	Kurnool	Owk	14	Sub Magistrate s Cutcherry	14,308		8 000	Do do
		Pyápali	15	Do do	12 840		8,000	Do do
North Arcot	North Arcot	Punganúr	16	Improvements to do	400	No 57 W of 1877 78		Not yet commenced
South Arcot	South Arcot	Ooloondoorpett	17	Sub Magistrate s Cutcherry	6,230		3,831	Work in progress
				Judicial Courts				
Tanjore	Tanjore	Mávavaram	18	Improvements to District Court	3,345	No 2712 W , dated 3rd November 1884	1,700	Do do

Statement showing Buildings under (14) Law and Justice that were sanctioned but left incomplete or uncommenced from 1871-72 to 1884-85—*cont*

Executive Division	District	Locality	Item No	Particulars of Works sanctioned	Amount of Estimate.	References to Sanction	Outlay up to date	State of Progress
					Rs		Rs	
				Magistrate's Cutcherries				
Tanjore	Tanjore	Nidámangalam	19	Improvements to Hospital attached to Sub-Magistrate's Cutcherry	1,630	No 118 W of 1876-77		Not yet commenced
				Judicial Courts				
Madura	Madura	Paramakudi	20	District Munsif's Court	12,700	No 1128, dated 8th May 1876	100	Work in progress
				Magistrate's Cutcherries				
		Mutukulatúr	21	Iron grated doors and windows for Sub Magistrate's Cutcherry	350	No 97 B of 1877 78		Not yet commenced
		Tirushuli	22	New Sub-Magistrate's Cutcherry with out houses and sub jail.	13,800		10 076	Work in progress
				Judicial Courts				
Nilgiri	Nilgiri	Vayitri	23	Reroofing the District Munsif's Court-house	1,960	No 2311 W, dated 19th September 1884		Not yet commenced
				Magistrate's Cutcherries				
Coimbatore	Salem	Sankari	24	Dais and witness box in the Sub-Magistrate's Office	140	No 2810 W, dated 6th July 1878		Do do
				Judicial Courts				
West Coast	South Canara	Putúr	25	Improvements to Munsif's Court	17 140	No 3080 W dated 31st October 1883	16,700	Work in progress
	Malabar	Calicut	26	Law Courts	90,240	No 1553 W, dated 20th June 1884	71,820	Do do
		Tellicherry	27	Additions and alterations to the existing District Court	2,356	Superintending Engineer's Register No 23 of 1881 82		Not yet commenced
				Magistrate's Cutcherries				
		Kásaragód	28	Sub Magistrate's Cutcherry	4 997		4 224	Work in progress
		Hopetroog	29	Do	5,810		6,175	Do do

GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

General Account

Read—the following papers —

Letter from the Superintending Engineer, III Circle, dated 15th July 1884, No 776
„ „ „ „ III „ „ 15th Aug „ „ 973
Telegram „ „ „ III „ „ 19th „ „

Order—dated 23rd August 1884, No 2082 W, Public Works

In the papers above recorded, the Superintending Engineer, III Circle, proposes certain re-appropriations of Provincial funds, among which is a surrender of a sum of Rs 8,000 from the allotment of Rs 19,000 for the Collector's residence at Anantapur This is a work which the Government are anxious should be pushed on as rapidly as possible, and they are disappointed to find that the moderate allotment made for it in the Public Works budget cannot be fully utilised within the current official year The Superintending Engineer will explain the circumstances which prevent the grant being expended.

2 He will also report whether he can arrange to utilise a further sum, in addition to budget allotment, on any of the other public buildings at Anantapur

3 Pending receipt of the reports now called for, the following sums are resumed, and credited to the Provincial Reserve —

			Rs
Budget Item No	9,	Taluk cutcherry at Harpanahalli	1,000
Do do	10	do at Adóni ..	3,000
Do do	11	do at Bukkapatnam . .	3,000
		Public buildings at Anantapur ..	10,000 *
Do do	18,	Collector's residence at Anantapur	8,000
Do do	35,	Forest officer's bungalow at Anantapur .	3,500
		Total .	28,500

4 The following appropriations from the reserve are sanctioned on the recommendation of the Superintending Engineer —

	Rs
Quarters for a Police Inspector and an Apothecary at Anantapur .	2,500
Sub-Registrar's office at Kampli . . .	1,300
Do do at Hospet	2,000
Do do at Huvinahadgalli	1,500
District Munsif's Court at Narayandeverkeri	1,180
Ryots' shed at Hospet	747
Total .	9,227

* Allotment made in G O, No 2040 W, dated 20th August 1884

5 The two works mentioned below are provided for in separate proceedings *

* G O, No 2040 W, dated 20th August 1884

	RS
Converting the granary at Hospet into an inspection lodge	997
Additional treasure strong-room for the taluk cutcherry at Anantapur	800
Total	1,797

(True Extract)

(Signed) J SHAW-STEWART, Colonel, R E,
Secretary to Govt, P W D.

To the Superintending Engineer, III Circle
" Examiner, Public Works Accounts
" Revenue Department
" Financial, &c, Departments

Exd A Aubert
Spare Copies

GENERAL
ACCOUNT

Govt. of {1884} Madras.

PUBLIC WORKS.

Dated August, 23rd

Recd *Encl*

G.O., 23rd Aug. 1884, No. 2082 W.

AUGUST.

Funds

Explanation of Superintending Engineer, III Circle, as to cause of certain surrender of — called for, and appropriations made for certain works

7TH JANUARY 1885, No 44 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

Buildings and Roads
Civil Works

READ—the following papers —

G O, dated 18th November 1884, Mis No 2981, Judicial.

Read—the following letter from the Acting Registrar of the High Court of Judicature at Madras, to the Chief Secretary to Government, dated 8th November 1884, No 3296 —

I am directed to acknowledge the order of Government, dated the 13th October last, No 2421, Financial, requiring the submission of a list of the new works which it is especially desirable to carry out in the course of 1885-86, and to state that the information in this office is insufficient to enable the Court to make out a list of all the works hitherto applied for and sanctioned but not taken in hand, which it is necessary to know to compare their relative urgency. Applications have frequently been made for new buildings for court-houses, and they have been transferred to the Public Works Department for the preparation of plans and estimates, and the Court has not always had information as to when these were ready and allotments made for the works Moreover, until the middle of 1881 such applications had not been submitted to Government through the High Court, but direct by the District Judges

2 I am, accordingly, to request that the Court may be favored with a list of all Judicial works which have been sanctioned up to date in the Public Works Department and not yet carried out

Order—dated 18th November 1884, Mis , No. 2981, Judicial

The Public Works Department will be requested to furnish the information required by the High Court

(True Extract)

(Signed) E F WEBSTER,
Chief Secretary.

To the Public Works Department, with G O ,
No 2421, dated 13th October 1884

Office note to the Examiner, Public Works Accounts, dated 10th Dec 1884, No 2233 D
Do from do do. do „ 22nd „ „ „ 711

ORDER—dated 7th January 1885, No. 44 W., Public Works

The lists prepared in the Secretariat and in the office of the Examiner, Public Works Accounts, will be recast so as to exhibit the works according to Public Works divisions

2 The revised list will then be printed, and communicated, through the Judicial Department, to the High Court for such further action as may, in the opinion of the Honorable the Judges, be necessary.

(True Extract)

(Signed) J SHAW-STEWART, Colonel, R.E,
Secretary to Govt, P W D

To the Judicial Department
To Superintending Engineers, for information } with list
To the Examiner, Public Works Accounts, do.

Exd E Fernandez
Spare Copies

BUILDINGS AND ROADS
CIVIL WORKS

Govt. of {1885} Madras.

PUBLIC WORKS.

Dated January, 7th

Recd *Fwd*

G.O., 7th Jan. 1885, No. 44 W.

JANUARY.

Judicial Buildings

Instructions for recasting the list of — sanctioned but uncommenced or left incomplete from 1871-72 to 1884-85 according to Public Works division

SUPERINTENDING ENGINEER'S OFFICE,

No 2154 Bellary ~~Chepauk~~, 30 January 1885.

From Lt Col A de Lisle R.E
~~THE~~ SUPERINTENDING ENGINEER,
3d ~~1ST~~ CIRCLE,

To
THE Chief Engineer
P.W.D
Madras

SIR,

Enclosures.

With reference to the remarks entered against Item No 12 in the Appendix accompanied by G.O. No 64 W of the 7th January 85, I have the honor to state that the work "Additional Store-room and Office-room to the District Munsif's Court" at Nandyandeverkire in the Bellary District, has been put in hand and will be completed before the close of March 1885.

2. Funds for the same have been granted in G.O. No 2082 W of 23d August 1884

I have the honor to be
Sir
Your most obedt Servant
Hugh de Lisle Lt Col R.E
Superintending Engineer
3d Circle

No 2082 dr 23.8.84.
445-) 1.83.

From

The Superintending Engineer,

III ~~1st~~ Circle,

To

The Chief Engineer
PWD
Madras

Communicated
to the Judicial Dept

Dated 30th January 1885.

Recd

Enclosures

No. 2154

Moonsiff's Court at Sar=
=pandavarakurre ..

Reporting that the additional
Store Room and Office Room
to the — will be completed by
the end of March next.

With Orders

Judl Dept
S E III Circle