No. 2522 w/a 27 Sept/86

ordered to be forwarded to the G. of I for transmission to the R.H. the S of S for India

I.W.T.M. S. Dated 28.9.86
I.W.Dept

1886.

From

THE SUPERINTENDENT OF WORKS,

Tank Maintenance Scheme,

To

THE Chief Engineer
P.W.D.



No. 3187 T

Dated 24 September 1886

Despatched

Received 25.9.86

ENCLOSURES.

One

(H.E. No. 2523 w/a 27 Sept 86)
H.E. No.

Forwarded.

Jm
25/9/86

S to G of India P.W.D
with Memo in duplicate

Dated 28.9.86

No. 2522 / 2523 w/a 27 Sept 1886

Subject.

Forwards a petition from Mr Traill for transmission to the Secy of State for India in Council.

Sanctioned
30/9
Jm
11/10

Under Secy

No. 3187 T

OFFICE OF THE SUPTG. ~~ENGINEER~~ of works,
TANK MAINTENANCE SCHEME,
Chepák, 24 September 1886.

From

THE SUPERINTENDING ~~ENGINEER~~ of works,
TANK MAINTENANCE SCHEME,

To

THE Chief Engineer
P.W. Department

Enclosures. /

SIR,

I have the honor to forward herewith a petition from Mr. Traill, Executive Engineer No. III Tank Division, for transmission to the Secretary of State for India in council.

I have the honor to be,
Sir,
Your most obedt servt.

Jno. Campbell Major R.E.
Supdt Opg Works

Comptd 24/9/86

1st Year.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil and Military Works.

Order—dated 21st February 1884, No. 483 W., Public Works.

In modification of the practice at present followed with regard to the submission of plans and estimates for buildings required by other departments, the Government direct that the following procedure be invariably adopted in future.

2. Plans and estimates for buildings required by the Revenue Department should be submitted by the Executive Engineer to the Superintending Engineer, who, after scrutiny, will forward them to the Collector of the district for approval and countersignature. If the Collector be satisfied as to the suitableness of the proposed accommodation, &c., he will transmit the papers through the Board of Revenue to Government in the Revenue Department, by whom, if approved, they will be transferred to the Public Works Department for disposal, after final scrutiny by the Chief Engineer.

3. In the case of plans and estimates for court-houses, the documents will be forwarded by the Superintending Engineer to the District Judge for transmission, through the High Court, to Government in the Judicial Department, and the same principle will be followed with regard to estimates for Registration, Police, Jail, and other Civil Departments. The Superintending Engineer will forward the documents to the Head of the Department concerned, who will submit them to Government in the Department of the Secretariat from which he receives his orders.

4. The course at present adopted with regard to estimates for Military buildings is laid down in G.O. No. 1381 W., dated 14th June 1880, but here also a modification of practice appears desirable. In future such plans and estimates will be forwarded by Superintending Engineers for approval to the General Officer Commanding the District or Division. The General Officer will transmit the papers to the Quartermaster-General, who,* after obtaining the approval of His Excellency the Commander-in-Chief, will submit them direct to Government in the Military Department. After approval in the Military Department they will be transferred to the Public Works Department for disposal, after final scrutiny by the Chief Engineer.

* Note.—In the case of Ordnance, Commissariat or other departmental buildings, the approval of the head of the department should be obtained before the plans and estimates are submitted to His Excellency the Commander-in-Chief.

5. It must be understood that these orders apply only to works which are beyond the power of sanction of local authorities, and are not intended to alter the procedure laid down in G.O., No. 3211 W., dated 6th December 1882, with regard to the submission of Local Fund projects.

6. The Secretary, Code Committee, will take the necessary steps for embodying these rules in the Public Works Code, in modification of paragraphs 1168 and 1335.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
To the Consulting Architect to Government.
" Examiner, Public Works Accounts.
" Public, &c., Departments.
" Revenue Department.
" Military "

Exd. A. Grubert.
Sdare Copies

BUILDINGS AND ROADS.
CIVIL AND MILITARY WORKS.

Govt. of {1884} Madras.

PUBLIC WORKS.

Dated February, 21st.

Recd. *Encl.*

G.O., 21st Feb. 1884, No. 483 W.

FEBRUARY.

Buildings required by other Departments

Modification of the practice for the submission of plans and estimates for —.

Estimate form—Detail measurements.

Detail of work.	Number.	Measurements in feet. Length.	Breadth.	Depth.	Area or contents.	Total quantity of each description of work.
Excavation for foundation.						
Wall all round the office	1	108 0	4 6	4 6	2,187	
Partition wall to do.	1	22 6	3 8	4 6	371	
Verandah all round	1	35 0	3 3	4 6	512	
Step	1	12 6	3 0	1 0	38	
Total, excavation ...	...	...	...	...	...	3,108
Earth-filling in basement.						
Rooms	2	24 9	11 $7\frac{1}{2}$	1 6	863	
Platform	1	11 $7\frac{1}{2}$	7 $7\frac{1}{2}$	1 0	89	
Verandah	1	25 0	5 $4\frac{1}{2}$	1 6	202	
Total, filling ...	...	...	...	...	...	1,154
Concrete.						
Wall all round	1	108 0	3 6	1 0	378	
Partition wall	1	23 6	2 8	1 0	63	
Verandah do.	1	35 6	2 3	1 0	80	
Step	1	12 6	3 3	1 0	41	
Total, Concrete ...	...	...	...	...	...	562
Brickwork in foundations.						
Footing course.						
Wall all round	1	108 0	2 8	1 6	432	
Partition wall	1	24 4	1 10	1 6	67	
Verandah all round	1	36 10	1 3	1 3	58	
Foundation and basement over footing.						
Wall all round	1	108 0	2 3	3 6	851	
Partition wall	1	24 9	1 6	3 6	130	
Verandah do.	1	37 3	0 9	3 6	98	
Steps	1	12 6	3 0	0 6	19	
	1	10 6	3 0	0 6	16	
	1	8 6	3 0	0 6	13	
Total, foundation and basement	...	...	...	...	...	1,684
Brickwork in superstructure.						
Wall all round	1	108 0	1 6	12 6	2,025	
Partition wall including gable ...	1	25 6	1 6	17 3	660	
					2,685	
Deductions.						
Doors	2	4 0	1 6	8 0	96	
Windows	8	3 6	1 6	5 0	210	
Archwork as per details	...	...	...	...	102	
Granite stone under posts as per details	...	...	...	...	5	
					413	
Total, superstructure ...	...	...	...	...	...	2,272

Estimate form—Detail measurements—*cont.*

Detail of work.	Number.	Measurements in feet. Length.	Breadth.	Depth.	Area or contents.	Total quantity of each description of work.
Archwork.						
Over doors	2	5 0	1 6	1 6	23	
Over windows	8	4 4½	1 6	1 6	79	
Total, archwork	...	...	...	...	...	102
Cut-stone work.						
Stone under posts	4	1 0	1 0	0 6	2	
Carble stone under flèche	2	3 0	0 6	0 9	2	
						4
Teakwood.						
Main room.						
Hip rafters	4	25 0	0 4	0 8	22	
Jack rafters	22	10 6	0 3½	0 7	39	
	58	9 3	0 3½	0 7	91	
Brackets	22	1 0	0 7	0 7⅓	8	
Uprights, double	44	4 3	0 3½	0 1½	7	
Struts	22	3 0	0 4	0 3½	6	
Ridge piece for dome	2	5 0	0 3	0 6	1	
Rafters to do.	12	3 0	0 3	0 4	3	
Gable plank	2	5 0	0 1	1 6	1	
Barge board	2	12 0	0 2	0 9	3	
Collar piece	2	5 0	0 3	0 3	1	
Verandah posts	2	0 5	0 5	8 0	3	
	2	0 5	0 5	6 3	2	
Bressummer	1	32 0	0 5	0 7½	8	
Valley rafters	2	11 0	0 3½	0 5	3	
Ridge piece	1	8 3	0 3	0 6	1	
Rafters	12	9 3	0 3	0 4	9	
Jack rafters	16	4 6	0 3	0 4	6	
Finial	1	7 3	0 4	0 4	1	
Collar piece	2	3 0	0 3	0 3	1	
Gable plank	1	2 9	0 1	1 9		
Barge board	1	17 0	0 2	1 0	3	
Woodwork for fleche.						
Bottom frames	4	4 0	0 6	0 7	5	
Uprights (allowing for wastage) ...	8	0 7	0 7	4 6	12	
Frames above do. ...	8	1 3	0 4	0 4	1	
Uprights (allowing for wastage) ...	8	0 5	0 5	3 6	5	
				average		
Brackets	16	0 4	0 3	0 4		
Bressummers	8	1 3	0 4	0 4	2	
Horizontal pieces	8	2 0	0 3	0 4	1	
Central boss	1	0 9	0 9	0 4		
Rafters (allowing for wastage) ...	8	5 5	0 9	0 3	8	
Solid block at termination	1	0 9	0 9	1 9	1	
Pieces between feet of rafters ...	8	1 6	0 4	0 3	1	
Planks at eaves	8	1 6	0 ½	0 6		
Boarding (including one tapping) ...	8	7 9	0 ½	1 0	3	
Venetians	40	0 10	0 ½	0 6		
Do. returns	80	0 10	0 ½	0 3	2	
Do. do.	8	0 10	0 ½	3 3		
Planking to cover lower part of flèche	8	1 9	0 1	1 9	2	
						262
Teak railings	1	9 0	...	Running feet.		9
Do. doors	2	4 0	...	8 0	64	64
Do. windows	4	3 6	...	5 0	70	70
Do. glazed shutters to windows ...	2	2 11	...	4 7	27	27
Do. do. windows with frames to record-room	4	3 6	...	5 0	70	70

Estimate form—Detail measurements—*cont.*

Detail of work.	Number.	Measurements in feet. Length.	Breadth.	Depth.	Area or contents.	Total quantity of each description of work.
Roofing.						
Front and rear slopes	2	18 0	16 6	...	594	
Side slopes	2	9 9	18 6	...	361	
	2	8 0	16 6	...	264	
Ridge	4	3 0	3 0	...	36	
Verandah	2	10 0	9 0	...	180	
	2	7 6	4 6	...	68	
Total, roofing	...	...	...	...	...	1,503
Plastering.						
Records and clerks' rooms	2	75 0	...	13 0	1,950	1,950
Outer wall all round	1	114 0	...	13 0	1,482	
Basement do.	1	114 0	...	2 0	228	
					1,710	
Deduct.						
Doors	2	4 0	...	8 0	64	
Windows	8	3 6	...	5 0	140	
Total, plastering	...	...	...	...	204	1,506
Flooring.						
Rooms	2	25 6	12 0	...	612	
Verandah	1	26 6	6 6	...	172	
Steps	1	12 6	3 0	...	38	
Spaces of window	8	3 6	0 9	...	21	
Do. of doors	2	4 0	1 0	...	8	
Total, flooring	...	...	...	...	...	851
Painting, Carson's.						
Doors	3×2	4 0	8 0	...	192	
Windows	3×8	3 6	5 9	...	420	
Glazed shutters	8	3 0	4 6	...	108	
Brackets	22	0 6	1 9	...	19	
Doublings	44	2 9	0 10	...	101	
Struts	22	2 3	1 3	...	62	
Gable planks	2	4 3	0 9	...	6	
Barge board	2	12 0	1 9	...	42	
Collar piece	2	4 6	1 0	...	9	
Posts	2	7 6	2 0	...	30	
	2	6 0	2 0	...	24	
Bressummer	1	30 0	1 10	...	55	
Finial	1	7 3	1 4	...	10	
Collar piece	1	2 3	2 0	...	5	
Gable plank	2	2 6	1 9	...	9	
Barge board	1	17 0	2 2	...	37	
Flèche	3×1	10 0	6 6	...	195	
	3×1	8 0	2 6	...	60	1,384
Wood-oiling.						
Hip rafters	4	21 0	1 8	...	140	
Jack rafters	22	8 6	1 6	...	281	
	58	8 3	1 6	...	718	
Ridge piece	2	5 0	1 3	...	13	
Rafters to piece	12	3 0	1 0	...	36	

Estimate form—Detail measurements—*cont.*

Detail of work.	Number.	Measurements in feet. Length.	Breadth.	Depth.	Area or contents.	Total quantity of each description of work.
Wood-oiling—*cont.*						
Valley rafters	2	10 0	1 1½	...	23	
Ridge piece	1	7 0	1 3	...	9	
Rafters	12	8 3	1 0	...	99	
Jack rafters	16	4 0	1 0	...	64	
Flèche bottom frames	4	3 6	1 9	...	25	
Uprights	8	4 0	3 0	...	96	
Total, wood-oiling ...	...	...	...	...	...	1,504
Sheet lead 1/16″ thick	...	14 0	...	2 3	32	
.....	...	11 6	...	1 3	14	
.....	...	1 3	...	0 9	1	
	...	...	...	Sq. ft.	47	
				× 3·7 lb. per sq. ft.		173 lb.

Estimate Form—Abstract.

Quantity.	Description of work.	Rate.	Per	Amount.	Total.
		Rs.	C. ft.	Rs.	Rs.
3,108 C. ft.	Excavation for foundation	...	1,000	...	
1,154 ,,	Earth-filling in basement	...	,,	...	
562 ,,	Concrete	...	100 c. ft.	...	
1,684 ,,	Brickwork in foundation and basement	...	C. feet. 100	...	
2,272 ,,	Brickwork in superstructure ...	...	,,	...	
102 ,,	Archwork	...	,,	...	
4 ,,	Cut-stone work	...	C. feet.	...	
262 ,,	Teakwood, wrought, and put up ...	...	,,	...	
9 R. ft.	Teak railings as per plan	...	R. foot.	...	
64 S. ft.	Pannelled venetian doors with frames and fittings complete	...	S. foot.	...	
70 ,,	Venetian windows with do. do. ...	...	,,	...	
27 ,,	Glazed shutters only for side windows of clerks and registrar's room including fittings	...	,, 100	...	
70 ,,	Glazed shutters with frames and iron bars to record-room	...	Sq. feet.	...	
1,503 ,,	Tile roofing with flat and pan tiles including teak reepers	...	,,	...	
1,950 ,,	Plastering the interior walls with two coats of chunam	...	,,	...	
1,506 ,,	Pointing exterior walls	...	,,	...	
851 ,,	Flooring with 8″ square feet bricks in chunam including a levelling course of third sort wall bricks	...	,,	...	
1,384 ,,	Carson's oak paint, three coats to doors, windows and exposed woodwork ...	...	,,	...	
1,504 ,,	Wood-oilings, three coats to roof timber, &c.	...	,,	...	
	Wrought iron finial as per plan ...	...	,,	...	
173 lb.	Sheet lead 1/16″ thick	...	lb.	...	
	Allow for finishing verandah and ridge gables, &c.	...		...	
	Petty supervision at 2½ per cent. ...	...		...	
	Contingencies at 2½ per cent. ...	...		...	
	Grand Total ...	...		...	...

Madras,
21st April 1885.

(Signed) J. L. L. MORANT, Lieut.-Col., R.E.,
Officiating Consulting Architect to Government.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following letter from Lieutenant-Colonel J. L. L. MORANT, R.E., Officiating Consulting Architect to Government, to the Chief Engineer, Public Works Department, dated Chepâk, 21st April 1885, No. 78 :—

With reference to G.O., No. 702 W., dated 20th March 1885, I have the honor to submit three plans and detailed quantities for a sub-registrar's office with tiled roof to be erected in compounds with cutcherries built on the standard design.

2. This design has been approved by the Inspector-General of Registration, who has signed a copy (herewith forwarded) in token of his approval.

3. At Madras rates of work this design will cost Rs. 3,130. The rooms have been slightly enlarged to fit into the treatment adopted. Projecting eaves are provided for the office rooms. And a flèche affords roof ventilation to the whole building.

Order—dated 5th May 1885, No. 1049 W., Public Works.

In continuation of G.O., No. 702 W.,* dated 20th March 1885, the Government direct that copies of the revised type design and schedule of quantities prepared by the Consulting Architect to Government be circulated to officers of the Public Works Department for use when it is proposed to build registration offices in the same compounds with cutcherries on the standard plan.

* G.O., dated 27th February 1885, No. 543, Judicial.

2. The type design and estimate circulated with G.O., No. 100 W., dated 14th January 1884, are cancelled.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
To the Consulting Architect to Government.
,, Judicial Department.

Exd. A. Grubert.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1885} Madras.

PUBLIC WORKS.

Dated May, 5th.

Recd. *Encl.*

G.O., 5th May 1885, No. 1049 W.

MAY.

Sub-Registrar's Office

Revised type design and schedule of quantities prepared by the Consulting Architect for —, ordered to be circulated to officers of the department.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

G.O., dated 19th November 1885, Mis. No. 3144, Judicial.

Read—the following letter from the Inspector-General of Registration, to the Chief Secretary to Government, dated Madras, 2nd November 1885, No. 4747.

I have the honor to submit extracts from my notes of inspection of the sub-registry offices at Vanur, Merkanam and Utramallur, and to recommend, for the reasons mentioned therein, that the sanction of the Government may be obtained for the preparation of estimates for the construction of offices on the standard terraced design.

2. I submit also an extract from my notes of inspection of the sub-registry office at Tindivanam for which the Superintending Engineer, V Circle, was called upon to submit an estimate in G.O., dated 7th December 1883, No. 3524 W., Public Works.

3. With reference to G.O., dated 29th April 1885, Mis. No. 1126, Judicial, I enclose, for the information of Government, an extract from my notes on the inspection of the sub-registry office at Gingee, and to state that, until a suitable office is provided for the sub-registrar, there is not much prospect of registration advancing as well as it should do.

—

ENCLOSURES.

EXTRACT from the notes on Vanur, dated 24th October 1885.

"The late Mr. Ratnavelu Chetti, while acting as Inspector-General, inspected this office on the 26th October 1880, when it was under an ex-officio sub-registrar. In April 1881 I had the office transferred to a special officer, but my other engagements precluded me from inspecting the office until now. It is held in a room, in the deputy tahsildar's cutcherry, measuring 20 feet by 12 feet. The accommodation is not only insufficient but wholly unsuitable to meet the needs of the Registration Department. The room contains three almirahs, two large almirahs and one small almirah, the sub-registrar's table and two chairs, the clerk's desk and two benches for parties to sit upon. There is absolutely no room for parties, and the wonder is that registration has made any progress at all."

—

Extract from the notes on Merkanam, dated 22nd October 1885.

"The office was opened on the 1st April 1882 and placed under the deputy tahsildar. On the 1st January 1885 a special officer was appointed, as registrations had advanced sufficiently to warrant such an appointment.

2. A private building has been rented for the office. It is of course not adapted for the purpose and is, moreover, in an out-of-the-way place. A more central position would attract more people to the office. The office will more than pay its way ere long, and it is desirable that a new office should be built on the standard design."

—

Extract from the note of Utramallur, dated 27th October 1885.

"This office was inspected by me on the 20th January 1881, when it was in charge of the ex-officio sub-registrar. It was transferred to a special officer on the 11th June 1881. It is at present held in a rented building on the road to Wandiwash. The site is bad, close to a bandy-

stand and a place which is used at night as a latrine. During the rains the office is said to be very damp. There are two rooms. The records are kept in one, and the office is held in the other. Both rooms were dark and stuffy on the occasion of my visit from want of proper ventilation, and I had to sit out in the verandah for more than three hours and do my inspection work. A new office is very much required here."

Extract from the notes on Tindivanam, dated 21st October 1885.

" The office is still held in the old Cutwal choultry in the Bazar street, where the noise is so great that the sub-registrar must find it difficult to do his work smoothly. A new office is urgently needed as it is certain to lead to an increase of registration, while the registration records will be protected from the damp from which they suffer in the old choultry."

Order—dated 19th November 1885, Mis. No. 3144, Judicial.

The recommendations made in paragraph 1 are approved and will be communicated to the Public Works Department whose attention will also be invited to the delay in the preparation of estimates for the sub-registry office at Tindivanam.

2. The proposal to build a new office at Gingee will be recorded with reference to the remarks made in G.O., dated 29th April 1885, No. 1126.

(True Extract.)

(Signed) W. WILSON
Ag. Chief Secretary.

ORDER—dated 30th November 1885, No. 2850 W., Public Works.

Communicated to the Superintending Engineer, V Circle, who will submit estimates for registration offices at Vanur, Merkanam and Utramallur.

2. The delay in submitting the estimate called for in G.O., No. 3524 W., dated 7th December 1883, for an office at Tindivanam, should be explained.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, V Circle.
„ Judicial Department.

Exd. A. Aubert.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1885} Madras.

PUBLIC WORKS.

Dated November, 30th.

Read. *Encl.*

G.O., 30th Nov. 1885, No. 2850 W.

NOVEMBER.

Registration Offices

Estimates for — at Vanur, Merkanam and Utramallur, ordered to be submitted; and explanation called for as to the delay in submitting the estimate for an office at Tindivanam.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from Colonel H. L. PRENDERGAST, R.E., Superintending Engineer, V Circle, to the Inspector-General of Registration, dated Chepâk, 19th March 1886, No. 5181:—

With reference to G.O., No. 2850 W., dated 30th November 1885, I have the honor to forward to you, for disposal under G.O., No. 483 W., dated 21st February 1884, an estimate of Rs. 2,800 for constructing a sub-registrar's office at Utramallur, prepared on the standard design for a tiled roof as circulated with G.O., No. 1049 W., dated 5th May 1885.

Endorsement on the above.

T. No. 422.

Submitted for the sanction of the Government.

OOTACAMUND,
22nd March 1886.

(Signed) G. HAMNETT,
Inspector-General of Registration.

No. 589 C., Judicial.

Approved, and transferred to the Public Works Department.

(By Order.)

1st April 1886.

(Signed) A. G. CARDEW,
Acting Assistant Secretary.

ORDER—dated 9th April 1886, No. 967 W., Public Works.

The estimate, amounting to Rs. 2,800, for constructing a sub-registrar's office at Utramallur, in the Chingleput district, is sanctioned for execution when funds are available.

2. This sanction has been registered as Provincial, No. 4 W. of 1886-87, and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, V Circle, with three enclosures.
" Examiner, Public Works Accounts, with the duplicate abstract estimate.
" Judicial Department.
" Newspapers.

Exd. E. Fernandez.

Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1886} Madras.

PUBLIC WORKS.

Dated April, 9th.

Recd. *Encl.*

G.O., 9th April 1886, No. 967 W.

APRIL.

Sub-Registrar's Office

Estimate for constructing a — at Utramallur, in the Chingleput district, sanctioned.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from Colonel H. D. CLOETE, Inspector-General of Police, to the Chief Secretary to Government, Fort St. George, dated Madras, 5th March 1885, No. 1186 :—

I have the honor to forward, for the sanction of Government, a Public Works Department estimate, amounting to Rs. 2,150, for the construction, according to standard design, of a second-class police station-house at Poonamallee, Chingleput district.

2. The District Superintendent states that a plot of Government land has been secured as a site for the above building.

No. 613, Judicial.

Approved and transferred to the Public Works Department.

(By Order.)

(Signed) H. A. STUART,
Acting Assistant Secretary.

14th March 1885.

ORDER—dated 23rd March 1885, No. 720 W., Public Works.

The estimate, amounting to Rs. 2,150, for constructing a second-class police station-house at Poonamallee, in the Chingleput district, is sanctioned for execution when funds are available.

2. This sanction has been registered as Provincial No. 281 W. of 1885-86, and classified as Civil Buildings, Original Work.

(True Extract.)

(Signed) J. SHAW-STEWART Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, V Circle, with three enclosures.
" Judicial Department.
" Examiner, Public Works Accounts.

Exd. A. Grubert.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1885} Madras.

PUBLIC WORKS.

Dated March, 23rd.

Recd.

Encl.

G.O., 23rd March 1885, No. 720 W.

MARCH.

Police Station-house

Estimate, amounting to Rs. 2,150, for constructing a second-class — at Poonamallee, in the Chingleput district, sanctioned.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the Supdg. Engineer V Circle. N. E. No: 2313 d/17th August 1886.

The following transfer of funds is sanctioned:—

Provincial

Civil Buildings.

From		To	
Minor works, Chingleput Division -	Rs. 2,800	Sub-registrar's office at Utramallur	Rs. 2,800

2. The Inspector General of Police will be asked in the Judicial Department to report the circumstance in which the sanction accorded, in G.O. No: 720 W dated 23rd March 1885, to the estimate for constructing a second class police station at Poonamallee, is now considered unnecessary as represented by the Supdg. Engr. in his letter above recorded.

To
The Chief Secy. for favor of counter initials

To
The Supdg. Engr. V Circle
" Examiner of A. W. Accts
" Judicial Department.

Silver C
24/8/86

W/2414

No. 483 W d/21.2.84
" 1049 W d/5.5.85
" 2850 W d/30.11.85
" 967 W d/9.4.86.
" 720 W d/23.3.85.

Q. 26.8.86

1886.

P. W. DEPARTMENT.

Current No. 6502.

From

The S.E. V Circle.

ENCLOS.—

No. 2313
Dated
Received 17.8.86.

SUBJECT.

Sub Registrar's office at Utramallur, Chingleput dt.
Requesting that as the cost of a 2nd class Police station house at Poonamallee has been recommended by the Supdt. of Police to be cancelled, a sum of Rs 2800 may be transd to this work from the Minor works grant Chingleput div.

DISPOSAL.

No. 580 D. Dated Aug: 26- 1886.

Referred thro the Judl dept. to the I.G. of Police, for favour of early information whether the estimate panctd in G.O. No. 720 W d/23.3.85, may be cancelled.

To The Judl dept No 2641 (5.9.) J.H.W.

Tudicial

CURRENT NO. 3228

No. 2313

SUPERINTENDING ENGINEER'S OFFICE,
V CIRCLE, MADRAS,
Red Hills, Chepak, 17 August 1886.

From

THE SUPERINTENDING ENGINEER,
V CIRCLE,

To

THE Chief Engineer,
P.W. Department.
Madras.

SIR,

Enclosures.

A new second-class Police Station House at Poonamallee sanctioned in G.O. No. 720 W d/23d March 1885, Estimate Rs 2850 was among the works intended to be carried out in the Chingleput Division from the current year's grant for Minor New Works Provincial, but the Superintendent of Police has informed the Executive Engineer that he has recommended that the sanction given for this building should be cancelled. The Executive Engineer

Engineer proposes to carry out instead, the Sub Registrar's Office at Uttramalur - sanctioned in G.O. No: 967 W D/ 9th April 1886, Estimate Rs 2,800- but this being a Major Work I have the honor, at the request of the Executive Engineer, to recommend that a sum of Rs 2,800, may be transferred to it from the Minor New Works grant of Rs 7,000 of the Division.

I have the honor to be
Sir,
Your most obedient Servant.

W H Burton
Superintending Engineer

Colonel R.E.

V. Circle.

No. 1025 - 19-4-95
" 894 - 2-4-95

Q. 26·8

Q.C. 720 W. 23.3.85
" 967 W. 9.4.86
" 2850 W. 30.11.85
" 1019 W. 5.5.85
" 483 W. 21.2.86

Ootacamund, August 26. 1886.

No. 580 D.

Referred, through the Judicial department, to the Inspector General of Police, for favour of early information whether the estimate sanctioned in G.O. No. 720 W dated 23rd March 1885 may be cancelled.

Mansfield Colonel R.E.
26.8.86 Secretary to Govt.

No. 1462C, Copy, 31st August/86
Referred to the Insp. Genl. of Police for early report.
By order
A.G. Cardew
Asst. Secy. 28/8

I.G.P. 1/29/8.
a. 26.8.86

Judicial

From

CURRENT NO. 3228

THE SUPERINTENDING ENGINEER,

V CIRCLE,

To

THE Chief Engineer
for Public Works.

Dated 17th August 1886.
Recd. 21st

M 26/8

ENCLOSURES.

No. 2313.

Provincial
Minor Works
Grant -

Recommends that a sum of Rs. 2800 may be transferred from —— of Rs. 7000 of Chingleput Divn. to Major - S&B.

Judicial DEPARTMENT.

ENCLOSURE./

In a letter from the Inspector General of Police, dated Madras 14" September 1886 No. 4697.

JC 3504/86

Hutting & Building 1886-87

General Department

No. 4697.

CURRENT NO.

Chief Office of the Inspector General of Police.

Madras, 14" September 1886.

FROM Colonel J. H. Cuthrie

INSPECTOR GENERAL OF POLICE,

To THE Chief Secretary to Government Fort Saint George

SIR,

Enclosures. /

× No. 2313 dated 17" August 1886.

With reference to your Endorsement × No. 1426 C dated 31" August 1886 on letter from the Superintending Engineer V Circle, I have the honor to request that the G. O. No. 720 W dated 23" March 1885 (894 Mis dated 2" April 1885 J.D.) Sanctioning the Construction of the 2" Class Station House at Poonamallee, Chingleput District may not be cancelled but the work be begun at once and completed if possible

pwithout

within this year. The plans and estimates for the 30 Reserve Huts at Saint Thomas Mount upon which the Superintendent wished to spend the allotment for the Poonamallee Station House as he considers them more urgently required, are not likely to be ready till next year.

I have the honor to be
Sir
Your Most obedient Servant

[illegible]
Asst Insp. General of police
for Insp. General of police

Encd [illegible]
Copd C.S.