PARAS.

2653 xx 11.10.86.
2243 xx 7.9.86.
1921 xx 2.8.86.
1707 xx 7.7.86.
1464 xx 10.6.86.
1078 xx 29.4.86.
900 xx 2.4.86.
595 xx 5.3.86.
315 xx 5.2.86.
47 xx 6.1.86

CENTRAL OFFICE OF ACCOUNTS.

R. 28.10.86 in duplicate

CIRCLE Sixth

Wards Estate

FUND III Items adjustable by Civil Department Miscellaneous

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of August 1886

SECRETARY TO GOVERNMENT
28 OCT 86
P. W. DEPARTMENT MADRAS

No. ———

MADRAS,

Dated 27th October 1886.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

No. 2879 Wd/ Nov 2d 1886

O. C. Gordon

Examiner of P. W. Accounts,
Madras.

27/10

B
2/11

W

With Order

2/11

3/11

19/10

14/10

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of August 1886 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
	Ramnad Want of Estimate										No. 2879 W. d/ 2-11-86
1	Repairs to the Anaikolum Tank	August 1886	„	586	586	„			586	Reported pending sanction of Estimate which Executive Engineer states has been submitted to Superintending Engineer.	An estimate for this work should be sanctioned without delay An estimate for this work should be sanctioned without delay

J. C. Gordon

Examiner of P. W. Accounts,
Madras.

E. Otte 27/10

EP 27/10

1/11/86

1/11/86

D 2/11/86

To, S.E. VI Circle
thro' Ex P.W.A

To The Supdg. Engr. VI Circle
thro the Examiner of P.W. Acts

original P.W.C. No. 7758

Reference to Madras P. W. D. Code.
Paras. 2362 to 2365.

SECRETARY TO GOVERNMENT P.W. DEPARTMENT MADRAS
5 OCT 86

P. W. D. Form.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

Recd: 5. 10. 86 in Duplicate

G.O. No. 47 W d/ 6.1.86.
" 315 W d/ 5.2.86.
" 595 W d/ 5.3.86.
" 900 W d/ 2.4.86.
" 1078 W d/ 29.4.86.
" 1464 W d/ 10.6.86.
" 1707 W d/ 7.7.86.
" 1921 W d/ 2.8.86.
" 2243 W d/ 7.9.86.

Circle 6th

Fund Wards Estates III Items adjustable by civil Department Miscellaneous Ramnad.

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of July 1886.

No.

Madras,
Dated 4 October 1886.

No. 2653 W d/ 11th October 1886

Forwarded for orders to the Secretary to Government, Public Works Department, Madras.

B 4/ 11/10

H.G. Heaven
for Examiner of P. W. Accounts,
Madras.

19/10
Etc 14/10 20/10

On/ 11

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of July 1886 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Want of Estimate Agricultural Original works										No. 2653 W a/11th Octr/86
1	Improvements to the Saccarakottai Tank	June 1886	"	1527	1527	"	"	"	20	The Executive Engineer states that a Complete Estimate for Rs. 2195, not having been sanctioned by the Court of Wards, the work was ordered to be stopped and that an Estimate for the work done and liabilities due would be framed and submitted as soon as the final measurements were taken.	Noted
	Miscellaneous Irregularities Works for which Completion reports are due										
2	Closing breaches in the Pattangal Tank	June 1886	1245	1001	"	"	"	"		The non submission of Completion Report is brought to notice.	Completion report for this work should be forwarded to the Examiner without further delay.

Noted

Completion report for this work should be forwarded to the Examiner without further delay

F. G. Heaven
for Examiner of P. W. Accounts,
Madras.

Cir 6.10

CW 7/10

9/10/86

CM 8.10.86

11/10/86

8/10/86

The Supdg. Engr. VI Circle
thro the Examiner of P.W. Accts

The Supdg. Engr. VI Circle
thro the Examiner of P.W. Accts

Original

Prog. 6694 ✓

(5)

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

B. No. 1921 W. 2. 8. 86
" 1707 W. 7. 7. 86
" 1464 W. 10. 6. 86
" 1078 W. 29. 4. 86
" 900 W. 2. 4. 86
" 595 W. 5. 3. 86
" 315 W. 5. 2. 86
" 47 W. 6. 1. 86
" 2916 W. 7. 12. 85
" 2767 W. 20. 11. 85
" 2538 W. 30. 10. 85

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Sixth

Wards Estate.

FUND III Items adjustable by civil Department

Recd 30/8/86. In duplicate

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of June 1886

No. ______

MADRAS,

Dated 27th August 1886.

B. No. 2243 W. d/ 7-9-86.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

B. W. 7/9

D. C. Gordon

Examiner of P. W. Accounts,
Madras.

Ack. 2/9.

Q: 1. 9. 86 R. 4. 9. 86 9/9

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of June 1886 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
											B. No. 2243 W a/ 7th Septr/86
	Want of Estimate Agricultural Original Works Rammad Division										
1	Improvements to the Saccarakottai Tank	June 1886	..	1507	1507	..	..	..	1507	Want of an Estimate is brought to notice of Government.	Early steps should be taken to obtain sanction to an estimate for this work.
	Miscellaneous Irregularities Works for which Completion Reports are due.										
2	Closing breaches in the Gattanyal Tank	June 1886	..	1245	1001	..	..	..	..	The non submission of Completion Report for this work is brought to notice.	Completion report for this work should be forwarded to the Examiner without delay.

J. C. [illegible]

Cu 2.9.86

W 31/8

2.9.86

31/8/86

8/9/86

To the S. E. - VI. C
thro' the Ex. P.W. accts
A. A. 27/8

Examiner of P. W. Accounts,
Madras.

27/8

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

B. No 1707 W. 7. 7. 86
" 1464 W. 10. 6. 86
" 1078 W. 29. 4. 86
" 900 W. 2-4. 86
" 595 W. 5. 3. 86
" 315 W. 5. 2. 86
" 417 W. 6. 1. 86
B. No 2916 W. 7. 12. 85
" 2767 W 20. 11. 85
" 2538 W. 30. 10. 85.

BL. 27/VII.

Bangalore 29. 7. 86

Ol. 2. 8. 86

M 30. 9. 88.

4/8.

Original

P.W.C. No. 5817

(2)

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Sixth

Wards Estate.

FUND III Items adjustable by Civil Department.

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of May 1886.

No. Recd: 27. 7. 86 In duplicate

MADRAS,

Dated 26th July 1886.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

No. 1921 Way 2-8-86

Examiner of P. W. Accounts,
Madras.

BW/28

29/7/86

Fyld in RR 11/8/86

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of May 1886. requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
	Rammad Division										
	Without Estimate										
	Agricultural Repairs										No. 1921 W of 2d August 1886.
1	Closing breaches in Akkanyal Tank	Dec. 85	„	934						Reported again pending sanction to an Estimate	An estimate for this work should be sanctioned without further delay

An estimate for this work should be sanctioned without further delay

30-7-86

D. C. [illegible]

N/28/7

Desp'd 3/8/86

To the Supg. Engr. VI Circle thro' the Examr. P. W. Accts

Examiner of P. W. Accounts,
Madras.

26/7

[illegible] 5026

(7)

REFERENCE TO MADRAS P. W. D. CODE.
PARAS. 2362 TO 2365.

P. W. D. FORM.
No. M 112.

B. No 1078 W. 29.4.86.
B. No 1464 W. 10.6.86
" 900 W 2.4.86
" 595 W 5.3.86
" 315 W 5.2.86
" 47 W 6.1.86
" 2916 W 7.12.85
" 2767 W 20.11.85
" 2538 W 30.10.85.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Sixth
Ward's Estate
FUND III Items adjustable by Civil Department
Recd 30/6/86 In duplicate

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of April 1886.

No.

MADRAS,
Dated 29th June 1886.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

No. 1707 W. d/7th July 1886

O. C. Gordon

Examiner of P. W. Accounts,
Madras.

B W 7/7

~~DW~~
W

With order
Enter in RR 10/7

Ol. 7/7.
Fr [illegible] 7/7
[illegible] 10/7

C. 2.7.86 R. 7.7.86
C. 4.6.86

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of April 1886 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Ramnad Division										No. 1707 W. d/ 7th July 1886.
	No Estimate Agricultural Repairs										
1.	Closing breaches in Akkavyal Tank	December 1885	"	934	"	"	"	"	"	Reported again pending sanction to Estimate.	An estimate for this work should be sanctioned without further delay An estimate for this work should be sanctioned without further delay
	Want of Appropriation										
2.	Outlay incurred on works of Ramnad Division Ward's Estate Works and Repairs Establishment	April 1886				"	1499 345 1844	1844	1844	Allotment of funds awaited	The issue of the Court of Wards Budget for the Fasli 1296 should be awaited The issue of the Court of Wards Budget for the Fasli 1296 should be awaited

D. C. Gordon

Examiner of P. W. Accounts,
Madras.

Cu
4.7.86

1/7/86

29/6/86

29/6

The Supdg. Engr. II Circle
thro' the Engr. P. W. d.
8/7/86

P.W. No 4178 ✓

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

B. No 1078 W 29-4-86
B. No 900 W 2-4-86
" 595 W 5-3-86
" 315 W 5-2-86
" 47 W 6-1-86
" 2916 W 7-12-85
" 2767 W 20-11-85
" 2538 W 30-10-85

(5)

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Sixth

Ward's Estate

FUND III Items adjustable by Civil Department

Recd 2/6/86 In duplicate

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March 1886

No.

MADRAS,

Dated 1st June 1886.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

B. No. 1464 W. d/10th June 1886

J. C. Gordon

Examiner of P. W. Accounts,
Madras.

B W
11/6

O.G.S. 22/6.
6. 4-6.86
11. 6. 86

With Order
22/6

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March 1886 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Ramnad Division										No. 1464 W. d/ 10th June 1886.
	Want of Estimate Agricultural Repairs										
1	Closing breaches in Akkavyal Tank	Decr. 1885	"	934	"	"	"	"	24	Reported again pending Sanction to Estimate	An estimate for this work should be sanctioned without further delay An estimate for this work should be sanctioned without further delay

Cu 6.6.86

4/6/86

7.6.86

4/6

Despd 11/6/86

D. C. Gordon
Examiner of P. W. Accounts,
Madras.

1/6

To The Supdg Engr. II Circle
~~thro' the~~ Examiner of P. W. Accts

1/6

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

B. No 2538 W 30. 10. 85
" 2767 W. 20. 11. 85
" 2916 W. 7. 12. 85
" 47 W. 6. 1. 86
" 315 W. 5. 2. 86
" 595 W. 5. 3. 86
" 900 W. 2. 4. 86.

Pro. C No. 3049

Original

(12)

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE 6th

FUND Wards Estate
III Items adjustable by
Civil Department.

Recd: 20/4/86 In duplicate

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of February 1886.

No.

MADRAS,
Dated 19th April 1886.

B. No. 1078 W a/29-4-86.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

B W 29/4

D. C. [illegible]

Examiner of P. W. Accounts,
Madras.

Sd 8/5 [illegible] 30/4

[illegible] 3/5.

Ap. 83/4

C 21. 4. 86.

R 26/4/86

With order

W

Entered in Receipt Register

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of February 1886 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.		Orders by Government.
	Want of Estimate											No. 1078 W a/29 April/86
	Agricultural Repairs											
	Ramnad Division											
1	Closing breaches in Akhavyal Tank	Dec 1885	..	910	..	..	..	..	90	Reported again pending sanction to Estimates.		Estimates for these works should be sanctioned without further delay
2	Closing breaches in Sirukumbyore tank	Dec 1885	..	660	..	..	..	..	..			Estimates for these works should be sanctioned without further delay

Cn 23.4.86

24.4.86

21/4/86

W 20/4

D 29/4/86

D. C. Carmichael

Examiner of P. W. Accounts,
Madras.

JDL 19/4

RSC 19/4

To
The Supdtg Engr E VI C
thro' the Examr P. W. A.

P. W. Accts

Original – PWCh 2506 ✓

REFERENCE TO MADRAS P. W. D. CODE.
PARAS. 2362 TO 2365.

2538 W 30. 10. 85
2767 W 20. 11. 85
2916 W 7. 12. 85
47 W 6. 1. 86.
315 W 5. 2. 86
595 W 5. 3. 86

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

31 MAR

CIRCLE VI
Wards' Estate

FUND III Items adjustable by
Civil Department
Recd 31/3/86 [illegible]

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of January 1886.

No. ———

MADRAS,
Dated 30 March 1886.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

B. W. 900 Way 2-4-86

B W
2/4

D. C. Gordon

Examiner of P. W. Accounts,
Madras.

With orders

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of January 1886 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
			Ramnad Division								No. 900 W d/ 2nd April/86
	Want of Estimate										
	Agricultural Repairs										
1	Closing breaches in Thenputhuvaigudy Tank	October 1885	„	410	„	„	„	„	„	Reported again pending sanction to Estimates	Estimates for these works should be sanctioned without further delay.
2	Do do Akkavyal	Decr. 1885	„	820	„	„	„	„	„		
3	Do do in Sirukumbyore Tank	Decr 1885	„	660	„	„	„	„	„	Executive Engineer states that this work was commenced on emergency, and that an Estimate of Rs.1135 was submitted to the Superintending Engineer for sanction.	~~Noted~~. noted
		„	-	1890	–	–	–	–	–		

Examiner of P. W. Accounts,
Madras.

E.P. 30/3

1/4/86

1.4.86

To The Suptg: Engineer
VI Circle
Thro: The Ex: P.W. accts:

Original – Mch 1663

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 2362 TO 2365.

P. W. D. FORM.
No. M 112.

No. 315 W – 5. 2-86
47 W – 6-1-86.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE 6th.
Wards Estate
FUND IV Items adjustable
by Civil Department
Recd 3/3/86 in duplicate

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of December 1885.

No. ______

MADRAS,
Dated 2d March 1886.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

No. 595 W dated March 5 1886

Examiner of P. W. Accounts,
Madras.

13

8/3.

Pd
31/3

With order
With order

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of December 1885 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
		Ramnad Division									No. 595 Wd / 5.3.86
	Want of Estimate.										
	Agricultural Repairs										
1	Closing breaches in Thimputhiruvaigudy Tank	October 1885	"	410	"	"	"	"	"	Reported again to Government pending early sanction to estimate.	Estimates for these works should be sanctd. without delay Estimates for these works should be sanctioned without delay
2.	Do - Do - Akkavayal	Dec 1885	"	820	"	"	"	"	15	Reported for want of estimate.	
3	Do - Do - in Tirukumbiyore Tank	Dec 1885	"	660	"	"	"	"	660	Executive Engineer states that this work was commenced on emergency and that an estimate of Rs. 1135 has been submitted to the Superintending Engineer for sanction.	Noted Noted.

5.3.86

5/3/86

O. C. Gordon

Examiner of P. W. Accounts,
Madras.

maj

To The Supdg. Engr. Circle
the Examiner P. W. Accts.

2/3

Received 5.3.86

47 W 7/2/86

Original

Incl. 800

REFERENCE TO MADRAS P. W. D. CODE.
PARAS. 2362 TO 2365.

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Sixth

Wards' Estate

FUND III Items adjustable by Civil Department

Recd 1/2/86 [illegible]

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of November 1885.

No. ——

MADRAS,
Dated 29th Jany. 1886.

No. 315 W d/ Feby 5. 1886

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

B

D. C. Gordon

Examiner of P. W. Accounts,
Madras.

With order

1st/W

Gm 19/2

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of November 1885 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			No. 315 W dt Feby 5.1886
			Ramnad Division								
	Want of Estimate Original work Civil building										
1.	Constructing a Summer house at Parmagudy	Octr 1885	"	258	"	"	"	"	"	The Superintending Engineer states that the estimate for this work has been submitted to the Court of Wards for sanction through the Collector.	Noted
	Agricultural Repairs										
2.	Closing breaches in Thiruputhuvaigudy Tank	Octr 1885	"	410	"	"	"	"	"	The Executive Engineer states that the Estimate which was returned for revision by the Superintending Engineer has not as yet been resubmitted by the Overseer who has been ordered to expedite its submission.	The S.E. should see that an estimate for this work is sanctioned without delay. The S.E. should see that an estimate for this work is sanctioned without delay

3/2/86

3.2.86

[illegible] Maj

Examiner of P. W. Accounts,
Madras.

To The Suptg. Engr. VI Circle
thro' the Examiner of P. W. Accts
thro the Exr P W Accts
Despd 5.2.86

Inch 10915

Reference to Madras P. W. D. Code.

Paras. 2362 to 2365.

P. W. D. Form.
No. M 112.

2916 W 77/12/85

CENTRAL OFFICE OF ACCOUNTS.

18 DEC 85

Circle 6
Ward's Estate

Fund III Items adjustable by
Civil Department

Rec 18/12/85 in duplicate

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of October 1885.

No. ______

Madras,

Dated 17th December 1885.

Forwarded for orders to the Secretary to Government, Public Works Department, Madras.

No. 47 W d/ January 6 1886

O. C. Gordon

Examiner of P. W. Accounts,
Madras.

With order

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of October **188**5 **requiring the orders of Government.**

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Ramnad Division No Estimate Original Work Civil Buildings										No. 47 Wd/ January 6 1886
1	Constructing a summer house at Perunagudy	October 1885	..	258	..	..	..	..	252 2521	Executive Engineer says that this work was commenced on emergency and an estimate of Rs Rs 880 has been submitted to the Superintending Engineer for sanction.	The S.E. should see that estimates for these works are sanctioned without delay The S.E. should see that estimates for these works are sanctioned without delay 5/1/86 5.1.86
	Repairs Agricultural										
2	Closing breaches in Thenputhuraigudy	October 1885	..	410	..	..	..	..	410	Executive Engineer says that an estimate of Rs 1145, submitted to the Superintending Engineer for sanction was returned for revision and that the work was commenced on emergency.	

D. C. Gordon

Examiner of P. W. Accounts,
Madras.

17.12

To The Supdg Engr VI Circle
thro the Exr. P W Accts
Despd 7-1-86.