SUPG: ENGINEER'S OFFICE
No. 513 C.J.
9- SEP. 86
P.W.D.
FOURTH CIRCLE

No. 2
[illegible] 7043/86

Coimbatore Dn.

Annual return
of Public military buildings
at the station of
Remount Depot at
Mathagiri for the
year ending 31st.
March 1886.

4th Circle. Coimbatore Division Barur Sub Division

Annual return of Public Buildings at the Station of Remount Depot at Mattegiri for the year ending 31st March 1886

Accommodation: Nature and Description of Buildings at the Station of

		Miscellaneous buildings						Permanent				Garrison			
										Arm of Service		Normal		Actual on 1st April 188	
		For what Number of men Constructed	Number of men in occupation	Nature of Buildings				External Dimensions							
No	Name of buildings			Walls	Floors	Roofs	Doors	Length	breadth	Plinth area	Rate per superficial foot	Value	Total	Date of erection or purchase	Name of Regiment in occupation
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Salem District Hosur Taluq Remount Depot Mattegiri Imperial Military Buildings														
1	Sick line Stables	occupied by the sick horses		Burnt stone in Chunam	mud and square tiles	Tiled	Batten Teak	724 18¼	26 17⅔	19146	1 " 9	20,000	-	1879/80	
1/a	Kitchen to do to warm water &c. for sick horses, fomentation &c. and blacksmith's Store room	"	Black Smith's Tools	Brick in mud	Mud	do	Jungle wood	20¼	15½						
1/b	Blacksmith's forge Shoeing Smith's Shed and Store room	"	Shoeing horses	do	do	do	"	114½	22	2833	" 3 5	600	-	do	
1/c	Hay shed adjoining sick lines stalls including Coach house	"	"	Brick in Chunam	do	do	"	140	24½	Not Known			-	Not Known	
1/d	Fire Engine Shed Carpenters Shed and harness repairing Shed	"	"	do	do	do	Batten Jungle wood	134	24½	do				do	
1/e	11 Platforms for hay	"	"	do	"	"	"	11x28	12	do				do	
1/f	Weigh bridge Shed	"	"	Brick in mud	"	"	"	"	"					1866	
1/g	Iron platform to weigh bridge	"	"	Brick in Chunam	Brick in chunam	"	Jungle wood batten	8	7½	70	2 2 3	150	-	"	
	Trap Door to weigh bridge							5	2						

4th Circle — Coimbatore Division — Barur Sub Division

Annual return of Public Buildings at the Station of Remount Depot at Mattegiri for the year ending 31st March 1886

Accommodation: Nature and Description of Buildings at the Station of

		Miscellaneous buildings		Permanent						Garrison					
				Nature of Buildings				External Dimensions		Arm of Service		Normal		Actual on 1st April 188	
No.	Name of buildings	For what number of men constructed	Number of men in occupation	Walls	Floors	Roofs	Doors	Length	breadth	Plinth area	Rate per superficial foot	Value	Total	Date of erection or purchase	Name of regiment in occupation
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	No. 1 Lines														
2	Hospital and room attached	"	Hospital	Brick in mud	Chunam & fire brick	Tiled	do	33 31 3/4	14 3/4 25	1580	" 7 6	739		1863/64	
2/a	Cook room to do	"	"	do	Mud	do	do	15 1/2	12 1/2					Not Known	
2/b	Latrine to do	"	"	do	Chunam	do	"	12	8 3/4					do	
3	Long stables	"	Horses	do	Mud	do	do	2×668	25	33,400	" 10 1	21,000		1844	
3/a	Riding school north adjoining long stables	"	"	Mud	do	"	"	202 37 1/4	74 37 1/2	16345	" " 2	200		1869/70	
3/b	6 Water troughs to Long stables	"	"	Foundation Burnt stone in Chunam Superstructure Brick in Chunam	Chunam	"	"	6×13 1/2	5	405	" 11 10	300		1882/83	
4	Forty horse stables	"	"	Brick in Mud	Mud	Tiled with flat and pot tiles	Jungle wood batten	183	36	6588	" 9 6	3900		1865	
4/a	2 Watering troughs to do	"	"	Burnt stone in Chunam & Brick in Chunam	Chunam	"	"	2×13	5	"	" " "	Not Known		1882/83	
4/b	1 Do do	old, abandoned		"	do	do	"	12	5	"	" " "	do		1865	
5	Gram Godown No. I	"	Gram	Brick in Chunam	do	do	"	111 1/2	16 1/2	1840	1 14 5	3500		1831	
5/a	Do do No. II	"	do	do	do	do	"	147	15 1/2	2279	1 15 7	4500		1845	
5/b	Do do No. III	"	do	do	do	do	"	108 1/2	15	1628	2 1 5	3400		"	
5/c	Guard room and Gram Godown sheds	"	"	Brick in Mud	Chunam	Tiled	Jungle wood batten	46 1/2	15 1/2	721	" 4 5	200		"	
5/d	Gram boiling shed and stall for bullocks	"	Boiling purpose	do	Mud and Chunam plastered	do	"	101 3/4	18 1/2	1882	" 8 1	950		1850	

4th Circle. Coimbatore Division Barur Sub Division

Annual return of Public Buildings at the Station of Remount Depot at Mattegiri for the year ending 31st March 1886

Accommodation: Nature and Description of Buildings at the Station of

		Miscellaneous buildings						Permanent		Garrison					
				Nature of Buildings				External Dimensions		Arm of Service		Normal		Actual on 1st April 188	
No.	Name of buildings	For what number of men constructed	Number of men in occupation	Walls	Floors	Roofs	Doors	Length	breadth	Plinth area	Rate per superficial foot	Value	Total	Date of erection or purchase	Name of regiment in occupation
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
5/e	Pigeon house	"	"	Mud	"	do	Jungle wood batten	13 3/4	11 1/2	158	. 2 6	25		1883/84	
5/f	Water trough for Gram boiling shed	"	"	.	"	"	"	11 3/4	5	Not known				1855	
6	Contagious stables for horses west of Gram shed	"	"	Burnt stone in Chunam	Mud	do	Teak pannelled	46 3/4	25	1169	. 14 5	1050		1878/79	
6/a	Furnace for cremating Contagious diseased Cattle	"	"	Mud	do	"	"	$(15)^2 \cdot 7854$		177	" . 8	7		1883	
7	Well No. I north west of Contagious disease shed	"	"	Revetment Rough stone	"	"	"	37 29	25 15					1830	
7/a	Do. Steps east	"	"	do	"	"	"	$(75)^2 \cdot 7854$						1830	
7/b	1 Watering trough	"	"	Brick in Chunam	"	"	"	105	5					1870	
7/c	Masonry channel to do	"	"	do	"	"	"	39	2	6467	" . 6 2	2500		1870	
7/d	Do. do at head	"	"	do	"	"	"	8	7					1870	
7/e	Do. do Cistern	"	"	do	"	"	"	5 1/2	5 1/2					1870	
7/f	Farm house No. I adjoining well	"	"	Brick in Mud	Mud	Tiled	Jungle wood batten	19	10	190	. 3 4	40		1865	
	New Farm Stables														
8	Coach house and harness Godown	"	"	do	do	do	do	32	24					1882	
8/a	Water trough adjoining	"	"	Brick in Chunam	"	"	"	8	4					1854	

4th Circle. Coimbatore Division Barur Sub Division

Annual return of Public Buildings at the station of Remount Depot at Mattigiri for the year ending 31st March 1886

Accommodation: Nature and Description of Buildings at the station of

			Permanent								Garrison					
		Miscellaneous buildings								Arm of Service		Normal		Actual on 1st April 188	
				Nature of Buildings				External Dimensions							
No.	Name of buildings	For what number of men constructed	Number of men in occupation	Walls	Floors	Roofs	Doors	Length	breadth	Plinth area	Rate per superficial foot	Value	Total	Date of erection or purchase	Name of regiment in occupation
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
8 b	Do do	"	"	Foundation Burnt stone in Chunam	"	"	"	13 3/4	5					1884	
8 c	Emptying cistern	"	"	do	"	"	"	$(4)^2$	·7854					1854	
										7594	" 64	3000			
8 d	Stalls north east	"	"	Brick in Mud	Mud	Tiled	"	67	18					1850	
8 e	Centre stalls (Farm house)	"	"	do	do	do	"	67	35					1850	
8 f	South stalls	"	"	do	do	do	"	67	18					1850	
8 h	Shed for clock	"	"	do	do	Bengal terraced	"	8 1/2	4					1870	
8 i	Granary harness Godown and store room	"	"	do	do	Tiled	Junglewood batten	98 1/2	19 1/2					1883	
9	Shed for Farm implements South of new Farm stables	"	Farm implements	do	do	do	"	157 1/4	24	4560	" 53	1500		1868	
9 a	Bullock shed adjoining	"	Bullock	do	"	do	"	30	10 1/2	315	" 51	100		"	
10	Gram boiling and bullock shed to new Farm stables	"	"	"	"	"	"	66	18					1850	
10 a	Cistern for Gram boiling shed	"	"	"	"	"	"	8 1/2	5 1/2					"	
10 b	Well No. II close by	"	"	Rough stone revetment & parpet of Brick in Chunam	"	"	"	$(20)^2$	·7854					"	
10 c	Well head of channel to trough adjoining well	"	"	Brick in Chunam	"	"	"	7 1/2	6	1887 1	" 11	2000		1860	
10 d	Channel to water trough	"	"	do	"	"	"	20	2					"	

4th Circle — Coimbatore Division — Barur Sub Division

Annual Return of Public Buildings at the Station of Remount Depot at Mathegiri for the year ending 31st March 1886

Accommodation: Nature and Description of Buildings at the Station of

								Permanent			Garrison				
		Miscellaneous buildings		Nature of Buildings				External Dimensions		Arm of Service		Normal		Actual on 1st April 188	
No.	Name of buildings	For what number of men constructed	Number of men in occupation	Walls	Floors	Roofs	Doors	Length	breadth	Plinth area	Rate per superficial foot	Value	Total	Date of erection or purchase	Name of regiment in occupation
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
10/c	Do. Water troughs	„	„	do	„	„	„	40½	4½					-	
10/f	Do. Cistern to troughs	„	„	„	„	„	„	8½	6					„	
11	Well No. III west in Compound adjoining	„	„	Rough stone revetment & Brick in Chunam Parapet wall	„	„	„	(15)²	·7854					1850	
11/a	Do. Channel to cistern	„	„	Brick in chunam	„	„	„	14	1¾	243	1 39	300		1865	
11/b	Do. Cistern to above	„	„	do	„	„	„	8¼	5					„	
12	Well No. IV in Lucan Garden	„	„	Rough stone revetment	„	„	„	72	32	2304	„ 19	250		1870	
13	Farm house No. 2 in Lucan Garden	„	„	Brick in mud	Mud	Tiled	Junglewood batten	17¼	17	293	„ 56	100		1865	
14	Well No. V west of stud lines for watering horses	„	„	Rough stone revetment & Brick in Chunam parapet wall	„	„	„	(14)²	·7854					1840	
14/a	Cistern to hold water for drinking purposes	„	„	Brick in Chunam	„	„	„	13	5	484	1 „ 6	500		1875	
14/b	Cistern troughs to water horses	„	„	Brick in Chunam	„	„	„	53	5					1875	
15	Farm house No. 3 at south west corners of Farm Stud Lines	„	„	Mud	Mud	Tiled	Junglewood batten	17¾	17	302	„ 17	30		1870	
16	Hay shed to stud lines	„	„		„	„	„	„	-					1868	
16/a	Coach house to fire engine shed and stalls for horses	„	„	Brick in mud	Mud	do	„	104	22					1884/85	

4th Circle
Coimbatore Division
Barur Sub Division

Annual return of Public Buildings at the Station of Remount Depot at Mattegiri for the year ending 31st March 1886

Accommodation: Nature and Description of Buildings at the Station of

	Miscellaneous buildings							Permanent		Garrison					
				Nature of Buildings				External Dimensions		Arm of Service		Normal		Actual on 1st April 188	
No.	Name of buildings	For what number of men constructed	Number of men in occupation	Walls	Floors	Roofs	Doors	Length	breadth	Plinth area	Rate per superficial foot	Value	Total	Date of erection or purchase	Name of regiment in occupation
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
16/b	Do. bullock shed adjoining south	"	"	do	do	do	"	55½	11¾					1882	
16/c	Gram boiling shed to stud lines	"	"	do	do	do	"	67½	18¼					1862	
16/d	Water troughs for Gram boiling	"	"	Brick in chunam	"	"	"	7¾	5	4214	- 133	3,500		1862	
16/e	Do. emptying trough	"	"	do	"	"	"	(3¾)² ·7854						1862	
16/f	10 Platforms for hay	"	"	do	"	"	"	10×28¾	12½					1860	
16/g	3 Cisterns south and adjoining stud lines to waste urine drains of stables	"	"	do	"	"	"	3×5	4					1870	
16/h	Stud Lines stables	"	"	Brick in mud	do	do	Jungle wood	300	24½					"	
	Do. do	"	"	do	do	do	do	331	24½					"	
	Do. do	"	"	do	do	do	do	279¾	24½					"	
	Stud Lines stables	"	"	Brick in mud	mud	Tiled	Jungle wood	179	41¾					"	
	Do. do	"	"	do	do	do	do	183	41¾					"	
16/i	Well No. VI	"	"	Rough stone revetment & brick in chunam parapet	"	"	"	(18)² ·7854		38545	" 91	22000		1840	
16/j	Water troughs to well	"	"	Brick in chunam	"	"	"	44½	5					1865	
16/k	2 Cess pools at north end of stables	"	"	do	"	"	"	9½	7¾					1870	

4th Circle	Coimbatore Division	Barur Sub Division

Annual return of Public Buildings at the Station of Remount Depot at Mathegiri for the year ending 31st March 1886

Accommodation: Nature and Description of Buildings at the Station of

No.	Name of buildings	Misellaneous buildings		Permanent						Garrison					
				Nature of Buildings				External Dimensions		Arm of Service		Normal		Actual on 1st April 188	
		For what Number of men Constructed	Number of men in occupation	Walls	Floors	Roofs	Doors	Length	breadth	Plinth area	Rate per superficial foot	Value	Total	Date of erection or purchase	Name of regiment in occupation
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
16/2	Granite slab on masonry foundation to measure horses on	„	„	„	„	„	„	7¼	5¼					„	
17	School masters quarters	„	„	Brick in mud	Concrete Sqre flat tiles	Tiled	Junglewood	47¼	34½	1630	„ 5 11	600		1860	
17/a	Do. kitchen to do	„	„	„	Mud	do	„	15	8¼	124	„ 6 5	50		1860	
18	School room	„	„	do	„	do	„	34	33¼	1231	„ 11 8	900		1860	
18/a	Latrine to do	„	„	„	Chunam	do	„	13½	7½					1860	
19	Committee stand	„	„	Brick in chunam	Mud	do	„	24	14½	2982	„ 14 7	2714		1881	
19/a	Do. do	„	„	Iron posts	„	Terraced	„	70½	14¾					1881	
19/b	Do. slab fixed on masonry for measuring horses on	„	„	do	„	do	„	48¼ 7	10¾ 5					1881	
20	Sepoy lines in the bazar	„	„	Mud	Mud	Tiled	Jungle wood batten	2×88	18	3168	„ 2 „	400		1861	
21	Remount Superintendents Bungalow	„	Superintendent	Foundation Stone in mud Superstructure Brick in chunam	Square tiles & Concrete	Terraced and Tiled	Teak glazed Venetions	Wings in rear 50¾ 46 office 31¼ From drawing room front Verandah 75 bath room attached 58	20½ 22½ Verandah 19¼ 47 16						
21/a	Covered way	„	„	Stone posts	Gravel	Thatched	„	129	10						
21/b	Detached Bungalow	„	„	Foundation Stone in mud Walls Brick in mud	Concrete	Tiled and Bengal terraced	Pannelled glazed Venetions	101	42½					„	
21/c	Do. verandah in front	„	„	Pillars Brick in mud	Concrete chunam plastered	Bengal terrace	Bengal [illegible]	37½ 26½	9 9						
21/d	Clerk's office and stables	„	„	Foundation Stone in mud Walls Brick in mud Stable walls Brick in chunam	Square b and Gravel	Tiled	Batten and pannelled	69	73						

4th Circle　　Coimbatore Division　　Barur Sub Division

Annual return of Public Buildings at the station of Remount Depot at Mathegiri for the year ending 31st March 1886

Accommodation: Nature and Description of Buildings at the station of

		Miscellaneous buildings						Permanent		Garrison					
				Nature of Buildings				External Dimensions		Arm of Service		Normal		Actual on 1st April 188	
No	Name of buildings	For what number of men constructed	Number of men in occupation	Walls	Floors	Roofs	Doors	Length	breadth	Plinth area	Rate per superficial foot	Value	Total	Date of erection or purchase	Name of regiment in occupation
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
21/e	Coach godown and harness room	„	„	Foundation Stone in mud Walls Brick in ~~mud~~	Lge brick & Concrete	Tiled	Batten Jungle wood	42 20	33 25						
21/f	Gram boiling shed and latrine for office Clerks	„	„	do	-	do	Jungle wood	25¾	15						
21/g	Cook house	„	„	do and basement plastered with Concrete	Lge brick & Concrete	Do and terraced	do	59	39½						
21/h	Sheep pen	„	„	mud	mud	Tiled	„	41¼	14¾	31143	„ 10	20,000		Purchased in 1881	
21/i	Cow shed and servants quarters	„	„	Brick in mud	do	do	Jungle wood	73	55						
21/j	Fowl shed and Cattle shed	„	„	mud	do	do	„	55	41						
21/k	Teel yard	„	„	do	mud trough chunam	do	„	22	13½						
21/l	Pigeon house	„	„	Brick in chunam	Chunam plaster	Tiled	„	27	38½						
	Maddocks Quarters														
22	Main building	Purchased	Apothecary	Brick in mud plastered & lime washed	Brick & chunam plastered 2 coats	Jungle wood [illegible] reepers & flat & pot tiles with chunam border	Jungle wood 2 glazed doors 1 Batten 2 Pannelled & others batten	45½ 6 17¾	43½ 8¼ 12						
22/a	Kitchen	„	„	Brick in mud chunam plaster outside & mud plastered inside	Mud	Tiled	„	13	13						
22/b	Coach house	„	„	Do	mud	Do	batten door	18½	13½						
22/c	Fowl house			Brick in mud & plastered	mud	Pot tiles bamboo reepers and purlins	„	18	12						
		„	„	Do		Do	„	387							
22/d	Godowns	„	„	Do	Do	Do	„	38½	17	4322	„ 5 11	1600		Purchased in 1884	
22/e	Stables	„	„	mud	Do	Tiled	„	26½ 42½	11 13						
22/f	Well	„	„	Brick in mud plastered	„	„	„	5½	5						

4th Circle. Coimbatore Division Barur Sub Division

Annual return of Public Buildings at the Station of Remount Depot at Matthegiri for the year ending 31st March 1886

Accommodation: Nature and Description of Buildings at the Station of

							Permanent			Garrison					
		Miscellaneous buildings								Arm of Service		Normal		Actual on 1st April 188	
				Nature of Buildings				External Dimensions							
No.	Name of buildings	For what Number of men Constructed	Number of men in occupation	Walls	Floors	Roofs	Doors	Length	breadth	Plinth area	Rate per superficial foot	Value	Total	Date of erection or purchase	Name of regiment in occupation
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
22/g	Cistern to well	"	"	Brick in chunam	"		"	8½	5½						
	Doctors Wells Bungalow														
23	Main building	"	Apothecary occupies	Foundation Brick in mud Superstructure Brick in chunam	Tiled & covered	Terraced & tiled	Pannelled & Batten	51 21 13	42 10 9¼						
23/a	Coach house	"	"	Sundried & Burnt brick in mud	Gravel	ordinary tiled roof with malabar trees	"	28½	10½						
23/b	Cook house	"	"	Brick in mud and chunam plastered	Slabs concrete & gravel	Do	Batten	26¼	17¼						
23/c	Latrine	"	"	mud	gravel	Teak & bamboo reepers and pot tiles	Do	18½	9½	4681	„ 8 7	2500		Purchased in 1885/86	
23/d	Stables	"	"	Sundried Brick in mud	Do	Do	Do	64½	12						
23/e	Bullock Shed and Fowl house	"	"	Do	Do	Do	Do	29½ 10¼	15 6¼						
													133652		
	Tripatur Taluq														
24	Rest house at Jollarpett	Hutting place for Troops		Brick in chunam	Square bricks	Tiled	Batten	61	31	1891	„ 27	300	300	1865/66	
	Coimbatore District														
	Coimbatore Taluq														
25	Rest house at Pollianore	Hutting place for Troops		Stone in mud	Concrete & asphalte	Tiled	Batten	63	32½	2048	„ 11 8	1500		1862	
26	Rest house at Mettapolliam	Do		Brick in chunam	Concrete & asphalte	Do	Pannell	127	40	5080	„ 9 5	3000		19	
26/a	Commissariat Store room attached to the above	Do		Do	Concrete	Do	Batten	17½	15½	271	„ 5 11	372	4872	1874/75	

Coimbatore
8th September 1886

Captn R.E.
Executive Engineer