REFERENCE TO MADRAS P. W. D. CODE.

PARAS.

B. No 15284 7.6.87

P.W.C. No 1624

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE III

FUND Imperial and Provincial

C.T.O. 17.6.87 with ptc.

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March 1887.

No. _____

MADRAS,

Dated 16 June 1887.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

No 1824 W&M - 8 July 1887

Examiner of P. W. Accounts,
Madras.

G.O. 30.6.87

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial Statement of Objectionable Items in the Accounts of executive engineers for the month of March 1887 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
1	Bellary Imperial & Military Want of Estimate While pressing the Military buildings at Edmondroog.	March 1887	"	250	250	-	-	-		The Executive Engineer states that the Estimate has been returned to the Sub-Divisional Officer for certain information and return thereof.	No 1820 dated 7th July 1887 Noted
2	Work for which Revised Estimates are due. Constructing double Apothecary's quarters at Bellary.	January 1887.	6222	6261	-	-	-	2677		The Superintending Engineer states that the revised estimate has been submitted to the Government through the Military authorities.	The attention of the Executive Engineer is drawn to the orders against this item in the Ord. Statement for Feby 1887, in which it was stated that a revised estimate for this work was to be sanctioned in G.O. No 1250 M dated 9-8-87. Noted
3	Constructing 4 tunnels over dips on road leading from Royal Artillery Barracks to Military Cemetery	do	537	575	-					The Executive Engineer states that the Revised Estimate has been submitted for sanction.	

1,000—21-3-87.

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of objectionable items in the accounts of executive engineers for the month of March 1887 requiring the orders of Government.

Item No.	Particulars of each item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Bellary										
	Imperial Military										
	Miscellaneous Irregularities										
4	Hired Quarters No. 103 paid at Rs 20/- per Measem for July, August and September though unoccupied during those Months	December 1886	"	60	"	-	-	-	-	Orders of the Superintending Engineer's special report sent to the Government with this Office remarks are awaited.	Sanctioned vide G.O. No. 1764 dated 1st July 87
	Pamidi A Fund										
	Want of Estimate										
5	Repairing the District Munsiffs Court at Penukonda	March 1887	"	1366	1366	-	-	-	1366	The outlay incurred on these works without sanctioned estimate is brought to the notice of the Government	The circumstances under which the outlay was incurred without sanctioned estimates should be explained
6	Repairing the Roof of Taluq Cutcherry at Penukonda	do	-	308	308	-	-	-	308		

1,000—21-3-87.

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of objectionable items in the accounts of executive engineers for the month of March 1887 requiring the orders of Government.

Item No.	Particulars of each item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Bellary										
	Provincial Fund										
	Excess over Estimate										
7	Constructing Tailing cutcherry at Harpanhally	December 1885	2675	29290	2575	-	-	-	-	The Executive Engineer states that the Sub-Divisional Officer has been called upon to submit the Completion Report. The sanction of the Government to the excess outlay is necessary.	The submission of completion reports for these works should be expedited
	Police Superintendent's Bungalow at Anantapoor.	December 1886	15767	16841	1674					The Executive Engineer states that the Completion Report will be submitted through the Superintending Engineer. The sanction of the Government to the excess outlay is necessary	
	Excess over Estimate										
9	Combined Offices for the Superintending Engineer and the Executive Engineer	March 1886	18496	19307	813	-	-	-	174	The Executive Engineer states that the final payments were made in March 1887 and that Completion Reports will be submitted	Noted

1,000—21-3-87.

[T. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of objectionable items in the accounts of executive engineers for the month of March 1887 requiring the orders of Government.

Item No.	Particulars of each item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Bellary										
	Provincial Fund										
	Excess over Estimate (Contd.)										
10	Constructing Taluq Kutcherry at Adoni	April 1886	31680	32746	1066	-	-	-	200	The Executive Engineer states that final payment will be made in April 87 and that the Completion Report will be submitted.	Completion reports for these works should be forwarded to the Examiner without further delay.
11	Constructing Sub-Registrar's Office at Adoni	do	2542	2756	214	-	-	-	-14	The Executive Engineer states that final payments were made in March 1887 and that Completion Report will be submitted.	
12	Sub Magistrate Cutchery at Bookapatam	March 1887	12200	12777	577	-	-	-	725	The outlay incurred on this work in excess of the Estimate is brought to the notice of the Government	The cause of outlay in excess of the sanctioned estimate should be explained
	Cuddapah										
13	Constructing Taluq Kutcherry with out-houses at Pulivendla	March 1886	22850	22724	574	-	-	-	-	The Executive Engineer states that the Revised Estimate has been submitted.	Revised estimate is awaited

1,000—21-3-87.

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of objectionable items in the accounts of executive engineers for the month of March 1887 requiring the orders of Government.

Item No.	Particulars of each item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Cuddalore.										
	Provincial Fund.										
	Excess over Estimate (Contd.)										
14	Constructing Sub Collectrs Cutcherry Madrapalli:	March 1886	14895	16385	1490	-	-	-	41	The Executive Engineer states that the excess over estimate will be explained in the Completion Report. Sanction of the Government to the net excess outlay will be necessary.	Completion report is awaited
15	Tools and Plant. New Supplies. .	March 1887.	130	560	430	-	-	-	393	The Executive Engineer reports that the Revised Estimate is under preparation.	Noted
	Kumool										
	Excess over Appropriation										
16	Constructing Taluq Cutcherry at Nandyal &c . . .					3000	4037	1037	1031	The expenditure in excess of appropriation is brought to notice of the Government. The official year having expired, the orders of the Government to pass the excess outlay are necessary.	The circumstances in which expenditure was incurred in excess of appropriation should be explained.

[T. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of objectionable items in the accounts of executive engineers for the month of March 1887 requiring the orders of Government.

Item No.	Particulars of each item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Bellary										
	Provincial Fund										
	Works for which Revised Estimates are due.										
17	Construction Collector's Cutcherry at Anantapoor	July 1886	55000	49902	-	-	-	-	3144	The Executive Engineer states that the Revised Estimate has been submitted to the Superintending Engineer for sanction.	
	Cuddapah										
18	Construction Taluq Cutcherry with out-houses at Rilivendla	do	22150	22724	-	-	-	-	-	The Executive Engineer states that the Revised Estimate has been submitted.	Noted
19	Tools and Plant & new Supplies	March 1887	130	560	-	-	-	-	393	The Executive Engineer states that the Revised Estimate is under preparation.	
	Works for which Completion Reports are due.										
20	Construction Sub-Collector's Cutchery at Madanapally - - - -	March 1886	14895	16385	1490	-	-	-	-41	The Executive Engineer states that the delay in the submission of the Completion Report for this work is due to the non-adjustment of certain material at site of the work, and that the same	

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of objectionable items in the accounts of executive engineers for the month of March 1887 requiring the orders of Government.

Item No.	Particulars of each item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Bellary Provincial Fund Works for which Completion Reports are due (Cont.)									will be submitted as soon as the materials are adjusted.	
21	Taluq Cutcherry at Adoni	March 1886	31680	32746	-	-	-	-	200		
22	Deputy Collector's Cutcherry at Adoni	do	7415	7566	-	-	-	-	755		
23	Combined Offices for the Superintending Engineer and Executive Engineer	April 1886	18494	19307	-	-	-	-	174	The non submission of Completion Reports for these works is brought to notice.	Completion reports for these works should be forwarded to the Examiner without delay.
24	Taluq Cutcherry at Harpanhalli	do	26775	29296	-	-	-	-	-		
25	Sub-Registrar's Office at Adoni	do	2542	2756	-	-	-	-	14		
26	Sub-Magistrate Cutcherry Serugappah	do	12680	12771	-	-	-	-	-		
27	Police Superintendent's Bungalow at Anantapur	September 1886	15167	16811	-	-	-	-	-		

1,000—21-3-87.

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of objectionable items in the accounts of executive engineers for the month of March 1887 requiring the orders of Government.

Item No.	Particulars of each item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Bellary.										
	Provincial Fund										
	Works for which Completion Reports are due. (Contd.)										
28	Repairing the Head Assistant Collector's Bungalow and Stable at Hospett - - -	September 1886	160 / 16517	203 / 16841	-	-	-	-	-	The non-submission of Completion Reports for these works is brought to notice.	Completion reports for these works should be forwarded to the Examiner without delay
29	Enlarging Collector's Printing Office at Bellary - - - -	"	1745	1734	-	-	-	-	-		
30	Constructing Shop room in the Taluq Cutcherry Kadlighi - - -	"	567	573	-	-	-	-	-		
31	Adding Verandahs to Raidroog Taluq Cutcherry	March 1887	3490	2767	-	-	-	-	-		
	Kurnool										
32	Constructing Sub-Magistrate Cutcherry at Pore - - - -	January 1887	14588	14206	-	-	-	-	-		

1,000—21-3-87.

[P. W. D. Form No. M 112.—Inner Sheet.]

Provincial statement of objectionable items in the accounts of executive engineers for the month of March 1887 requiring the orders of Government.

Item No.	Particulars of each item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
	Bellary										
	Provincial Fund.										
	Miscellaneous Irregularities										
33	for submission of Certificates of examination of Accounts for February, March, and September 1886 and March 1887.		-	-	-	-	-	-	-	These Certificates are still due in this Office, the delay in their submission is brought to the special notice of the Government.	The submission of the certificates referred to by the Examiner should be expedited
	Miscellaneous Advances.										
	Items outstanding for more than 3 months.										
	Kurnool.										
34	Major A. C. Smith R.E. Superintending Engineer 3rd Circle Boat tractn charges.	January 1887	"	21	-	-	-	-	-	The non-recovery of these items is brought to notice. The Executive Engineer states that the Officer has left India.	These items should be adjusted without delay
	Non recovery of rents for Boats.										
35	Amount of rent due by Major Smith. R.E. for using Staff boat "Duke" for the period from 27th September to 11th October 1886 . .	do	-	30	-	-	-	-	-		

[T. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of objectionable items in the accounts of executive engineers for the month of March 1887 requiring the orders of Government.

Item No.	Particulars of each item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Cuddapah										
	Provincial Fund										
	Miscellaneous Irregularities										
	Miscellaneous Advances.										
36	Amount advanced for purchasing shed at Sidhout - - -	"	200	250	50	-	-	-	-	The amount sanctioned for the purchase is Rs. 200/ only. The excess payment, the Executive Engineer states, was made by the Sub-Divisional Officer by mistake, and will be recovered shortly. Brought to the notice of the Government.	The amount paid in excess should be recovered without delay

Maj. R.E.
Examiner P.W. Accounts
Madras.
27/6/16. 15/6.

Lucas
30.6.87

Jde
1/7/87

Supg. Engr. III Circle
thro' the Supdg. Engr.

Provincial statement of objectionable items in the accounts of Executive Engineers for the month of requiring the orders of Government.

Item No.	Particulars of each item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			

Examiner of P. W. Accounts,
Madras.

Provincial statement

Item No.	Particulars of each item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Esti-

Superintending Engineer's Office,
3RD CIRCLE
Bellary 22 August 1887.

No. 921

FROM L J Peters Esqre
~~THE~~ SUPERINTENDING ENGINEER,
IIIRD CIRCLE.

To
THE Chief Engineer
P W Department
Madras

SIR,

Enclosures.

With reference to the orders of Government ~~No~~ No 1824 W dated 7th July 1887, on the Provincial Statement of Objectionable Items for March 1887, Item No 16, I have the honor to inform you that the allotment of Rs 1000 given for the Police huts at Pattikonda was utilized by the Executive Engineer on the Taluq Kutcherry at Nandyal, because it was found at a late date that the amount could not be spent on the former work. The Executive Engineer thought it was too late to apply for the necessary reappropriation of funds. It has been pointed out to him that the course taken by him was irregular and that the matter should have been

reported for orders.

I have the honor to be
Sir
Your most Obedient Servant

C. P. Ellis
Superintending Engineer & Civil

24447-7-87
1667 W. - 21-6-87
1617 W. - 15-6-87

No. 2387 W. dy 5th Septr 87

3/

Received with
reference to Govt. No. 1847
d/ 7th Augt 1887.

W.W.S.
29. 8. 87
Dec 31/1887

PWC No. 6606

From

The Superintending Engineer,
IIIrd Circle.

To

The Chief Engineer
P.W.D.
Madras

Dated 22nd August 1887.
Received

Enclosures.

No. 2387 W. dy 5th Septr 1887

No. 921

Provincial Statement of
Objectionable Items for
March 87:—

Explaining the circumstances
under which expenditure in excess
of appropriation was incurred on
the Taluq Cutcherry at Nandyal
which has been brought forward
in the:—

Sept '87

2 S. E. III C
Exd. W. W.
5/9/87

9-29-8-87 R. 3-9-87

Mitt. order

10th August 1885, No. 1847 W., Public Works.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following papers :—

Proceedings of the Board of Revenue, dated 13th July 1885, Mis. No. 6388.

Read—the following letter from E. C. JOHNSON, Esq., Acting Collector of Kurnool, to the Secretary to the Board of Revenue, dated 30th June 1885, No. 175 :—

With reference to letter, No. 685, dated 26th June 1885, from the Superintending Engineer, III Circle, I have the honor to forward, herewith, for submission to Government, as desired by Colonel Vibart, the enclosed revised estimate for constructing a first-class taluk cutcherry with out-houses at Nandyál.

Enclosure.

From Lieutenant-Colonel H. M. VIBART, R.E., Superintending Engineer, III Circle, to the Collector of Kurnool, dated Bellary, 26th June 1885, No. 685.

I have the honor to forward, for your countersignature and transmission to Government through the Board of Revenue, a revised estimate of Rs. 34,676, accompanied by a comparative statement, for constructing a first-class taluk cutcherry at Nandyál with out-houses.

2. The original estimate, sanctioned in G.O., dated 22nd September 1884, No. 2324 W., was for Rs. 30,520 ; but, owing to the high rates now ruling for the State railway works, it was found impossible to carry out the work at the estimated rates, which have therefore been revised with the Chief Engineer's approval.

3. The excess now requiring sanction is Rs. 4,156.

Resolution—dated 13th July 1885, Mis. No. 6388.

Submitted for the sanction of Government.

(True Copies and Extract.)

(Signed) E. GIBSON,
Secretary.

Mis. No. 3819, Revenue.

Approved and transferred to the Public Works Department for necessary orders.

Ootacamund,
27th July 1885.

(Signed) W. WILSON,
Ag. Secretary to Government.

From Lieutenant-Colonel H. M. VIBART, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 6th July 1885, No. 748.

I have the honor to request that the item of compensation, Rs. 41, may be altered to Rs. 339 in the revised estimate for the taluk cutcherry at Nandyál, Kurnool district, which has been submitted to Government through the Collector.

ORDER—dated 10th August 1885, No. 1847 W., Public Works.

The revised estimate, amounting to Rs. 34,676, for constructing a tahsildar's office at Nandyál, in the Kurnool district, is sanctioned in supersession of the sanction of Rs. 30,520 conveyed in G.O., dated 22nd September 1884, No. 2324 W.

2. A sum of Rs. 10,000 has been provided for the work in the current year's Provincial budget.

3. This sanction has been registered as Provincial, No. 101 W. of 1885-86, and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, III Circle, with two enclosures.
" Examiner, Public Works Accounts, with duplicate general abstract estimate.
" Revenue Department.

Exd. E. Fernandez.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1885} Madras.

PUBLIC WORKS.

Dated August, 10th.

Read. *Encl.*

G.O., 10th Aug. 1885, No. 1847 W.

AUGUST.

Tahsildar's Office at Nandyal, Kurnool District

Revised estimate for a —, sanctioned.

Appendix to G.O., No. 1617 W., dated 15th June 1887.

A.—Statement showing amounts applied for and those granted under Imperial—Military and Civil Works.

	Amounts applied for.								Amounts granted.							
	Minor works.				Repairs.				Minor works.				Repairs.			
		Civil works.				Civil works.				Civil works.				Civil works.		
	Military.	Postal.	Telegraph.	Salt.	Military.	Postal.	Telegraph.	Salt.	Military.	Postal.	Telegraph.	Salt.	Military.	Postal.	Telegraph.	Salt.
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Ganjam ..	1,655	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
Vizagapatam ..	..	..	..	..	..	..	..	..	2,000	..	..	..	..	..	..	..
Godavari, Eastern	..	..	..	..	..	..	..	..	1,250	300	..	..	..	..	500	..
Do. Central	..	..	..	..	..	..	..	..	..	200	..	..	..	..	600	..
Do Western	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
Kistna, Eastern ..	..	..	..	..	..	..	..	..	60	150	..	..	..	..	250	..
Do, Western ..	..	..	..	..	..	..	..	..	..	100	..	..	..	..	100	..
Nellore ..	..	..	..	..	..	..	..	..	360	300	..	..	..	..	..	..
Buckingham Canal	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
Bellary ..	1,000	..	..	..	..	..	..	..	25,000	200	..	..	..	..	200	..
Cuddapah	..	..	..	..	..	..	..	..	600	200	..	..	..	..	..	..
Kurnool	..	..	..	..	..	..	..	..	750	200	..	..	..	..	..	..
Nilgiris ..	..	..	..	..	..	..	..	..	25,000	500	..	..	..	..	200	..
Coimbatore	..	..	..	..	..	..	..	..	4,000	300	..	..	..	..	..	..
West Coast	..	..	..	..	..	..	..	..	30,000	300	..	..	..	..	..	..
North Arcot	..	..	..	..	500	100	..	..	3,000	300	..	..	..	..	100	..
South Arcot	..	..	..	..	630	..	..	..	180	200	..	..	..	..	..	..
Chingleput	..	..	..	..	5,000	500	..	..	30,600	..	..	..	..	..	..	..
Presidency	..	..	..	..	20,000	..	..	..	1,75,000	..	..	..	..	..	..	..
Tanjore	..	..	..	..	..	..	..	..	400	500	..	..	..	..	..	..
Negapatam	..	..	..	..	..	..	..	..	165	300	..	..	..	..	..	..
Trichinopoly	..	..	..	..	200	200	..	..	5,000	450	..	..	..	..	..	..
Madura	..	..	..	..	..	200	..	..	240	200	..	..	..	..	..	..
Tinnevelly	..	..	..	..	..	..	..	..	250	300	..	..	..	..	100	..
Ramnad	..	..	..	..	..	..	..	..	..	600	..	..	..	..	575	..
Consulting Architect	..	..	..	..	..	..	..	..	..	..	..	..	..	..	1,000	..
Officers Commanding Divisions and Districts	..	..	..	..	..	..	..	..	..	300	..	..	..	..	..	..
Director-General of Post Offices	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
Director-General of Telegraphs	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
Reserve with the Government	..	..	..	..	..	..	..	..	..	..	..	..	..	..	1,280	..
Total ..	28,355	1,630	..	..	3,01,255	7,691	3,125	..	9,373	7,871	6,000	..	2,72,149	6,000	4,905	..

B.—Statement of requirements on account of Imperial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced.

Division.	Item No.	Name of work.	Amount of estimate.	Number and date of sanction.	Past expenditure.	Balance of estimate.	Amount applied for 1887-88.		Amount allotted.		Item No.	Remarks.
							For incomplete works.	For new works.	For incomplete works.	For new works.		
1	2	3	4	5	6	7	8	9	10	11	12	13
		IMPERIAL.	Rs.		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.		
		Civil Works.										
		Minor Works.										
Tanjore ..	1	Extending the Post office at Kumbanam for the accommodation of Telegraph office.	1,080	Sanctioned by Director-General of Post Offices.	874	206	206	..	..	..	1	Appropriation not necessary under Code paragraph 1908, Part III.
Madura ..	2	Constructing a sixth-class Post office at Batlakundu.	1,340	Do.	939	401	401	..	..	..	2	Do. do.
Architect ..	3	Alterations to the Telegraph office latrine, Madras.	698	Director-General of Telegraphs' No. 4761, dated 28th December 1886.	636	62	62	..	..	..	3	Do. do.
Do. ..	4	Alterations and additions to the Telegraph office, Madras.	284	Consulting Architect's sanction, dated 22nd December 1886.	176	108	108	..	..	..	4	Do. do.
Do. ..	5	Fixing galvanised iron netting to the signal room of the Telegraph office, Madras.	276	Director-General of Telegraphs' No. 3609, dated 20th October 1886.	7	269	269	..	..	..	5	Do. do.
		Total ..	..		..	..	1,046	..	..	..		
		Major Works.										
Bellary ..	6	New Post office at Anantapur ..	4,051	G.O., No. 1202 W., dated 12th May 1886.	1,922	2,129	2,129	..	2,129	..	6	From minor works grant.
		Total ..	..		..	..	2,129	..	2,129	..		
		Military.										
		Minor Works.										
Bellary ..	1	Compound walls for the quarters of the Army Hospital corps at Bellary.	1,346	G.O., No. 790 W., dated 31st March 1885.	..	1,346	..	1,346	..	..	1	No funds are available.
Do. ..	2	Compound wall with two gates to enclose the Female hospital attached to the Station hospital, Bellary.	1,300	G.O., No. 3662 W., dated 20th December 1883.	..	1,300	..	1,300	..	..	2	Do. do.
Do. ..	3	Compound wall for the medical subordinates' quarters at the Station hospital, Bellary.	535	G.O., No. 611 W., dated 6th March 1884.	..	535	..	535	..	..	3	Do. do.
Do. ..	4	Enlarging a well in the Cantonment at Bellary.	854	G.O., No. 2949 W., dated 9th December 1885.	..	854	..	854	..	..	4	Do. do.
Do. ..	5	Providing pipes to carry off rain-water from the roofs of the buildings occupied by the Royal Artillery at Bellary.	1,690	G.O., No. 863 W., dated 19th March 1887.	..	1,690	..	1,690	..	..	5	Do. do.
Do. ..	6	Converting No. 5 division workshop in the arsenal at Bellary into an office for the gate conductor.	1,750	G.O., No. 1270 W., dated 19th May 1886.	..	1,750	..	1,750	..	..	6	Do. do.
Do. ..	7	Filling up a new gate and raising the compound wall of the Lock hospital at Bellary.	638	G.O., No. 668 W., dated 4th March 1887.	..	638	..	638	..	..	7	Do. do.
Nilgiri ..	8	Constructing a porch and opening two doors in the officers' mess at Wellington.	418	Superintending Engineer's Register No. 35 of 1885-86.	..	418	..	418	..	..	8	Do. do.
Do. ..	9	Laying a pipe from the drinking water cistern to the Station hospital at Wellington.	2,226	G.O., No. 893 W., dated 2nd April 1886.	..	2,226	..	2,226	..	..	9	Do. do.
Do. ..	10	Providing cooking stoves for Staff Sergeants' quarters at Wellington.	536	G.O., No. 1476 W., dated 11th June 1886.	..	536	..	536	..	..	10	Do. do.
Do. ..	11	Providing two inexpensive gates for His Excellency the Commander-in-Chief's encamping ground at Wellington.	65	Superintending Engineer's Register No. 34 of 1886-87.	..	65	..	65	..	..	11	Do. do.
Do. ..	12	Providing stands for 250 ammunition boxes in the main guard at Wellington.	508	G.O., No. 951 W., dated 30th March 1887.	..	508	..	508	..	..	12	Do. do.
Coimbatore ..	13	Improvements to the hay shed attached to the Farm stables at the Remount Depôt, Matigiri.	1,260	G.O., No. 1469 W., dated 30th May 1887.	400	860	560	..	560	..	13	From minor works grant.
West Coast ..	14	Constructing a slaughter-house and hanging shed at the West Hill Barracks, Calicut.	1,954	G.O., No. 2548 W., dated 2nd November 1885.	649	1,305	1,305	..	1,305	..	14	Do. do.
Do. ..	15	Converting into a bakery the cook-room at the West Hill Barracks, Calicut.	1,010	G.O., No. 2740 W., dated 16th November 1885.	130	880	880	..	880	..	15	Do. do.
Do. ..	16	Improvements to the Elephant shed at Malapuram.	2,060	G.O., No. 483 W., dated 15th February 1887.	810	1,250	1,250	..	1,250	..	16	Do. do.
Do. ..	17	Converting the beer godown at Malapuram into a gymnasium shed.	790	G.O., No. 348 W., dated 13th February 1885.	..	790	..	790	..	..	17	No funds are available.
Do. ..	18	Constructing a platform and pump for a well at the Malapuram barracks.	1,110	G.O., No. 1034 W., dated 2nd May 1885.	..	1,110	..	1,110	..	..	18	Do. do.
Do. ..	19	Forming a Soldiers' garden at Malapuram.	220	Superintending Engineer's Register No. 9 of 1885-86.	..	220	..	220	..	..	19	Do. do.
Do. ..	20	Building a urinary for the Station hospital at Cannanore.	68	Supg. Engineer's Register No. 25 of 1883-84.	..	68	..	68	..	..	20	Do. do.
Do. ..	21	Sinking a well in the compound of the Station hospital at Cannanore.	700	G.O., No. 1778 W., dated 21st July 1884.	..	700	..	700	..	..	21	Do. do.
Do. ..	22	Providing a compound wall and wooden ceiling for the European Infantry cells at Cannanore.	756	G.O., No. 345 W., dated 8th February 1886.	..	756	..	756	..	..	22	Do. do.

B.—Statement of requirements on account of Imperial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced—*cont.*

Division.	Item No.	Name of work.	Amount of estimate.	Number and date of sanction.	Past expenditure.	Balance of estimate.	Amount applied for 1887-88.		Amount allotted.		Item No.	Remarks.
							For incomplete works.	For new works.	For incomplete works.	For new works.		
1	2	3	4	5	6	7	8	9	10	11	12	13
		IMPERIAL—*cont.*	Rs.		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.		
		MILITARY—*cont.*										
		Minor Works—cont.										
West Coast ..	23	Improvements to Park Sergeant's quarters in the Cannanore Fort.	806	G.O., No. 862 W., dated 19th March 1887.	..	806	..	806	..	..	23	No funds are available.
Do. ..	24	Constructing a permanent verandah for the Quartermaster stores, Native Infantry regiment at Mangalore.	630	G.O., No. 1648 W., dated 1st July 1884.	..	630	..	630	..	..	24	Do. do.
Do. ..	25	Substituting asphalte for chunam in the flooring of the wards and surgery of the hospital attached to the Native Infantry regiment at Mangalore.	695	G.O., No. 1647 W., dated 1st July 1884.	..	695	..	69	..	..	25	Do. do.
Do. ..	26	Flooring with tar composite the Native Infantry place of arms at Malapuram.	653	G.O., No. 285 W., dated 6th February 1885.	..	653	..	653	..	..	26	Do. do.
Chingleput ..	27	Removing and reconstructing nine latrines attached to the family quarters of the P/1st and Q/1st Royal Artillery at St. Thomas' Mount.	1,224	G.O., No. 1111 W., dated 23rd April 1887.	..	1,224	..	1,224	..	1,224	27	From minor works grant.
Presidency ..	28	Constructing water trough and laying Red Hills water pipe to the Mules' stables at Pudupet, Madras.	820	G.O., No. 1382 W., dated 1st June 1886.	169	651	651	..	651	..	28	Do. do.
Do. ..	29	Constructing verandah to Officers' Mess House, Fort St. George.	1,980	G.O., No. 1920 W., dated 9th July 1883.	387	1,593	1,593	..	1,593	..	29	Do. do.
Do. ..	30	Providing granite stone foundation to the machinery, Gun Carriage Factory, Madras.	890	G.O., No. 115 W., dated 14th January 1887.	..	890	..	890	..	..	30	No. funds are available.
		Total ..			..	..	6,239	20,408	6,239	1,224		
		Major Works.										
Bellary ..	31	Constructing double Apothecary's quarters at Bellary.	7,856	G.O., No. 1250 W., dated 9th May 1887.	6,232	1,594	1,850	..	1,850	..	31	By re-appropriation from the grant for repairs.
Nilgiri ..	32	Constructing a bakery at Wellington.	35,850	G.O., No. 535 W., dated 24th February 1887.	29,674	6,176	5,000	..	5,000	..	32	Do. do.
Do. ..	33	Constructing quarters with out-houses for a Barrack Sergeant at Wellington.	7,348	G.O., No. 1941 W., dated 21st August 1885.	3,213	4,135	4,135	..	..	..	33	The amount applied for has been provided in the budget. Item No. 3, Class B works.
Do. ..	34	Improvements to a portion of the Lawrence Asylum buildings at Lovedale, Ootacamund.	2,760	G.O., No. 2387 W., dated 20th September 1886.	2,192	568	568	..	568	..	34	From minor works grant.
Do. ..	35	Improving and altering the Hospital Nursery dormitories of the male and female branches and converting the latrines into quarters at Lawrence Asylum, Ootacamund.	3,030	G.O., No. 333 W., dated 7th February 1887.	2,404	626	626	..	626	..	35	Do. do.
Coimbatore ..	36	Purchase of Honorary Surgeon Wells' bungalow with out-houses and that of Farrier Sergeant at Matigiri.	4,010	G.O., No. 2903 W., dated 15th October 1883.	2,500	1,510	1,510	..	1,510	..	36	By re-appropriation from the grant for repairs.
West Coast ..	37	Constructing a barracks for a detachment of British Infantry at Malapuram to accommodate fifty additional men.	1,74,742	G.O., No. 1570 W., dated 11th June 1887.	1,22,672	52,070	700	..	..	..	37	Rs. 11,000 have been provided in the budget. Item No. 1, Class A works.
Do. ..	38	Constructing a regimental store-room at Quilon.	9,334	G.O., No. 1556 W., dated 3rd July 1885.	6,653	2,681	2,681	..	2,681	..	38	By re-appropriation from the grant for repairs.
Do. ..	39	Improving and fixing lightning conductor to the Madras Infantry magazine at Quilon.	3,880	G.O., No. 552 W., dated March 1886.	3,210	670	670	..	670	..	39	Do. do. do.
North Arcot ..	40	Constructing a draw bridge and gate for the fort at Vellore.	6,450	G.O., No. 528 W., dated 7th March 1885.	..	6,450	..	6,450	..	..	40	Rs. 3,583 have been provided in the budget. Item No. 11, Class B works.
Chingleput ..	41	Constructing six blocks of stables for two field batteries of Royal Artillery, and adding three line gear rooms, St. Thomas' Mount.	21,300	G.O., No. 1540 W., dated 8th June 1887.	22,914	..	952	..	952	..	41	From minor works grant. Revised estimate is awaited.
Do. ..	42	New Royal Artillery Barracks, St. Thomas' Mount.	1,46,910	G.O., No. 1274 W., dated 2nd June 1885.	1,37,694	9,216	9,216	..	..	..	42	Since reported by the Superintending Engineer to have been completed.
Do. ..	43	Constructing a coffee shop with kitchen for the upper story barracks at St. Thomas' Mount.	6,690	G.O., No. 1390 W., dated 15th June 1885.	2,165	4,525	4,525	..	4,525	..	43	By re-appropriation from the grant for repairs.
Do. ..	44	Removing and reconstructing eleven cook houses attached to the family quarters of the P/1st and Q/1st Royal Artillery at St. Thomas' Mount.	2,970	G.O., No. 1111 W., dated 28th April 1887.	..	2,970	..	2,970	..	..	44	The amount applied for has been provided in the budget. Item No. 5, Class B works.
Presidency ..	45	Converting the racket court, Fort St. George, into a covered gymnasium.	11,890	G.O., No. 1552 W., dated 20th June 1884.	2,320	9,570	9,570	..	..	..	45	The amount applied for has been provided in the budget. Item No. 4, Class B works.
Do. ..	46	Converting A block into single men's barracks, Fort St. George.	13,400	G.O., No. 427 W., dated 10th February 1887.	5,955	7,445	7,445	..	7,445	..	46	By re-appropriation from the grant for repairs.
Do. ..	47	Converting the Surgeon-General's office into barracks for 60 men, Fort St. George	..	....	..	..	..	3,780	..	..	47	No funds are available Estimate is awaited.

B.—Statement of requirements on account of Imperial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced—*cont.*

Division.	Item No.	Name of work.	Amount of estimate.	Number and of date of sanction.	Total expenditure.	Balance of estimate.	Amount applied for 1887-88. For incomplete works.	Amount applied for 1887-88. For new works.	Amount allotted. For incomplete works.	Amount allotted. For new works.	Item No.	Remarks.
1	2	3	4	5	6	7	8	9	10	11	12	13
		IMPERIAL—cont.										
		MILITARY—cont.										
		Major Works—cont.										
Presidency	48	Converting the Royal Artillery Sergeants' mess and adjacent go-downs into latrine and lavatory in connection with the conversion of A block, Fort St. George.	Rs. ..	....	Rs. ..	Rs. ..	Rs. ..	Rs. ..	Rs. ..	Rs. ..	48	No funds are available. Estimate is awaited.
Do.	49	Public buildings for one regiment of Native Infantry, Bangalore.	21,636	G.O., No. 2952 W., dated 29th November 1884.	15,188	6,448	6,448	..	..	..	49	Rs. 6,636 have been provided in the budget. Item No. 2, Class A works.
Do.	50	Additions to wash houses, parade barracks, Bangalore.	12,500	G.O., No. 1102 W., dated 7th May 1880.	10,720	1,780	500	..	500	..	50	From minor works grant.
Do.	51	Additions to the Military prison at Bangalore.	8,325	G.O., No. 938 W., dated 5th April 1884.	7,478	847	847	..	847	..	51	Do. do.
Do.	52	New wheeler's shop, Gun Carriage Factory, Madras.	7,370	G.O., No. 2870 W., dated 17th November 1884.	6,712	658	658	..	658	..	52	Do. do.
Trichinopoly	53	Constructing public buildings for a regiment of Native Infantry at Trichinopoly.	20,155	G.O., No. 1718 W., dated 8th July 1886.	17,815	2,340	2,340	..	2,340	..	53	By reappropriation from the grant for repairs.
		Total ..	..		..	..	60,241	16,208	30,172	..		

15TH JUNE 1887, No. 1617 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Imperial.
Military and Civil Works.

READ—the following papers:—

From the Superintending Engineer, I Circle, dated 20th May 1887, No. 64 G.L.
" " " II " " 16th " " one statement.
" " " III " " 14th " " two statements.
" " " IV " " 7th " " No. 199 E.W.
" " " IV " " 16th " " " 208 E.W.
" " " V " " 11th " " " 726.
" " " V " " 11th " " " 727.
" " " V " " 11th " " " 728.
" " " V " " 7th June " " " 1154.
" " " VI " " 12th May " " " 265 T.J.
" Consulting Architect to Government, " 9th " " " 172.
" Director-General of Post Offices, dated 10th May 1887, No. 1582.

ORDER—dated 15th June 1887, No. 1617 W., Public Works.

With the papers recorded above, the Superintending Engineers and the Consulting Architect submit statements of demands on account of incomplete and minor new works, and for repairs under Imperial Military and Civil Works.

2. Under Imperial Military the demands for original works amount to —

	Rs.
Minor works, lump sums	28,355
New works, minor	20,408
Do. major	16,208
Incomplete minor works	6,239
Do. major works	60,241
Total ...	1,31,451

while the budget grant for minor works amounts to only Rs. 20,987. The statements received from the Superintending Engineers, IV and V Circles include large demands on account of works which should have been brought forward in their budget estimates; but as many of these works are in progress and cannot with advantage be postponed, a sum of Rs. 26,021 will be transferred from the grant for repairs to enable funds to be provided for them. The available grant for original works will then be Rs. 47,008. Of this amount, Rs. 36,411 for incomplete works and Rs. 1,224 for a new work which has been already sanctioned for immediate execution—*vide* G.O., No. 1111 W., dated 23rd April 1887, are now allotted, and the balance, Rs. 9,373, is placed in lump sum at the disposal of Officers Commanding Divisions and Districts, to whom Superintending Engineers will apply for funds for such works only as are emergent.

3. The rate of percentage charge for general tools and plant having been increased from 1 to 1½ per cent.—*vide* G.O., No. 881 W., dated 23rd March 1887, the provision required to meet the adjustment of the contribution at the higher rate has been made by reducing rateably the budget grants for repairs, and establishment. The budget grants will in consequence stand as shown below :—

	RS.
Original works	1,42,600
Repairs	2,98,170
Total, Works ...	4,40,770
Establishment	1,02,630
Tools and plant	6,600
Total ...	5,50,000

The budget provision of Rs. 3,00,000 for repairs will therefore, including the transfer to original works sanctioned in paragraph 2 above, be reduced to Rs. 2,72,149. The demands under repairs and the allotments sanctioned against them are shown in statement A. If the allotment to the Presidency division be found insufficient, the Superintending Engineer, V Circle, will apply for a further grant later in the year.

4. Under Imperial Civil Works the demands against original works, postal, amount to—

	RS.
For minor works, lump sum	1,630
For incomplete major works	2,129
Total ...	3,759

The budget provision for postal minor works is Rs. 10,000. Of this, a sum of Rs. 2,129 has been allotted for completing the new Post office at Anantapur, and the balance, Rs. 7,871, is placed at the disposal of the Director-General of Post Offices, who will allot the required funds for works to be undertaken during the year.

5. The demands against original works, telegraphs, amount to Rs. 1,046 for incomplete minor works; but as the demand in each case is within Rs. 500, no appropriation is necessary under code paragraph 1908, part III. The budget provision of Rs. 6,000 for minor works, telegraphs, has therefore been placed at the disposal of the Director-General of Telegraphs, to whom application should be made for funds required during the year.

6. Under Imperial Civil Works the provision required to meet the adjustment of the contribution on account of general tools and plant at the higher rate sanctioned by the Government of India will be met by reducing the amount reserved in the budget for telegraph repairs, and the budget grant will, in consequence, be altered as shown below :—

	RS.
Original works ... { Postal	10,000
Original works ... { Telegraph	6,000
Repairs ... ... { Postal	6,000
Repairs ... ... { Telegraph	4,905
Establishment	6,190
Tools and plant	405
Total ...	33,500

7. The demands under Repairs, Postal and Telegraph, and the allotments sanctioned against them, are shown in statement A.

8. The statement received from the Superintending Engineer, I Circle, does not include demands for works in the Vizagapatam division. To avoid delay, allotments

have been made to the extent sanctioned in the last official year for repairs under Military and Civil Works, and the Superintending Engineer will apply separately if funds are required for incomplete works.

(True Extract.)

(Signed) J. O. HASTED, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
To the Consulting Architect to Government.
„ Examiner, Public Works Accounts.
„ Director-General of Post Offices.
„ „ of Telegraphs.
„ Military Department.
„ Financial „

Exd. P. L. Pereira.
Spare Copies

IMPERIAL.
MILITARY AND CIVIL WORKS.

Govt. of {1887} Madras.

PUBLIC WORKS.

Dated June, 15th.

Read. *Encl.*

G.O., 15th June 1887, No. 1617 W.

JUNE.

Funds

Orders on statements of demands on account of incomplete and minor new works, and for repairs, under Imperial Military and Civil Works.

Accompaniment to G.O., No. 1667 W., dated 21st June 1887.

A.—Statement showing amounts applied for and those granted under Provincial.

	Amount applied for.						Amount allotted.					
	Minor Works.			Repairs.			Minor Works.			Repairs.		
	Civil Buildings.	Communications.	Miscellaneous Public Improvements.	Civil Buildings.	Communications.	Miscellaneous Public Improvements.	Civil Buildings.	Communications.	Miscellaneous Public Improvements.	Civil Buildings.	Communications.	Miscellaneous Public Improvements.
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Ganjam ..	50	..	..	3,500	..	..	50	..	..	3,500	..	..
Vizagapatam ..	500	..	..	5,000	6,211	..	500	..	..	5,000	6,211	..
Godavari, Eastern	700	..	..	3,000	..	..	700	..	..	3,000	..	..
Do. Central	..	..	..	..	..	..	..	..	..	..	..	..
Do. Western	300	..	..	800	..	500	300	..	..	800	..	500
Kistna, Eastern	..	..	..	3,160	..	..	..	..	..	3,160	..	..
Do. Western	115	..	..	435	..	500	115	..	..	435	..	500
Nellore ..	600	..	..	3,000	..	..	600	..	..	3,000	..	100
Buckingham Canal	..	..	580	..	..	..	..	..	..	..	..	1,500
Bellary ..	700	..	..	2,000	..	..	700	..	..	2,000	..	..
Cuddapah ..	700	..	..	1,000	..	..	700	..	..	1,000	..	1,000
Kurnool ..	200	..	..	1,000	..	..	200	..	..	1,000	..	1,000
Nilgiri ..	3,000	..	..	19,000	43,300	2,000	3,000	..	..	19,000	43,300	2,000
Coimbatore ..	500	..	..	4,000	..	..	500	..	..	4,000	..	5,000
West Coast ..	1,000	..	..	5,000	..	..	1,000	..	..	5,000	..	1,000
North Arcot ..	6,400	..	..	2,000	..	..	6,400	..	..	2,000	..	500
South Arcot ..	500	..	..	1,500	..	..	500	..	..	1,500	..	2,000
Chingleput ..	3,100	..	..	10,000	..	..	3,100	..	..	10,000	..	500
Presidency ..	10,000	..	4,000	60,000	12,500	3,000	10,000	..	4,000	60,000	12,500	3,500
Public Works Workshops	..	..	..	..	..	..	..	..	..	..	..	3,000
Do. Stores	480	..	..	..	..	..	..	..	..	..	..	8,400
Tanjore ..	200	..	..	4,000	..	..	200	..	..	4,000	..	1,000
Negapatam ..	200	..	..	1,000	..	..	200	..	..	1,000	..	500
Trichinopoly ..	4,000	..	..	1,500	..	..	4,000	..	..	1,500	..	500
Madura ..	300	..	..	3,200	1,229	..	300	..	..	3,200	1,229	500
Tinnevelly ..	500	..	..	500	..	..	500	..	..	500	..	1,000
Architect ..	5,700	..	700	14,300	..	11,690	5,700	..	700	14,300	..	800
Reserve with the Government	..	..	..	..	..	..	..	..	..	..	..	..
Do. for Archæolo-	..	..	..	..	..	..	..	..	..	..	..	..
gical works ..	..	..	..	7,305	..	..	..	..	..	7,305	..	..
Total ..	39,745	..	5,280	1,48,955	63,240	17,100	39,978	..	..	1,56,360	63,240	10,500

* Includes Rs. 160 for archæological works—*vide* No. 927 W., dated 26th March 1887.
† Includes Rs. 35 for do.

B.—Statement of requirements on account of Provincial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced.

Division.	Item No.	Name of work.	Amount of estimate.	Number and date of sanction.	Past expenditure.	Balance of estimate.	Amount applied for for 1887-88		Amount allotted		Item No.	Remarks.
							For incomplete works.	For new works.	For incomplete works.	For new works.		
1	2	3	4	5	6	7	8	9	10	11	12	13
		Provincial.	Rs.		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.		
		Minor Works.										
Ganjam ..	1	Constructing a dead-house at Chicacole.	515	G.O., No. 3156 W., dated 29th November 1886.	..	515	..	515	..	..	1	No funds are available.
Do. ..	2	Purchase of a building at Russellkonda for use as the office of the General Deputy Collector.	..	....	..	..	..	1,000	..	1,000	2	From the reserve. *Vide* G.O., No. 1321 W., dated 14th May 1887.
Godávari, Western.	3	Constructing a ryots' shed at the sub-magistrate's office at Pentapad.	1,180	G.O., No. 2866 W., dated 15th November 1884.	..	1,180	..	1,180	..	..	3	No funds are available.
Bellary ..	4	Re-roofing a portion of the store-shed at the Executive Engineer's yard at Bellary.	1,418	G.O., No. 2159 W., dated 15th September 1885.	..	1,418	..	1,418	..	..	4	Do. do.
Cuddapah ..	5	Repairing district munsif's court at Nandalúr.	992	G.O., No. 272 W., dated 3rd February 1887.	297	695	695	..	695	..	5	From the reserve.
Do. ..	6	Constructing a store-shed at Cuddapah.	1,667	G.O., No. 279 W., dated 4th February 1887.	..	1,667	..	1,667	..	..	6	No funds are available.
Kurnool ..	7	Constructing three condemned cells in the district jail at Kurnool.	1,090	G.O., No. 3008 W., dated 15th December 1885.	..	1,090	..	1,090	..	..	7	Do. do.
Nílgiri ..	8	Providing lightning conductors to St. Stephen's Church, Ootacamund.	1,550	G.O., No. 1430 W., dated 7th June 1886.	..	1,550	..	1,550	..	1,550	8	From the reserve.
Do. ..	9	Providing lightning conductors to place of arms on Mountstuart, Ootacamund.	720	Do. do. ..	..	720	..	720	..	720	9	Do.
Do. ..	10	Providing lightning conductors to Mountstuart buildings, Ootacamund.	1,350	Do. do. ..	..	1,350	..	1,350	..	1,350	10	Do.
Do. ..	11	Providing lightning conductors to Government offices, Stonehouse, Ootacamund.	1,850	Do. do. ..	..	1,850	..	1,850	..	1,850	11	Do.
Do. ..	12	Providing lightning conductors to Council Chamber, Ootacamund.	730	Do. do. ..	..	730	..	730	..	730	12	Do.
Do. ..	13	Providing lightning conductors to St. Thomas' Church, Ootacamund.	1,166	G.O., No. 2813 W., dated 25th October 1886.	..	1,166	..	1,166	..	..	13	Rs. 1,166 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	14	Improving the roof of St. Stephen's Church, Ootacamund.	1,469	G.O., No. 1286 W., dated 11th May 1887.	..	1,469	..	1,469	..	1,469	14	From the reserve. *Vide* G.O., No. 1286 W., dated 11th May 1887.
Do. ..	15	Supplying partitions and additional record racks for offices in the Mountstuart buildings, Ootacamund.	1,150	G.O., No. 1561 W., dated 10th June 1887.	..	1,150	..	1,150	..	1,150	15	From the reserve. *Vide* G.O., No. 1561 W., dated 10th June 1887.
Do. ..	16	Constructing 3 toll houses on the Kullar-Gúdalúr road.	2,199	G.O., No. 2171 W., dated 27th August 1886.	662	1,537	1,537	..	1,537	..	16	From the reserve.
Do. ..	17	Constructing a raised foot path from Charing Cross to Market, Ootacamund.	1,560	G.O., No. 321 W., dated 5th February 1887.	189	1,371	1,371	..	1,371	..	17	Do.
Coimbatore ..	18	Supplying and fitting iron safes for the taluk treasury at Coimbatore.	461	Superintending Engineer's register No. 49 of 1886-87.	..	461	..	461	..	461	18	Do.
Do. ..	19	Supplying and fitting iron safes for the taluk treasury at Palladam.	921	G.O., No. 788 W., dated 14th March 1887.	..	921	..	921	..	921	19	Do.
Do. ..	20	Supplying and fitting iron safes for the taluk treasury at Kollegál.	480	Superintending Engineer's register No. 51 of 1886-87.	..	480	..	480	..	480	20	Do.
Do. ..	21	Supplying and fitting iron safes for the taluk treasury at Bhaváni.	457	Superintending Engineer's register No. 50 of 1886-87.	..	457	..	457	..	457	21	Do.
Do. ..	22	Supplying and fitting iron safes for the taluk treasury at Karúr.	910	G.O., No. 788 W., dated 14th March 1887.	..	910	..	910	..	910	22	Do.
Do. ..	23	Supplying and fitting iron safes for the taluk treasury at Satyamangalam.	929	Do. do. ..	..	929	..	929	..	929	23	Do.
Do. ..	24	Supplying and fitting iron safes for the taluk treasury at Uttankarai.	235	Superintending Engineer's register No. 1 of 1885-86.	..	235	..	235	..	235	24	Do.
Do. ..	25	Supplying and fitting iron safes for the taluk treasury at Yercaud.	208	Superintending Engineer's register No. 2 of 1885-86.	..	208	..	208	..	208	25	Do.
West Coast ..	26	Providing glazed shutters and sun shades over the windows of the district munsif's court at Udipi.	270	Superintending Engineer's register No. 42 of 1884-85.	..	270	..	270	..	..	26	No funds are available.
Do. ..	27	Barbed wire fencing around the district munsif's court at Putúr.	480	Superintending Engineer's register No. 2 of 1886-87.	..	480	..	480	..	..	27	Do. do.
Do. ..	28	Purchasing and fitting up a wrought-iron strong-room for use in the taluk treasury at Kásaragód.	750	G.O., No. 2674 W., dated 13th October 1886.	..	750	..	750	..	..	28	Do. do.
Do. ..	29	Alterations and improvements to the munsif's court house at Parpanangádi.	1,534	G.O., No. 1858 W., dated 12th August 1885.	..	1,534	..	1,534	..	..	29	Do. do.
Do. ..	30	Constructing a compound wall and improving the church at Malapuram.	770	G.O., No. 2051 W., dated 16th August 1886.	..	770	..	770	..	..	30	Do. do.
Do. ..	31	Supplying furniture to the church at Malapuram.	600	Do. do. ..	..	600	..	600	..	..	31	Do. do.
Do. ..	32	Providing a planked ceiling to the jail wards of the sub-magistrates' office at Kúttaparamba.	242	Superintending Engineer's register No. 10 of 1884-85.	..	242	..	242	..	..	32	Do. do.
Do. ..	33	Improvements to the treasury room attached to the taluk office at Pálghat.	247	Superintending Engineer's register No. 47 of 1886-87.	..	247	..	247	..	..	33	Do. do.

B.—Statement of requirements on account of Provincial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced—*continued.*

Division.	Item No.	Name of work.	Amount of estimate.	Number and date of sanction.	Past expenditure.	Balance of estimate.	Amount applied for for 1887-88		Amount allotted		Item No.	Remarks.
							For incomplete works.	For new works.	For incomplete works.	For new works.		
1	2	3	4	5	6	7	8	9	10	11	12	13
		PROVINCIAL.	RS.		RS.	RS.	RS.	RS.	RS.	RS.		
		Minor Works—cont.										
West Coast ..	34	Providing lightning conductor to the turret of the district munsif's court, Tellicherry.	360	Superintending Engineer's register No. 8 of 1886-87.	..	360	..	360	..	360	34	From the reserve.
Do. ..	35	Improvements to the district munsif's court at Tellicherry.	495	Superintending Engineer's register No. 29 of 1886-87.	..	495	..	495	..	..	35	No funds are available.
Tanjore ..	36	Constructing a compound wall to warders' huts at the district jail, Tanjore.	1,420	G.O., No. 2048 W., dated 16th August 1886.	1,195	225	225	..	..	..	36	No appropriation necessary under Code paragraph 1908, part III.
Negapatam ..	37	Extending the Government cemetery at Negapatam.	1,200	G.O., No. 2637 W., dated 9th October 1886.	459	741	741	..	741	..	37	From the reserve.
Do. ..	38	Constructing a compound wall round the tahsildar's office at Patukóta.	1,800	G.O., No. 2621 W., dated 6th October 1886.	..	1,800	..	1,800	..	..	38	No funds are available.
Do. ..	39	Converting the Executive Engineer's office at Negapatam into a dwelling house.	1,795	G.O., No. 1201 W., dated 2nd May 1887.	..	1,795	..	1,795	..	1,795	39	From the reserve. *Vide* G.O., No. 1201 W., dated 2nd May 1887.
Trichinopoly ..	40	Drainage scheme of the Central Jail, Trichinopoly.	1,890	G.O., No. 277 W., dated 4th February 1887.	890	1,000	1,000	..	1,000	..	40	From the reserve.
Do. ..	41	Constructing quarters for the European chief constable in charge of the police guard at the central jail, Trichinopoly.	1,860	G.O., No. 1514 W., dated 29th June 1885.	..	1,860	..	1,860	..	1,860	41	From the reserve. *Vide* G.O., No. 1429 W., dated 25th May 1887.
Madura ..	42	Surveying and estimating the cost of system of roads and other improvements proposed to be carried out at Kodaikánal.	500	G.O., No. 1101 W., dated 21st April 1887.	..	500	..	500	..	500	42	From the reserve. *Vide* G.O., No. 1101 W., dated 21st April 1887.
Tinnevelly ..	43	Additions and alterations to the huzur treasury at Kokarakulam.	2,070	G.O., No. 147 W., dated 18th January 1886.	..	2,070	..	2,070	..	2,070	43	From the reserve. *Vide* G.O., No. 1279 W., dated 11th May 1887.
Do. ..	44	Improvements to the sub-magistrate's office at Tuticorin.	1,580	G.O., No. 1490 W., dated 3rd June 1887.	..	1,580	..	1,580	..	1,580	44	From the reserve. *Vide* G.O., No. 1490 W., dated 3rd June 1887.
Architect ..	45	Additions and alterations to the laboratory of the Presidency College, Madras.	1,847	G.O., No. 3055 W., dated 18th December 1885.	1,777	70	70	..	..	..	45	No appropriation necessary under Code paragraph 1908, part III.
Do. ..	46	Providing second boat for the floating latrine at Chepâk.	1,963	G.O., No. 597 W., dated 28th February 1887.	..	1,963	..	1,963	..	..	46	No funds are available.
		Total ..	..	....	..	..	5,639	38,772	5,344	22,585		
		Major Works.										
Godávari, Eastern.	47	Sub-magistrate's office at Pithápuram.	8,983	G.O., No. 1928 W., dated 20th August 1885.	10,045	..	905	..	905	..	47	From the reserve. Revised estimate awaited.
Do. ..	48	Do. do. at Tuni ..	9,436	Do. do. ..	5,709	3,727	2,286	..	2,286	..	48	From the reserve.
Do. ..	49	Constructing a dispensary at Bhadráchalam.	4,246	G.O., No. 1804 W., dated 3rd August 1885.	839	3,407	3,407	..	3,407	..	49	Do.
Do. ..	50	Constructing a residence for the Executive Engineer at Dowlaishweram.	12,500	G.O., No. 788 W., dated 31st March 1885.	8,909	3,591	2,564	..	2,564	..	50	Do.
Do. ..	51	Constructing a verandah to the sea custom office at Cocanada and re-roofing a godown attached to it.	3,440	G.O., No. 755 W., dated 11th March 1887.	..	3,440	..	3,440	..	..	51	No funds are available.
Godávari, Western.	52	Constructing a first-class taluk office at Bhímavaram.	22,650	G.O., No. 3563, dated 20th December 1875.	21,701	949	949	..	949	..	52	From the reserve.
Do. ..	53	Constructing a first-class taluk office at Narsápur.	22,900	Do. do. ..	..	22,900	..	10,000	..	10,000	53	From the reserve. *Vide* G.O., No. 1360 W., dated 17th May 1887.
Buckingham Canal.	54	Training the Adyar river ..	17,496	G.O., No. 1090 W., dated 19th April 1887.	..	17,496	..	2,000	..	2,000	54	From the reserve. Reported by the Superintending Engineer to be urgent.
Bellary ..	55	Collector's office at Anantapur ..	55,000	G.O., No. 3498 W., dated 6th December 1883.	49,902	14,388	14,388	..	10,000	..	55	From the reserve.
Do. ..	56	Residence for the Collector at Anantapur.	28,190	G.O., No. 2196 W., dated 3rd September 1886.	15,997	12,193	10,000	..	10,000	..	56	Do.
Cuddapah ..	57	Taluk office at Pulivendla ..	22,150	G.O., No. 2744 W., dated 7th November 1881.	22,723	..	720	..	720	..	57	Do.
Nilgiri ..	58	Constructing a combined bench magistrates' court and third-class police station at Kótagiri.	8,060	G.O., No. 902 W., dated 15th April 1885.	5,442	2,618	2,618	..	2,618	..	58	Do.
Do. ..	59	Extending the organ chamber, St. Stephen's Church, Ootacamund.	3,680	G.O., No. 3123 W., dated 24th November 1886.	2,655	1,025	1,025	..	1,025	..	59	Do.
Do. ..	60	Constructing a museum at Ootacamund.	6,410	G.O., No. 647 W., dated 3rd March 1887.	999	5,411	5,411	..	..	..	60	Work ordered to be postponed. *Vide* G.O., No. 1272 W., dated 10th May 1887.
Do. ..	61	Constructing quarters for the non-commissioned officers of the "Queen's Own" Sappers and Miners, Ootacamund.	4,160	G.O., No. 904 W., dated 2nd April 1886.	..	4,160	..	4,160	..	..	61	No funds are available.
Do. ..	62	Improving and metalling the main road from Ootacamund to Gúdalúr.	2,20,000	G.O., No. 1285 W., dated 23rd May 1884.	2,16,180	3,820	3,820	..	3,820	..	62	From the reserve.
Do. ..	63	Constructing an overseer's shed and outhouses at Cherambádi.	6,020	G.O., No. 1105 W., dated 3rd May 1886.	3,000	3,020	3,020	..	3,020	..	63	Do.
Do. ..	64	Constructing a wooden bridge at Barliyár.	4,940	G.O., No. 1418 W., dated 4th June 1886.	4,200	740	740	..	740	..	64	Do.

B.—Statement of requirements on account of Provincial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced—*continued.*

Division.	Item No.	Name of work.	Amount of estimate.	Number and date of sanction.	Past expenditure.	Balance of estimate.	Amount applied for for 1887-88		Amount allotted		Item No.	Remarks.
							For incomplete works.	For new works.	For incomplete works.	For new works.		
1	2	3	4	5	6	7	8	9	10	11	12	13
		PROVINCIAL.	RS.		RS.	RS.	RS.	RS.	RS.	RS.		
		Major Works—cont.										
Nílgiri ..	65	Constructing eight cart stands on the road from Kullar to Ootacamund.	6,100	G. O., No. 58 W., dated 7th January 1886.	1,142	4,958	4,958	..	..	..	65	Rs. 1,000 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	66	Constructing a road on Mountstuart Hill, Ootacamund.	10,855	G.O., No. 2005 W., dated 11th August 1886.	8,500	2,355	2,355	..	2,355	..	66	From the reserve.
Do. ..	67	Fencing the Ootacamund lake with barbed wire.	7,200	G.O., No. 1429 W., dated 7th June 1886.	4,203	2,997	2,997	..	2,997	..	67	Do.
Do. ..	68	Improving the water supply of that portion of Ootacamund lying north of the lake.	1,70,000	G.O., No. 1545 W./A, dated 18th June 1886.	1,10,085	59,915	5,000	..	..	..	68	Rs. 60,000 were provided in the budget.
Do. ..	69	Erecting Adam memorial fountain at Ootacamund.	16,850	G.O., No. 1565 W., dated 21st June 1886.	15,642	..	2,208	..	2,208	..	69	From the reserve.
Coimbatore ..	70	Constructing a close prison at Coimbatore.	19,582	G.O., No. 722 W., dated 9th March 1887.	11,717	7,865	1,404	..	1,404	..	70	Do.
Do. ..	71	Additions and alterations to the quarters of the Superintendent, Central Jail, Salem.	3,600	G.O., No. 1747 W., dated 16th July 1884.	2,604	996	996	..	996	..	71	Do.
Do. ..	72	Constructing quarters for the deputy jailor attached to the central jail, Salem.	3,660	G.O., No. 1752 W., dated 17th July 1884.	2,852	808	808	..	808	..	72	Do.
Do. ..	73	Re-building a portion of the district munsif's court house at Námakal.	3,595	G.O., No. 2915 W., dated 5th November 1886.	2,514	1,081	1,081	..	1,081	..	73	Do.
Do. ..	74	Constructing a district munsif's court at Karúr.	32,590	G.O., No. 2508 W., dated 25th September 1886.	..	32,590	..	10,000	..	..	74	No funds are available.
Do. ..	75	Additions to the central jail, Salem.	6,340	G.O., No. 1231 W., dated 28th May 1885.	..	6,340	..	6,340	..	..	75	Do. do.
West Coast ..	76	Law courts at Calicut	1,04,570	G.O., No. 2049 W., dated 16th August 1886.	1,03,918	652	652	..	652	..	76	From the reserve.
Do. ..	77	Improvements to the munsif's court at Betatnad.	4,295	G.O., No. 2002 W., dated 28th August 1885.	2,000	2,295	2,295	..	..	..	77	Rs. 2,295 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	78	Renewing the roof of the Government church at Cochin.	20,680	G.O., No. 242 W., dated 27th January 1887.	14,616	6,064	6,064	..	..	..	78	Rs. 5,680 were provided in the budget.
Do. ..	79	Constructing an office for the General Charge Deputy Collector at Putúr.	10,960	G.O., No. 3023 W., dated 16th December 1885.	..	10,960	..	5,000	..	..	79	No funds are available.
Do. ..	80	Constructing a sea custom house, store shed, &c., at Cochin.	17,940	G.O., No. 2427 W., dated 2nd October 1884.	..	17,940	..	8,000	..	..	80	Rs. 10,000 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	81	Providing additional accommodation to the lunatic asylum at Calicut.	10,346	G.O., No. 2876 W., dated 18th November 1884.	..	10,346	..	10,346	..	..	81	*Vide* G.O., No. 33 W., dated 6th January 1886. No funds are necessary at present.
Do. ..	82	Constructing a sea custom house at Ponáni.	4,030	G.O., No. 511 W., dated 6th March 1885.	..	4,030	..	4,030	..	..	82	No funds are available.
Do. ..	83	Constructing four new cells in the district jail, Calicut.	3,200	G.O., No. 926 W., dated 18th April 1885.	..	3,200	..	1,400	..	1,400	83	In addition to the budget grant of Rs. 1,800. From the reserve.
Do. ..	84	Constructing a first-class tahsildar's office at Badagara.	31,000	G.O., No. 2380 W., dated 12th October 1885.	..	31,000	..	10,000	..	..	84	No funds are available.
Do. ..	85	Constructing a first-class tahsildar's office at Perinthalamana.	34,070	Do. do. ..	..	34,070	..	10,000	..	..	85	Do. do.
Do. ..	86	Improving the road from Vayitri to Gúdalúr (Sholadi bridge).	4,10,000	G.O., No. 2412 W., dated 15th October 1885.	14,856	3,95,144	7,584	..	7,584	..	86	From the reserve.
Do. ..	87	Constructing a revetment for the protection of the town of Ponáni.	4,280	G.O., No. 2723 W., dated 16th October 1886.	3,295	985	985	..	985	..	87	Do.
North Arcot ..	88	Constructing a sub-magistrate's office with outhouses at Arkónam.	14,245	G.O., No. 1939 W., dated 21st August 1885.	8,186	6,059	6,059	..	..	..	88	Rs. 6,245 were provided in the budget.
Do. ..	89	Improvements and alterations to the sub-magistrate's office at Punganúr.	4,480	G.O., No. 1306 W., dated 25th May 1886.	2,410	2,070	2,070	..	2,070	..	89	From the reserve.
South Arcot ..	90	Constructing a first-class taluk office at Tindivanam.	..	....	..	..	..	24,750	..	..	90	No funds are available.
Do. ..	91	Constructing an embankment for the Gadalam river to protect the town of Tirupápuliyúr from floods.	8,550	G.O., No. 361 W., dated 10th February 1886.	6,022	2,528	2,528	..	2,528	..	91	From the reserve.
Chingleput ..	92	Completing the upper story of the Agricultural College at Saidápet.	24,520	G.O., No. 1792 W., dated 15th July 1886.	16,096	8,424	2,274	..	2,274	..	92	In addition to the budget grant of Rs. 6,150. From the reserve.
Do. .	93	Artesian boring at the Kortalayar basin.	3,400	G.O., No. 422 W., dated 10th February 1887.	3,359	41	1,841	..	1,841	..	93	From the reserve. A revised estimate of Rs. 5,200 has been received and is under disposal.
Presidency ..	94	Improving and extending the verandah of the main record-room of the Government office, Fort St. George.	4,290	G.O., No. 2074 W., dated 18th August 1886.	3,969	321	321	..	..	..	94	No appropriation necessary under Code paragraph 1908, part III.
Do. ..	95	Providing new seats for St. Mathias' Church, Madras.	2,930	G.O., No. 2722 W., dated 4th November 1884.	2,404	526	526	..	526	..	95	From the reserve.
Do. ..	96	Constructing a new gate for St. Mary's cemetery, Madras.	6,285	G.O., No. 3371 W., dated 22nd December 1886.	2,992	3,293	3,293	..	3,293	..	96	Do.
Do. ..	97	Ornamenting the ceilings of the nave of St. George's Cathedral, Madras.	2,711	G.O., No. 1492 W., dated 26th June 1885.	1,907	804	804	..	804	..	97	Do.
Do. ..	98	Putting new roof on the close prison cells in the Penitentiary, Madras.	11,200	G.O., No. 2724 W., dated 16th October 1886.	2,059	9,141	9,141	..	..	..	98	Rs. 8,700 were provided in G.O., No. 1243 W., dated 7th May 1887.

B.—Statement of requirements on account of Provincial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced—*continued.*

Division.	Item No.	Name of work.	Amount of estimate.	Number and date of sanction.	Past expenditure.	Balance of estimate.	Amount applied for for 1887-88		Amount allotted		Item No.	Remarks.
							For incomplete works.	For new works.	For incomplete works.	For new works.		
1	2	3	4	5	6	7	8	9	10	11	12	13
		PROVINCIAL.	RS.		RS.	RS.	RS.	RS.	RS.	RS.		
		Major Works—cont.										
Presidency ..	99	Constructing quarters for two hospital assistants at the Penitentiary, Madras.	5,774	G.O., No. 1245 W., dated 9th May 1887.	4,960	814	814	..	814	..	99	From the reserve.
Do. ..	100	Providing additional accommodation to the lunatic asylum, Madras.	9,630	G.O., No. 1419 W., dated 17th June 1885.	8,809	821	821	..	821	..	100	Do.
Do. ..	101	Constructing a new work shed at the Penitentiary, Madras.	3,200	G.O., No. 2885 W., dated 3rd November 1886.	2,195	1,005	1,005	..	1,005	..	101	Do.
Tanjore ..	102	Tahsildar's office, Mayavaram ..	11,680	G.O., No. 342 W., dated 7th February 1887.	..	11,680	..	8,000	..	..	102	Rs. 10,000 were provided in the budget.
Negapatam ..	103	Improving the district munsif's court at Mannárgudi.	5,010	G.O., No. 841 W., dated 8th August 1885.	100	4,910	4,910	..	4,910	..	103	From the reserve.
Trichinopoly ..	104	Constructing a district jail at Trichinopoly.	1,24,080	G.O., No. 2134 W., dated 29th August 1884.	51,611	..	20,000	..	..	..	104	Rs. 10,000 were provided in the budget.
Madura ..	105	Constructing a sub-magistrate's office at Madura.	17,889	G.O., No. 608 W., dated 13th March 1885.	14,889	3,000	3,000	..	3,000	..	105	From the reserve.
Do. ..	106	Re-roofing and improving the deputy tahsildar's office at Tirushuli.	3,785	G. O., No. 2754 W., dated 19th October 1886.	1,000	2,785	2,785	..	..	..	106	Rs. 2,785 were provided in G.O., No. 1243 W., dated 7th May 1887.
Tinnevelly ..	107	Constructing a subsidiary jail for the taluk office at Otapidáram.	6,510	G.O., No. 777 W., dated 21st January 1887.	..	6,510	..	6,510	..	..	107	No funds are available.
Architect ..	108	Additions to the College of Engineering at Chepák.	90,066	G.O., No. 2547 W., dated 29th September 1886.	29,241	60,825	60,825	..	..	..	108	Rs. 50,000 were provided in the budget.
Do. ..	109	Extending the south beach marina, Madras.	12,353	G.O., No. 3224 W., dated 6th December 1886.	7,837	4,516	4,516	..	..	..	109	Rs. 4,353 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	110	Continuing the dwarf wall along the western side of the beach road, Madras.	11,834	G.O., No. 212 W., dated 26th January 1886.	9,335	2,499	2,499	..	..	..	110	Rs. 2,505 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	111	Constructing covered passages for the ophthalmic hospital, Madras.	11,010	G.O., No. 723 W., dated 9th March 1887.	9,192	1,818	1,818	..	1,818	..	111	From the reserve.
Do. ..	112	Watering trees and plants in the Chepák park during 1886-87.	3,444	G.O., No. 1621 W., dated 25th June 1886.	3,202	242	242	..	..	..	112	No appropriation necessary under Code paragraph 1908, part III.
Do. ..	113	Planting the foreshores of the Madras south beach from Public Works offices to the Hindu burial ground.	4,768	G.O., No. 294 W., dated 2nd February 1886.	4,748	20	20	..	..	..	113	Do. do.
Do. ..	114	Constructing a latrine for the Senate House at Chepák.	6,600	G.O., No. 463 W., dated 23rd February 1886.	6,390	210	50	..	..	..	114	Do. do.
		Total ..	..	....	..	..	2,23,402	1,23,976	88,828	13,400		
		Registration.										
Godávari, Central	115	Sub-registrar's office at Razole ..	2,750	G.O., No. 2989 W., dated 22nd October 1883.	2,196	554	554	..	554	..	115	From the reserve.
Godávari, Western.	116	Sub-registrar's office at Tanuku ..	3,090	G.O., No. 135 W., dated 17th January 1887.	163	2,927	2,927	..	2,927	..	116	Do.
Do. ..	117	Sub-registrar's office at Bhímavaram.	2,540	G.O., No. 1202 W., dated 21st April 1883.	..	2,540	..	2,540	..	..	117	No funds are available.
Nellore ..	118	Sub-registrar's office at Addanki ..	2,970	G.O., No. 2882 W., dated 18th November 1884.	2,207	763	763	..	763	..	118	From the reserve.
Cuddapah ..	119	Registrar's office at Cuddapah ..	5,192	G.O., No. 1493 W., dated 12th June 1886.	500	4,692	4,692	..	..	..	119	Rs. 4,692 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	120	Sub-registrar's office at Chitvél ..	2,040	G.O., No. 1232 W., dated 14th May 1884.	741	1,299	1,299	..	1,299	..	120	From the reserve.
Do. ..	121	Sub-registrar's office at Váyalpád.	2,435	G.O., No. 719 W., dated 23rd March 1885.	2,071	364	364	..	..	..	121	No appropriation is necessary under Code paragraph 1908, part III.
Coimbatore ..	122	Sub-registrar's office at Kollegál.	2,630	G.O., No. 1790 W., dated 14th July 1882.	..	2,630	..	2,630	..	..	122	Rs. 2,630 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	123	Sub-registrar's office at Gobichettipalayam.	2,680	G.O., No. 278 W., dated 4th February 1887.	..	2,680	..	2,680	..	..	123	No funds are available.
Do. ..	124	Sub-registrar's office with compound wall at Tiruchengód.	2,265	G.O., No. 1126 W., dated 6th May 1884.	1,662	603	603	..	603	..	124	From the reserve.
Do. ..	125	Sub-registrar's office at Vániyambádi.	1,975	G.O., No. 1620 W., dated 27th June 1884.	..	1,975	..	1,975	..	..	125	No funds are available.
Do. ..	126	Adding a record-room to the sub-registrar's office at Avanáshi.	880	G.O., No. 2867 W., dated 2nd November 1886.	..	880	..	880	..	..	126	Do. do.
Do. ..	127	Sub-registrar's office at Putúr ..	3,120	G.O., No. 3330 W., dated 22nd November 1883.	1,000	2,120	2,120	..	..	..	127	Rs. 2,120 were provided in G.O., No. 1243 W., dated 7th May 1887.
West Coast ..	128	Sub-registrar's office at Udipi ..	3,370	G.O., No. 856 W., dated 28th March 1884.	1,200	2,170	2,170	..	1,000	..	128	In addition to Rs. 1,170 provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	129	Sub-registrar's office at Chevayur.	3,020	G.O., No. 3331 W., dated 22nd November 1883.	1,400	1,620	1,620	..	..	..	129	Rs. 1,620 were provided in the budget.
Do. ..	130	Sub-registrar's office at Kodavayur.	2,940	G.O., No. 525 W., dated 26th February 1886.	14	2,926	2,926	..	2,926	..	130	From the reserve.
Do. ..	131	Sub-registrar's office at Manjeshwar.	2,645	G.O., No. 968 W., dated 9th April 1886.	..	2,645	..	2,645	..	..	131	No funds are available.
Do. ..	132	Sub-registrar's office at Tiruvangádi.	2,650	G.O., No. 3331 W., dated 22nd November 1883.	..	2,650	..	2,650	..	..	132	Do. do.
Do. ..	133	Sub-registrar's office at Kondótti.	3,020	G.O., No. 1169 W., dated 18th November 1885.	..	3,020	..	3,020	..	..	133	Do. do.
Do. ..	134	Sub-registrar's office at Wandúr ..	2,905	Do. do. ..	..	2,905	..	2,905	..	..	134	Do. do.
Do. ..	135	Sub-registrar's office at Tripriyur.	3,335	Do. do. ..	..	3,335	..	3,335	..	..	135	Do. do.
Do. ..	136	Sub-registrar's office at Chávakád..	3,240	Do. do. ..	..	3,240	..	3,240	..	..	136	Do. do.
Do. ..	137	Sub-registrar's office at Malapuram.	2,785	Do. do. ..	..	2,785	..	2,785	..	..	137	Do. do.

B.—Statement of requirements on account of Provincial Incomplete Works for 1886-87 and of New Works sanctioned but not commenced—*continued*.

Division.	Item No.	Name of work.	Amount of estimate.	Number and date of sanction.	Past expenditure.	Balance of estimate.	Amount applied for for 1887-88		Amount allotted		Item No.	Remarks.
							For incomplete works.	For new works.	For incomplete works.	For new works.		
1	2	3	4	5	6	7	8	9	10	11	12	13
		PROVINCIAL.	Rs.		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.		
		Registration—cont.										
West Coast ..	138	Sub-registrar's office at Támrachéri.	2,926	G.O., No. 1901 W., dated 17th August 1885.	..	2,926	..	2,926	..	..	138	No funds are available.
Do. ..	139	Sub-registrar's office at Kúttaparamba.	3,060	G.O., No. 3331 W., dated 22nd December 1883.	..	3,060	..	3,060	..	..	139	Work cancelled. *Vide* G.O., No. 610 W., dated 14th March 1885.
Do. ..	140	Sub-registrar's office at Vittal ..	3,240	G.O., No. 1148 W., dated 7th May 1884.	..	3,240	..	3,240	..	..	140	No funds are available.
Do. ..	141	Registrar's office at Tellicherry ..	7,225	G.O., No. 1248 W., dated 16th May 1884.	..	7,225	..	7,225	..	..	141	Do. do.
Do. ..	142	Sub-registrar's office at Mannárghat.	2,450	G.O., No. 438 W., dated 9th February 1883.	1,570	880	880	..	880	..	142	From the reserve.
Do. ..	143	Providing additional accommodation for the sub-registrar's office at Vetalapudiyangádi.	1,350	G.O., No. 2926 W., dated 26th November 1884.	..	1,350	..	1,350	..	..	143	No funds are available.
North Arcot ..	144	Sub-registrar's office at Tirupati ..	2,320	G.O., No 3047 W., dated 26th October 1883.	1,701	619	619	..	619	..	144	From the reserve.
South Arcot ..	145	Sub-registrar's office at Villupuram.	3,020	G.O., No. 1491 W., dated 12th June 1886.	1,000	2,020	2,020	..	..	..	145	Rs. 2,020 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	146	Sub-registrar's office at Tindivanam.	3,100	G.O., No. 1305 W., dated 25th May 1886.	..	3,100	..	3,100	..	..	146	No funds are available.
Chingleput ..	147	Sub-registrar's office at Uttaramallur.	2,800	G.O., No. 967 W., dated 9th April 1886.	..	2,800	..	2,800	..	..	147	Do. do.
Madura ..	148	Sub-registrar's office at Tirumangalam.	2,864	G.O., No. 2502 W., dated 23rd October 1885.	950	1,914	1,914	..	..	..	148	Rs. 1,914 were provided in G.O., No. 1243 W., dated 7th May 1887.
		Total ..	..	....	..	..	25,471	54,986	11,571	..		
		Police.										
Kistna, Eastern.	149	Constructing two head and ten constables' huts at Bezváda.	4,538	G.O., No. 526 W., dated 7th March 1885.	408	4,130	4,130	..	..	..	149	Rs. 3,738 were provided in G.O., No. 1243 W., dated 7th May 1887.
Bellary ..	150	Constructing seven police huts at Vanavole.	2,928	G.O., No. 88 W., dated 11th January 1887.	..	2,928	..	2,928	..	..	150	Rs. 2,928 were provided in G.O., No. 1243 W., dated 7th May 1887.
Kurnool ..	151	Constructing a residence with outhouses and office for the Assistant Superintendent of Police at Kandalapuram.	10,599	G.O., No. 3025 W., dated 16th December 1885.	110	10,489	6,000	..	6,000	..	151	From the reserve.
Do. ..	152	Nine constables' huts at Pattikonda.	2,903	G.O., No. 923 W., dated 26th March 1887.	..	2,903	..	2,903	..	..	152	No funds are available.
Do. ..	153	Police hospital with outhouses at Kandalapuram.	2,257	G.O., No. 3025 W., dated 16th December 1885.	..	2,257	..	2,257	..	..	153	Do. do.
Nilgiri ..	154	Extending and improving the police station at Musingudi.	3,020	G.O., No. 1541 W., dated 8th June 1887.	..	3,020	..	3,020	..	..	154	From the reserve. *Vide* G.O., No. 1541 W., dated 8th June 1887.
Do. ..	155	Extending and improving the police huts at Pykara.	1,500	G.O., No. 814 W., dated 16th March 1887.	..	1,500	..	1,500	..	..	155	No funds are available.
Do. ..	156	Extending and improving the police huts at Kalhatti.	1,550	G.O., No. 922 W., dated 26th March 1887.	..	1,550	..	1,550	..	..	156	Do. do.
West Coast ..	157	Additions and improvements to the office of the Superintendent of Police, Mangalore.	9,200	G.O., No. 2105 W., dated 25th August 1884.	3,000	6,200	6,200	..	..	..	157	Rs. 6,200 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	158	Constructing a residence for the Assistant Superintendent of Police at Malapuram.	13,660	G.O., No. 3034 W., dated 16th December 1885.	7,222	6,438	6,438	..	2,000	..	158	In addition to Rs. 3,660, provided in the budget.
Do. ..	159	Constructing a police station house at Uppinangadi.	2,775	G.O., No. 18 W., dated 7th January 1884.	..	2,775	..	2,775	..	..	159	Work cancelled. *Vide* G.O., No. 1429 W., dated 7th June 1884.
Do. ..	160	Constructing a third-class police station house at Iritti.	1,240	G.O., No. 2373 W., dated 25th September 1884.	..	1,240	..	1,240	..	..	160	No funds are available.
South Arcot ..	161	Third-class police station at Kanagarapat.	1,460	G.O., No. 2274 W., dated 30th September 1885.	434	1,026	1,026	..	1,026	..	161	From the reserve.
Presidency ..	162	Constructing reserve police lines at Pudupet, Madras.	27,785	G.O., No. 53 W., dated 8th January 1887.	5,461	22,324	22,324	..	..	..	162	Rs. 16,000 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	163	Adding an upper story to the office of the Deputy Commissioner of Police, Madras.	10,290	G.O., No. 270 W., dated 3rd February 1887.	2,537	7,753	7,753	..	..	..	163	Rs. 7,790 were provided in the budget.
Tanjore ..	164	Constructing ten police huts at Nandalar Chowky.	3,945	G.O., No. 2344 W., dated 9th October 1885.	..	3,945	..	3,945	..	227	164	From the reserve. *Vide* G.O., No. 1325 W., dated 14th May 1887.
Do. ..	165	Constructing eleven police huts at Sannamangalam.	3,585	G.O., No. 2344 W., dated 9th October 1885.	..	3,585	..	3,585	..	19	165	Do. do.
Do. ..	166	Constructing nine police huts at Velangudi.	3,130	Do. do. ..	..	3,130	..	3,130	..	67	166	Do. do.
Do. ..	167	Constructing five police huts at Kovilkandangudi.	1,690	Do. do. ..	..	1,690	..	1,690	..	99	167	Do. do.
Do. ..	168	Constructing a second-class police station house at Vallam.	2,260	G.O., No. 943 W., dated 28th March 1887.	..	2,260	..	2,260	..	..	168	No funds are available.
Madura ..	169	Constructing a second-class police station house and one head and five constables' huts at Ammayanáyakanúr.	3,850	G.O., No. 932 W., dated 20th April 1885.	570	3,280	3,280	..	..	..	169	Rs. 2,650 were provided in G.O., No. 1243 W., dated 7th May 1887.
Do. ..	170	Constructing a second-class police station house at Sáptúr.	4,850	G.O., No. 438 W., dated 22nd February 1886.	2,056	2,794	2,794	..	2,794	..	170	From the reserve.
		Total ..	..	..	..	..	59,945	32,783	11,820	3,432		
		Repairs.										
Architect ..	171	Maintaining the Chepák park during 1887-88.	8,148	G.O., No. 1314 W., dated 13th May 1887.	..	8,148	..	8,148	..	8,148	171	From the reserve.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

General Account.

Read—the following papers :—

From the Superintending Engineer,	I	Circle,	dated	20th	May	1887, No. 64 G.L.
,, ,, ,,	II	,,	,,	16th	,,	,, three statements.
,, ,, ,,	II	,,	,,	4th	June	,, No. 78 B.C.
,, ,, ,,	III	,,	,,	14th	May	,, six statements.
,, ,, ,,	IV	,,	,,	7th	,,	,, No. 200 E.W.
,, ,, ,,	IV	,,	,,	26th	,,	,, ,, 221 E.W.
,, ,, ,,	V	,,	,,	11th	,,	,, ,, 730.
,, ,, ,,	V	,,	,,	11th	,,	,, ,, 731.
,, ,, ,,	V	,,	,,	11th	,,	,, ,, 732.
,, ,, ,,	VI	,,	,,	12th	,,	,, ,, 265 T.J.
,, ,, ,,	VI	,,	,,	26th	,,	,, ,, 398 T.J.
,, ,, ,,	VI	,,	,,	20th	,,	,, ,, 348 T.J.
,, Consulting Architect to Government,			,,	9th	,,	,, ,, 172.

Order—dated 21st June 1887, No. 1667 W., Public Works.

In the papers read above, the Superintending Engineers and the Consulting Architect apply for funds under Provincial for Incomplete Works of 1886-87 and for Minor New Works, Repairs and Tools and Plant for 1887-88.

2. The demands under Repairs and Tools and Plant, and the allotments sanctioned against them, are shown in statement A. The demands under Communications being in excess of the budget provision, a sum of Rs. 3,740 has been transferred from the amount reserved in the budget for Civil Buildings ; also the demands under Tools and Plant have been reduced to bring the total allotment within the budget provision of Rs. 35,800.

3. The "reserve" in the budget was Rs. 1,68,800, and it has since been supplemented by Rs. 36,306 (*vide* G.O., No. 1243 W., dated 7th May 1887). The total sum available for distribution is therefore Rs. 2,05,106.

4. The demands under Original Works amount to—

	Rs.
Incomplete Minor Works	5,639
,, Major ,, ...	2,23,402
,, Registration Works	25,471
,, Police ,, ...	59,945
New Minor Works	38,772
,, Major ,, ...	1,23,976
,, Registration Works	54,986
,, Police ,, ...	32,783
Lump sum for Minor Works	45,025
Total ...	6,09,999

5. The allotments under Original Works are sanctioned as detailed in statements A and B, and they amount to—

		Rs.
For Incomplete Minor Works	...	5,344
„ Major „	...	88,828
„ Registration Works	...	11,571
„ Police „	...	11,820
New Minor Works	...	22,585
„ Major „	...	13,400
„ Registration Works	...	...
„ Police „	...	3,432
Lump sum for Minor Works	...	31,465
Total	...	1,88,445

and a further appropriation of Rs. 8,148 has been made to meet the expenditure for maintaining the Chepâk park. The balance still left in reserve amounts to Rs. 8,513.

6. Funds have been provided for all the incomplete works brought forward by the Superintending Engineers excepting those for which provision has already been made in the final issue of the budget and in G.O., No. 1243 W., dated 7th May 1887; but in the case of new works, grants have been provided only for those works that are urgent, and for which funds have been promised.

(True Extract.)

Captain, R.E.,
Under Secy. to Govt., P.W.D.

To Superintending Engineers.
To the Consulting Architect to Government.
„ Examiner, Public Works Accounts.
„ Financial Department.
„ Judicial „
„ Educational „
„ Public „
„ Ecclesiastical „
„ Revenue „

Exd. E. Fernandez.
Spare Copies

GENERAL.
ACCOUNT.

Govt. of {1887} Madras.

PUBLIC WORKS.

Dated June, 21*st*.

Recd. *Encl.*

G.O., 21st June 1887, No. 1667 W.

JUNE.

Funds

Orders on applications for — under Provincial for Incomplete Works of 1886-87 and for Minor New Works, Repairs and Tools and Plant for 1887-88.