REVENUE DEPARTMENT.

No.

MEMORANDUM.

---

* From Superintending Engineer, 6th Division dated 7th March /67 No. 1470.-

The Secretary to Government has the honor to return the letter* noted in the margin, together with the Plan and Estimate which accompanied it for the construction of a Taluk Cutcherry at Mayaveram, Tanjore and to inform Colonel Orr that he sees no objection to the execution of the work.-

Fort St. George,
21st March 1867.

J. Andrews
Secretary to Govt.

To
The Secretary to Government,
Public Works Department.

amounting in the aggr

P W 1867 Depts
Pro: of Govt for April
No 1054

Memo: 2116

From The Secy. to Govt
Revenue Depts

To The Secy: to Govt P.W.D.

D/ 2nd } March/67
Recd 22d }

En: 4 3-8 Rd ~~x~~
1 [illegible] given to Issue

Informing that he sees no objection to the construction of a Talook Cutcherry at Mayaveram Tanjore District.

No 26

amounting in the aggr

No. 1470

Sup. Engi. Office 6th Dn.
Vunnar Head 7th March /67.

From,

Captain R. F. Oakes R.E.
Sup. Engineer 6th Dn.

To, Colonel C. A. Orr. R.E.
Secretary to Government –
D. P. W.

Endo: 3

Sir,

I have the honor to enclose a Plan & 2 Abstracts Estimates for constructing a Talug Cutcherry at Kyaveram –

Rs. 4880 –
Rs. 1860 –

An Estimate of Rs. 4500 was sanctioned in 1861 for this Cutcherry & the Estimate of Rs. 4,880 is the same Estimate corrected to meet existing rates –

G.O. No. 2397 –

The second Estimate provides for accommodating Prisoners in an existing Arched Building adjacent to the Cutcherry & for an extra Record Room –

There is a large Tank immediately in rear of the Cutcherry and the

the space is limited accordingly; it would not be poſsible to construct a Talug Cutcherry on the Standard Plan on the Site, even were it advisable to build on that Plan—

The Collector and the Tahsildar are both satisfied with the arrangements proposed in the enclosed Plan & ample accommodation is provided for Prisoners— The two Estimates amount to Rs 6740 or less than half what a Cutcherry according to the Standard Plan would Cost; Rs 4500 have been provided in the Budget of 67/68 for this Cutcherry, I would suggest therefore that the Estimates should be sanctioned without awaiting the sanction by Government of a revised Standard Plan for Talug Cutcherries—

*
2907 of 11th September 1866.
3561 " 8th November "
3842 " 3rd December "
and para 35 of
No 3938 of 14th December "

Under the G.Os noted in the margin* I have Consulted with the Collectors of Tanjore and Trichinopoly relative to the alterations required to the Standard Plan. I am acquainted with Mr Morris's views and Mr Banbury has sent to Madras for the Copy of a Plan approved by him when Acting Collector of Madras, and on its receipt I will report on the subject—

No 70

I have the honor to be
Sir,
Your most Obdt Servt
W. F. Oakes
Captain R.E.
Supt Engineer 6th Dn

Proceedings of the Madras Government, Public Works Department,
2nd April 1867.

Read the following papers :—

No. 25. From the Superintending Engineer, 6th Division, to the Secretary to Government, Public Works Department, dated Vennar Head, 7th March 1867, No. 1,470.

Rupees 4,880.
,, 1,860.

1. I have the honour to enclose a plan and two abstract estimates for constructing a Talook Cutcherry at Myaveram.

G. O. No. 2,397.

2. An estimate of Rupees 4,500 was sanctioned in 1861 for this Cutcherry, and the estimate of Rupees 4,880 is the same estimate corrected to meet existing rates.

3. The second estimate provides for accommodating prisoners in an existing arched building adjacent to the Cutcherry, and for an extra record-room.

4. There is a large tank immediately in rear of the Cutcherry, and the space is limited accordingly; it would not be possible to construct a Talook Cutcherry on the standard plan on the site, even were it advisable to build on that plan.

No. 70.

5. The Collector and the Tahsildar are both satisfied with the arrangements proposed in the enclosed plan, and ample accommodation is provided for prisoners. The two estimates amount to Rupees 6,740, or less than half what a Cutcherry, according to the standard plan, would cost; Rupees 4,500 have been provided in the Budget of 1867-68 for this Cutcherry. I would suggest, therefore, that the estimates should be sanctioned without awaiting the sanction, by Government, of a revised standard plan for Talook Cutcherries.

* 2,907 of 11th September 1866.
3,561 of 8th November ,,
3,842 of 3rd December ,,
And paragraph 33 of No. 3,938 of 14th December 1866.

6. Under the Government Orders noted in the margin,* I have consulted with the Collectors of Tanjore and Trichinopoly relative to the alterations required to the standard plan. I am acquainted with Mr. Morris's views, and Mr. Banbury has sent to Madras for the copy of a plan approved by him when Acting Collector of Madras, and on its receipt I will report on the subject.

Referred to the Revenue Department.

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government, P. W. D.

11*th March* 1867.

No. 26. Memorandum from the Secretary to Government, in the Revenue Department.

(Here enter No.——, dated 21st March 1867.)

No. 27. ORDER THEREON, 2nd April 1867, No. 1,016.

CIVIL WORKS, No. 1.

The Right Honourable the Governor in Council sanctions the revised estimates, submitted with this letter, amounting in the aggregate to Rupees 6,740 for the construction of a Talook

---

Pro. P.W.D. 24th December/61 Nos 371 & 372

Referred to the Revenue Dept.

Charles A. Orr
Coll. R.E.
Secy to Govt P.W.D.

11th March/67

~~Rev.~~ 1867 Dept
Pro. of Govt for April
From ~~P.W.D.~~
W. 640.
The Supdg Engr 6th Dn
To The Secretary to Govt D.P.W.
Dated 7th
Received ~~11th~~ March/67
No. 1470.
Ea: 3.
P.W. 1057/67
1016. 2nd April 1867.

Forwards & encloses a Plan & two Abstracts Estimates for Constructing a Talug Cutcherry at Myaveram for Sanction of Government.

Referred

No 25

1/2662 21/5

2/2205/87

h. 1
P.W. 1663/87

SUPERINTENDING ENGINEER 19 FEB 87 6th CIRCLE

20-2-35

Proceedings of the Madras Government, Public Works Department,
2nd April 1867.

Cutcherry at Myaveram in the Tanjore District. Rupees 4,500 have been pro[illegible]ed for the work in the Budget of the current official year.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 6th Division.
,, Accountant General.
,, Controller of Public Works Accounts.
,, Revenue Department.

Exd. S. T. Augustin.

Circulate

Civil Works

1016

No 1016

Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 2nd April /67

Read the following

From the Supg: Engineer of the 6th Division — (H.E. No. 1470 d/ 7th March 1867)

Memo: from the Secy: to Govt in the Revenue Depts (Here enter No. — dated 21st March 1867)

The Right Honorable the Governor in Council sanctions the revised Estimates, submitted with this letter, amounting in the aggregate to Rs. 6,740 for the construction of a Taluq Cutcherry at Myaveram in the Tanjore District. Rs. 4,500 have been provided for the work in the Budget of ~~1867/68~~ the current offl year.

To
The S. Engr 6th Dn ✓
Acctt Genl ✓
Controller ✓
Rev Deptt ✓

Despd 3/4/67

20-2-

Pub: Works 1867 Departt.

Pro: of Govt. for April

No 1016

Pro: of the Madras Govt.

Dd 2d April 1867

The revised estimates amounting to Rs 6740 for the construction of Cutcherry (Talook) at Mayaveram in the Tanjore District, Sanctioned.

No 25 & 27

[illegible] 27th March/67 [illegible]

Public Works Department.

Memorandum.

With reference to endorsement from the Supg: Engr. II Circle No. 1144 T.J. dated 5th November 1886, the undersigned has the honor to request that if the plan of the taluk office at Mayavaram sanctioned in G.O. No. 1016, dated 2d April 1867, be forthcoming in the Tanjore Division office, so it may be forwarded to this office for reference. The two abstract estimates forwarded with the Supty Engineer's letter of the 7th March 1867, No. 1470 are now in this office but the plan is not forthcoming.

2. It should also be stated whether the building which formed the subject of G.O No. 2342W, 9 dated

20215

dated 15th September 1886, was constructed on the plan and estimate sanctioned in G. O. No. 1016, dated 2d April 1867.

6.12.86

6/12/86.

8/12/86

No. 2999 W. of 13.11.86.
" 2342 W " 15.9.86.
" 345 " 27.1.90

To

The Supg: Engr. VI Circle.
Despd. 8/12/86

10/12.

No. 2330.

Mayaveram
11 February 1887

From

The Sub Division Officer
Mayaveram.

To

The Executive Engineer
Tanjore

Sir,

Reference. Your No. 408/8.2.87

I have the honor to report that the existing Taluq Cutcherry at Mayaveram and Sub Jail can easily be identified with the buildings proposed in the Abstract Estimates received with the above.

2. The Estimate for Rs 4080 provides for the existing Central building and the two buildings of nearly the same plan situated in front and rear (east and west) of it.

3. The abstract Estimate for Rs 1860 provides for the Sub Jail Wards and for the existing

203-4 C 21.1.87
4348 C 7.12.86
2999 W 13.11.86.
342 W 7.2.87
2342 W 15.9.86.
351 C 31.1.87.
4619 C 29.12.86.
4587 C 22.12.86.

1016.2.4.67
2397. 24/12.64.
345. 27.1.70.
1965. 20.6.68.
1715. 29.5.68.
~~1016. 2.4.67~~

B. No 626 Wd/ 2d March/87

B/ 20-2-15 ✓

Communicated
to the Rev: Dept
with reference to
para 3 of G.O. No 3424
d/ 7th Febry 1887.

2 The two abstract
estimates will be
forwarded to the
Rev: Dept with reference
to para 3 of office
note from that Dept
No 105 d/ 25th Novr/86
The plan sanctioned
in G. Order No 1016 d/ 2d
April 1867 is not
forthcoming.

MCW
25.7.87

B 1/3

To [illegible]7.
Rev. Dept
with 2 enclos. ✓
D
21.3.87

1/3 C.W. 1/3

No 2948 TJ/87

SUPERINTENDING ENGINEER
19 FEB 87

From
The Executive Engineer
Tanjore Dn

P.W.C. No 1463

To,
The Superintending Engineer
~~II~~ Circle

No 617
Enclo. 4.

Dated 18th } February 1887
Despd 18 }

Recd 24.2.87

P.W. DEPARTMENT
24 FEB 87

B. No 626 Wd/2-3-87
No. 3

Subject

Talug Cutcherry at
Mayavaram — &c.

Forwarding Copy of Mayavaram L.D.O's letter
reporting that the major
portions of the Existing
Buildings are just time
referred to in the Enclosed
Estimate.

Within

Civil Buildings — New Work

Tanjur District
Mayaveram Talug
Revised Abstract Estimate No of 1867-68

Work — Constructing a New Talug Cutcherry at Mayaveram

Quantities	Description of works	Rate			Amount			Amount of each part		
17884.	Cubic feet of Brick in Chunam at	"	2	"	2235	8	"			
9097½	Sqre feet of Plastering at	2	8	"	227	7	"			
4128.	Do Roofing with Palmyra Couples, Reepers and Pan tiles &c	23	"	"	949	7	"			
754.	Do — Do — with collar pieces &c	25	"	"	188	8	"			
259⅛	Cubic feet Country wood wrought	2	4	"	583	"	6			
24	Wooden Pillars (10 feet long)	8	"	"	192	"	"			
24	Do — Do — (6 Do)	4	"	"	96	"	"			
1.	Door (7 × 4) Complete	21	"	"	21	"	"			
1.	Do (5 × 2½) — Do Iron grated for Treasury	25	"	"	25	"	"			
6	Windows (5 × 3) complete	12	"	"	72	"	"			
	Excavating foundation and filling				35	"	"			
	Scaffolding				28	"	"			
	Carried over				4652	14	6	4652	14	6

Brought forward	4652	14	6
Sundries and Contingencies	227	1	6
Total Estimate Rupees	4880	.	-

Distt Engrs Office
Tanjore 15 October 1861

(Signed) R. T. Oakes Captain
District Engineer Tanjore.

The present Building is of very inferior materials and but few of them will be of avail for the New Building. Nothing is provided for demolishing the old Building as it is hoped that the value of the materials in it will cover the cost of demolition

Supt Engrs Office 6th Divn
Camp Mayavaram
26 February 1867

R. T. Oakes Captain RE
Superintg Engineer 6th Division
Tanjore

G. Dee Morris
Collector

To W

Mayavaram Taluk office

In G.O. No 2342 W of 15.9.86 an estimate of Rs 9,390 for improving the Taluk office at Mayavaram was sanctioned -

In submitting that estimate, the Collector remarked, - "the building is in a very dilapidated state" - The S.E. in his report stated, - "On examination, it was found to be in such a decayed state that it could not be repaired, & the Ex. Engr therefore proposes to pull down the existing

2

building & substitute a new one on the present basement."

The Board of Rev. remarked on the fact that though the building had been erected only 15 or 16 years, it was considered necessary to demolish the greater part of it &c -

In para 2 of G.O. No 2342 W of 15.9.86, the S.E. was directed to submit a full report upon the causes which had led to the extremely unsatisfactory fact ~~that a~~ public building erected only 15 or 16 years ago should ~~not~~ now be represented to be in such a decayed state that it cannot be repaired - The

P.W.C. No 9352

30.11.86

REVENUE SECRETARIAT.

No. 105.

OFFICE NOTE.

Station Fort St George date 25 Novr 1886.

From The Secretary to Govt.
Revenue Dept.

To The Secretary to Govt.
Public Works Dept.

Vide G.O. dated 13th Novr 1886, No 2999 W.

Reference is solicited to G.O. in the Public Works Department dated 2nd April 1867 No 1016, which sanctioned estimates, amounting to Rs 6,740, for the construction of a taluk Cutcherry at Mayavaram.

In order that the nature of the work sanctioned may be clearly seen, it is requested that the plan and estimate, received with the Superintending Engineer's letter of the 7th March 1867, may be furnished for reference.

Ag. Secretary

3

names of the Officers & subordinates responsible for its construction were ~~[illegible]~~ ~~[illegible]~~ further called for.

In reply to this, ~~the~~ Ex. Engr reported ~~[illegible]~~ (letter No 2979 d 2.11.86) that "the building is a very old one & was not constructed 15 or 16 years ago ~~as~~ stated". Also that the estimate ~~[illegible]~~ already sanctioned did not provide for all the work found to be necessary, & that a revised estimate would have to be sent in.

It was then pointed out ~~[illegible]~~ (memo No 4348 E d 7.12.86) that the estimate for the Cutcherry was sanctioned

---

4

in G.O. No 1016 d 2.4.67, & the S.E. was asked to report whether the building now requiring such extensive repairs was the same as that sanctioned in the G.O. of 1867.

In G.O. No 342 W d 7.2.87, a revised estimate of Rs 11,680 for improving the building was sanctioned.

With his endt No 1913 7-J. d 19.2.87, the S.E. III Circle submitted, without remark, a report from the sub-divisional officer Mayavaram, in which it was admitted that the cutcherry was practically reconstructed on the estimate sanctioned in 1867; & it will also be seen

---

5

from the Pros. of 1867 that the work then sanctioned consisted of ~~[illegible]~~ demolishing the old taluk cutcherry & building a new one on its site, and in adapting an adjacent mantapum for use as a sub jail.

Please see also G.O. No 1965 d 20.6.68 –

The draft order sent from the Rev. Dept for counter-initials seems therefore to be correct.

The report called for in para 2 of G.O. No 2342 W d 15.9.86 has not been submitted, & should be sent in.

11.3.87

4/2948 11/87

SUPERINTENDING ENGINEER 6th CIRCLE
19 FEB 87

3/2662 27/87

SUPERINTENDING ENGINEER
25 JUN 87

P.W. ~~1462~~ 2554/87

Rev. 169/187

Civil Buildings

New Work

Tanjur District
Mayaveram Taluq
Abstract Estimate of

Work. ——— Making certain alterations & additions in Mayaveram Jail.

Quantities	Description of work	Rate			Amount			Amount of each part		
	East Verandah									
422.680	Cft. of Brick in chunam at	.	2	.	52	13	4			
4	Palay wood Posts each	4	.	.	16	.	.			
$2\frac{7}{16}$	Cft. of Teak wood ——— at	3	.	.	7	5	.			
176	Supl. ft. of Roofing with Palmyrah Rafters reepers chunam borders nails &c. complete per Square ———	23	.	.	40	7	8			
								116	10	.
	West Verandah									
422.680	Cft. Brick in Chunam at	.	2	.	52	13	4			
4	Palay wood Posts each	4	.	.	16	.	.			
$2\frac{7}{16}$	Cft. of Teak wood — at —	3	.	.	7	5	.			
1.76	Supl. ft. of Roofing with Palmyrah Rafters, reepers, Pan tiles, nails, and chunam borders &c. complete. at —	23	.	.	40	7	8			
								116	10	.
	Prisoners Rooms									
584	Cft. of Brick in Chunam at	.	2	.	73	.	.			
	Openings for Doors and Windows west side and Ventilators above									
175	Cft. of Demolishing at	.	.	4	3	10	4	76	10	4
	Carried over ———							309	14	4

	Brought forward							309	14	4
2	Iron barred doors 1" iron bars 3" apart in teak wood frames each (6½ × 4) with Padlock &c complete at	70	"	"	140	"	"			
8	Do Iron windows ¾" bars and similar to the above with battened teakwood Shutters outside each (4 × 3) with hinges Bolts &c complete	30	"	"	240	"	"			
6	Do barred ventilators ½" Iron bars 2½" apart in teak wood frame &c complete each (1½ × 1½)	4	"	"	24	"	"			
3.	Weather boards to ventilators in Do Complete	13	8	"	40	8	"			
								444	8	"
	East Verandah									
306·5.	Supl ft Plastering outside at	2	8	"	7	10	6			
	West Verandah									
306·5.	Supl ft Plastering outside	2	8	"	7	10	6			
	Plastering inside the Old Building									
3158·5	Supl ft Plastering at	2	8	"	78	15	5			
3771·5	Do Whitewashing similar to plastering	"	4	"	9	6	10			
	Sundry plastering to outside of Building				20	"	"			
	Do Whitewashing to Do Do				10	"	"			
40 Sqrs	Removing old plastering	"	3	"	7	8	"			
	Fixing Doors and Windows				16	"	"	157	3	3
	Carried over							911	9	7

	Brought forward							911	9	7
	Constructing Shed.									
3178 15/16	C.ft Brick in Chunam	"	2	"	397	5	10			
1832 7/8	Supl ft Plastering at	2	8	"	45	13	2			
948	Do Roofing with Palmyrah Couples with one collar piece reepers, nails, flat & pan tiles and Chunam borders &c	23	"	"	218	"	7			
24 11/12	C.ft Country wood at	2	4	"	56	1	"			
7.	Posts wooden each 10' long	8	"	"	56	"	"			
7	Do Do Do 6' Do	4	"	"	28	"	"			
1.	Country wood batten door with Iron works &c Complete	14	"	"	14	"	"	815	4	7
1729	C.ft Demolishing at	"	"	4	36	"	4			
	Removing foundation, Roofing, Flooring &c				10	15	8	47	"	"
								1773	14	2
	Sundries and Contingencies							86	1	10
	Total Estimate Rupees							1860	"	"

No 3 Range Office
25 September 1866

(Signed) I. O. Hasted Capn R.E.
Executive Engineer

Supt Engrs Office 6 Dn
Camp Manarapy
26 February 1867

Capn R.E.
Supt Engineer 6 Division

G. Dee Morris
Collector

2/2662 29/87

SUPERINTENDING ENGINEER 19 FEB 87 6th CIRCLE

SUPERINTENDING ENGINEER 25 JAN 87 6th CIRCLE

PW ~~4462~~/2554/87

G.O. 15-3-87 No 287

2/Rev. 769/87

15th March 1887, No. 287, Revenue.

GOVERNMENT OF MADRAS.

REVENUE DEPARTMENT.

Read—again G.O., dated 15th September 1886, No. 2342-W, Public Works.

Abstract.—Sanctioning, with remarks, estimate of Rs. 9,390 for improving the taluk office at Máyavaram in the Tanjore district.

Read—also the following G.O., dated 13th November 1886, No. 2999-W, Public Works:—

Read—the following letter from C. M. SMITH, Esq., Executive Engineer, Tanjore division, to the Superintending Engineer, VI Circle, dated Tanjore, 2nd November 1886, No. 2979:—

In compliance with instructions conveyed in your No. 910-T.J., dated 28th September 1886, I have the honor to report that I have inspected the taluk cutcherry at Máyavaram, and find that the building is a very old one, and was not built 15 or 16 years ago as stated in the Proceedings of the Board of Revenue. I cannot, however, ascertain when it was built.

2. The cutcherry and subsidiary jail were repaired in 1868 and some minor repairs were apparently done in 1876, and also by the Revenue authorities in 1883.

3. My inspection renders it necessary for me to report that the sub-jail is in bad order and will require an outlay of, probably, Rs. 700 to put it into good order.

4. Also that the central building, which includes the treasury room, will require a large expenditure, estimated by the sub-division officer at over Rs. 1,600. The roof is bad throughout, and this part of the building is in no better condition than the rest.

5. Neither of these two are provided for in the estimate lately submitted and now under reference.

No. 1144-T.J.

Submitted to the Chief Engineer, Public Works Department, for information with reference to paragraph 2 of G.O., No. 2342-W., dated 15th ultimo.

2. The Executive Engineer has been requested to prepare a new estimate, providing for all repairs and improvements considered necessary.

(True Copy.)

Trichinopoly,
5th November 1886.

(Signed) J. W. MARTIN,
Offg. Supg. Engineer, VI Circle.

Order—dated 13th November 1886, No. 2999-W, Public Works.

Communicated to the Revenue Department with advertence to G.O., No. 2342-W, dated 15th September 1886.

2. The complete estimate, referred to in paragraph 2 of the Superintending Engineer's endorsement, is awaited.

(True Extract.)

(Signed) W. L. C. BADDELEY, Captain, R. E,,
Under Secy. to Govt., P. W. D.

To the Revenue Department.
,, the Superintending Engineer, VI Circle.

Read—the following office-note from J. F. PRICE, Esq., Secretary to Government, Revenue Department, to the Secretary to Government, Public Works Department, dated 25th November 1886, No. 105:—

[*Vide* G.O., dated 13th November 1886, No. 2999-W.]

Reference is solicited to G.O. in the Public Works Department, dated 2nd April 1867, No. 1016, which sanctioned estimates, amounting to Rs. 6,740, for the construction of a taluk cutcherry at Máyavaram.

2. In order that the nature of the work sanctioned may be clearly seen, it is requested that the plan and estimate, received with the Superintending Engineer's letter of the 7th March 1867, may be furnished for reference.

Read—also the following G.O., dated 2nd March 1887, No. 626-W, Public Works:—

Read—the following letter from the Sub-Division Officer, Máyavaram, to the Executive Engineer, Tanjore, dated 11th February 1887, No. 2330:—

[Reference your No. 488, dated 8th February 1887.]

I have the honor to report that the existing taluk cutcherry at Máyavaram and sub-jail can easily be identified with the buildings proposed in the abstract estimates received with the above.

2. The estimate for Rs. 4,880 provides for the existing central building and the two buildings of nearly the same plan situated in front and rear (east and west) of it.

3. The abstract estimate for Rs. 1,860 provides for the sub-jail wards and for the existing detached record room ("constructing shed" as called in the estimate).

4. The sub-jail wards only cannot easily be identified, but it is because, I suppose, that portion was renewed in 1877 or so—*vide* paragraph 2 of my No. 2173, dated 22nd January 1887.

5. I beg to add that the word "reconstructed" would as is now evident be right instead of "repaired" in the second sentence of paragraph 2 of my No. 1558, dated 1st November 1886.

Endorsement from the Executive Engineer, Tanjore Division, dated 18th February 1887, No. 617.

Forwarded to the Superintending Engineer, VI Circle, for information with reference to his endorsement, dated 29th January 1887, No. 1724-T.J., herewith returned with enclosures.

Endorsement from the Superintending Engineer, VI Circle, dated 19th February 1887, No. 1913-T.J.

Submitted to the Chief Engineer, Public Works Department, for information with reference to his No. 203-C, dated 21st ultimo.

Order—dated 2nd March 1887, No. 626-W, Public Works.

Communicated to the Revenue Department with reference to paragraph 3 of G.O., dated 7th February 1887, No. 342-W.

2. The two abstract estimates will be forwarded to the Revenue Department with reference to paragraph 2 of office-note from that department, dated 25th November 1886, No. 105. The plan sanctioned in G.O., dated 2nd April 1867, No. 1016, is not forthcoming.

(True Extract.)

(Signed) W. L. C. BADDELEY, Captain, R. E.,
Under Secy. to Govt., P. W. D.

To the Revenue Department, with two enclosures.

1

Order—dated 15th March 1887, No. 287, Revenue.

Miscellaneous.

In the last of the papers read above, the Executive Engineer virtually accepts the Sub-divisional Officer's correction of his previous statement which he adopted (*vide* G.O., dated 13th November 1886, No. 2999-W), that the taluk cutcherry and sub-jail thereto attached were only repaired in 1868. It is now sufficiently clear that the taluk cutcherry was practically newly-built in 1867 or 1868, and a letter from the Collector, dated 10th June 1869 (in Proceedings of the Board of Revenue, dated 23rd July following, No. 5333) shows that this building, with the sub-jail which, a year or two later, was also rebuilt, had then, on the whole, cost somewhere about Rs. 12,700. These buildings it has now been found necessary to secure and improve at a cost of Rs. 11,680—*vide* G.O., dated 7th February 1887, No. 342-W.

2. In these circumstances, the remark made by the Board of Revenue in paragraph 2 of their Proceedings printed in G.O., dated 15th September 1886, No. 2342-W, to the effect that it is now found necessary to demolish the greater portion of a building erected only 15 or 16 years ago and to practically erect a new building, was substantially correct, and the report called for in paragraph 2 of that G.O. and not furnished, appears necessary.

(True Extract.)

Ag. Secretary to Government.

To the Public Works Department, with 28 enclosures returned.
,, the Board of Revenue.

Exd. W. H. French.

70 Copies.

733 W 9-3.87
626 W 2.3.87.
342 W 7.2.87.
351 C 31.1.87
203-4 C 21.1.87
4348 C 7.12.86
4619 C 29.12.86
4587 C 22.12.86
2999 W 13.11.86.

2342 W 15.9.86.
1016. 2.4.67.
345. 27.1.70.
1965. 20.6.68
1715. 29.5.68
2397. 24.12.61

B. No. 976 W d/ 31 March 1887

P.W.C. No. 2554
20-2-15

Govt. of {1887} Madras

REVENUE.

24. SC

Communicated to the S.E. VI circle, who will submit the report called for in para 2 of G.O. No. 2342 W. d/ 15th Sept. 1886.

30.3.87

30/3/87

31-3-87

B Maj

S.E. VI circle. D

~~3/3/87~~

1/4/87

Issued

Recd. 29.3.87 Encl. 2

G.O., 15th March 1887, No. 287.

B. No. 976 W d/ 31 March 1887

MARCH.

Taluk Cutcherry at Mayavaram.

Passing orders regarding the unsubstantial character of the — constructed not long ago.

2 copies to S.E.

with order

With order

OFFICE OF THE SUPERINTENDING ENGINEER,
6TH CIRCLE.

Trichinopoly January 1887.

No. 1507 J.J.

From
Major A. C. Smith R.E
The Superintending Engineer,
6th Circle.

To
The Chief Engineer
P.W.D.

ENCLOSURE.

Sir,

With reference to your Memo No. 4348 C. dated 7th December 1886 I have the honor to inform you that the plan of Mayavaram Taluk Cutcherry sanctioned in G.O. No. 1016 dated 2-4-67. is not forthcoming from the records of the Tanjore Dn. office.

2. In the absence of the above plan and Estimate I am unable to state whether the building

was

was constructed on that Estimate.

I have the honor to be
Sir
Your Most Obedient Servt.

Al Smith Major R.E.
Superintending Engineer 6th C.

- 4577C - 22-12-86
- 4667C - 29-12-86 + two file

[illegible] 21-1-1887

Memo

With reference to letter from the S.E. VI Circle No 1507 T.J dated 8th January 1887, the undersigned has the honor to forward the two abstract estimates sanctioned in G.O. No 1016 d/ 2nd April 1867, & to request that further report may be made whether the building in question ^can be identified. The plan sanctioned in the G.O. above quoted cannot be found.

To The S.E. VI Circle with two abstract estimates to be returned with reply. D u/1/1/87

Copy of the above forwarded to the Rev. Dept with reference to its No 105 dated 25th Novr. 1886

W.W.
18.1.87

D 21/1/87 J.M. 18/1/87

To The Rev. Dept with copy of Memo No 4348 C d/ 7/12/86 & S.E.'s reply No 1507 T.J.

28

P. W. D. 6TH CIRCLE.

P.W.C. No 163

From

The Superintending Engineer,

6th Circle.

To

The Chief Engineer P.W.D.

No. 1507.T.J.

Dated 8th } January 1887
Received 12 }

Enclosure. —

[illegible]

Cir 18.1.87

Reports that the plan of Mayaveram Taluq Cutcheri sanctioned in G.O. No 1016 dated 2nd April 1867 is not forthcoming from the records of the Tanjore executive engr's office —

With endorsement

Executive Engrs Office
Tanjore 2nd Novr/86

No 2979.

From

The Executive Engineer
Tanjore Dn

To

The Superintending Engineer
6th Circle

Sir

In compliance with instructions conveyed in your No $\frac{910.T.J.}{28.9.86}$ I have the honor to report that I have inspected the Taluk Cutcherry at Mayaveram and find that the building is a very old one and was not built 15 or 16 years ago as stated in the proceedings of the Board of Revenue. I cannot however ascertain when it was built.

The Cutcherry and subsidiary Jail

Jail were repaired in 1868 and some minor repairs were apparently done in 1876 and also by the Revenue authorities in 1883.

My inspection renders it necessary for me to report that the sub jail is in bad order and will require an outlay of probably Rs. 700 to put it into good order.

Also that the central building which includes the Treasury room will require a large expenditure estimated by the Sub Division Officer at over Rs. 1600. The roof is bad throughout and this part of the building is in no better condition than the rest.

Neither of these two are provided for in the Estimate lately submitted and now under reference.

I have &ca.

(Sd) C. M. Smith

Executive Engineer

No. 1144.T.J

/True Copy/ Submitted to the Chief Engineer P. W. D. for information with reference to para 2 of G. O. No. 2342. W. dated 15th Ultimo.

2. The Executive Engineer has been requested to prepare a new Estimate providing for all repairs & improvements considered necessary.

Trichy 5/11/86
D/64

L W Martin
Offg. Supdg. Engr. 6th C.

4348 C of 7-12-86
4587 C - 22-12-86

C/ Memo

~~With advertence to End I from the S.E. VI Circle, No 1144 T.J. dated 5 November 1886, the undersigned has the honor to remark that the estimate for the construction of the Mayavaram taluk office was sanctioned in G.O. No 1016 of 2 April 1867, and that the building appears to have been completed in 1868, vide G.O. No 1968 of 20 June 1868. The Executive Engrs statements are therefore not understood, & further inquiry & report should be made.~~

S.E. VI Circle

P.W.C. No 8678

From

The Superintending Engineer
6th Circle

To

The Chief Engineer
P.W.D.

8 NO 86

No 1144 T.J.

Dated 5th }
Despd 6th } November 1886.

Taluq Cutchery at Mayavaram.

Reports on the condition of the —

With memo

PUBLIC WORKS DEPARTMENT.

No 2995 of 13th Novr 1886

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the S.E. VI Circle No 1144 T.J. dated 5. 11. 86,

Communicated to the Rev. Dept with advertence to G.O. No 2342 W of 15 Sept 1886 —

2. The complete estimate referred to in para 2 of the Supdg Engrs endorsement is awaited.

11. 11. 86.

11/11/86

To the Rev. Dept
" S.E. VI Circle

Despd 13-11-86.

No. 4348C of 7-12-86

1.

20-2-15 ✓

2342 of 15.9.86
345. 27.1.70
1965. 20.6.68.
1715. 29.5.68.
1016. 2.4.67.
2397. 24.12.61

7.C—3487C/86

7th February 1887, No. 342 W., Public Works.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper :—

Proceedings of the Board of Revenue, dated 17th January 1887, Mis. No. 256.

Read—the following letter from E. GIBSON, Esq., Acting Collector of Tanjore, to the Secretary to the Board of Revenue, dated Vallam, 16th December 1886, No. 8942 :—

I have the honor to forward, herewith, a revised estimate, amounting to Rs. 11,680, for improving the taluk cutcherry at Máyavaram.

2. The necessity for the increase—the original estimate was Rs. 9,390, sanctioned in G.O., No. 2342 W., dated 15th September 1886, and communicated with Board's Resolution, dated 7th October 1886, Mis. No. 7432, is explained in the Superintending Engineer's report.

3. I beg that the Board will be pleased to obtain the sanction of Government for the amount of the revised estimate.

Resolution—dated 17th January 1887, Mis. No. 256.

The completed estimate for improving the taluk cutcherry at Máyavaram is submitted for the sanction of Government, with reference to G.O., dated 13th November 1886, No. 2999 W.

(A true Copy and Extract.)

(Signed) M. HAMMICK,
Ag. Secretary.

Mis. No. 643, Revenue.

Approved and transferred to the Public Works Department for the necessary orders.

2. The information asked for in this Department office note, dated 25th November 1886, No. 105 (*vide* also endorsement of the Public Works Department, dated 21st January 1887, No. 204 C.), is awaited.

Fort St. George,
31st January 1887.

(Signed) J. F. PRICE,
Ag. Secy. to Government.

Order—dated 7th February 1887, No. 342 W., Public Works.

The revised estimate, amounting to Rs. 11,680, for improving the Tahsildar's office at Máyavaram, in the Tanjore district, is sanctioned in supersession of the estimate of Rs. 9,390 sanctioned in G.O., No. 2342 W., dated 15th September 1886.

2. A sum of Rs. 9,390 was provided for the work in G.O., No. 3037 W., dated 17th November 1886, but Rs. 4,390 were subsequently surrendered by the Superintending Engineer.

2/

3. The report from the Superintending Engineer, VI Circle, called for in memorandum, No. 203 C., dated 21st January 1887, is awaited.

4. The sanction accorded in paragraph 1 of these proceedings has been registered as Provincial, No. 180 W. of 1886-87, and classified as Civil Buildings, Original Works.

(True Extract.)

Captain, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle, with ten enclosures.
„ Examiner, Public Works Accounts, with duplicate general abstract estimate.
„ Revenue Department.

Exd. P. L. Pereira.
Spare Copies

Plan & Estimate of ~~Rs~~ 9390 for repairing the taluk Cutcherry at Mayavaram.

Ex Eng. Tanjore

The ~~S.E.~~ now reports that in his opinion the buildings were not erected in 1868 as stated by the Board of Revenue — Until the date of construction is settled the report called for in para 2 of G.O. No 2342 W of 15 Sept /86 cannot be submitted —

The S.E. now further reports ~~that~~ the repairs to the sub jail & the central buildings are not included in the Est of ~~Rs~~ 9390 & ~~that~~ they will add 2300 to the Est

---

C.W.N.

Draft letter to the Revenue Dept and say ~~that~~ the complete Estimate will be awaited.

3

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1887} Madras.

PUBLIC WORKS.

Dated February, 7th.

Recd. Encl.

G.O., 7th Feb. 1887, No. 342 W.

FEBRUARY.

Tahsildar's Office at Mayavaram

Revised estimate of Rs. 11,680 for improving the —, in the Tanjore district, sanctioned with remarks.

TANJORE, COLLECTOR'S OFFICE,

No. 8942 ~~Camp~~, Vallam, 16th December 1886.

BOARD'S GEN. REG. No 6797 OF 1886

FROM

E. Gibson ESQUIRE,
Ag COLLECTOR,
TANJORE,

TO

M. Hammick Esquire
Ag SECRETARY TO THE
BOARD OF REVENUE,
MADRAS.

SIR,

I have the honour to forward herewith a revised Estimate amounting to Rs 11,680 for improving the Taluk Cutcherry at Mayavaram.

2. The necessity for the increase — the original Estimate was Rs 9,390 Sanctioned in G.O. No 2342 W. dated 15th September 1886 and Communicated with Board's Resolution dated 7th October 1886 No ~~7342~~ 7432 Miscellaneous — is explained in the

Superintending

Superintending Engineer's report.

3. I beg that the Board will be pleased to obtain the Sanction of Government for the amount of the revised Estimate.

I have the honour to be,
Sir,
Your most obedient Servant
Vibart
Acting Collector

Dis: 2
P.W. 853/87

7
Rev. 383/87.

Proceedings of the Board of Revenue,

Dated 17th January 1887.
No. 256 Mis:

READ letter from the Collector of Tanjore, dated 16th December 1886, No: 8942.

Resolution

The completed estimate for improving the taluq cutcherry at Mayavaram is submitted for the sanction of Govt: with reference to G. O. dated 13th November 1886, No: 2999 W.

(True Extract)

A. Mannick
Ag Secretary.

To

The Secy: to Govt: R. D. with letter recd: in origl. to be returned.

Copy to the Collector of Tanjore

7

ENCLOSURE No. 1

In a Letter,

FROM

THE COLLECTOR

of Tanjore,

TO

THE SECRETARY TO THE

BOARD OF REVENUE,

Madras.

~~Lr B~~ P.W. 8553/87

Dated 16th December 1886.

No. 8942

Subject.

Revised Estimate for improvement of Mayavaram Taluk cutcherry.

~~311~~
~~314 W~~
342 W

L. S. R. 6797/86

6
Rev. 383/87

ABSTRACT.

P.W.C. No. 853

(1887.)

REVENUE DEPARTMENT.

No. 383.

Misc: G.O. No. 643.

P3

Approved and transferred to the Public Works Department for the necessary orders.

2. The information asked for in this Department Office note dated 25th November 1886 No. 105 (vide also endorsement of the Public Works Department dated 21st January 1887 No. 204.C) is awaited.

4348C-7.12.86

Fredrick Price

Ag. Secretary to Govt.

Fort St. George }
31st Jany. 1887 }

From

The Board of Revenue.

Dated 17th Jany. }
Received 18th Jany. } 1887.
4.2.87
Enclosures 7 14 (+1 plan)

No. 256 Misc:

SUBJECT.

Submitting for the sanction of Govt. revised estimate for improving the Taluk Cutcherry at Mayavaram, Tanjore District.

To

The Public Works Deptt.

357 C 31.1.87.
203-4 C 21.1.87
4348 C 7.12.86
2999 W 13.11.86.
2397. 24.12.61
345. 27.1.78.
1965. 20.6.68.
1715. 29.5.68.
2342 W 15.9.86.

Fr. C. No. 1463
24/2/87

Y

Public Works Department.

Current No. 853

Letter No. G.O. No. 643 Misl.

Dated the 31st January/87

From the Secy. to Govt. – Revenue Deptt.

NOTE OF REMARKS.

T

1. In obedience to G.O. No. 2999 W of the 13th November/86 the accompanying revised estimate with plan is submitted for putting into thorough repair the taluk office at Mayavaram in the Tanjore district. The revised estimate amounts to Rs. 11,680 – being Rs. 2,290 in excess of the original estimate Rs. 9,390, sanctioned in G.O. No. 2342 W. of the 15th September/86.

H

2. In addition to the work provided for in the original estimate, Rs. 9,390, the revised estimate now submitted provides for thoroughly repairing the treasury and central room – Rs. 1,724; the sub-jail and police station – Rs. 462; the record room – Rs. 71; and the cookroom – Rs. 33.

3. The excess of the revised estimate is due to the proposed additional work of renewing the roof of the

central room with flat and pan tiles on teakwood couples, and cement plastering its floor; to renewing the terrace roof of the treasury; to repairing the roofs (tiled) of the subjail and police station; to repairing the front wall of the subjail with brick-in-mortar; to cement plastering the floors of the verandah passage and guard room; and finally to the repair of the record room and cookroom.

4. The scantlings of the roof timbers are correct. The rates are fair.

5. The revised estimate and plan are countersigned by the Collector of the district. They are approved in the Revenue Department.

7.2.87

BH
5/2/87

BH
a work

No. 342.W PUBLIC WORKS DEPARTMENT.

A/

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 7th Feby: /87

READ the following

Proceedings of the Board of Revenue N.E. No. 256 Mis: dy 17th January 1887.

print [illegible] Collector

- Do - Revenue Dept. - - 643 dy 31st January 1887

The revised estimate amounting to Rs 11,680 for improving the tahsildar's office at Mayaveram in the Tanjore district is sanctioned in supersession of the estimate of Rs 9390 sanctioned in G.O. No. 2342 W dy 15th September 1886.

2 A sum of Rs 9390 was provided for the work in G.O. No. 3037 W, dated 17th November 1886, but Rs 4390 were subsequently surrendered by the Supg Engineer.

3 The

12

3. The report from the Supdt. Engineer VI Circle called for in Memo: No. 203C of 21st January 1887 is awaited.

4. The Sanction accorded in para 1 of these Proceedings has been registered as Provincial No. 180 W of 1886-87 and classified as Civil Buildings, Original Works.

WCW
7.2.87

J – BJH
7/2/87

Jdh
7/2/87

To The S.E. VI Circle
with 10 enclosures
" Examr. P.W. Accts
with dup: genl. abst. estte.
" Revenue Dept

19/2/87

Cn

853.

Govt. of {1887} Madras.

PUBLIC WORKS.

Dated 5/2/87 Recd 5-2

Recd. Encl.

G.O., 7 Feb 1887 No. 342 W

Tahsildar's office at Mayavaram

≡

Revised Estte of Rs 11,680 for improving the — in the Tanjore Dt, Sanctioned with remarks.

70/4

W.C. Dgn 8/2

OFFICE OF THE SUPERINTENDING ENGINEER,

6TH CIRCLE.

Trichinopoly. 5th March 1887.

D/6th

No. 2031 T.J

From

J. W. Martin Esqr

~~The Superintending~~ Engineer, in ch:

6th Circle.

To

The Chief Engineer

P. W. D.

Sir,

ENCLOSURE.

In continuation of this Office No 1676 T.J dated 26th January /87, I have the honor to request again that the sum of Rs 5,000 therein surrendered from the grant for the Taluq Cutcherry at Mayavaram in the Tanjore Dt may be withdrawn; the sanction accorded in G.O No 342 W dated 7th February /87 to the revised estimate for the work, having been received too late in the year to arrange for the work to be started.

I have &c.

J.W. Martin.

Executive Engineer in ch: vice —

P.W.C. No 1847 W

P. W. D. 6TH CIRCLE.

From

The Superintending Engineer,
6th Circle.

To

The Chief Engineer
P. W. D.

No. 2031 T.J

Dated 5th } March 1887
Received 7 }

Enclosure.

Requests that the sum of Rs 5,000 already surrendered from the grant for the Taluq Cutcheri at Mayavaram may be withdrawn.

No 733 W

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 9th March 87

READ the following

Letter from the Supdg Engineer, VI Circle, No 2031 T.J. dated 5.3.87.

The sum of Rs 5,000 surrendered from the grant for improving the tahsildar's office at Mayavaram, is resumed and credited to the Provincial reserve with the Government.

To
The S.E. VI Circle ✓ Dd 10/3/87
" Examr Pr. Accts
" Revenue Dept

8/3/87

626 w 2.3.87 & filed

20-2-15

B. No. 733. W d/ 9-3-87

Noted 11/3

List of Officers and Subordinates who were in Charge of the Construction of Mayavaram Taluq Cutchery -

Year	Name of officer	Name of Subordinate	Remarks.
May 1867.	Captn = J. O. Hasted R.E. Ex Engr		Prep: of estimates & Commencement of work
June to August 1867	Sergent Kinsella Supr	Mr = J. Donaghue Overseer	
September to January/68	Conductor W. F. Bateman	Do	
February 1868 to September 1870	Lieut = R A Livisay R.E. -	Do upto December 1869 Mr = P. Doyle overseer from January/70 to September 1870 -	

Tanjore C Division Office
14th May 1887

Executive Engineer
Tanjore C Dn.

No. 1.
P.W. 4044/87

Superintending Engineer
17 MAY 87

1/471 T.J/87
Enclo to Do No 1916
of 14.5.87

---

of the bressummers are entirely decayed. White ants have also attacked the roof which throughout is unsound. Beyond this, I can see no particular reason for the building having fallen into its present state.

I desire to point out, however, in this connection that my experience is that Departmental officers immediately in charge of Government buildings do not bestow sufficient care upon the proper maintenance of such buildings; and that their failure in this respect is not uncommonly the immediate cause of buildings falling into a state of disrepair, necessitating large expenditure.

I have the honor &c
Sir
Your Most obedt. Servt.

C. Wilfred Smith
Executive Engineer
Tanjore Dt.

Enclos

No. 371 T.J. Enclos. 1.

Submitted to the Chief Engineer P.W.D. for information with reference to G.O. No. $\frac{976 W}{31-3-87}$.

Kodaikanal.
24th May 87
D1 26

J. Pennycuick
Lt. Col. R.E.
Supg. Engr. 6th C.

188

P. W. DEPARTMENT.

Current No. 10040

From The Sub. Secy. to the Board of Revenue

ENCLOS.—

No. 294

Dated 22nd/12/86

Received

SUBJECT.

Requesting for reference a copy of Govt order No. 299, d/13th November /86

DISPOSAL.

No. 4587 Dated d/ 22nd Decr /86

Forwarded

(Sd) W.L.C.B.

DW

Dl 22/12/86

Gb 471 T.J/87

Public Works Department.

FROM

The Executive Engineer,
TANJORE.

SUPERINTENDING ENGINEER
17 MAY 87
6th CIRCLE

To

The Superintending Engineer
6th Circle

Station Mayaveram

No. 1916.

Dated 14th
Despatched 16th } May 1887.
Received

ENCLOSURE. 1-

Reference.

SIR,

In accordance to your Endorsement No. 42 d.j / 9.4.87, I have the honor to forward a list of the officers and subordinates connected with the Estimate under reference.

The timbers of the roof are of country wood and the reepers and many of

within

20-2-185

188

P. W. DEPARTMENT.

Current No. 10116

From

The Secy. to Govt
Revenue Dept

ENCLOS.—

No. 114

Dated 21st Decr 1886

Received 24 — do —

SUBJECT.

Requesting favor of an early reply to his office Note No. 105 d/ 25 Novr 1886 requesting that the plan and estimate received with the S.E's letter of the 7th March 1867 may be forwarded for reference:

DISPOSAL.

No. 4619 Dated 29 Decr 1886

To

The Secy. to Govt
Revenue Dept

The Suptg. Engineer was requested on the 7th Decr 1886 to forward the plans, which have not yet been received.

20-2-85

1887.

P. W. DEPARTMENT.

Current No. 676

From The Suptg. Engr. VI Circle

ENCLOS.—

No. 1676 T.J.

Dated 26th January 1887

Received 31st — " —

SUBJECT.

Mayaveram Taluk Cutchery — Requesting to withdraw the existing grant of Rs. 50,000 as no outlay can be incurred on the work of — during the official year —

DISPOSAL.

No. 3516 Dated 31st Jany 1887

Forwarded to the Rev. Dept in contn of this office No. 204 C d 21st Jany 1887 for favor of information whether the estimate in question is likely to be transferred to the P.W. Dept. at an early date.

(B.O.)

(Sd) W.L.C. Baddeley, Capt. RE
Under Secy. to Govt. P.W.D.

Dl 31/1/87

No. 203/204 C d/ 21-1-87
No. 4348C - 7-12-86
& the file

4619C . 27 . 12 . 86
4587C . 22 . 12 . 86
A 3021W . 15 . 11 . 86 Origin
2888W . 3 . 11 . 86
3246C . 23 . 9 . 86

x taken for No: 805
8/2/87

When received, the papers will be forwarded to the Revenue Dept. without delay.

(Sd) W. L. C. Badhaley
Capt. R.E.
Under Secy. to Govt. P.W.D.

21/12

No. 4348C. d/ 7-12-86
G.O. No. 2342W. d/ 15-9-86
" 345 d/ 27-1-70
" 1016 d/ 2-4-67
" 3325W. d/ 17-12-86
No 4026C. d/ 16-11-86
" 531C. d/ 8-2-86
G.O. No. 3021W. d/ 15-11-86
" . 2888W. d/ 3-11-86
No. 3246C d/ 23-9-86
G.O. No. 2257W. d/ 8-9-86
" . 1502W. d/ 14-6-86
" . 2194W. d/ 5-9-84
No. 2699C. d/ 6-8-86
G.O. No. 704W. d/ 17-3-86
" . 2134W. d/ 29-8-84
" . 303W. d/ 5-2-84

B. No 976 W d/ 31.3.87
" 733 W " 9.3.87
" 626 W " 2-3.87
G.O. 342 W " 7.2.87
No 357 C " 31-1.87
" 203/204 C " 21-1.87

No 4348 C d/ 7.12.86
" 4619 C " 29.12.86
" 4587 C " 22.12.86
B. No 2999 W " 13.11.86
G.O. 2342 W " 25.9.86
" 1016 " 2.4.67
" 345 " 27.1.70
" 1718 " 29.5.68
" 2397 " 24.12.68
" 1016 " 2.4.67

B
No 1518 W d/ 7th June

Comm. to the
Communicated to the
Revenue Dept for
Revenue department for
information with
information with
reference to G.O. in
reference to G.O. in
that Dept No: 287
that Dept No 287
d 15th March 1887
d/ 15th March 1887

31.5.87

2/6/87

7.6

Revenue Dept.
Revenue Dept 8/6

O.L.S. 183 W
2.6.87

O. 31-5-87. A. 4.6.87

20-2-15

P.W.C. No 4044

(1)

From,

The Supdg Engineer
C. Circle.

To
The Chief Engineer
P. W. D

No 371 T.J.

Dated 24th May 1887
R. 30.5.87

Enclos 1

No. 1518 W d/ 7th June 1887

Taluq Cutcheri
at Mayavaram

Forwards letter from
the Exec. Engineer,
Tanjore Dn forwarding
a list of Officers
&c connected with the
construction of the —
& giving certain in-
-formation in regard
to the —

REVENUE DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read again G.O. dated 15th March 1887, No 287.

Read also G.O. of the Public Works department, dated 7th June 1887, No 1518 W forwarding a list of officers and subordinates who were in charge of the construction of Mayaveram Taluk Cutchery.

Order thereon, 18th July 1887, No 4176.

As it would be impossible at this date to fix the blame on any particular officer the Government resolve to allow the matter to drop.

(True extract)

H. Allcard.
for Ag Secretary to Government

To.
The Public Works department.
" Commissioners of Land Revenue

B. No 1578 W. 7.6.87
" 976 W. 31.3.87
" 733 W. 9.3.87
" 626 W. 2.3.87
G.C. 342 W 7.2.87 and
No 357 C 31.1.87
" ~~203~~ 204 C. 21.1.87

No 4348 C. 7.12.86
" 4649 C. 29.12.86
" 4587 C. 22.12.86
B. No 2499 W. 13.11.86
G.C. 2342 W. 15.9.86
" 1016. 2.4.1867
G.C. 345. 27.1.1870
" 1965. 20.6.68

No 2182 W a/17th August/87

20-2-15

PWC No 6019

(3)

Communicated to the Superintending Engineer, VI circle, with reference to his endorsement No 371 T.J. dated 24th May 1887.

3.8.87

5/8/87

Rg. 3.8.87

No 2182 W a/17th August/87

17/8

17.8

Supdg. Engr VI circle

18/8

Issd 15.17/8

29/8

Grats 3-8-87 - R. 15-8-87

With order