No. 1410 W ... 8. 88

PWC No. 564

0
16/6. NS 105:6
m 18/6.
R 20.6.88
8/8

with order

under Provincial Civil Buildings Repairs is not clear. ~~From~~ In his letter No: 3563 d/29th November 1887 it ~~is~~ was ~~evident~~ stated that the grant of Rs. 6,000 appropriated in the Proceedings of Govt. Educational Deptt. No: 363 d/15th July 1887 was ~~considered~~ sufficient to make the Civil Orphan Asylum Buildings safe for the present. The circumstances in which outlay against the P.W. grant was incurred on this work should be explained.

WN
16.6.88

Joll
18/6/88

0
16/6.

R 20.6

Cn

16/6

NS 109:6
m: 18/6.

S. 25/6.

22/6

No. 1842 Wd/20th June 1888

BW
20/6

To
The Supdg. Engr. II Circle.

SD
21/6

DM
W

No 1410 W.A. 24-5-88.

OWC No 5642

for Short & Excess outlay on the grants for
Progress Report Form E. for Buildings & Roads for
arch 1888.

Difference		Remarks.
Less.	More	
✓ 576		Completed Saving due to Contractors per centage.
✓ 3576		Completed. The grant was communicated on 11-1-88. A Bill of Rs 17^{33} was received on 31-3-88 but not paid for, with reference to G. O. No 732^{W} } 3.3.88.
✓ 2136	"	The Gymnastic apparatus had not been supplied by the Gun Carriage Factory
"	✓ 79	
✓ 377	"	Saving due to Contractors per centage
"	✓ 1048	

1076. [illegible] No 18[illegible] R 20.6.88

for Short & Excess outlay on the grants for
Progress Report Form C. for Buildings & Roads for
arch 1888.

				Difference		Remarks.
				Less.	More	
Presidency	Bangalore. Constructing Quarters for station Butcher	3583	2120	1463	"	Work had to be stopped owing to ownership of land being disputed & was not resumed till after the first week in March/88.
	Fort St George. Improving Water supply	"	198	"	198	Completed
	Veysarpady Rifle Ranges Extending	"	145	"	145.	Expenditure incurred on Emergency
	Additions to Military Prison Bangalore	847	"	847	"	Saving due to contractor's percentage.
Chingleput	Mount. Ordnance Magazine alterations to Racks	2505	882	1623	"	The work had to be deferred pending removal of the powder which however was not removed
	Military Minor New Works.					
Presidency	Lump Sum	21157.	19434	1723	"	Bill received on 31st March/88 & not paid for with reference to G.O. No 732 W of 3.3.88. A grant of Rs 1000 was appropriated by the General Officer Commanding Eastern District on 14-3-88. which could not be utilized.

for Short & Excess outlay on the grants for
Progress Report Form E. for Buildings & Roads for
March 1888.

				Difference		
				Less	More	Remarks.
	Military Repairs					
Presidency	Lump Sum	178,622	161,005	17617	"	Bills received on 31st March/88. & not paid for with reference to G. O. No. 732 W of 3.3.88. & also to its having been found impossible to utilize a grant of Rs 9139 given on the 20th February/88.
	Postal & Telegraph Minor original works.					
Presidency	Do.	1403	1048	355	"	The unspent balance of Rs 355 will be adjusted in the supplemental accounts for March as the accounts for works were received too late from Mysore for adjustment in the Regular accounts.
	Provincial Fund Major original works.					
Presidency	Govt. House. Constructing Swimming Bath	4160	3350	810	"	Regarding excess outlay on works connected with Govt. House Madras see G. O. No. 1126 W. of 14th April 1888.
	— Do — Improvements to Aids-de-Camps Bangalore	10,500	12901	"	2401	
	— Do — Courts a Racket Court	"	2434	"	2434	
	Madras St. Matthias Church Providing new seats	526.	409.	117.	"	Completed. Saving on contingencies
	Madras. St. Mary's Cemetery Constructing a new gate	3293	2834	459	"	Completed. Saving to contractor's percentage

for Short & Excess outlay on the grants for
Progress Report Form E. for Buildings & Roads for
arch 1888.

				Difference		Remarks.
				Less.	More	
Presidency	Madras. Penitentiary. Putting new roofs on the close prison cells	8700	6887.	1813	"	Completed saving to contractors' percentage
	— Do — Do — Constructing new workshed	1005	261.	744	"	saving due to reduction in rates.
	— Do — Do — Constructing 2 Hospital Assistants' Quarters	814	540	274	"	— Do — to contractors' per centage
	— Do — Constructing City Reserve Police Lines	16000.	21499	"	5499	Completed
	— Do — Adding an upper storey to the Office of the Dy Commissioner of Police	7790	upto 1886-87 - 5461 26960 32725 Estimate 7321.	469	"	6324 saving due to contractors' per centage
	— Do — Medical College. Constructing a Lecture Theatre Hall	7175	7620	"	445	More work done than estimated for.
	— Do — — Do — Dissecting shed	6005	6459.	"	454	
	— Do — St. Georges Cathedral ornamenting the ceilings of the nave	804.	579.	225	"	Completed saving on contingencies
Chingleput.	Saidapet Agricultural College. Improvements — Laboratory	8424	5235	3189	"	The work of Laboratory had necessarily to be stopped owing to further improvements to the College proposed by the Educational Deptt. the money was surrendered by the Ex Engr on 28th March too late in the year to be utilized elsewhere.
Presidency	Madras. Lunatic Asylum. Providing additional accommodation	821.	1169	"	348	More work done than estimated for

for Short & Excess outlay on the grants for Progress Report Form E. for Buildings & Roads for March 1888.

				Difference		Remarks.
				Less.	More	
	Provincial					
	Main New Works.					
South Arcot.	——— D^o ———	3546.	2693	853.		Of the sum of Rs 853. Rs 260. is the saving on works completed & Rs 592. remaining un-spent on the Kanagarpett Police station House not completed as expected
Presidency	——— D^o ———	12902	12670	"	232.	
	Provincial					
	Civil Buildings					
Presidency	Repairs	59550.	69313	"	✕ 9763	The excess is due to the grant for repairs to Civil orphan Asylum buildings not having been given as provided
Chingleput	——— D^o. ———	15000	15586.	"	586.	
South Arcot	——— D^o ———	1200	943	257.	"	
	Communications					
	Original works.					
Presidency	Widening the Elephant Gate Bridge	10,000	9506	494	"	Requires no remarks.
	Provincial					
	Communications					
South Arcot.	Repairs	2000.	"	2000	"	The outlay on reconstructing arches & road way of the Bridge over the Shatiatope Anicut has been debited in the first instance to Irrigation Repairs. It will be written back to this head in the supplemental accounts for March
Presidency	——— D^o. ———	13,500.	13653	"	153.	

for Short & Excess outlay on the grants for
Progress Report Form E. for Buildings & Roads for
arch 1888.

				Difference		Remarks.
				Less.	More	
	Provincial Mis: Public: Depts: Original works.					
Chingleput	Artesian well boring —	5386.	2668	2718	..	The slow progress due evidently to Contractor having much to contend with in the Boring operations.
South Arcot.	Constructing an Embankment for the Gadilam River to protect the Town of Tirupampoliyur from floods.	4580	790	3790		Short-outlay is due for land taken up for the Embankment not having been adjusted by the Rev: department.
Presidency	Minor new works —"—	..	1350	.	1350.	Rs 1350 were spent on Emergency without Grant for putting new cross earthen; Bunds in the Cooum River.
	Repairs	1500	1894		394	Excess due to Rs 601 having been spent on closing the Cooum bar after porting the grant was surrendered.
	Excluded Local Fund Major original works.					
Chingleput	Constructing Light House at seven Pagodas-	3984	2072	1912	..	Work having had to be stopped on account of objection made by the Collector but subsequently withdrawn by him for the site selected for the Superintendents Quarters. Also frequent references have had to be made to the marine Dept. for information regarding their requirements in connection with the work & this in a measure conduced to the slow progress of the work-

for Short & Excess outlay on the grants for
Progress Report Form E. for Buildings & Roads for
arch 1888.

				Difference		
				Less.	More	Remarks.
Presidency	Excluded Local Fund. Mis: Public Depts: Repairs.	✓ 1020	..	1020	..	The grant given for Madras Light House Repairs could not be utilized as it was given too late in the year.

Camp. Bangalore
9th June/88 }

No. 1007.

To

The Chief Engineer P. W. department
with reference to his memo No. 1899C d/16th May/88.

Col. R.E.
Superintending Engineer
5 Circle.

K. Soondararam
clerk

5th Circle

Statement shewing Explanati
1887-88 to accompany t
the month of

Division	Name of work	Amount of grant.	Expenditure
	Military		
	Major Original works.		
Presidency	Fort St. George. Converting A. Block Family Quarters into R.A. Singlemen's Barracks –	7445	6869
	– D° – Repairing & white-washing	"	2501
	– D° – Converting R.A. Serjeants Mess & adjacent godowns into a Latrine & lavatory for Singlemen's Barracks –	6017	"
	Fort St. George. Converting Racket Court into a Covered Gymnasium	9570.	7434
	Bangalore Native Infantry Buildings – " –	6636	6715
	Madras Gun Carriage Factory Reconstructing wheel wright shop	658.	281.
	Madras. Constructing 2 servants Quarters to each of the Sub. Conductors Quarters of the Commissariate Deptt.	"	1048

No 3328 W d/ 6. 12. 87
" 2547 W d/ 24-9. 87
" 1244 W d/ 27. 4. 88
" 732 W d/ 3. 3. 88.
" 1899 C d/ 16. 5. 88
" 1513 C d/ 10. 4. 88
" 957 C d/ 6. 3. 88
" 2156 C d/ 8. 6. 88 -

P.W.C. No 5541

From
The Supdg. Engineer
5th Circle

To
The Chief Engineer
P. W. Department.

Dated 9th }
Read 11th } June 1888.

Enclo.

No 1842 W d/ 20th June 1888

No 1007

Statement shewing Explanation for Short & Excess outlay on the Grants for 1887-88 to accompany the Progress Report Form E. for Buildings & Roads for the month of March 1888.

0/16/6 o.r. 109: 6

R. 20. 6. 88

No 1842 W

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT,

UNDER date the 20th June 1888

READ the following

From the Suptg. Engineer V Circle. H. E. No: 1007 d/ 9th June 1888.

Recorded.

2. Attention is drawn to Code para 1377 (1) under which ~~previous~~ the sanction of Govt should have been obtained before the excess over appropriation (of Rs 5,479) was incurred on the "City reserve police lines at Pudupet". The sanctioned estimate for the work is Rs. 32,725; the outlay ~~up~~ to 1887-88, as reported by the Suptg. Engineer, amounts to Rs. 26,960, and a further allotment of Rs 6,324 ~~is~~ has been "provided in the current year's budget. It is not therefore clear how the work ~~could have been~~ has already been completed as represented by the Suptg. Engineer.

4,375

3. The Suptg. Engineer's explanation for excess outlay