No of Sheets 21
Date of Repair - 5-88
Initial of the Ref:
10/4/88

TAMILNADU ARCHIVES.
Govt of Tamilnadu

G.O No 220 W dt 19-1-1888
Public Works Department

19TH JANUARY 1888, No. 220 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from J. HANNAN, Esq., Superintending Engineer, II Circle, to the Chief Engineer, Public Works Department, dated Bezváda, 16th January 1888, No. 389 G.L. :—

With reference to G.O., No. 2391 W., of the 5th September 1887, I have the honor to request you will be so good as to furnish me with plans for iron record racks, for the preparation of which, it was stated in the above order, steps would be taken.

ORDER—dated 19th January 1888, No. 220 W., Public Works.

The Superintending Engineer is informed that standard plans for general adoption have not yet been finally decided on.

(True Extract.)

Captain, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, II Circle.
To all other Superintending Engineers.

Exd. J. Moses.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1888} Madras.

PUBLIC WORKS.

Dated January, 19th.

Recd. *Enc*

G.O., 19th Jan. 1888, No. 220 W.

JANUARY.

Iron Record Racks

Orders on letter from the Superintending igineer, II Circle, requesting to be furshed with standard plans for —.

220/2

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following papers :—

From H. T. ROSS, Esq., Registrar of the High Court of Judicature, to the Chief Secretary to Government, dated Madras, 9th July 1886, No. 1942.

In circular No. 2514, dated 10th September 1885, to all District Judges on the subject of Court records and record-rooms, the High Court concluded their instructions with the following paragraph :—

> "Much space is now wasted in most record-rooms by the racks or bureaux being of an unsuitable character. Low bureaux are out of place in lofty rooms, and racks too broad for a double row of records involve a loss of space. The Registrar has been directed to procure designs and estimates for racks formed of painted iron bands, each shelf to measure about 6 feet in length, 2½ in breadth and 6 inches in height. On such a shelf two rows of records could be placed on their sides, and access could be easily had to one row from each side of the rack. The whole could be removed, dusted and replaced in a very few minutes, and any particular bundle found in a few seconds. There will be sufficient space above for the hand to move, and for air to circulate. The height of the racks, or, in other words, the number of shelves, will only be limited by the height of the record-room, for a light iron ladder could easily be provided with them. The High Court hopes to see racks of some such description furnished to all the District Courts before long, and, on learning which of the Courts are most in want of space and new racks, it will be prepared to ask Government for a special grant."

2. In his letter No. 38, dated 3rd February 1886, the District Judge of Godávari intimated that fifty-four iron racks and two ladders were required for the record-room in the new Court-house before the records could be transferred from the old building, if the serious inconvenience of having the records of the Court in a separate building was to be avoided.

3. Messrs. Massey and Company were accordingly requested to state at what price and within what time they could supply the racks required. Their answer is that they could complete and despatch, in from three to four months from date of order—

	RS.
36 racks, 6 feet long × 2½ feet wide × 13 feet high, 12 shelves one foot apart, at Rs. 95	3,420
18 racks, 3 feet long × 2½ feet wide × 13 feet high, 12 shelves one foot apart, at Rs. 75	1,350
2 Wrought-iron ladders, 12 feet long, at Rs. 15	30
Total ...	4,800

4. I am directed by the Honorable the Judges to request that Government will be pleased to sanction a special grant wherewith the District Judge's indent can be met. Though costly in the original outlay, the iron racks now recommended to be purchased are, in the opinion of the High Court, so much more convenient and durable than the present wooden shelves, that they will be economical in the end. The High Court has not at its disposal the funds wherewith to supply the improved racks, and if a special grant be sanctioned for the purpose, further indents from other Courts where such racks are wanted will in due course be submitted.

Order—dated 14th August 1886, Mis. No. 2147, Judicial.

The Government approve the proposal of the Honorable the Judges of the High Court to provide iron record-racks for District Courts, but regret that, at the present time, they are unable to allot any funds for the purpose.

(True Extract.)

(Signed) E. F. WEBSTER,
Chief Secretary.

To the Registrar, High Court.

Read—the following Proceedings of the Madras Government, dated 15th January 1887, Mis. No. 74, Judicial :—

Note on Judicial current by the Honorable P. P. Hutchins, dated 14th December 1886.

Order—dated 15th January 1887, Mis. No. 74, Judicial.

The foregoing note of the Honorable Mr. Hutchins, with connected papers, will be referred to the Chief Engineer, Public Works Department, for remarks.

(True Extract.)

(Signed) H. A. STUART,
Under Secretary.

From A. JOYCE, Esq., General Superintendent, Public Works Workshops, to the Deputy Chief Engineer, Public Works Department, dated Madras, 10th August 1887, No. 1142 W.

I have the honor to forward herewith two models * of iron record racks, executed in wood complete, with the ladder proposed, for your approval. I also return some papers left with me at the time it was determined to make the models. Estimates will follow, if desired, very shortly. I would observe that, if these be approved of by Government and sanctioned once for all as standard plans, there will be much correspondence and trouble saved. They can be divided into single and double racks for purposes of classification; also they can be made of various sizes to suit various rooms and capacities for containing papers required. Government will then, when ordering them, have simply to state in the order, single or double, height and length.

* Packed in a wooden case.

With regard to construction of racks in order to secure better transfer of them when going to their destination and also when travelling from cutcherry to cutcherry as required, I would recommend that each layer, as it were, for containing papers be made complete in itself, fastened down by rivets, and the whole layer be then fastened on to the ∟ iron standards by bolts. The ∟ iron standards can themselves be fastened into cast-iron feet or slip directly into the masonry of the floor where this is pucka and convenient. As the model was executed in wood, these cast-iron feet could not be shown, but they can easily be imagined.

From A. JOYCE, Esq., General Superintendent, Public Works Workshops, to the Deputy Chief Engineer, Public Works Department, dated Madras, 13th August 1887, No. 1185 W.

In continuation of my letter, No. 1142 W., dated 10th August 1887, I have the honor to submit two estimates for iron record racks measuring $6' \times 2\frac{1}{2}' \times 10'$ and $6' \times 1\frac{1}{4}' \times 12'$, amounting to Rs. 130 and 100 respectively.

ENCLOSURES.

ESTIMATE FORM.—Detail Measurements.

No. 1.

Detail of Work.	Number.	Measurements in Feet.			Area or contents.	Total quantity of each description of work.
		Length.	Breadth.	Depth.		
Iron Rack, measuring $6' \times 2\frac{1}{2}' \times 10'$, of 16 shelves and of 7 hoop-iron bars in each shelf.		FEET.				
Iron, angle, for leg, $2'' \times 2'' \times \frac{1}{4}''$	4	10	...	...	135	
Do. T do. $2\frac{1}{4}'' \times 1\frac{1}{2}'' \times \frac{1}{4}''$	2	10	...	...	67	
Do. angle, for ties, $1\frac{1}{2}'' \times 1\frac{1}{2}'' \times \frac{1}{4}''$	8	6	...	...	120	
Do. do. $1\frac{1}{4}'' \times 1\frac{1}{4}'' \times \frac{1}{4}''$	48	$2\frac{1}{2}$	...	...	250	
Wall plates, $3'' \times \frac{1}{2}''$	6	$3\frac{1}{2}$	...	...	105	
Bolts plates, $\frac{3}{4}''$ diameter	6	3	...	...	27	
					704	
Allowance for wastage ...	5 per cent.	...	...	...	36	740
Hoop iron, $1\frac{1}{2}'' \times \frac{1}{16}$	112	6	...	...	430	
Allowance for wastage ...	5 per cent.	...	...	...	20	450
Swedish iron for bolts and rivets ...	...	...	...	...	...	50

No. 2.

Detail of Work.	Number.	Length.	Breadth.	Depth.	Area or contents.	Total quantity of each description of work.
Iron Rack, measuring $6' \times 1\frac{1}{4}' \times 12'$, of 20 shelves and of 4 hoop-iron bars in each shelf.						
Iron, angle, for legs, $2'' \times 2'' \times \frac{1}{4}''$	4	12	...	...	160	
Do. T do. $2\frac{1}{4}'' \times 1\frac{1}{2}'' \times \frac{1}{4}''$	2	12	...	...	81	
Do. angle, for ties, $1\frac{1}{2}'' \times 1\frac{1}{2}'' \times \frac{1}{4}''$	9	6	...	...	136	
Do. do. $1\frac{1}{4}'' \times 1\frac{1}{4}'' \times \frac{1}{4}''$	60	$1\frac{1}{4}$	...	...	150	
Wall plates, $3'' \times \frac{1}{2}''$	8	$2\frac{1}{2}$	...	...	100	
Bolts plates, $\frac{3}{4}''$ diameter	8	3	...	...	36	
					663	
Allowance for wastage ...	5 per cent.	...	...	...	33	696
Hoop iron, $1\frac{1}{2}'' \times \frac{1}{16}''$	80	6	...	...	203	
Allowance for wastage ...	5 per cent.	...	...	...	10	213

(Signed) A. JOYCE,
General Supt., P.W. Workshops.

ESTIMATE FORM.—Abstract.

Double Rack.

Quantity.	Description of Work.	Rate.	Per	Amount.	Total.
		RS. A. P.		RS. A. P.	RS.
740 lb.	Wrought iron	0 1 0	lb.	46 0 0	
450 „	Hoop iron	0 0 10	„	24 0 0	
50 „	Swedish iron	0 2 0	„	6 0 0	
40 „	Castings	0 1 0	„	2 8 0	
	Fuel	...	...	5 0 0	
	Smith's labor	...	...	20 0 0	

Estimate Form—Abstract—*cont.*

Double Rack—cont.

Quantity.	Description of Work.	Rate.			Per	Amount.			Total.
		RS.	A.	P.		RS.	A.	P.	RS.
	Driller's labor	...			...	3	0	0	
	Bricklayer's labor for boring holes in masonry wall, including plastering ...	...			...	3	0	0	
	Filer's labor	...			...	8	8	0	
						118	0	0	
	General charges, 10 per cent.	...			...	12	0	0	
									130
	Grand Total of Estimate ...	...			...				130

Single Rack.

Quantity.	Description of Work.	Rate.			Per	Amount.			Total.
		RS.	A.	P.		RS.	A.	P.	RS.
696 lb.	Wrought iron	0	1	0	lb.	44	0	0	
213 „	Hoop iron	0	0	10	„	11	0	0	
35 „	Swedish iron	0	2	0	„	4	0	0	
40 „	Castings	0	1	0	„	2	8	0	
	Fuel	...			...	3	0	0	
	Smith's labor	...			...	12	0	0	
	Driller's labor	...			...	3	0	0	
	Filer's labor	...			...	7	0	0	
	Bricklayer's labor for boring holes in masonry wall, including plastering ..	...			...	4	0	0	
						90	8	0	
	General charges, 10 per cent.	...			...	9	8	0	
									100
	Grand Total of Estimate ...	...			...	...			100

(Signed) A. JOYCE,
General Supt., P.W. Workshops.

Order—dated 5th September 1887, No. 2391 W., Public Works.

The models and estimates are approved, and steps will be taken for the preparation of standard plans and estimates for iron record racks for general adoption in future.

(True Extract.)

Captain, R.E.,
Under Secy. to Govt., P.W.D.

To the Judicial Department, with original G.O., No. 2147,
dated 14th August 1886, returned.
„ Superintending Engineer, V Circle, with three plans.
To other Superintending Engineers.

Exd. L. Passaigne.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1887} Madras.

PUBLIC WORKS.

Dated September, 5th.

Recd. *Encl.*

G.O., 5th Sept. 1887, No. 2391 W.

SEPTEMBER.

Iron racks for record-rooms

Models and estimates for —. Orders approving of —, and directing preparation of standard plans and estimates for general adoption.

---

p. 5.

Judicial Department.

22/3

PROCEEDINGS OF THE MADRAS GOVERNMENT.

quote

READ the following ~~paper~~ — Note on Judicial Current by the Honorable P. P. Hutchins, dated 14th December 1886. —

"I should like to have the space now provided compared with that asked for in the indent for iron racks. I suspect Mr Lister somewhat exaggerated his requirements then. I am glad Government approved the idea of supplying iron racks, and would like to see them introduced gradually; i.e, for all new records which are now folded down the middle as this paper is. I should also like Colonel Hasted's opinion on Massey & Co's Estimate. The great advantage is not the mere substitution of iron for wood, but the saving of space."

Quote the [illegible] in proceedings.

Order, 15 January /87 No 74 Mis

The foregoing note of the Hon'ble Mr Hutchins with connected papers will be referred to the Chief Engineer, Public Works Department, for remarks.

(True Extract)

H A Stuart

Under Secretary.

To
The Chief Engineer, Pub. Works Depts.
(with G.O. No. 2147 Mis; dated 14 Aug: 86, in original, to be returned) + Return [illegible] to [illegible] Dept [illegible]

+ Again sent to Judl Dept [illegible]

[6]

Gobt. of {188 } Madras.

To

The Chief Engr
P.W. Dept

12/1/87

SECRETARY TO GOVERNMENT P.W. DEPARTMENT
17 JAN 87

Proceedings, dated 15/7 1887.
No. 74 Mis

Subject.

No 400 d/ 4-2-87

Referring for remarks to the Chief Engr PWD note by the Hon'ble Mr Hutchins with connected papers regarding record racks for the new District Court building at Rajahmundry

Vide C 28/7

No 1142 W.

PRESIDENCY P. W. WORKSHOPS,

Madras, 10th August 1887.

From

A. Joyce Esqr.
GENERAL SUPERINTENDENT,
PUBLIC WORKS WORKSHOPS,

To

THE Deputy Chief [illegible]
Public Works Department
Madras

SIR,

Enclosures 3

x packed in a wooden case.

I have the honor to forward herewith, two models[x] of Iron Record Racks, executed in wood complete, with the ladder proposed, for your approval. I also return some papers left with me at the time it was determined to make the models. Estimates will follow, if desired, very shortly. I would observe that, if these be approved of, by Government and sanctioned once for all as Standard Plans there will be much correspondence and trouble saved. They can be divided into single and double racks for purposes of classification; also they can be made of various sizes to suit various rooms and capacities for containing papers required

required. Government will then, when ordering them, have simply to state in the order, single or double, height and length.

With regard to construction of racks in order to secure better transfer of them [illegible] coming to their destination and also when [illegible] cherry to Kutcherry as regar[illegible] I would recommend that each layer, as it were, for containing papers be made complete in itself, fastened together down by rivets, and the whole then be fastened on to the L iron standards by bolts. The L iron standards can themselves be fastened into cast iron feet or slip directly into the masonry of the floor where this is pucka and convenient. As the model was executed in wood, these cast iron feet could not be shewn, but they can easily be imagined.

I have the honor to be
Sir
Your most obedt Servant
A Goyne
Genl Supptt P.W. Workshops

p/f

P.W.C. No. 6275

Presidency P. W. Workshops.

From
THE GENERAL SUPERINTENDENT,
PUBLIC WORKS WORKSHOPS,
Madras,

To (-1) The Dy Chief Engineer
P.W. Deptt
Madras.

No. 1142 W.

Dated 10th
Despatched 10th
Received
August 1887.

NO. OF ENCLOSURES. 3 Plans

Subject.

Forwards for approval 2 wooden models of Iron Record Racks complete with the ladder proposed & returns some papers left in this Office at the time it was determined to make these models. States that Estimates will follow if desired

Dw/W

The Models & copy of the Genl Deptt letter to be forwarded to the Judicial Deptt.
~~[illegible]~~
If the design of the racks is approved, estimates & standard plans will be prepared,
~~[illegible]~~
[illegible]
11.8.87

B
~~Com. & acc. the models in wood forwarded to the Judicial Dept with reference to G.O. No: 74 Jud. d 15 Jany 87 & subsequent correspondence.~~
~~2. If the models are approved, standard plans and Estimates of cost will be prepared for final approval and general adoption~~

Judicial Dept.
S. E. V. Circle

C. 15.8.87

129

220/9

No. 1185 W.

PRESIDENCY WORKSHOPS,
Madras, 13th Augt 1887.

From
Alfred Joyce Esqr
GENERAL SUPERINTENDENT,
PRESIDENCY WORKSHOPS,

To
THE Deputy Chief Engineer
P. W. D.
Chepauk

Enclosures.

SIR,

In continuation of my letter No. 1142 W. dated 10th August 1887 I have the honor to submit 2 Estimates for Iron record racks measuring 6' × 2½' × 10' and 6' × 1¼' × 12' amounting to Rs 130 and 100 respectively.

I have the honor to be
Sir
Your most Obedient Servant
A Joyce
Genl. Supdt P. W. Workshops.

B
13/8

1-86.

No 455C. 8. 2. 87
" 2210C. 2. 7. 87
" 1823C. 31. 5. 87
G.C. 1189W. 2. 5. 87
No 1265C. 4. 4. 87
" 390C. 19. 2. 87
" 400C. 4. 2. 87
G.C. 273W. 4. 2. 87
B.No 3369W. 21. 12. 86
G.C. 1793W. 15. 7. 86
" 697W. 16. 3. 86

Presidency Workshops.

From

THE GENL. SUPERINTENDENT,
PRESIDENCY WORKS

To

THE

No. W.

Dated
Despd.
Recd.

ENCLOSURES.

Subject.

G.C. 15. 8. 87

S. E. V. Circle

C. 15. 8. 87

[P. W. D. Code.—Paras.]

P. W. D. FORM. No. M 204.

20 (1) ESTIMATE FORM.—Detail Measurements. 22/10

Detail of Work.	Number.	Measurements in Feet.			Area or Contents.	Total Quantity of each description of Work.
		Length.	Breadth.	Depth.		
Iron Rack measuring 6 × 2½ × 10 of 16 shelves & of 7 hoop iron bars in each shelf						
Iron angle for leg 2" × 2" × ¼"	4	10'			135	
Do T Do 2¼" × 1½" × ¼"	2	10'			67	
Do angle for ties 1½" × 1½" × ¼"	8	6'			120	
Do Do Do 1¼" × 1¼" × ¼"	48	2½'			250	
Wall plates 3" × ½"	6	3½'			105	
Bolts Do ¾" Diameter	6	3'			27	
					704	
Allowance for wastage	5%				36	
						740
Hoop iron 1½" × 1/16"	112	6'			430	
Allowance for wastage	5%				20	450
Swedish Iron for bolts and rivets						50

A Joyce
Genl Supdt P. W. Workshops

20,000—10-11-86.

ESTIMATE FORM.—Detail Measurements.

Detail of Work.	Number.	Measurements in Feet. Length.	Measurements in Feet. Breadth.	Measurements in Feet. Depth.	Area or Contents.	Total Quantity of each description of Work.

---

2 (2) 11

220/15

[P. W. D. Code.—Para.]

P. W. D. Form.
No. M 204.

ESTIMATE FORM.—Detail Measurements.

Detail of Work.	Number.	Measurements in Feet. Length.	Measurements in Feet. Breadth.	Measurements in Feet. Depth.	Area or Contents.	Total Quantity of each description of Work.
Iron Rack measuring 6 × 1¼ × 10 of 20 shelves & of 14 hoop iron lines in each shelf						
Iron angle for legs 2" × 2" × ¼"	4	12'			160	
Iron T do 2¼" × 1½" × ¼"	2	12'			81	
Iron angle for ties 1½" × 1½" × ¼"	9	6'			136	
do do do 1¼" × 1¼" × ¼"	60	1¼'			150	
Wall plates 3" × ½"	8	2½'			100	
Bolts do ¾" Diameter	8	3'			36	
					663	
Allowance for wastage	5/0				33	696
Hoop Iron 1½" × 1/16"	80	6'			203	
Allowance for wastage	5/0				10	213

A Jorge
Genl Supdt R.W. Workshops

20,000—10-11-86.

ESTIMATE FORM.—Detail Measurements.

Detail of Work.	Number.	Measurements in Feet.			Area or Contents.	Total Quantity of each description of Work.
		Length.	Breadth.	Depth.		

Single rack.

220/12

ESTIMATE FORM.—Abstract. (2)

Quantity.	Description of Work.	Rate.	Per	Amount	Total.
		RS.		RS.	RS.
696 lb	Wrought iron	0-1-0	per lb	44-0-0	
213 lb	Hoop iron	0-0-10	Do	11-0-0	
35 lb	Swedish iron	0-2-0	Do	4-0-0	
40 lb	Castings	0-1-0	Do	2-8-0	
	Steel			3-0-0	
	Smiths labor			12-0-0	
	Drillers labor			3-0-0	
	Filers labor			7-0-0	
	Bricklayers labor for boring holes in masonry wall including plastering			4-0-0	
				90-8-0	
	Genl charges 10%			9-8-0	
	Total Rupees 100				

Grand Total of Estimate ... 100

Station Madras
Dated 13th August 1887

Executive Engineer.

REFERENCE TO MADRAS P. W. D. CODE,
PARAS. 921, 932, &c., 949, 952—955, 962—964.

P. W. D. FORM
No. M 267.

CIRCLE—
DIVISION—

ESTIMATE FORM.—Abstract.

(To accompany the Detailed Estimate No. of 1887-88 for* "Iron Record Racks measuring 6'×1¼'×12'.")

* Here enter the name and description of work in full.

ESTIMATE FORM.—Abstract.

Double racks

22/13

Quantity.	Description of Work.	Rate.	Per	Amount	TOTAL.
		RS.		RS.	RS.
740 lb	~~Wrought~~ Iron	0-1-0	per lb	46-–-	
450 lb	Hoop Iron	0-0-10	do	24-–-	
50 lb	Swedish Iron	0-2-0	do	6-0-0	
40 lb	Castings	0-1-0	do	2-8-0	
	Lead			5-0-0	
	Smiths labor			20-0-0	
	Drillers Labor			3-0-0	
	Bricklayers Labor for boring Holes in masonary wall & including plastering			3-0-0	
	Filers labor			8-8-0	
				118	
	General charges 10%			12-–-	

Total Rupees 130

STATION Madras
Dated 13th August 1887

Grand Total of Estimate ... 130

Executive Engineer.

REFERENCE TO MADRAS P. W. D. CODE.
PARAS. 921, 932, &c., 949, 952—955, 962—964.

P. W. D. Fo
No. M 207.

CIRCLE—

DIVISION—

ESTIMATE FORM.—Abstract.

(To accompany the Detailed Estimate No.
of 1887-88 for New Record Racks
measuring 6'×2½'×10'

Here enter the name and description of w

SAW
m

1581 220/16 2

Record Racks

The complete file is to be brought forward at Madras immediately on return. D.W. has been written to on the subject.

C.S.
26.IX.87

CAW

File resubmitted

C.
15.X.87

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 921, 932, &c., 949, 952—955, 962—964.

S.A.W.

Please see [illegible]
& these papers
relating to record
racks for Madras
Dist. Court [illegible]
up to Col[illegible]

C.
21-9

I think S.S. VI was
told to obtain an
estimate for [illegible]
[illegible]

C. Ent. [illegible]
November the complete [illegible]
Please see memo No 455
5/7/87 with [illegible]
[illegible] 3/10/87

220/18

Cont. The file regarding
iron record racks was
required by D.W. on
Monday evening, but
it was then in Cir.
and only some slips
belonging to the file
were sent. File has
now returned & perhaps
D.W. would like to
see it and might at
the same time return
the slips that belong
to the file — D.S.
16-11-87

To D.W.

Submitted

C.S.
16-XI-87

The Genl Dept has been
ordered to make standard
plans & Ests in G.O. No 2391 W
of 5th Sept 1887 — and the
question now is whether class
C of racks as suggested in my
note of 19-10-87 should not
be adopted — No standard
designs have yet been received
from the Genl Dept.
16.11.87

REFERENCE TO MADRAS P. W. D. CODE.
PARAS. 921, 932, &c., 949, 952—955, 962—964.

134 M
d works

PUBLIC WORKS DEPARTMENT.

220/14

No 23914

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 5th Septr/87

READ the following

Letter from the Registrar High Court No 1942 d 9-7-86
Order in Judl. Dept No 2147 d 14-8-86
— do — 74 d 15-1-87
tter from the General perintendent P.W. Workshops } H.E. No 1142 W d/ 10 Augt 1887
— Do — H.E. No 1185 W d/ 13 Augt 1887

Communicated, ~~and the models and Estimates forwarded for the approval of Govt in the Judicial Dept; with reference to G.O. No 74 Mis dated 15th January 1887~~ and subsequent correspondence.

14

2. ~~If~~ The models and Estimates are approved, and steps will be taken for the preparation of standar

Standard plans and estimates for iron record racks for general adoption in future.

15.8.87

10/8/87.

May

To the Chief Engr
for [illegible]
Countersignature

14/9

To
The Judicial Dept
with original G.O. [illegible] 2147 [illegible]
~~with [illegible] & 2 estimates~~
(~~return requested~~)

" Supdg. Engr. [illegible] circle.
with 3 plans

. Other Supdg. Engrs. [illegible]

As the racks are stated to have been approved by H.E. I [illegible]

6334

Govt. of [1887] Madras.

PUBLIC WORKS.

Date

Recd.

Rech.

G.O. 5/9/ 1887, No. 2391 W

Iron racks for record rooms

Models and estimates for —: Orders approving of — and directing preparation of standard plans and estimates for general adoption.

No. 389 GL

Superintending Engineer's Office
2nd Circle, Bezwada
16th January 1888

From
J. Hannan Esq.
Superintending Engineer
II circle

To
The Chief Engineer
Public Works Department
Madras.

Sir,

With reference to G.O. No 2391 W of the 5th September 1887, I have the honor to request you will be so good as to furnish me with Plans for iron record racks, for the preparation of which, it was stated in the above order, steps would be taken.

I have the honor to be
Sir
Your Most Obedt Servant

J Hannan
Superintending Engineer
II circle

Compr

A/ No. 220 W.A. / 19th January / 88 [illegible]

P.W.C. No. 528

From,

The Supdg. Engineer
2d Circle

To,

The Chief Engineer
Public Works Dept.

Dated 16th January 1888.

R/ 19.1.88

No. 389 G.L.

Iron Record Racks.

Requesting to be furnished with plans for—

The Superintending Engineers is informed that standard plans for general adoption have not yet been finally decided on.

The Supdg. Engineer is informed that standard plans for general adoption have not yet been finally decided on.

19.1.88

19/1/88

19-1-88

Supdg. Engr. 2d Circle

D 27/1

S.E. 2d Circle
All other Supdg. Engineers
All other S. Engrs.

For the order

528

Govt. of {1887} Madras.

PUBLIC WORKS.

21/1/88

Dated

Recd. Encl.

G.O. 19 Jan 1888 No. 220 W

Iron Road Racks

Orders on letter from the S. E. 4th Circle re=
=questing the prescribed
in the standard Racks for ——

190/8

E.P.G. 20/1

J.W. 21/1