REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

P. W. D. FORM
No. M 112.

(10)

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Fourth

FUND ~~FUND~~ Buildings and Roads Branch

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March 1888. Supplemental

2/20-8-88

No. Rev 27/8

MADRAS,

Dated 8th August 1888.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

[illegible] the September 1888

Examiner of P. W. Accounts,
Madras

15/11/1129

Oct 10:9 10:9 Sept 10/9 5/10/9

[illegible]

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March ending 31st 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
	West Coast Dn										No 2865 W dt 14th September 1888
	Excess over Appropriation										
1	Improving the line of road from Kadkini to Vayakkarai via Tamrachcheri ~ Ghaut	March 1888	41965	39951	-	155100	156023	1023	126	(1637) These excesses over appropriation are brought to the notice of Government. The sanction of Government is necessary to pass the excesses over appropriation.	Mr SH will explain the circumstances in which the excesses on these items have been incurred with adequate appropriations & funds. Sanctioned. Sanctioned.
2	Original Works Civil Buildings Major	do	"	"	-	52216	53834	1618	37		
3	Original Works Communications Major	do	"	"	-	162584	163795	1211	126		

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March Suppl: 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Nilgiris Dn										
	Excess over Appropriation Assisted										
4	Provincial Repairs to Civil Buildings	March 1888	..	..	..	23424	24071	647	230	(1) The Executive Engineer states that the excess is due to the Collector of Nilgiris having applied for funds too late in the year, on account of repairs to the Dy: Sabsildar's Cutcherry at Neddivattum, which was not foreseen when the Statement of surrenders and demands for January 1888 was submitted. As it is too late now to obtain funds, the sanction of Government to pass the excess is necessary. The Executive Engineer should not have paid the money to the Collector. Mr Mentin Major A.V.C. Examiner P. W. Accounts Madras	The Examiner of P.W. Accts is authorised to admit the excess and this item.

Cw 7.9.88

Jou 8/9/88

Pwd

Chk 14/8 Mu 18.

2do The Supdg Engr to Call for the Collector's report through the Executive Engr. 14/9.

Provincial statement of Objectionable Items in the accounts of

requiring the

Executive Engineers for the month of

orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			

Examiner of P. W. Accounts,
Madras.

P.W.C.N°8271.

(2)

P. W. D. Form
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

Reference to Madras P. W. D. Code.

Paras. 1966 to 1969.

B.W 2008 W. 4.7188.

Circle First

Fund Civil Department
Miscellaneous
Court of Wards Estate.

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March 1888. Supplemental

No. ———

Madras,

Dated 18th August 1888.

R/20-8-88
Ref 2918

Forwarded for orders to the Secretary to Government, Public Works Department, Madras.

No 2867 W dt 4th Septr 1888

Examiner of P. W. Accounts,
Madras

B W 10/9

Under Order

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March Supplr 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
				Ganjam Dn							
	Want of Estimate Parlakimidi Estate Original Works										
1	Constructing a bridge of 3 66 span in 11th Mile in Palem and Toombor Road	March 1888 Supplr	"	556	556	"	"	"	"	(1) The Executive Engineer states that the Estimate has been received from the Sub Divisional Officer and will be submitted for sanction.	Rejected:
	Excess over Appropriation Parlakimidi Estate										
2	Original works Communication	do	"	"	"	10,000	10789	789	"	(2 & 3) The Executive Engineer has not explained the excess over appropriation in the case of these heads. The total expenditure is however far less than the total appropriation for the Estate. Orders of Government are necessary to pass the excess over appropriation in the case of individual heads.	P. 258 dated 20th September 1888
3	Repairs Civil Buildings	do	"	"	"	5,000	7854	2854	"		(2 & 3) The Examiner of P.W. accts is authorized to pass excess over appropriation in case of individual heads of service as the total grant for the Estate as not exceeded

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March Suppl. 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Excess over Appropriation Urban Estate		Savings Rs (Nearly)								
4	Original Works Buildings	March 1888	"	"	"	1000	2166	1166	"	(1757) The Executive Engineer has not explained the excess over appropriation. It will be seen that the total appropriation for the Estate has been exceeded. Orders of Government are necessary to pass the excess over appropriation.	Vide orders against items 2 & 3 above
5	Repairs Buildings	Suppl. do	"	"	"	1000	3043 ~~7522~~	2043 ~~2022~~	"		

Chas Stuart
Major R.E.
Examiner P. W. Accounts
Madras
C.G. 14/9
M. 1888.

Cy:
Secy
T. G. Rs
Jm 10/9/88
14/9
Rc 7/9 Do to the S. E. II Circle.
through the Exr of P.W. accts
P W acts

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			

Examiner of P. W. Accounts,
Madras.

P. W. Cir. 6181

Reference to Madras P. W. D. Code.

Paras. 1966 to 1969.

P. W. D. Form
No. M 112.

Original

CENTRAL OFFICE OF ACCOUNTS.

Circle Herat

Fund Civil Department
Miscellaneous.

Recd. 26:6:88 in duplicate

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March 1888.

No. _____

Madras,

Dated 25th June 1888.

Forwarded for orders to the Secretary to Government, Public Works Department, Madras.

1593 W/P – 31–5–88
1358 W – 8–5–88
983 W – 26–3–88
1592 W – 31–5–88
1125 W – 14–4–88

No. 2008 W dt/4th July 1888

Examiner of P. W. Accounts,
Madras.

Bday 1593

Write Orders

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
			Ganjam Dn.								
	Want of Estimate										
	Parlakemidi Estate										
1	Repairs to Medical Officer's Bungalow at Parlakemidi	Nov. 1887	"	633	633	-	-	-	-	(1) Sanction to Estimate is awaited. (2) The Executive Engineer stated in the last Divisional Objectionable Items Statement, that Estimate has been submitted to the Superintending Engineer. (3) The Divisional Objectionable Items Statement explaining the outlay without Estimate has not been received	No 2008 dt/ 7th July 88 Estimates for these works should be sanctioned without delay
2	Repairs to Kimidi-Kinchingi Road	July 1887	"	707	707	-	-	-	-		
3	Repairs to Gusada Road	July 1888	"	436	436	-	-	-	-		

[P. W. D. Form No. M 122—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
	Ganjam Div. (Koorda)										
	Excess over Estimate										
	Badagada Estate										
4	Repairing Terrace roof of Mirzapur Zamindar's Palace	Dec. 1887	570	863	293	"	"	"	"	(4) The Executive Engineer stated in the last Divisional Objectionable Items Statement that a Revised Estimate for Rs 2060 has been submitted to the Superintending Engineer. (5&6) Completion Reports on planning the excesses are awaited.	A revised estimate for this work should be sanctioned without delay
5	Maintenance of Munide-Kinchinga Sand Road for 1886-87	1887	1215	2270	1055	"	"	"	"		
6	Maintenance of Road Avenues for 1886-87	Dec. 1887	1000	1403	403	"	"	"	"		Completion reports for these works should be forwarded to the Engr. without delay.

Provincial statement of Objectionable Items in the accounts of

Executive Engineers for the month of March 1888

requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Ganjam Dn (Contd)										
	Miscellaneous Irregularities										
	want of Sanction. from Reports										
7	Improving Gumma Bobiani Road	Dec 1887	2086	2266	–	–	–	–	–	(7 & 10) These Completion Reports from the Executive Engineer are still awaited.	The submission of completion reports for these works should be expedited
8	Maintenance of Road Avenues for 1886-87	do	1000	1403	–	–	–	–	–		
9	Maintenance of Himidi-Purchenga Road for 1886-87	do	1215	2270	–	–	–	–	–		
10	Maintenance of Gusada Road	do	605	650	–	–	–	–	–		

Major R.E.
Examiner of P. W. Accounts,
Madras.

24.6.88

Cn

2/7/88

To the Supdg Engr
Thro' the Exec. Engr

P.W.C. No. 8407

(11)

P. W. D. Form
No. M 112.

Reference to Madras P. W. D. Code.

Paras. 1966 to 1969.

B. No 2401 W. 8. 8. 88

Sixth

CENTRAL OFFICE OF ACCOUNTS.

Circle Sixth

Fund Buildings & Road Branch

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of May 188 .

23/8/88

No. ———

Nov 24/8

Madras,

Dated 21st August 1888.

Forwarded for orders to the Secretary to Government, Public Works Department, Madras.

No. 2868 W dft. September 1888

Examiner of P. W. Accounts,
Madras.

B No 4419

Dr 19/9 Cr 15/9

S. R. 12-9-88

Under orders

P. W. C. No. 7274

P. W. D. Form

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of May 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
	Miscellaneous Irregularities Works for which Revised Estimate is required Expenditure adjustable by Civil Department		Ramnad Division								
	Item III Miscellaneous										
1	Rajasinganmungalam Tank-Repairs	Dec 1887	2000	2379	379	"	"	"	"	(1) The Executive Engineer states that the Revised Estimate will be submitted for sanction shortly.	Noted.
	Members of work Establishment employed to supervise more than one work each-		Madura Division							(2 to 5) Brought to Notice with reference to Code para 935 rule I. Apparently these men should be brought on as regular temporary Establishment.	The subject is under reference.
2	Doraisvami Pillai Maistry- pay Rs 12	April 1888									
3	Mustan Saib do. Rs 10										
4	Iyaswami Mudr. do. Rs 15										
5	Venkatakrishna Iyengar Maistry Rs 12										

Major R.E.
Examiner of P. W. Accounts,
Madras.

No. 2884 dated 14th September 1888

Cr

W/779

To I. the S. E. 4th Circle
Through the Examr P.W.A.

P. W. C. No. 7274

Original

P. W. D. Form No. M 112.

Reference to Madras P. W. D. Code.

Paras. 1966 to 1969.

No 2088 W - 11-7-88
2603 W - C - 10-7-88
1672 W - 7-6-88
1888 C - 23-4-88
686 W - 27-2-88
94 W - 1-1-88
3130 W - 9-11-87
2986 W - 12-11-86
2984 W - 8-11-87

CENTRAL OFFICE OF ACCOUNTS.

Circle Sixth

~~Fund~~ Branch Buildings & Roads

Recd 24-7-88 in duplicate

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of April 1888.

Recd 25/7

No. _____

Madras,

Dated 23d July 1888.

Forwarded for orders to the Secretary to Government, Public Works Department, Madras.

No 2401 W dt 8th August 1888

Examiner of P. W. Accounts,
Madras.

Ack 8/8/88

W 9/8

Ack 10/8 Part Copies

Ack 10/9

Letter Orders

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of April 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
			Negapatam Division								No 2401 W/S - August 1888
	Miscellaneous Irregularities										
1	Sanction to a reserve limit of Stock not obtained Stock balance Rs 1371-15-6	April 1888	–	–	–	–	–	–	–	(1) Brought to notice with reference to P.W. Code para 1678.	Steps should be taken for the removal of objection to this item. This question is under consideration. This question is under consideration –
			Madura Division								
2	Non-submission of the work vouchers for Road grass Cumbum to the Peermade Ghat for ~~March & April 1888~~ foot of Gudalur Peermade Ghat for March and April 1888									(2) The delay in submission is brought to notice.	The submission of the ~~The submission of the~~ work vouchers referred to by the Examiner should be expedited. ~~should be expedited~~ be expedited.

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of April 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Miscellaneous Irregularities (Contd) Madura Dn (Contd)										
	Members of work Establishment employed to supervise more than one work each:-										
	Veeraswami Pillai, Mistry Salary Rs 12 per March for distributed among 2 works	"	"	"	"	"	"	"			
	Mussain Sahib, Mistry Salary Rs 10, charged to 2 works	"	"	"	"	"	"	"			
	Jagasingami Moodliar Mistry Salay Rs 15 charged to 2 works	"	"	"	"	"	"	"			
	Venkatakrishna Iyengar, Mistry pay Rs 12, charged to 3 works	"	"	"	"	"	"	"			
	iii Local Establishment Miscellaneous Works Servants Postals Postals are due:		Ramnad Dn.								
4	Rajasingamangalam Mer. Work Repairs Rs	1887	2000	1906	--	--	--	--		(3) Brought to notice with reference to Code para 935 rule I.	The subject is under reference.
										(4) The Executive Engineer states that a revised Estimate will be submitted for sanction on its receipt from overseer. Superintendent Major R.E.	Noted Noted CE 26-7-88 Jt Secy 5/8/88 R/2017 D 9/8/88

Commander P.W. Accounts Madras M. 2317 Ch. G 2317

To the Supdg Engr VI Circle thro' the Examiner

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			

Examiner of P. W. Accounts,
Madras.

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

B. No 2412 W. 9. 8. 88
G. O. 1969, 1970 W. 2. 7. 88
B. No 2252 W. 24. 7. 88
G. O. 1968 W. 2. 7. 88
B. No 2119 W. 12. 7. 88
" 1481, W. 19. 5. 88.

(2)

P. W. D. FORM No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

Origl

CIRCLE Fifth

FUND ~~Buildings~~ & Roads Branch

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of May 1888.

No. _____

MADRAS,
Dated 29th August 1888.

Rg 30-8-88

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

No 1569 dated 30th September 1888

Examiner of P. W. Accounts,
Madras

B 11/10/9

5.7.9.88 MW 5.9.88 17/9 17 12.9.88

[P. W. D. Form No. M 112—Inner Sheet.

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of May 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
						Chingleput Division					
	Want of Estimate										
	Imperial										
1	Repairing Cantonment roads at the Mount	May 1888	"	240	240	"	"	"	240	The Executive Engineer states that the Estimate has been forwarded for the approval of the Military authorities	Noted.
2	Rent of buildings for accommodation of Military subordinates in the Cantonment of Mount Pallaveram Pommanallee during 1888-89	May 1888	"	525	525	"	"	"	322	(2) The Executive Engineer states that Estimates have been approved by the Military Authorities & will be submitted for the sanction of the Superintending Engineer.	Noted
						Presidency Division					
3	Fort St. George No 2 Captain Quarters petty repairs to walls and doors	March 1888	"	510	510	"	"	"	"	(3) The Executive Engineer states that an Estimate has been submitted to the Superintending Engineer.	Noted

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of May 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
					Presidency Division (continued)						
	Want of Estimate (continued)										
	Imperial (continued)										
4	Compensation for quarters for Infantry or deficient quarters to medical subordinates	April 1888	-	306	306	-	-	-	67	(366) The Executive Engineer states that Estimates have been submitted to the Superintending Engineer through the Military and Medical Authorities.	366 The S.E. should see that Estimates for these items are sanctioned without delay.
5	Rent of buildings for accommodation of medical subordinates	do	-	1717	1717	-	-	-	862		
6	-Do- of Military Subordinates other Staff Department	May 1888	-	566	566	-	-	-	408		
	Provincial				South Arcot Division						
	Tools and Plant										
	Fees Supplies										
7	Purchasing one Engine Steam Portable 12 HP and one Pump Centrifugal Guynnees 8" Complete	March 1888	-	3694	3694	-	-	-	-	(7) The want of Estimate for this item & of sanction of Government to the purchase is brought to notice.	7- The S.E. should see that the objection to this item is removed without delay.

Provincial statement of Objectionable Items in the accounts of **Executive Engineers for the month of** May **1888** **requiring the orders of Government.**

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Comparison with appropriation of the Year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
						Presidency Division					
	Excess over Estimate										
	Imperial										
8	Bangalore Agram 12th Royal Lancers one single & one double pond of etables substituting Basal mission tiled roof—	March 1888	3675	4371	696	"	"	"	"	(8) The Executive Engineer still states that the work is completed and that a Completion Report will be submitted shortly. The excess is nearly 20 per cent over the amount of sanctioned Estimate	Sec'y's attention is drawn to the remarks of the Examiner on this item in view to early steps being taken to remove the objection to the item.
				Chingleput Division							
	Want of Appropriation										
9	Imperial Military Repairs ———	May 1888	"	"	"	"	2442	2442	1928	(9) The Executive Engineer states that funds have been applied for and that recurring charges, on account of Establishment &c, are being met in anticipation of sanction.	Rs 25000 have been provided for the Division vide G.O. No. 1969 W dated 2nd July 1888.

[P. W. D. Form No. M 112—Inner Sheet.

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of May 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
						Presidency Division					
10.	Want of Appropriation Imperial Converting a Block Family quarters into Royal Artillery Singlemens Barracks Fort St George Royal Artillery Sergeants Mess and adjacent godowns converting the — them into a latrine and lavatory for singlemens barracks (Supplemental to above) —	April 1888	3820	1753	-	-	1753	1753	20.	(10) The Executive Engineer states that funds have been applied for	Funds have been provided vide G. O. No 1969 W dated 2nd July 1888
	Provincial										
11	Madras Elephant Gate-Bridge on the Buckingham Canal widening the —	May 1888	20,200	13462	-	-	3032	3032	2802	Do — Do —	Funds have been provided for this work vide G. O. No 2252 W dated 24th July 1888

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of May 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Comparison with appropriation of the Year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
	Presidency Division										
	Miscellaneous Irregularities Works for which Revised Estimates or Deviation Statements are promised										
	Provincial										
12	Madras Lunatic Asylum - providing additional accommodation	Augt 1887	9630	10031	401	"	"	"	"	(12) Revised Estimate still awaited	12/1014. Revised estimates for these works should be submitted without further delay
13	Putting new roof on closed prison cells penitentiary Madras	March 1888	8325	9177	-	-	-	-	-	(13) The Superintending Engineer has ordered the Executive Engineer to send in a Revised Estimate to cover all excesses Sanction to Revised Estimate awaited	
	Imperial										
14	Converting a racquet Court into a covered gymnasium Fort St George	do	11890	9794	"	"	"	"	20	(14) The Executive Engineer states that a Revised Estimate to cover all excesses will be submitted shortly for sanction	

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of May 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Presidency Division (Continued)								
	Miscellaneous Irregularities (Continued)										
	Works for which Revised Estimates or Deviation Statements are promised (Continued)										
	Imperial (Continued)										
15	Constructing Public Buildings for a Regiment of Native Infantry at Bangalore	March 1888	21636	21988	-	-	-	-	60	(15) The Executive Engineer states that a Deviation Statement to cover all excesses will be submitted shortly for sanction.	Noted -
16	Bangalore Ingram Entrenchment rebuilding with masonry the present puddle walls of covered ways at	do	1522	1624	-	-	"	"	"	(16) The Executive Engineer stated in the Objectionable Items Statement for March that the Revised Estimate was under reference. Revised Estimate still awaited.	The S.E. should see that a revised Estimate is submitted without delay -

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of

Executive Engineers for the month of 188

requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
			Chingleput Division								
	Miscellaneous Irregularities (Continued) Works for which Revised Estimates are required — Excluded Lead										
17	Constructing a Light House at Seven Pagodas —	Sept. 1887	8165	6283	"	"	"	"	30	(17) The Superintending Engineer states that the Executive Engineer should submit the Revised Estimate which has been called for more than once without further loss of time.	The Ex. Engr's explanation of delay in the submission of a revised estimate for this work should be obtained and forwarded to Government.
			Presidency Division								
	Excess over Subheads of Estimate Madras Elephant Gate Bridge on the Buckingham Canal widening the —										
18	Brick in Surki mortar		Quantity.	Rate.	Cost.					(1819) The Executive Engineer states that explanation for the excesses	
	As estimated		-	-	-						
	As executed		4054½	18-12-0	760-3-6						
	Excess		4054½		760-3-6						

Provincial statement of Objectionable Items in the accounts of

Executive Engineers for the month of May 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Miscellaneous		P. W. Workshops								
	Irregularities (Continued)										
	Schedule of Workshops										
	Manipalline Suspense										
22	Materials in hand									(22 & 23) The General Superintendent states that this excess is due to the purchase of timber and belting during the month and that it will disappear on the issue of the articles to the works concerned.	22 & 23 Noted. W. P. W.
	Reserve limit —	"	"	25000	"	"	"	"	"		
23	Balance at end of May 1888 —	"	"	35681	"	"	"	"	"		
	List of general charges										
	April 1888										
24	Payment of half sick pay to workmen hut on duty	April 1888		2-4--	-	-	-	-	-	(24 & 25) The General Superintendent states that sanction of Government has been applied through the Superintending Engineer. Orders of Government will be awaited.	24 & 25 A communication from the E in the subject will be awaited.
	May 1888										
25	— D° — D° —	May 1888	"	2-6-3	-	-	-	-	-		

Major R. E.
Examiner of P. W. Accounts,
Madras.

7.9.88 — 10/9/88 — 14/9

To the A. E. V. Circle
Thro' the Examr. P. W. A.

668 27.2.88. 17-8-185

P.W.C. No.

Encl. 2.

× Ltr R.D. with reference to Revenue Cho 173 of 89. 27-3-89

Re

No. dated the

Communicated to
the Supdg Engineer
Circle who will depute
pending further orders
the alterations mentioned
in yr. No. 668 dated 27 February
1888, and will meanwhile
forward the plans of the
buildings to the Collector.

Jrn
4/9/88.

J.
15 M
14/9

S. E. to Circle
VI Circle J 8 14/9

Supdg 1879

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read Proceedings of the Board of Revenue, Land Revenue, dated 20 August 1888, no: 5016 Encl:

Order thereon, 31 August 1888, no: 5770.

The Government await the report called for in para 9 of the Proceedings of the Board of Revenue read above.

2. Orders will issue on the Public Works Department for the Collector of Trichinopoly being furnished with the plans of the buildings in question, and for the commencement of the alterations already sanctioned being deferred pending further orders.

(True Extract)

H. H. Chant.

Under Secretary to Govt.

To

The Commrs. of Land Rev:

Public Works Dept. ✓
with Board's Proc: & Hon: Members' notes in original (to be returned)

(Orders returned to Rev. Dept. on 30/11/88 from the P. Works Dept.)

CR.