No. 2348 W dt 2-8-88

P.W.C No. 9768

No. 2348 W dt 26-9-88

EXAMINED
No. 7616
15 SEP 1888
ENCLOSURES
P.W. ACCOUNTS.

TO E.W.

From

The Supg. Engineer,
Fourth circle.

FORWARDED WITH THE

FOLLOWING REMARKS.

ITEM NOS. 5, 12 AND 31. OBJECTIONS SINCE REMOVED.

ITEM NO. 11. A COPY OF THE SUPERINTENDING ENGINEERS SANCTION HAS SINCE COME TO HAND.

ITEM NO. 17. UNDER THE EXPLANATION NOW GIVEN THE OBJECTION HAS BEEN REMOVED.

ITEM NO. 20. THE COMPLETION REPORT HAS NOT YET COME TO HAND THOUGH STATED TO HAVE BEEN SENT.

ITEM NO. 30. THE COMPLETION REPORT IS STILL AWAITED.

C.

Dated 12th September

R/27.9.88

No. 385
EW

No 3119 W dated 5th October 1888

No 3119 W dated 5th October 1888

Statement of Objectionable items in the accts of the Executive Engineer under "Provincial" for March 1888 -

Replying to G.C. No. 2348 W of 2nd August 1888. passing orders on the —.

B

26/9
No. 2619.

Recorded.
Recorded

Recorded

29.9.88

D. Shiv

Sou 2/10/88

O- 1-X-88 R. 5-10-88
dis 23/X - 3/10.

3/10/10.

of your telegram dated 29th May 1888, and
G.O. No. 974 W. of 26th March 1888.

Item No. 20. Want of Completion Report. Forwarded on the 8th August 1888.

— " — " 31 — " — 2d — on the 1st "

— " — " 30 — " — It is awaited from the Subdivisional Officer, Barur.

I have the honor to be,
Sir,
Your most obedt Servt,

Friedrich-Buchanan
Lieut-Col. R.E.,
Superintending Engineer, IV Circle.

Dft

No. 2348 W dy 2-8-88

A: 2348 dy 26-9-88

TO E.W.

FORWARDED WITH THE FOLLOWING REMARKS.

ITEM NOS. 5, 12 AND 31. OBJECTIONS SINCE REMOVED.

ITEM NO. 11. A COPY OF THE SUPERINTENDING ENGINEER'S SANCTION HAS SINCE COME TO HAND.

ITEM NO. 17. UNDER THE EXPLANATION NOW GIVEN THE OBJECTION HAS BEEN REMOVED.

ITEM NO. 20. THE COMPLETION REPORT HAS NOT YET COME TO HAND THOUGH STATED TO HAVE BEEN SENT.

ITEM NO. 30. THE COMPLETION REPORT IS STILL AWAITED.

C.

No 3119 W dated 5th October 1888

B

Recorded

24.9.88

O-1-X-88 R-5-10-88

P.W. Cio. 9768

EXAMINER P. W. ACCOUNTS 15 SEP 1888 ENCLOSURES

From

The Supdg. Engineer,
Fourth circle.

Dated 12th September

R/27.9.88

No. 385
EW

No 3119 W date 15th October 1888

Statement of Objectionable items in the accts of the Executive Engineers under "Provincial" for March 1888 –

Replying to G.C. No. 2348 W of 2nd August 1888. passing orders on the —.

Written

Exr

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

B. No 1903 W dy 25.6.88
" 1481 W " 18.5.88
" 1943 W " 28.6.88
No 1419 C " 29.3.88
B. No 974 W " 26.3.88.

P. W. Cio 6467

Original (8)

P. W. D. FORM No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Fourth

FUND Provincial

Rect for B section 11-7-88

Recd. 3.7.88. in duplicate

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March 1888.

No. ——

MADRAS,
Dated 2d. July 1888.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

Recd in B on 11-7-88

No 2348 W of 2nd August 1888

~~Examiner of P. W. Accounts,~~
Madras.

B 4/8

Pd 4/8

Recd 88.1 in 137

P 4/8 Pd

O. 13.7.88. R. 17.7.88.

Note Orders

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
			Nilgiri Division								
1	Want of Estimate Alterations and improvements to the District gaol buildings, Ootacamund	Feby 1888	-	2,205	2,205	"	"	"	1126	1. The Executive Engineer still states that an Estimate of Rs 2950, has been submitted to the Superintending Engineer for sanction. (Since sanctioned)	No 2348 W d/2nd August 1888 Noted Noted
2.	Converting the old Brooks Memorial school into a sub-judge's Court at Ootacamund.	March 1888	"	3,001	3,001	"	"	"	3,001	The Executive Engineer states that an Estimate of Rs 10,000, has been submitted to the Superintending Engineer for sanction (Since sanctioned)	Noted Noted
2a	Excess over Estimate. Constructing a new building for the Brooks Memorial school Ootacamund	Jany 1888	39,980	47,025	7045	-	-	-	1,538	(2a). The Executive Engineer still states that a Revised Estimate of Rs 49,030, has been submitted for sanction. (Since sanctioned)	Noted Noted

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
	Nilgiri Division (Contd)										
3	Excess over Estimate (Contd)										
3.	Repairing Government House and all subsidiary buildings at Ootacamund.	Feby 1888	8,510	10,991	2,481	—	—	—	664	3. The Executive Engineer states that the Excess is due to planked ceilings and other emergent works undertaken at the request of the Military secretary to His Excellency the Governor, for which a supplemental Estimate will be submitted very shortly. Sanction to supplemental Estimate awaited. (Since sanctioned)	Noted.
5											
4.	Annual maintenance of the Kullar Gudalur road	March 1888	40,000	41,807	1,807	—	—	—	1732	4. The Executive Engineer states that the Excess is due to a mistake made in framing the Revised Estimate lately sanctioned, and that the Excess which	steps should be taken for the removal of objection to this item

[P. W. D. Form No. M 1½—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
										is within 5 per cent, will be explained in the Completion Report which will be submitted shortly. In addition to the expenditure of Rs 41,807, the arrears due on the work on 31st March 1888 is Rs 3,581 - so that the total value of work done is Rs 45,388 - against a Revised Estimate of only Rs 40,000. The Excess over the Revised Estimate is therefore over 13 per cent.	
	West Coast Division										
	Excess over Estimate (Contd)										
	Tools & Plant										
5.	Purchasing one testing machine for laterite blocks for use in West Coast Division	March 1888.	900	1123	223	-	-	-	254	5. Not noticed by the Executive Engineer. The excess over the Estimate is brought to the notice of Government.	The question of sanctioning the outlay in excess of sanctioned estimate ~~has been~~ is under consideration ~~authorised to be admitted Vide G.O. No. — d/ July 1888~~

[P. W. D. Form No. M 122—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Excess over appropriation		*Nilgiri Division*								
6.	Repairs to Mount Stuart Property Ootacamund	March 1888.	-	-	-	7449	9139	1690	4004	6. The Executive Engineer states that the execution of this work has further advanced at the close of the year than was anticipated, when the transfer proposition statement was submitted and that further payment were absolutely necessary. It being too late now to provide funds, the sanction of Government to the outlay in excess of appropriation is awaited	The outlay incurred in excess of appropriation may be admitted in the accounts for 1887-88
7.	Constructing a sea-Custom House Store Shed &c at Cochin	March 1888	17740	6491	-	4150	5491	1341	3773	(7,8&9) Not noticed by the Executive Engineer. Sanction of Government is necessary to pass these Excesses over appropriation	The outlay incurred in these items in excess of appropriation may be admitted in the accounts for 1887-88.
8.	Original works Civil Buildings Major	do	-	-	-	62,216	63,996	1880	7765		
9.	Original works Communications Major	do	-	-	-	162,084	163,169	1085	18,205		

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
			Nilgiri Division								
	Miscellaneous Irregularities, works for which Revised Estimates or Deviation statements are likely to be required										
10.	Constructing a new building for the Breeks Memorial School at Botacamund.	Sept 1887	39,980	47,026	7046	-	-	-	-	10. The Executive Engineer still states that a Revised Estimate has been submitted for sanction (since sanctioned)	Noted
11.	Improving the water supply at Botacamund.	May 1887	170,000	142,957	-	-	-	-	-	11. The Executive Engineer states that a Deviation statement will be submitted in May, as the Estimate for this work will not be exceeded.	Noted

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Miscellaneous Irregularities (Contd) Nilgiri Division (Contd)										
	Purchase of European stores in the local market without Competent sanction										
12.	Connecting Government House Ootacamund with Snow down water supply 3995 ft, wrought iron piping	March 1888.	-	1429	-	-	-	-	-	12. The sanction of Government to the purchase, is necessary, and with reference to appendix G. para 3. note 1, should have been obtained before purchase.	steps should be taken for the removal of objection to these items.
13.	Renewing floors of Police Inspectors quarters at Gudalur 3 Barrels Portland Cement	do	-	60	-	-	-	-	-	13 & 14. If the Portland Cement is of English manufacture, sanction of Government to the local purchase is necessary.	
14.	Repairs to all Saints Church, Coonoor. 5 Barrels Portland Cement	do		100	-	-	-	-	-		

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
	Miscellaneous Irregularities (Contd)		Nilgiri Division (Contd)								
	Purchase of European stores in the local market without Competent sanction										
12.	Connecting Government House Ootacamund with Snow down water supply 3995 ft, wrought iron piping	March 1888.	-	1429	-	-	-	-	-	12. The sanction of Government to the purchase, is necessary, and with reference to appendix G. para 3. Note 1, should have been obtained before purchase.	steps should be taken for the removal of objection to these items.
13.	Renewing floors of Police Inspectors quarters at Gudalur 3 Barrels Portland Cement	do	-	60	-	-	-	-	-		
14.	Repairs to all saints' Church, Coonoor. 5 Barrels Portland Cement	do		100	-	-	-	-	-	13 & 14. If the Portland Cement is of English manufacture, sanction of Government to the local purchase is necessary.	

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888. requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Miscellaneous Irregularities (Contd) Nilgiri Division (Contd)										
	Purchase of European stores in the local market without Competent sanction										
15.	Flooring wards of station Hospital Wellington - 40 Gross Screws 2½"	July 1888	"	62-8-0	"	"	"	"	"	15. Sanction of Government to the local purchase is still awaited.	steps should be taken for the removal of objection to this item
	Obtaining Live Stock in Excess of quantity sanctioned.										
16.	Purchase of 4 pairs of bullocks for use in the Nilgiri Division Sub-heads Bullock pairs	March 1888	600 as estimated 4	600 Excess entailed 8	" Excess 4 pairs	"	"	"	"	16. From the Estimate sanctioned in G.O. No. 752 W dated 5th March 1888, only 4 pairs of bullocks were sanctioned to be purchased, but as 8 pairs were purchased, the Executive Engineer was informed that a Revised statement sanctioned by Government, is necessary according to Code, para 1663.	Sanctioned vide G.O. No. 1943 W dy 28 June 1888.

[P. W. D. Form No. M 122—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
	Nilgiri Division (Contd)										
	Miscellaneous Irregularities (Contd) Purchase of material to utilize grant.										
17	Converting old Brute's school into sub-judge's Court Kotacamund.									17. In G.O. No. 974 w dated 26th March 1888, the purchase was sanctioned, but on a reference from this office, Government ordered, vide G.O. No. 1419c dated 29th March 1888, that the corrugated iron, should not be purchased, until actually required. At end of March 1888 the only debits to the work in question were the cost of this corrugated iron, and Rs 7,527 Stock issues. And there would therefore appear to have been no immediate necessity for the purchase.	The circumstances in which the corrugated iron was purchased in contravention of the instructions contained in telegram dated 29 March 1888 should be explained
	Corrugated Iron 4,040 lbs	March 1888	479-12	-							

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
	Miscellaneous Irregularities (Contd)			Nilgiri Division (Contd)							
	Works for which Completion Reports are due										
18.	Repairs to Cemetery at Stonehouse Hill, Ootacamund	July 1888	15	16	(Advance received)					(1819). These works have been reported Completed by the Executive Engineer. Up to date the Completion Reports have not been received.	Items 18 to 22 Completion reports for these works should be forwarded to the Examiner of P. W. Accounts without delay
19.	Repairs to Police station Kallacottah	do	1250	925	- - -						
				Coimbatore Division							
20.	Improvements to the Central gaol at Coimbatore	March 1888	5005	5149	- - -	- - -	- - -		226	(20 to 22) Completion Reports are awaited for these works.	
21.	Supplying and fitting the iron safes required for the Karoor Taluq Treasury	do	910	869	- - -	- - -	- - -		4		
22.	-Do- do- Satyamangalam Taluq Treasury	do	929	881	- - -	- - -	- - -		971		

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888. requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Miscellaneous Irregularities (Contd) Coimbatore Division (Contd)										
	Works for which Completion Reports are due (Contd)										
23	Excavating trial pits in the site proposed for the Construction of a Deputy Tahsildar's Cutcherry at Ariavoor	March								(23 to 26). Completion Reports are awaited for these works.	Completion reports for these works should be forwarded to the Examiner without delay
24	Koorchy Haroor Taluq	1888	16	8	"	"	"	"	8		
25	Supplying & fitting the iron safes required for the Peria and Taluq Treasury	do	240	226	"	"	"	"	49		
26	Improvements to the Taluq Cutcherry building at Tirupatur	do	118	110	"	"	"	"	110		
	Covering with wooden planks, the large well in the Central gail Salem	do	190	189	"	"	"	"	104		

[P. W. D. Form No. M 122—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Miscellaneous Irregularities (contd) works for which Completion Reports are due (contd)		Coimbatore division (contd)								
27	Watching the overseer's shed at Pollachi and Udumalpatai, in the Coimbatore sub-division	March 1888	72	72	-	-	-	-	6	(27 to 30). Completion Reports are awaited for these works.	Completion reports for the works should be forwarded to the Examiner without delay
28.	Repairing the overseer's shed at Sharavuram	do	198	194	-	-	-	-	51		
29.	Payment of a watchman to look after the Executive Engineer's office and tools at Hosur and to keep rain registers	do	60	66	-	-	-	-	5.		
30.	Repairing the overseer's shed and out houses at Hosur and payment of watchman for 8 months from 1st August to 31st March 1888	do	125	29	-	-	-	-	5		

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of

Executive Engineers for the month of March 1888.

requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Miscellaneous Irregularities (Contd) Coimbatore Division (Contd)										
	Works for which Completion Reports are due (Contd)										
31.	Payment of a Union Panchayat house-tax, on the Government building in the Noeur Valley	March 1888	7-8-0	7-8-0	-	-	-	-	7-8-0	(31 to 35). Completion Reports are awaited for these works	Completion reports for these works should be forwarded to the Examiner without delay
32.	Watching the pub. officer's bungalow at Erode	do	85	78	-	-	-	-	5		
33	Supplying 40 measuring poles for use in the Coimbatore Division	do	166	166	-	-	-	-	166		
34.	Watching the famine tools in the Coimbatore store shed for 12 months	do	84	84	-	-	-	-	7		
35.	Watching the famine tools stored in the Bhavany bungalows for 1887-88	do	60	60	-	-	-	-	5		

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888. requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
	Miscellaneous Irregularities (Contd) Coimbatore Division (Contd)										
	Works for which Completion Reports are due (Contd)										
36.	Employment of watchers to look after famine tools at Salem	March 1888	144	144	-	-	-	-	12	(36 to 40) Completion Reports are awaited for these works	Completion reports for these works should be forwarded to the Examiner without delay
37.	Constructing a Sub-Registrar's house at Hosur	July 1888	2970	2871	-	-	-	-	-		
38.	Supplying and fitting the iron safes required for Pullagaum Taluq Treasury	do	921	870	-	-	-	-	-		
39.	Supplying and fitting the iron safes required for Bhavany Taluq Treasury	do	457	435	-	-	-	-	-		
40.	Making a teak wood ladder 24 ft. long for the inspection of Government Bungalow at Hosur	do	21	23	-	-	-	-	-		

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
	Miscellaneous Irregularities (contd) Works for which Completion Reports are due (contd)										
41.	Repairing the roof of St John's Church at Cannanore	August 1887	3407	3332	-	-	-	-	631	The Executive Engineer states that the completion Report received from the sub-division, has been sent to the departmental officer, for Counter-signature.	Noted
42.	**Miscellaneous Advances** Repairing the sea-wall and protecting the shore at Beypore, from encroachment the action of the sea	Oct 1884	Rs 5,159	-	-	-	-	-	-	Result of orders passed by Government in December's objectionable Items statement calling for a statement of Expenditure incurred by the Railway Company is still awaited.	Reply from the Madras Railway Company accepting the debit for total Expenditure incurred by them is awaited

Major R. E.
Examiner P. W. Accts
Madras

To the S. E. W. Circle
thro the Exr E. W. Circle

Provincial statement of Objectionable Items in the accounts of

requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with appropriation of the Year.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	

Executive Engineers for the month of March 1885

orders of Government.

Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.

Examiner of P. W. Accounts,
Madras.