30TH JANUARY 1888, NO. 350 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

G.O., dated 19th January 1888, No. 134, Judicial.

Read—the following papers :—

From the Inspector-General of Police, No. 3003, dated 18th June 1887.
" Local and Municipal Department, No. 494, dated 27th July 1887.
" Public Works Department, No. 521 D., dated 2nd September 1887.
" President, Municipal Commission, No. 731, dated 22nd November 1887.
" Local and Municipal Department, No. 43, dated 16th January 1888.
" Public Works Department, No. 199 C., dated 16th January 1888.

Order—dated 19th January 1888, No. 134, Judicial.

The plan and estimate forwarded with the letter of the Commissioner of Police, Madras, No. 402, dated 15th June 1887, are approved and will be transferred to the Public Works Department for sanction and execution. Of the estimated cost of the building, Rs. 12,000, the Municipal Commissioners of the City of Madras have agreed to pay Rs. 3,618, being the cost of the portion of the building to be allotted to them.

(True Extract.)

(Signed) A. G. CARDEW,
Acting Under Secretary.

ORDER—dated 30th January 1888, No. 350 W., Public Works.

The estimate, amounting to Rs. 12,000, for constructing a combined building for a police station, vaccination depôt, registration office and fire-engine shed, at Madras, is sanctioned.

2. The portion of the accommodation allotted to the Municipality is estimated to cost Rs. 3,618. The money should be paid into the Bank of Madras to the credit of the Public Works Department.

3. The work should be commenced at once from the Municipal contribution, and the balance of the estimate, Rs. 8,382, will be provided early in April next.

4. The sanction accorded in paragraph 1 of these proceedings has been registered as Provincial, No. 156 W. of 1887-88, and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) H. R. MEAD, Colonel, R.E.,
Joint Secretary to Govt., P.W.D.

To the Consulting Architect to Government, with five enclosures.
" Examiner, Public Works Accounts, with the duplicate abstract estimate.
" Judicial Department.
" Local and Municipal Department.

Exd. J. Moses.
Spare Copies

No. 589 W d/18th February/88

B/

Recorded with reference
to G.O. No. 514 W d/13th February
1888

Recorded with reference
to G.O. No. 514 W d/13th February
1888

18.2.88

18/2/88

P.W.C. No. 13

No.

Rg 18.2.88

No. 589 W d/18th February/88

B

With Order

30TH JANUARY 1888, No. 350 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

G.O., dated 19th January 1888, No. 134, Judicial.

Read—the following papers :—

From the Inspector-General of Police, No. 3003, dated 18th June 1887.
„ Local and Municipal Department, No. 494, dated 27th July 1887.
„ Public Works Department, No. 521 D., dated 2nd September 1887.
„ President, Municipal Commission, No. 731, dated 22nd November 1887.
„ Local and Municipal Department, No. 43, dated 16th January 1888.
„ Public Works Department, No. 199 C., dated 16th January 1888.

Order—dated 19th January 1888, No. 134, Judicial.

The plan and estimate forwarded with the letter of the Commissioner of Police, Madras, No. 402, dated 15th June 1887, are approved and will be transferred to the Public Works Department for sanction and execution. Of the estimated cost of the building, Rs. 12,000, the Municipal Commissioners of the City of Madras have agreed to pay Rs. 3,618, being the cost of the portion of the building to be allotted to them.

(True Extract.)

(Signed) A. G. CARDEW,
Acting Under Secretary.

ORDER—dated 30th January 1888, No. 350 W., Public Works.

The estimate, amounting to Rs. 12,000, for constructing a combined building for a police station, vaccination depôt, registration office and fire-engine shed, at Madras, is sanctioned.

2. The portion of the accommodation allotted to the Municipality is estimated to cost Rs. 3,618. The money should be paid into the Bank of Madras to the credit of the Public Works Department.

3. The work should be commenced at once from the Municipal contribution, and the balance of the estimate, Rs. 8,382, will be provided early in April next.

4. The sanction accorded in paragraph 1 of these proceedings has been registered as Provincial, No. 156 W. of 1887-88, and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) H. R. MEAD, Colonel, R.E.,
Joint Secretary to Govt., P.W.D.

To the Consulting Architect to Government, with five enclosures.
„ Examiner, Public Works Accounts, with the duplicate abstract estimate.
„ Judicial Department.
„ Local and Municipal Department.

Exd. J. Moses.
Spare Copies

---

377 W dated 1st February/88

Explanation of necessity for reappropriation.

GOVT. OF INDIA-MILITARY DEPT.
7. FEB. 88.
FORT WILLIAM

Item 1. Rs 158 - Due to savings on the estimate, work completed.

Item 2 - Rs 3142 - Due to estimate not having been sanctioned -

Item 3 - Rs 5,000 — do — do —

Item 4 - Rs 8,300 - This sum is indispensably necessary to meet expenditure on the following urgent works.

(1) Works in connection with the 2d Battery of Artillery sent to Bellary.

(2) Repairs to the Bellary Fort for payment of work already done -

(3). Special repairs to cantonment roads at Bellary, rendered impassable by heavy rain in June 1887.

(4). For petty repairs urgently required in Ganjam and Vizagapatam Division

It is requested that the sanction of the Government of India to the transfers proposed may be communicated by wire.

Johnstone
Col. R.E.
Secy: to Govt. P.W.D.

E. D.H.

To The Secy to the Govt. of India,
Military Deptt:
(In duplicate)

Original

Govt. of India Form No. 121—Vide G.O., No. 26, of 5th January 1876.

Application to the Government of India for a Reappropriation of Budget Grant

PROPOSED NEW GRANT.

Head of Service.	Item No. of Budget.	Works.	Amount of Estimate.	Outlay to end of previous year.	Original Grant for current year.	Existing Grant for current year.	Proposed Increase.	Grant as now proposed.
			Rs	Rs	Rs	Rs	Rs	Rs
		Imperial Ordinary Military						
(4)		Repairs	"	"	300,000	307,126 (a)	8,300	315,426
							8,300	

PROPOSED REDUCTION.

Head of Service.	Item No. of Budget.	Works.	Amount of Estimate.	Outlay to end of previous year.	Original Grant for current year.	Existing Grant for current year.	Proposed Reduction.	Amount at which Grant for Work will stand after reduction.
			Rs	Rs	Rs	Rs	Rs	Rs
		Imperial Ordinary Military Original Works.						
(1)		Double Apothecary's Quarters at Bellary	7,856	6,262	"	1,850	158	1,692
(2)		New Workshops in the Arsenal at Bellary	"	"	"	10,000	3,142	6,858
(3)	Item 2 Class B.	Apothecaries' quarters at Wellington	"	"	16,000	5,000	5,000	"
							8,300	

(a) Includes the transfers of funds proposed in 236 W. d/ 20th January '88

Sent to A.G. P.W.D. 13/2/88

No. 309 M.W. dated 11th February 88

Sanctioned.

J. E. Broadbent Major,
Asst. Secy. to the Govt. of India
Mily. Dept.

× Despd. OK
13/2/88.

18 86
DEPARTMENT

P.W.C. No. 1578

No. 589 W d/ 18th February/88

B/

Recorded with reference to G.O. No. 514 W d/ 13th February 1888

Recorded with reference to G.O. No. 514 W d/ 13th February 1888

18.2.88

18/2/88

R/ 18.2.88

No. 589 W d/ 18th February/88

B mj

Write Order

56 Bangalore Parade Barracks. No. 10 & 11 Blocks, Supplying slab along — Rs. 22 . . . 20 . . . 20 . . completed.

B.R. 20/2/41

Total B 20/2/41

Lieut.
Offg. Ex. Engr. Bang. Dn

14-9-89

Col. R.E.
Supg. Engr. 5 Circle

						B.S.	87/4 14 8	
48.	Fort St. George. Officers' Mess House. Constg a verandah	Incomplete Work of 1886.7	1980.	488 5 8	. .	. .	. .	Rs 1593 granted in G.O. 1617 W Df. 15.6.87.
49	Bangalore. Govt Bakery Square. Improving a drain & diverting into Cavalry Road main drain	S.E.V. 1409 25.6.87	92	. .	85 3 10	. .	85 3 10	Completed.
50.	Bangalore. Parade Barracks. Staff Sergts Qrs. Providing a drain	do.	26	. .	23 12 8	. .	23 12 8	do
51.	Bangalore. Providing iron gratings to the bridge over nullah leading to Dumloor Tank on Cambridge Road	do.	135.	. .	135 6 11	. .	135 6 11	do
52.	Madras. Commt. Depôt: now used as Granary court yard. Constructing new drain	do.	70	59 14 .	. .	. .	59 14 .	do
53	Madras. Coast Batteries. Providing teak battens for storing cartridge cylinders in the	do.	95.	. .	88 12 .	. .	89 . .	do
54.	Royapuram. N.I. Lines. Constructing masonry drains across the flushing drain at the north end of North Sepoy Lines	E.E.	330	. .	19	. .	19 . .	Not necessarily reqd for this year.
55.	Madras. Gun Carriage Factory. Extending the north verandah of 30 Cwt. Steam Hammer Shed and closing two bays with wooden doors in the north verandah of 15 Cwt. Steam Hammer Shed.	do.	980.	. .	387 . .	593 . .	980 . .	Necessary to be completed, as the New Machine will be damaged if exposed to the weather.

Cf. 9 20/2 4 4/1

				B.O.		1783 2 15 2	
39.	Bangalore. Lock Hospital. Purveyor's Godowns, Providing shelves	S.Ev. 6308 9.3.87	52	50 10 4	. .	50 10 4	Completed.
40.	Bangalore. Parade Barracks. Pioneer Sergeants Quarters. Providing drains	do.	66	63 4 2	. .	63 4 2	do.
41.	Bangalore. Agram M/2? R.A. Bks. Gun shed. Providing shelves	do.	212	192 3 3	. .	192 3 3	do.
42.	Madras. Ordnance Lines. Constructing 2 sewer flaps to the drain in rear of	do.	16	. .	14 2 .	14 2 .	do.
43.	Royapuram. N.I. Regtl. Hospital. Extending ~~the~~ ventilators of latrine attached to	do.	86	71 1 10	. .	71 1 10	do.
44.	Perambore. N.I. Lines. Armourer shop. Alterations to	do	457	286 4 4	. .	286 4 4	do.
45.	Perambore N.I. Lines. Demarcating Govt. lands	do	207	182 . .	. .	182 . .	do.
46.	Madras. Camp Equipage Depot. Nos. 9 & 10 Godowns. for camp components & carpenters' & Smiths' sheds. Repairs to roof	Incomplete work of 1886-7.	893	22 5 7	. .	22 5 7	do.
47.	Madras. Constructing Water trough and laying Red Hills Water pipe to the Mules Stables, Pudupett	do.	820	694 9 7		. . .	do. Rs 651 granted in G.O. No. 1617 W.D. 15-6-87.
						1871 4 8	

CA

B. S. 13730 3 5

30.	Madras. Body Guard Lines. Constructing a new slinging Shed	S.E. 6038 Q / 9.3.87	700 —	359 2 10	360 1 11	719 4 9	Completed.
31.	Madras. Gun Carriage Factory Wheel Wright shop. Providing granite stone foundation for Machine	do.	890 —	693 10 1	1 12 8 —	695 10 1	— do. —
32.	Fort St. George. Laying pipes for supplying Seven Wells water to Officers' Quarters	do.	1218 —	. .	1218 . .	1218 . .	Completed in conjunction with the Improvement to the Water supply of Fort St. George.
33.	Bangalore. Commt Cattle Lines. Erecting a wall round the compound & gram godowns.	do.	485 —	10 . .	451 8 4	461 8 4	Completed.
34.	Bangalore. Ulsur and Agram Barracks. Latrines. Providing screens in front of seats	do	290 —	288 8 .	. . .	288 8 .	— do —
35.	Bangalore. Constructing shed for 3 Meat carts in the Govt Slaughter House	do.	222 —	5 . .	216 11 4	221 11 4	~~—~~ do. —
36.	Bangalore. Agram Guard Rooms, attached to Military Prison & S. Station Hospital. Providing lance rests	do.	15 —	13 14 3	. . .	13 14 3	— do. —
37.	Bangalore. Agram 12th R. Lancers. Canteen. Securing vertical iron bars with 2 horizontal bars	do.	36 —	35 . .	. . .	35 . .	do.
38	Bangalore. Agram 12th R. Lancers. Stables. Providing slab stones to block up gang ways between stables	do.	499 —	6 . .	445 3 .	451 3 .	do.
						1783 15 2	

B.O. 1084/145

20.	Madras. Gun Carriage Factory. South Gun Shed - Converting the - into a room	S.E.V. 60382 9.3.87	270 —	. . .	. . .	. . .	. . .	Not commenced.
21.	Fort St. George. 2nd S.W. Borderers Comdg Officer's Quarters, Laying on Seven Wells water	do.	163 —	. . .	163	. . .	163	Completed.
22.	Madras. Ordnance Lines. Conduct Warrant Officers' Qrs. Constructing 2 servants' Qrs to each of Sub Conductors' Quarters	do.	1145 —	5 5 4	760 3 11	327 12 1	1093 5 4	Desirable to be completed.
23.	Fort St. George. Main Guard. Prisoners' Lock Up - Substituting old wooden doors with new iron doors	do.	265 —					Not commenced.
24.	Madras. Commissary General's Office - Raising the front [illegible] yard and edges of verandah	do.	348 —	308 6 1	8 . .	. . .	316 6 1	Completed
25.	Fort St. George. Orillon Demi Bastion. Providing a Gate	do.	185 —	2 . .	144 10 10	6 5 2	153 . .	Completed, but not painted, should be finished.
26.	Fort St. George. Office of Controller of Military Accounts. Erecting a wooden partition	do.	145 —	. . .	109 4 10	. . .	109 . .	Completed.
27	— do — Grand Arsenal Office. Providing sun shades	do.	424 —	312 7 7	344 . .	. . .	344 . .	— do. —
28.	Royapuram. Bullet Factory. Upper storey. Constructing a sight wall	do	155 —	106 9 7	. . .	. . .	106 9 7	— do —.
29.	Fort St. George. Officers' Mess House. Putting up 13 ventilator windows in the Mess Room	do.	600 —	. . .	300 . .	300	600 . . 13730 3 5	Advisable to complete the work.

Cf.

15.0 2520 8 1

11.	Fort St. George. Military Prison. Constructing a verandah	Letter 6038 Q. 9.3.67	515	130	358 8	127 8	616 8 2	Desirable to be completed -
12.	Teynampet. Govt. Bakery. Providing glazed shutters and wire netting to windows	do.	890	15	729 7 8	.	744 7 8	Completed.
13.	Fort St. George. Grand Arsenal. Providing railings to Miscellaneous Workshop & a door between them and Armourer's shop	do.	819	160 15 9	480 2	80 14	721 15 9	Desirable to be completed.
14.	Fort St. George. Regimental Workshop. Converting a portion of lower story into an Armourer Shop for a Regiment of European Infantry	do	2367	364 9	693 9 10	1513 6 2	2571 9	do
15.	Madras. Body Guard Lines. Alterations and improvements Court Yard. [illegible] to drains	do.	1504	1043 6 6	242 6	.	1285 12 6	Completed.
16.	Fort St. George. 2d. Battn. S. W. B. School Master's Quarters. Providing additional glazed sashes to shutters	do.	224					Not commenced.
17	Fort St. George. Grand Arsenal. Petty improvements & alterations	do.	847	233 15 8	651 12 8	193 3 4	1078 15 8	Should be completed.
18	do do Improvements to the Store Shed	do	700	557 6 11	570 10 8	.	1128 1 7	Completed.
19.	Fort St. George. Main Guard. Prisoners Room. Fixing iron cots to the floor	do.	215	.	123 10 3	53 5 9	177 - -	May be deferred.
							10844 14 5	

1.	Bangalore. Parade 10 ... 2ks. No. 1 Block Family Quarters. No. 9 & 10 houses. Opening 2 doorways		8	5 9 1			5 9 1	Completed.
2	— do — No. 10 Block. Providing arm racks and pegs		157	156 1 8			156 1 8	do.
3	Fort St. George. Judge Advocate General's Office. Converting into a Captain's Quarters	S.E.'s No. 6038 / 9.3.87	640					Not commenced.
4.	— do —. Altering arm racks in Barrack Armourer's Shop & Regimental Guard Room	do	444					— do —
5.	— do —. Military Prison. Chief Warders Quarters Laying on Seven Wells Water	do	310		259 15 8		260	Completed.
6.	Teynampet. Govt. Bakery. Constructing wheat store for the Court Yard	do.	1785		742 14 6	42	785	Need not be completed this year.
7.	Perambore. Converting Staff Sergeant's Quarters into a School House for Native Infantry	do	1375	818 14 1	446 4 3		1265 2 4	Completed.
8.	Madras. Camp Equipage Depôt. Constructing a Cistern to receive the soiled water from the bath room of Conductor's Quarters	do.	62	48 11			48 11	do.
9.	Madras. Ordnance Deptt. Sentry Boxes. Providing portable teak weather boards in front of	do.	154					Not commenced.
10.	Fort St. George. Time Gun. Removing from North Ravelin to Orillon Demi Bastion and constructing an Electrical instrument House	do.	237					Not commenced.

Cofd

25 20 8 1

E.2
P.W. No. 21/87

No. 6038

Superintending Engineer's Office, V Circle.
Station Chepauk
Dated 9 March 1887

From,

The Superintending Engineer
V Circle

To,

The Executive Engineer
Presidency Division

Has the honor to inform that on the evening of the 7th the Chief Engineer visited the Fort accompanied by the Superintending Engineer and inspected several works now in progress.



2. As regards Mess House, the iron joists in the Mess House roof, should be carefully and properly supported in two places down the room as at x and y. Care being taken that the supports are not long enough to strut up the joists unduly

above

above a horizontal position: the joists should be thus rigidly supported, say for a month, until the Cement Concrete and terracing over them is quite Complete and has set: the Concrete terracing round sides should extend one foot on the side walls and not merely up to the present parapet.

3. The future parapet above terracing should be as low as possible Consistent with preserving the Original elevation of the building and 9" thick and placed at the outer edge of the main walls with a weep holes 3" x 3" for the drainage opposite every iron joist.

4. The drainage off the roof to be by means of a Shallow channel left in the terracing over every iron joist.

5. The Chief Engineer decided to retain the 4. Old pillars their Capitals to be raised to underside or nearly so of the joists.



6. The Executive Engineer should commence upon the New Ornamental windows out of his allotment for Minor New Works remembering that all works Commenced this year Can be paid for next, but that probably no other new works will be executed next year at all

× × ×

(signed) W. A. Burton Colᴸ R.E.,
Superintending Engineer
5th Circle

(True Extract)

Colᴸ R. E.
Superintending Engineer
25th September 18[illegible]7 — 5th Circle

E.1
P.W. 7621/57

SUPERINTENDING ENGINEER'S OFFICE,

No. 2616.

Panruti V Circle, Madras,
~~Chepak~~, 25 September 1887.

From

Colonel H. M. Vibart R. E.,

SUPERINTENDING ENGINEER, V CIRCLE,

To

THE Chief Engineer
P. W. Department.

Enclosures. 2

1 List
copy of
1. memo No 6038
of 9 March 1887.
to E.E. Presy Divn.

SIR,

The Executive Engineer Presidency Division commenced in the last official year 47 Military Minor New Works as per enclosed List in both Madras and Bangalore Stations on duly sanctioned Estimates in anticipation of obtaining grant for them in the current official year. The works were commenced on the authority of a Memorandum written to the Executive Engineer by my predecessor an extract of which I enclose.

The total amount of grant

required

required for adjustment of the liabilities already incurred is Rs 20127-4-1 as detailed below:

	Madras Station				Bangalore Station			
	Number of works	Liabilities			Number of Works	Liabilities		
Works costing below Rs 50	4	104	2	7	5	98	4	"
Do - 50 to 200 -	9	1110	9	5	6	682	14	2
Do - 200 to 500 -	4	1206	10	5	4	1422	14	8
Do - 500 to 2500	14	12930	3	10	"	"	"	"
On one Minor work estimated at Rs 2357 outlay has been incurred to the extent of Rupees -	"	2571	9	"	"	"	"	"
		17923	3	3		2204	"	10
Grand Total Rupees.		20127 - 4 - 1						

The amounts of Rs 2421-6-5 and 2204-0-10 for Minor New Works costing below Rs 500 in each case in Madras and Bangalore Stations are properly chargeable to the grants placed at the disposal of the General Officers Commanding Eastern District and Bangalore Division. But as these grants are insufficient to meet these large demands a special grant for the full amount of the liabilities Viz Rs 20127 is required to cover the cost of the works, and I trust that it may be found possible later on in the year to allot funds to the extent of Rs 20,200.

I have the honor to be
Sir,
Your most obedt. servant.

Col. R. E.,
Superintending Engineer
5 Circle

P.W.C. No. 762/15

Recorded.

Jou
7/10/87

From,
The Superintending Engr.
5th Circle

To,
The Chief Engineer,
P. W. Department

Dated 25 }
Received. 29 } September 1887

Enclosures. 2

No. 2615.

Funds for Imperial Military Minor New Works

Requesting to allot to the extent of Rs 20200.

Note

When the replies from Supdg. Engrs. reporting surrenders under all heads are received, an application for a special grant will, if found necessary, be made to the Govt of India. The letter will be recorded for the present.

3/79

WCN
30.9.87

To be returned to Jou 8/10/87
B after [illegible]

M. 8.10.87

With disposal

05773

F C^r			
Class. D.S.	INDIAN TELEGRAPH.		Local No.
To (Station) Madras.		From (Station) Calcutta.	

Words.	Day.	Hour.	Minute.	Official Instruction.
33/8.	15.	17.	43	defs

To (Person) Madras Works

From (Person) Military

16 FEB 88
P.W. DEPARTMENT

350 M W it is now found possible to make special grant not exceeding Rupees 16000 - if it can be utilized x please wire if money is required.

Recd. from ... L. N. ... at ... Hrs. ... Mts., By ... Sent to ... L. N. ... at ... Hrs. ... Mts. By

Date MADRAS 16-2-88

Telegraph Master.

PWC No 762

PWC No 1472

1647 W – 10 – 10 – 87
233-4 W – 20 – 1 – 88
503 W – 11 – 2 – 88

No. 543 W dated 16th Feby/88

Rg 16. 2. 88

Soon/

503 W

P. W. Deptt.

No. 543 W dated 16th Feby/88

Telegram

To,
Military Calcutta

"Your telegram 350 M. W. The sum of Rupees Sixteen thousand is required for minor works in Military. Please wire sanction.

(Sd) W. L. C. B.

DW

Telegram Despd
16/2/88

C No 1472

Proposed reply.

To Military - Calcutta

"Your telegram 350 M.W. The sum of Rupees Sixteen thousand is required for Minor Works Military - Please wire sanction"

R.S.

Joll
16/2/88

To W.

The Presidency Dn. requires more than this to adjust liabilities already incurred.

R.S.
16.2.88

B

No 543 W dated 16th Feby/88

B
16/2

F C²

INDIAN TELEGRAPH.

Class. Ds

Local No. 9640

To (Station) Madras

From (Station) Calcutta

Words.	Day.	Hour.	Minute.	Official Instruction.
16/10	17	17.	29	defd.

To (Person)

From (Person) Military

P.W. DEPARTMENT 18 2 88

Madras
Works

3/6 M. W. Yours 16
rupees 16000 sanctioned
for minor Works military

Recd. from L. N. At Hrs. Mts., By

Sent to L. N. At Hrs. Mts., By

Date MADRAS 17-2-88

Telegraph Master.

C. No 1472

PWC No. 1574

543 W G: 16-2-88
503 W G: 11-2-88
233-4 W-20-1-88
2647 W-20-10-87

Soon

R/ 18.2.88

No. 590 W a/ 18th Feby/88

No. 590 W

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 18th Feby/88

READ the following

Telegram from the Govt. of India, Military Deptt. d/ 17th February 1888

The sum of Rs. 16,000 allotted by the Govt. of India for Minor Works Military will be distributed under the Departmental heads as shown below:-

Works	Rs. 12,850
Establishment	" 2,956
Tools and Plant	" 194
Total	Rs. 16,000

2. The amount available for works, Rs. 12,850, is allotted to the Presidency Division, where funds are required to adjust liabilities already incurred.

18.2.88

18/2

To
The Suptg. Engr. II Circle
" Examiner of P. W. Accts
" Military Department.

18/2/88

R/ S.

Soon

No. 590 W a/ 18th February

B Mai 20/2

8/8 29/2

9/5 3/2

No. 58 A.G.

All communications should be addressed to the Secretary.

GOVERNMENT OF INDIA.

PUBLIC WORKS DEPARTMENT.

ACCOUNT.

General

18 [illegible] 88

To

The Secretary to the

Government of Madras.

Public Works Department.

~~Calcutta~~, 13th February 1888.

Sir,

With reference to para. 2 of Public Works Department letter No. 116 A.G.* dated 9th May 1887, I am directed to request the very early submission of the Revised Estimate for 1887-88 and the Budget Estimate for 1888-89 of the Madras Harbour Works.

*1774 W. 4 July 87

I have the honor to be,

Sir,

Your most obedient Servant

A. J. Hale Col. R.E.

Deputy Secy. to the Govt. of India

11/2

(1)

1774-5W-4-7-87

No. 591 W. d/ 18th Febry 1888

B/

Communicated to the Chairman, Madras Harbour Trust Board, who will expedite the submission of the estimates referred to by the Govt of India

Communicated to the Chairman, Madras Harbour Trust Board who will expedite the submission of the estimates referred to by the Govt. of India

18/2/88

B 20/2

Chairman, Madras H. T. Bd

The Chairman Madras Harbour Trust Board

PWC No. 1588

R 18.2.88

No. 591 W. d/ 18th Febry /88

1st February 1888, No. 117, Public.

GOVERNMENT OF MADRAS.

PUBLIC DEPARTMENT.

Read—the following paper :—

From Brigadier-General M. C. FARRINGTON, c.b., Adjutant-General, to the Secretary to Government, Military Department, dated Ootacamund, 21st January 1888, No. 213.

I have the honor, by desire of the Commander-in-Chief, to forward, for the information of Government, letter No. 3230, dated 12th instant, from the Superintendent of Pensions, submitting a report regarding the employment of pensioned soldiers of the Madras Army in civil capacities, for the period between April and September 1887, and to say that His Excellency considers the report satisfactory as showing a steady increase in the number of men employed.

2. I am to request that the report now submitted may be printed and circulated in the Public Department. His Excellency proposes, as before, to send a copy to the Madras Press.

Enclosures.

From Lieut.-Colonel S. LEIGH HUNT, Superintendent of Pensions, to the Adjutant-General, Head-Quarters, Ootacamund, dated Fort St. George, 12th January 1888, No. 3230.

I have the honor to forward, for the information of His Excellency the Commander-in-Chief, a report and return regarding the employment in civil capacities of pensioners of the Madras Native Army.

Report by Lieutenant-Colonel S. LEIGH HUNT, Superintendent of Pensions, on the employment of Pensioners of the Madras Native Army in civil capacities agreeably to the scheme promulgated by His Excellency Sir Frederick Roberts, Bart., k.c.b., late Commander-in-Chief, Madras Army.

Fort St. George, 12th January 1888.

The report, dated the 19th May 1887, after the scheme had been in work for about two years and a quarter, showed 1,831 pensioners remained in employment on the 31st March 1887 under the new conditions.

Between April 1887 and September 1887, a period of six months, employment has been found for 552 pensioners, which, added to the 1,831 employed pensioners above alluded to, gives a total of 2,383 pensioners.

Of this number (2,383), 292 are reported as having voluntarily resigned employment, 12 died, and 6 are reported as having been dismissed for negligence of duty, disobedience of orders, &c., leaving thus, on the 30th September 1887, a total number of 2,073 pensioners employed under the new conditions.

This result, after the scheme had been on trial for two years and nine months, may be considered as generally satisfactory, there having been from the commencement a steady increase in the number of men employed; and the Superintendent is of opinion that it is in some measure due to the previous reports having been brought prominently before the public through the medium of the Press.

Registers of pensioners employed and desirous of employment have been opened at the different Pension Offices throughout the Presidency. A complete set of forms and monthly returns in connection with the employment have been drawn up by the Superintendent, and a strict and careful check is thus kept on the working of the scheme.

Officers in charge of pensioners have been directed, not only to give every assistance in their power to deserving men seeking work, but also to assist applicants for the services of pensioners in obtaining men suitable for the employment offered.

Of the 1,170 pensioners, who remained in employment on the 31st March 1887 (*vide* last report), which employment they had found for themselves prior to the introduction of the new conditions, only 1,092 remained in employment on the 30th September 1887, showing thus a decrease of 78 since last return, and which number is accounted for as follows:—

Died	15
Voluntarily resigned	63
Total ..	78

Thus the number of pensioners employed on the 30th September 1887 stood as follows:—

Pensioners employed under the new conditions	2,073
Pensioners employed prior to introduction of the scheme	1,092
Total ..	3,165

As stated in the previous report, application for pensioners should be made to the different officers in charge of pensioners, of whom there is one in all the chief towns in the Presidency, *vide* pages 176-*a* and 177, Madras Quarterly Army List, and any particular information on the subject will, on application, be supplied by the Superintendent of Pensions, Fort St. George.

Return showing the number of Pensioned Soldiers of the Native Army employed in civil capacities.

Regiments.	Military Department.	Civil Department.	District Police.	Railway.	Private Firms.	Native States.	Total.
1st Regiment, Light Cavalry	1	8	..	3	1	..	13
2nd do. do.	..	7	2	10	1	3	23
3rd do. do.	2	8	..	1	..	1	12
4th do. do.	2	7	..	4	1	2	16
1st do. Native Infantry	1	19	1	5	..	1	27
2nd do. do.	5	27	7	10	4	1	54
3rd do. Light Infantry	2	14	..	8	3	2	29
4th do. Native Infantry	2	39	..	4	2	1	48
5th do. do.	3	19	..	6	..	..	28
6th do. do.	4	18	4	8	4	1	39
7th do. do.	8	24	1	6	4	2	45
8th do. do.	3	13	2	6	1	..	25
9th do. do.	2	10	1	2	..	..	15
10th do. do.	4	30	..	10	4	..	48
11th do. do.	4	25	2	3	..	1	35
12th do. do.	7	25	5	6	9	..	52
13th do. do.	4	47	4	18	3	..	76
14th do. do.	1	22	6	6	..	1	36
15th do. do.	1	25	2	8	3	..	39
16th do. do.	1	26	2	6	3	3	41
17th do. do.	3	32	4	11	3	..	53
18th do. do.	..	3	1	..	..	..	4
19th do. do.	1	33	3	11	3	..	51
20th do. do.	3	22	6	7	2	3	43
21st do. do.	1	31	4	6	1	..	43
22nd do. do.	7	21	1	8	1	..	38
23rd do. Light Infantry	3	17	2	6	..	..	28
24th do. Native Infantry	2	24	..	9	5	..	40
25th do. do.	6	36	3	11	1	..	57
26th do. do.	1	29	2	3	3	..	38
27th do. do.	5	11	1	7	..	..	24
28th do. do.	4	25	3	4	..	..	36
29th do. do.	1	20	4	4	1	1	31
30th do. do.	1	30	1	5	..	..	37
31st do. Light Infantry	5	33	2	15	5	..	60
32nd do. Native Infantry	3	13	3	7	2	..	28
33rd do. do.	2	21	2	5	3	..	33
34th do. Light Infantry (disbanded)	5	22	4	4	4	..	39
35th do. Native Infantry (do.)	13	41	15	14	3	3	89
36th do. do. (do.)	6	47	17	10	2	1	83
37th do. do. (do.)	4	34	12	3	9	..	62
38th do. do. (do.)	3	38	1	9	3	..	54
39th do. do. (do.)	5	56	14	8	8	..	91
40th do. do. (do.)	5	41	2	8	5	2	63
41st do. do. (do.)	6	34	3	9	8	..	60
43rd do. do. (do.)	..	9	..	3	2	..	14
44th do. do. (do.)	..	1	..	1	..	..	2
46th do. do. (do.)	..	2	..	..	..	..	2
48th do. do. (do.)	..	1	..	..	..	..	1
50th do. do. (do.)	..	1	..	..	..	..	1
51st do. do. (do.)	..	2	..	1	..	..	3
Queen's Own Sappers and Miners	7	31	3	9	..	..	50
Miscellaneous	21	49	1	30	9	4	114
Total ..	180	1,223	153	358	126	33	2,073

No. 489.

Transferred to the Public Department, with reference to Proceedings of Government, No. 922 (Public), dated 5th July 1887.

(By Order.)

(Signed) A. KENNEY-HERBERT, Br.-Genl.,
Secy. to Govt., Mily. Dept.

Fort St. George,
23rd January 1888.

Order—dated 1st February 1888, No. 117, Public.

Communicated to all Heads of Departments, in continuation of G.O., 5th July 1887, No. 922.

(True Extract.)

W. S. MEYER,
Asst. Secy. to Govt.

To the Departments of the Secretariat.
„ all Heads of Departments.
„ the Editors' Table.

Exd. A. Raitt.

No 598 W of 20th February /88

Communicated to officers
of the Public Works Department
in continuation of G. O. 2083 W. d.
4th August 1887.

Sd/ J. O. H.

Govt. of {1888} Madras.

PUBLIC.

Issued

Recd. *Encl.*

G.O., 1st February 1888, No. 117.

No 598 W of 20th February /88

FEBRUARY.

Employment of Pensioned Soldiers of the Madras Army.

Communicating to all Heads of Departments in continuation of G.O., 5th July 1887, No. 922, report on the — in civil capacities between April and September 1887.

Cr. for I.
Cr. for Rys.
Supg. Engrs.
C. A. to Govt.
Ex. P. W. A.
Ex. Ry Accts.

With Order

1st February 1888, No. 117, Public.

GOVERNMENT OF MADRAS.

PUBLIC DEPARTMENT.

Read—the following paper :—

From Brigadier-General M. C. FARRINGTON, C.B., Adjutant-General, to the Secretary to Government, Military Department, dated Ootacamund, 21st January 1888, No. 213.

I have the honor, by desire of the Commander-in-Chief, to forward, for the information of Government, letter No. 3230, dated 12th instant, from the Superintendent of Pensions, submitting a report regarding the employment of pensioned soldiers of the Madras Army in civil capacities, for the period between April and September 1887, and to say that His Excellency considers the report satisfactory as showing a steady increase in the number of men employed.

2. I am to request that the report now submitted may be printed and circulated in the Public Department. His Excellency proposes, as before, to send a copy to the Madras Press.

ENCLOSURES.

From Lieut.-Colonel S. LEIGH HUNT, Superintendent of Pensions, to the Adjutant-General, Head-Quarters, Ootacamund, dated Fort St. George, 12th January 1888, No. 3230.

I have the honor to forward, for the information of His Excellency the Commander-in-Chief, a report and return regarding the employment in civil capacities of pensioners of the Madras Native Army.

REPORT by Lieutenant-Colonel S. LEIGH HUNT, Superintendent of Pensions, on the employment of Pensioners of the Madras Native Army in civil capacities agreeably to the scheme promulgated by His Excellency Sir Frederick Roberts, Bart., K.C.B., late Commander-in-Chief, Madras Army.

Fort St. George, 12th January 1888.

The report, dated the 19th May 1887, after the scheme had been in work for about two years and a quarter, showed 1,831 pensioners remained in employment on the 31st March 1887 under the new conditions.

Between April 1887 and September 1887, a period of six months, employment has been found for 552 pensioners, which, added to the 1,831 employed pensioners above alluded to, gives a total of 2,383 pensioners.

Of this number (2,383), 292 are reported as having voluntarily resigned employment, 12 died, and 6 are reported as having been dismissed for negligence of duty, disobedience of orders, &c., leaving thus, on the 30th September 1887, a total number of 2,073 pensioners employed under the new conditions.

This result, after the scheme had been on trial for two years and nine months, may be considered as generally satisfactory, there having been from the commencement a steady increase in the number of men employed; and the Superintendent is of opinion that it is in some measure due to the previous reports having been brought prominently before the public through the medium of the Press.

Registers of pensioners employed and desirous of employment have been opened at the different Pension Offices throughout the Presidency. A complete set of forms and monthly returns in connection with the employment have been drawn up by the Superintendent, and a strict and careful check is thus kept on the working of the scheme.

Officers in charge of pensioners have been directed, not only to give every assistance in their power to deserving men seeking work, but also to assist applicants for the services of pensioners in obtaining men suitable for the employment offered.

Of the 1,170 pensioners, who remained in employment on the 31st March 1887 (*vide* last report), which employment they had found for themselves prior to the introduction of the new conditions, only 1,092 remained in employment on the 30th September 1887, showing thus a decrease of 78 since last return, and which number is accounted for as follows :—

Died	15
Voluntarily resigned	63
Total ..	78

Thus the number of pensioners employed on the 30th September 1887 stood as follows :—

Pensioners employed under the new conditions	2,073
Pensioners employed prior to introduction of the scheme	1,092
Total ..	3,165

As stated in the previous report, application for pensioners should be made to the different officers in charge of pensioners, of whom there is one in all the chief towns in the Presidency, *vide* pages 176-*a* and 177, Madras Quarterly Army List, and any particular information on the subject will, on application, be supplied by the Superintendent of Pensions, Fort St. George.

Return showing the number of Pensioned Soldiers of the Native Army employed in civil capacities.

Regiments.	Military Department.	Civil Department.	District Police.	Railway.	Private Firms.	Native States.	Total.
1st Regiment, Light Cavalry	1	8	..	3	1	..	13
2nd do. do.	..	7	2	10	1	3	23
3rd do. do.	2	8	..	1	..	1	12
4th do. do.	2	7	..	4	1	2	16
1st do. Native Infantry	1	19	1	5	..	1	27
2nd do. do.	5	27	7	10	4	1	54
3rd do. Light Infantry	2	14	..	8	3	2	29
4th do. Native Infantry	2	39	..	4	2	1	48
5th do. do.	3	19	..	6	..	..	28
6th do. do.	4	18	4	8	4	1	39
7th do. do.	8	24	1	6	4	2	45
8th do. do.	3	13	2	6	1	..	25
9th do. do.	2	10	1	2	..	..	15
10th do. do.	4	30	..	10	4	..	48
11th do. do.	4	25	2	3	..	1	35
12th do. do.	7	25	5	6	9	..	52
13th do. do.	4	47	4	18	3	..	76
14th do. do.	1	22	6	6	..	1	36
15th do. do.	1	25	2	8	3	..	39
16th do. do.	1	26	2	6	3	3	41
17th do. do.	3	32	4	11	3	..	53
18th do. do.	..	3	1	..	..	..	4
19th do. do.	1	33	3	11	3	..	51
20th do. do.	3	22	6	7	2	3	43
21st do. do.	1	31	4	6	1	..	43
22nd do. do.	7	21	1	8	1	..	38
23rd do. Light Infantry	3	17	2	6	..	..	28
24th do. Native Infantry	2	24	..	9	5	..	40
25th do. do.	6	36	3	11	1	..	57
26th do. do.	1	29	2	3	3	..	38
27th do. do.	5	11	1	7	..	..	24
28th do. do.	4	25	3	4	..	..	36
29th do. do.	1	20	4	4	1	1	31
30th do. do.	1	30	1	5	..	..	37
31st do. Light Infantry	5	33	2	15	5	..	60
32nd do. Native Infantry	3	13	3	7	2	..	28
33rd do. do.	2	21	2	5	3	..	33
34th do. Light Infantry (disbanded)	5	22	4	4	4	..	39
35th do. Native Infantry (do.)	13	41	15	14	3	3	89
36th do. do. (do.)	6	47	17	10	2	1	83
37th do. do. (do.)	4	34	12	3	9	..	62
38th do. do. (do.)	3	38	1	9	3	..	54
39th do. do. (do.)	5	56	14	8	8	..	91
40th do. do. (do.)	5	41	2	8	5	2	63
41st do. do. (do.)	6	34	3	9	8	..	60
43rd do. do. (do.)	..	9	..	3	2	..	14
44th do. do. (do.)	..	1	..	1	..	..	2
46th do. do. (do.)	..	2	..	..	..	..	2
48th do. do. (do.)	..	1	..	..	..	..	1
50th do. do. (do.)	..	1	..	..	..	..	1
51st do. do. (do.)	..	2	..	1	..	..	3
Queen's Own Sappers and Miners	7	31	3	9	..	..	50
Miscellaneous	21	49	1	30	9	4	114
Total ..	180	1,223	153	358	126	33	2,073

No. 489.

Transferred to the Public Department, with reference to Proceedings of Government, No. 922 (Public), dated 5th July 1887.

(By Order.)

Fort St. George,
23rd January 1888.

(Signed) A. KENNEY-HERBERT, Br.-Genl.,
Secy. to Govt., Mily. Dept.

Order—dated 1st February 1888, No. 117, Public.

Communicated to all Heads of Departments, in continuation of G.O., 5th July 1887, No. 922.

(True Extract.)

Asst. Secy. to Govt.

To the Departments of the Secretariat.
„ all Heads of Departments.
„ the Editors' Table.

Exd. A. Raitt.

765 W d: 22-3-86.
1460 D d: 20-6-85
434 W d: 24-2-85
2867 W - 25-11-84
2981 W-12-11-86.
2083 W - 4-8-87
B

Communicated to officers of the Public Works Department in continuation of G.O. 2083 W d/ 4th August 1887.

MCB
17.2.88

Jole
17/2/88

Cl. for I. with 1 spare copy
Cl. for Rys. ✓
S. Engrs. ✓ 5th Circle with 1 S.C
C.A. to Govt. ✓
Exr. P.W.A. ✓
Exr. Ry. Accts. ✓

Despd 21.2.88.

18/2

P.W.C No 1479

Govt. of {1888} Madras.

PUBLIC.

20 S.C

Issued

Recd. 16.2.88 *Encl.*

G.O., 1st February 1888, No. 117.

No 598 W d/20th February/88

FEBRUARY.

Employment of Pensioned Soldiers of the Madras Army.

Communicating to all Heads of Departments in continuation of G.O., 5th July 1887, No. 922, report on the — in civil capacities between April and September 1887.

PENSION DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following papers:—

From the Superintending Engineer, 1st Circle, dated 1st Decr. 1887, No. 2072 G.D.

Certificate and Report from the Examiner of Public Works Accounts, dated 30th Jany. 1888, No. 981 A/R.

ORDER THEREON 17 February 1888, No. 146

Under Sections 106 and 121(b) of the Civil Pension Code (6th Edition), the Right Honorable the Governor in Council is pleased to grant to Shaikh Imam. late Lock Lascar, Petty Establishment, Godavari Western Division an Invalid pension of Rupees (3-0-0) Three per mensem payable at Narsapur from 9th July 1887. in consideration of his qualifying Inferior service of thirty three years, three months, and eight days.

(True Extract.)

H A Stuart.

~~Ag~~ *Under Secretary to Government.*

To the Accountant-General, with Register. H.P.C.
,, Examiner of Public Works Accounts.
,, Public Works Department.
,, Superintending Engineer, 1st Circle.
~~,, Collector of~~

16.2.16/2