(1) பக்கங்களின் எண்ணிக்கை 16

(2) புதுக்கித் திருப்பிய நாள் 1/89

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பொதுப்பணி துறை

அரசாணை எண்.
மு. கோப்புத் தாள் எண். 2073

அச்சகம்
பலவகை

நாள் : 1-8-1889 198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

ஆவண, கா-1—18,006—15-6-87.

A. Mani

2073

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

8th August 1879, No. 2,068 W.

Buildings and Roads.
Civil Works.

Read the following papers:—

No. 56. Endorsement ~~Proceedings~~ of the Madras Government in the Judicial Department, dated 2nd September 1878, No. 1,567.

No. 57. From the Superintending Engineer, Fourth Circle, dated 23rd July 1879, No. 474.

ABSTRACT.—Submitting plans and estimates for the construction of District Munsif's Court-houses at Udipi and Kandapur:—

No. 58. ORDER THEREON, 8th August 1879, No. 2,068 W.

THE plans and estimates for the undermentioned buildings are sanctioned:—

	RS.	Register No.	
1. Constructing District Munsif's Court at Udipi ...	9,100	37	B of 1879-80.
2. Do. do. do. at Kandapur.	9,800	38	

2. The works will be executed when funds are available.

3. This sanction has been registered as Provincial and numbered as shown above.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, Fourth Circle.
" Examiner of Public Works Accounts.
" Judicial Department.

Exd S. T. Austin.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1879) Madras.

PUBLIC WORKS.

To

The SUPERINTENDING ENGINEER,
FOURTH CIRCLE,
&c., &c., &c.

Dated August 8th.

Issued

Recd. *Encl.*

G. O., 8th August 1879, No. 2,068 W.

AUGUST.

Nos. 56-58.

Munsif's Court-houses at Udipi and Kundapur, South Canara District.—Sanctions for execution when funds are available the estimates for constructing—

2073/2

11th May 1883, No. 1376 W., Public Works.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following letter from Colonel J. BEATTY, R.E., Superintending Engineer, Fourth Circle, to the Chief Engineer, Public Works Department, dated Hosúr, 1st May 1883, No. 182:—

I have the honor to submit herewith the revised abstract estimate, amounting to Rs. 12,380, with a comparative statement, for constructing a District Munsif's Court-house at Coondapoor, South Canara.

2. The cause of excess is satisfactorily explained in the comparative statement. The rates in the original estimate were very low, and those now entered in the estimate are such as now prevail in the district, and they also agree with the rates in the schedule of the late West Coast Division.

3. The revised estimate has been countersigned by the District Judge. As the revision is entirely due to the enhanced rates now claimed, no detailed estimate is necessary.

4. Early sanction is requested to the revised estimate, so that the work may be completed in the current year, there being a grant in the budget.

Order—dated 11th May 1883, No. 1376 W., Public Works.

The revised estimate, amounting to Rs. 12,380, for constructing a District Munsif's Court-house at Coondapoor, in the South Canara District, is sanctioned.

2. The excess of Rs. 2,580 over the original estimate for Rs. 9,800, sanctioned in G.O., No. 2068 W., dated 8th August 1879, is explained in the Superintending Engineer's letter above recorded.

3. Funds to the extent of Rs. 4,800 have been provided in the Provincial Budget.

4. This sanction has been registered as Provincial No. 25 W. of 1883-84 and classified as Civil Buildings, Original Works. It cancels Provincial No. 38 B. of 1879-80.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, Fourth Circle, with two Enclosures.
" Examiner, Public Works Accounts, with duplicate Abstract Estimate.
" Judicial Department.

Exd. C. Howarth.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1883} Madras.

PUBLIC WORKS.

Dated May, 11th.

Recd. *Encl.*

G.O., 11th May 1883, No. 1376 W.

MAY.

District Munsif's Court-house at Coondapoor, South Canara

The revised estimate for constructing a —, sanctioned.

No. 4455C of 13-11-88
" 1376W " 11-5-83
" 2299W " 7-9-82
" 2068W " 8-8-79

1889 : 2/3

P. W. DEPARTMENT.

Current No. 1732

From The Supdg. Engineer
IV circle.

ENCLOS.—

No. 83 E.W.
Dated 19 Feb. 1889
Received 22 —do—

SUBJECT.

Submitting for sanction of Govt & transmission to the Exr. of P.W. Accts, a Completion Report for constructing a District Munsif's Court at Kundapur.

DISPOSAL.

No. 1049 C Dated 2nd March 1889

Returned to the Supdg: Engineer IV circle with ~~the request~~ the request that the Completion report may be prepared with a clear explanation regarding each item. The remarks against

Items 9 & 29 are not understood and the excessive charge of Rs 22 per 100 sq. ft for wood oiling the front verandah requires explanation.

(By order)

(Sd) W. L. C. Baddeley
Capt. R.E.
Dy. Chief Engineer P.W.D.

(Sd) H.R.M.

2593/4

[illegible]

Public Works Department.

Current No. 1732
Letter No. 83 E.W.
Dated 19th February 1889
From the Supdg: Engr. IV Circle

Returns the completion report and requests that it may be prepared with [illegible] explanation regarding each item.

NOTE OF REMARKS.

The accompanying completion report is for constructing a district munsiff's court at Kundapur in the South Canara District.

A revised estimate amounting to Rs 12,380 was sanctioned in G.O. No 1376 W. of 11th May /83. The completion report now under review shows an exhibit of Rs 924-13-7 as excess expenditure on this work.

The following are the principal excess items.

(1) Laterite in Chunam excess due to the basement being carried one foot higher than that provided for in the Est: Excess amount Rs 171-14-5

(2) Concrete excess due to the depth of concrete being increased by 6" Excess amount Rs 187-8-..

(3) The excess in this case viz Rs 292-3-" is stated to be due to outside measurements having been taken from doors and windows.

(4) In this case the excess is stated to be due to the provision of two additional clerestory windows and to outside measurements having been taken. Excess amount Rs 290-"-"-.

The following items require explanation. Wood ceiling which was omitted in the revised estimate is charged for at the rate of Rs 22 per 100 sq ft which is excessively high. The rate given in the ~~cal~~ Schedule for the South Canara Sub Division is Rs 1-12 per 100 sq ft for 2 coats, which if adopted would reduce the estimate by Rs 290-.

Items 9 & 29 in the report are not clear. In item 9 a saving of Rs 287-5-1 is shown but it is explained that it is not an actual saving and the reason assigned for its not being so is unintelligible viz " as the verandah roof is separately charged and if included must have shown the excess which is due to eaves being extended ".

As regards item 29 which is roofing with bamboo mats, an excess of Rs 257-6-5 is shown and it is stated that this item " forms part of roofing in Est: vide remarks No 9, and saving is due to ceiling with bamboo mats being excluded and the same being substituted by wooden ceiling has been separately shown ".

The wooden ceiling referred to is no where separately shown in the estimate, but it is assumed that item 24 is intended to represent it –

The report is unsatisfactory and should be returned for the purpose of being properly prepared and for explanation regarding the high rate charged for wood oiling.

26/2/89

~~O.W.S. 118/7~~

Public Works Department.

~~2077/6~~

Current No. 6717

Letter No. 323 E.W.

Dated 18th July 1889

From the Supdg: Engr: IV Circle

The excess may be sanctioned & the C.R. returned.
23.7.89

NOTE OF REMARKS.

P/

With reference to this Office Memo No. 2899C d/21st June 1889, the Supdg: Engineer IV Circle submits the Original Completion Report, in which it will be seen that "Wood oiling" has been altered in Red ink to "Wooden Ceiling". The Ex: Engr. remarks in para 3 of his letter No. 292 d/5th June 1889 to the Supdg: Engr: IV Circle to the effect that the Office read Wooden Ceiling as Wood oiling &

therefore incorrect.
Now that the correction has been made in the Completion Report there are no further remarks to make.

23/7/89.

2073/7

Supg. Engineer's office, 4th Circle,
Ootacamund 18 July 1889.

No. 323/E.W.

From,

Colonel H. M. Vibart R.E.,
Supg. Engineer, 4th Circle,

To,

The Chief Engineer,
P.W. Department.

Sir,

With reference to your memorandum No. 2899C, dated 21st ultimo I have the honor to return the original Completion Report for the District Munsif's Court at Coondapoor.

I have the honor to be,
Sir,
Your most obedt servant
H. M. Vibart
Colonel R.E.,
Supg. Engineer, 4th Circle.

E.W.

2073/8

P.W.C. No. 6717

From

The Supg. Engineer,

Fourth circle.

(71)

Dated 18th July /89.

R 22-7-89

No. 323
E.W.

Enclo: 1

Completion Report for District Munsiff's Court Kundapur. - Returning the original —.

O.S. 118/7. H.M. 26/7..

With order

Comp
22/7/89

HM 29/7

Memo No. 2099 C of 21-6-89
" " 1049 C of 2-3-89
P.W. Acct. 1376 W of 11-5-83
" " 2008 W of 8-8-79

Read C. No. 1732
" " 5363
" " 6717

H.M.
No. 2073 W of 1st August
B.
189

D.C.
27 July.

The outlay of Rs 925 incurred in excess of the sanctioned estimate for the Dist: Munsiff's Court at Coondapur in the South Canara District is sanctioned.

W.C.B.
24.7.89

Rued
25.7.89

18 July

S.E. IV Circle with 1 Enclo:
Ex. P.W.A. with 1 Completion report for note & return to S.E. IV Circle.

D
3/8
8/9/8

0/24/7

R 21-9-89, E 3/8