(1) பக்கங்களின் எண்ணிக்கை 16

(2) புதுக்கித் திருப்பிய நாள் Aug 87

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

(61)

தமிழ்நாடு அரசு

P. W. D. துறை

அரசாணை எண்.
மு. கோப்புத் தாள் எண். 2366

அச்சகம்
பலவகை

நாள் : 27-8-1889 ~~198~~.

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

Sketch nos 1 to 8
Statement

8 Sheets

ஆவண. கா-1—18,006—15-6-87.

Lh/387 W/23/6/89
„ 656 W/7 [illegible]/2/89

REFERENCE TO MADRAS P. W. D. CODE,
EDITION OF 1886.

PARAS. 1966 TO 1969.

2366

C.T.C. No. 58[illegible]

✓

P. W. D. FORM.
No. M 112.

CENTRAL OFFICE OF ACCOUNTS.

Ans

CIRCLE Sixth

~~FUND~~ Buildings & Roads Branch

27.6.89

G.O. 25.6.89 No. [illegible]

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of March **188**9.

B

P. 1770 to [illegible] July 1889

1000—1-3-89.

P 11/7 89

With orders

[P. W. D. Form No. M 112—Inner Sheet.]

2366

Provincial Statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1889 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
1	2	3	4	5	6	7	8	9	10	11	12
			Madura Dt.								
	Want of Estimate Provincial Civil Buildings Repairs										
1	Repairing the Dy. Tahsildar's Cutcherry at Melampatty	March 1889	·	469	469		—	—	469	1. The Executive Engineer states that the work was first proposed to be treated as "Deposit Contribution" and the Estimate of Rs 920 was sanctioned by the Collector, but in G. O. No 656 W. dated 5th March 1889 the outlay was ordered to be charged to "Provincial Repairs". The Estimate is being revised and will be submitted for the Superintending Engineer's sanction in about a week. The opinion of the Superintending Engineer has not been received.	No. 1770 W. d/ 4th July 1889 Noted

2

2366

Provincial Statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1889 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
1	2	3	4	5	6	7	8	9	10	11	12
	Excess over Estimate Provincial Original Works Civil Buildings		Tanjore Dn								
2	Constructing a ~~Compound~~ Combined Court House for the District Munsiffs of Kumbaconum and Vallangiman	March 1889	24,342	24,841	499	–	–	–	2108	(2 & 3) The Executive Engineer states that excesses are due to deviations found necessary and will be explained in Completion Reports. The opinion of the Superintending Engineer has not been received.	Noted
3	Improving Taluq Cutcherry at Mayavaram	do	11680	12073	393	–	–	–	361		

4000—1-3-89.

3

[P. W. D. Form No. M 112—Inner Sheet.]

2366

Provincial Statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1889 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
1	2	3	4	5	6	7	8	9	10	11	12
	Excess over Appropriation Imperial		Trichinopoly Dn.								
4	44 Military Works Repairs	March 1889	-	-	-	4385	4991	606	440	(4) The excess over appropriation is brought to notice of Government for orders with reference to Code para 1969. The Executive Engineer has omitted to notice this irregularity in his Divisional Objectionable Items Statement. The Superintending Engineer's opinion not received.	The Superintending Engineers will explain the circumstances in which outlay was incurred in excess of appropriation for these items.
	Excess over Appropriation		Ramnad Dn.								
5	Constructing a District Munsiff's Court House at Paramakudi	do	12693	-	-	7000	7861	861	3690	(5) The excess is brought to notice of Government for orders with reference to Code para 1969	

4000—1-3-89.

W

2366

Provincial Statement of Objectionable Items in the accounts of Executive Engineers for the month of March 1889 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
1	2	3	4	5	6	7	8	9	10	11	12
	Wards Estate IV. Items Civil Department Miscellaneous Excess over Appropriation		Ramnad Dn								
6	Ramnad large tank. Improvements to the	March 1889	21550	–	–	6500	7055	555	1335	(6) The Executive Engineer states that the excess was incurred owing to the desirability of pushing on with the work with a view to its completion before handing over the estate to the Zemindar. Brought to notice of Government for orders with reference to Code para 1969.	The Examiner is authorised to admit the outlay incurred in excess of appropriation

5

2366

Provincial Statement of Objectionable Items in the accounts of Executive Engineers for the month of *March* 1889. requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with Appropriation of the Year.			Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.			
1	2	3	4	5	6	7	8	9	10	11	12
	Miscellaneous Irregularities Work vouchers due		Madura Dn								
7	Construction of a Bridge across the Vaigai ——	March 1889	321460	284089	-	70475	68083	-	3516	(7) The Executive Engineer states that the work Abstract has not yet been received. The opinion of the Superintending Engineer has not been received	The submission of the work vouchers referred to should be expedited. C WMS 3/7/89

No.——

Forwarded for orders to the Secretary to Government, Public Works Department, Madras,

Major R. E.

Examiner of P. W. Accounts, Madras.

MADRAS,

Dated 26th June 1889. } RS 24/6 ChG 27/6

To The S. E. II VI Circle

thro'

The Exr P. W. Accts

Deld 5/7

6

PWC No 7584

P. W. D. Form.
No. M 112.

Reference to Madras P. W. D. Code,
Edition of 1886.

Paras. 1966 to 1969.

1770 of 24/7/89

2366

CENTRAL OFFICE OF ACCOUNTS.

Circle Sixth

~~Fund~~ Branch Buildings & Roads

B/14-8-89 [illegible]

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the ~~month of~~ quarter ~~188~~, ending 31st July 1889

In respect of Estimate

No. 2366 dd/27th August 1889

18

1000—1-3-89.

D 29/8 [illegible]

with [illegible]

Provincial Statement of Objectionable Items in the accounts of Executive Engineers for the ~~month of~~ quarter ending ~~188~~ 31st July 1889 requiring the orders of Government.

2366

Name of Division	Item No.	Particulars of each Item.	Fund to which charged ~~Month in the Accounts of which Objectionable Expenditure first appeared~~	Comparison with Estimate. Amount of Estimate.	Comparison with Estimate. Expenditure up to Date.	Comparison with Estimate. Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Comparison with Appropriation of the Year. Expenditure of the Year.	Comparison with Appropriation of the Year. Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final Remarks by the Examiner.	Orders by Government.
	1	2	3	4	5	6	7	8	9	10	11	12
		Want of Estimate -	New Items									
Ramnad	1	Closing breaches in Vaigai left bank near Ramnad Tank	wards estate	-	689	-	-	-	-	689	"The work was undertaken on emergency at the instance of the manager of the Estate and the Estimate prepared has this day been submitted for the necessary sanction" (C.E.) "Estimate was received and forwarded to the Collector for approval" (C.E.). The first outlay was incurred in May 1889 but the date of commencement of the work and the probable cost and duration of the actually emergent portion of the work have not been given	No. 2366 W. dated 27 August 1889 Noted No. C.I. C.I./ W.C.W. 26.8.89
		Want of Estimate.	Old Items									
		Nil										
		~~Total Want of Estimate~~			~~689~~					~~689~~		

No. ______

Forwarded for orders to the Secretary to Government, Public Works Department, Madras.

[illegible] Major R.E.

Examiner of P. W. Accounts,
Madras.

Madras,
Dated 13th August 1889.

[illegible] 12/8

[illegible] 12/8

to the Supdg. Engineer the Circle Engineer VI [illegible] and the Examiner [illegible] facts [illegible]

17/8

8