(1) பக்கங்களின் எண்ணிக்கை 6

(2) புதுக்கித் திருப்பிய நாள் டிசம்பர் 1990.

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

(107)

# தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பி. மற்றி துறை

அரசாணை எண்.
மு. கோப்புத் தாள் எண். 2566 ம

அச்சகம்
பலவகை

நாள் : 16.—9—1885 198X

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

B. Reddi
S. Ramaswami

ஆவண, கா-1—18,006—15-6-87.

(3)

2586

29TH AUGUST 1889, No. 2387 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

---

Buildings and Roads.
Civil Works.

READ—the following paper:—

From Colonel H. M. VIBART, R.E., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Bangalore, 16th August 1889, No. 371 E.W.

I have the honor to forward, for the sanction of Government, under para. 955 of the Public Works Code, a completion report for the Sea-custom house, store-shed and wharf wall at Cochin.

2. The net excess over the sanctioned estimate is Rs. 2,102, and the allotment required to cover the outlay during the current official year is Rs. 2,979.

---

ORDER—dated 29th August 1889, No. 2387 W., Public Works.

The outlay of Rs. 2,102 incurred in excess of the estimate of Rs. 17,940 sanctioned in G.O., No. 2427 W., dated 2nd October 1884, for the construction of a Sea-customs house, store-sheds, &c., at Cochin, is sanctioned.

2. As funds are not at present available with the Government to provide the required allotment, the Superintending Engineer will apply for the same later in the year.

3. The Superintending Engineer will report why the work was not included in his statement of demands for incomplete works.

(True Extract,)

(Signed) R. R. E. DRAKE-BROCKMAN, Lt.-Col., R.E.,
Ag. Joint Secy. to Govt., P.W.D.

To the Superintending Engineer, IV Circle.
" Examiner, Public Works Accounts,
with the completion report for note and return to the Superintending Engineer.

Exd. J. Henricus.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

# Govt. of {1889} Madras.

PUBLIC WORKS.

*Dated August, 29th.*

*Recd.* *Encl.*

**G.O., 29th Aug. 1889, No. 2387 W.**

**AUGUST.**

**Sea-customs house, Store-sheds, &c., at Cochin**

Excess outlay incurred on the construction of the —, sanctioned with remarks.

No. 406/C.W.

Superintg's Office, 4th Circle.
Camp Ootacamund 1st Septr. 1889

2586

From

Colonel H. M. Vibart, R.E.,
Supg Engineer, 4th circle.

To

The Chief Engineer,
I. W. Department.

Sir,

Adverting to para 3 of G.O. dated 29th August 1889, No. 2387 W, I have the honor to state that the exact amount required for the completion of the work (Sea Customs House at Cochin) not being known at the time of the submission of the statement of demands for Incomplete works, it found no place in the Returns.

I have the honor to be,
Sir,
Your most obedt servant
H. Vibart Col, R.E.,
Supg Engineer, 4th circle

A.G.

2387 W 24/8/89
1296 W 12/5/89

LPWC No. 8558

From

The Supg. Engineer
4th Circle

No. 2566 W 17 Septr 1889

B

Recorded

Dated 11th
Desd 12th } Septr 1889

Cu

W W
16.9.89
Recd
16.9.89

No. 406
E.W.
No. 2566 W 17 Septr 1889

Sea Custom House Store shed and Wharf Wall at Cochin

Reporting the cause of not including the work of — in the statement of demands for incomplete works.

W

The explanation given by the PE is not satisfactory. The work cannot be carried out in such a manner as to prevent water percolating through the brickwork. It is time from probable that the work was omitted by oversight.

Noted
Sd

(3)

Ow
W

B Cowell

2/22/89 Cu