(1) பக்கங்களின் எண்ணிக்கை 10

(2) புதுக்கித் திருப்பிய நாள் 2/90

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

88

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P. 49. (1) துறை

அரசாணை எண். 2692

மு. கோப்புத் தாள் எண்.

அச்சகம்
பலவகை

நாள் : 26 — 9 — 1989 19 .

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

5. Sheets

ஆவண. கா-1—18,006—15-6-87.

2692

No. 379 / 2w

Supg. Engineer's Office, IV Circle
Bangalore, 18th August 1889.

From

Colonel H. de. Veibart, R.E.,
Superintending Engineer,
Fourth Circle.

To

The Chief Engineer,
P. W. Department,
Madras.

Thro: the Examiner, P. W. Accounts.

Sir,

Encls: 1

Adverting to G.O. No. 1882 W. of 15th Ultimo, passing orders on the Provincial Statement of objectionable items for March 1889, I have the honor to reply as follows:-

Item No. (1) Estimate amounting to Rs. 3959 submitted for sanction with this office No. 377 2w dated 17th August 89.

" (2) No separate estimate is submitted as the outlay has since been adjusted under Transfers in the Nilgiri Division

" (3) Sanctioned in G.O. No. 2073 W. of 1st Augt 89

Item 24

(4) Completion Report sent to the Examiner on 20th May 89

(5) Completion Report is still awaited from the Executive Engineer, West Coast Division

(6) Please see G.O. No 534 dtd 21st February 1889.

(J 5 13) The Executive Engineer refers to his letter No 241 of 18th May 1889 as an explanation for the excesses incurred on those items. A copy of the letter is herewith. The explanation is considered ~~not~~ not satisfactory.

I have the honor to be,
Sir,
Your most obed.t servt.,

Alured Hubert
Colonel R.E.,
Superintending Engineer IV Circle

2692

Executive Engineer's office,
West Coast Division,
Camp, Sonani, 18th May '89.

No. 241.

From,

Colonel A. J. Fraser R.E.,
Executive Engineer,
West Coast Division

To,

The Superintending Engineer
4th Circle.

Sir,

I have the honor to mention that as the sum of Rs 910 could not be spent on Transport Lines Calicut, before the end of March, it was utilized at Malapuram Barracks where the Contractor had work unpaid.

I have &c.
(Sd) A. J. Fraser, Col. R.E.,
Executive Engineer.

/True Copy/

Alured Hubert Col. R.E.
18/8/89. Superintending Engineer IV Circle

2692

No 1326 Dated 14 Sept 1889

From

The Sup.t Engineer,

Fourth Circle.

To D.E.

Forwarded with the follow-
ing remarks :-

Items 2,3 and 4. Objections re-
moved.

Item 6. The G.O. quoted has not
been communicated to me.If Government
should wish for any remarks from me on
this item, the G.O.(copy) will no doubt Dated 18th
be furnished. Aug.t 1889.

No. 379
Dt.

Encls 1.
Statement of Objection-
able Items for March
1889.-

Replying to G.C.
No. 1002 W of 15th July
1889 proceeds or-ders
enclo—.

3

2692

No. 2692

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Sept 26, 1889

READ the following

From the Supt Engineer
W Circle. — No 379 Ew dated 18th Augt 1889
Forwarding thereto by the
Examiner P. W. Accounts. — No 1326 dated 14th September 1889

Item No 1: An estimate
for the work was sanctioned
in G. O. No 2471 W dated 6th
September 1889.

Item Nos 2 to 4: Noted.

Item No 5: The submission
of the Completion report should
be expedited.

Item No 6: The outlay of
Rs 957 incurred in excess of
appropriation under Imperial
Military Repairs, is
approved.

Item Nos 7–13: The letter
from the Executive Engineer,
West Coast Division, which
the Superintending Engineer
~~forwards~~ reports to as containing Explan-
=ation ~~from~~ of these items, relates
only