(1) பக்கங்களின் எண்ணிக்கை 12

(2) புதுக்கித் திருப்பிய நாள் February 90

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P.W.D. துறை

அரசாணை எண்.
மு. கோப்புத் தாள் எண். 3007 W அச்சகம்
பலவகை

நாள் : 13.11.1890

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

ஆவண, எச-1—18,008—15-6-87.

No. 881

GENERAL HOSPITAL,

Madras, 1st October 1890.

3007/1 10

From *The Senior Medical Officer*
General Hospital, Madras

To *The Secretary to the*
Surgeon General with the
Govt of Madras.

SIR,

With reference to the correspondence ending with your letter No 1914 dated 28th March, I have the honor to submit with the Consulting Architect's letter, a plan and Estimate, for constructing a Laundry, for the approval of the Surgeon General and transmission to Government.

The file of papers on the subject is enclosed for reference and return.

I have the honor to be
Sir
Your most Obedt Servt
Illegible IMO
Senior Medical Officer
General Hospl

X No. 2009 of 25th September/90

3007
2

Laurie

E.2
OV 10273
50

No 755

Memo:

Laid before the Chief Secretary to Government, Public Department for the sanction of the Right Honorable the Governor in Council.

Wm Tabor Read
Surveyor General
South Australia
Lands Office 18th Oct 1850.

3007
3

CURRENT No. 3068.

[9] Public DEPARTMENT.

From

The Surgeon Genl
with the Govt of Madras

No. 758

Dated 18th
Received 18th } Oct 1890
Enclosures 7.

SUBJECT.

Forwarding plan and estimate for constructing a Laundry at the General Hospital.

Transferred

C.24/10
R 28/10

Dy 30 October 1890

H.S. Cleve

H.S. 24/10/90

K 24/10

Approved and transferred to the Public Works Department

Sd/- Public Secretary

JOB.
21.x.90.

R 31/10/90

Ret 28/9

E.E.

Public Works Department.

3007/4

Current No. 10,373

Letter No. 52

Dated 21st October 1890

From the Public Department

Sanction
WCB
6.11.90

NOTE OF REMARKS.

The accompanying plan & Estimate, the latter amounting to Rs 9,800. provide for constructing a Laundry at the General Hospital Madras.

The particulars of construction are as follows.

Foundations to be 4½ feet deep in stiff dry concrete 1½ ft wide brick in mortar.

Basement walls are to be built with brick in mortar & plastered with Madras cement ½" thick.

Roofing to be of Mangalore tiles. Roof timbers are to be of teak, the scantlings of which are as follows:—

The doors will consist of teak framed with iron bars.

The roof timbers and doors are to be painted with 2 coats of Chocolate paint.

The flooring will consist of 4" "J" Concrete, 1 course of Cuddalore bricks flooring with chunam cement 3/4" thick.

The rates are fair.

The plinth area of the building is 3,572 Sq. ft. and will cost Rs 2-12-3 per Sq. foot.

Contingencies & Petty Supervision are provided for at 5% & 2½ % respectively.

The Estimate has been countersigned by the Surgeon General & approved in the Public Deptt:—

Chip
6.11.90

No. 3007 Wks. Nov. 1890

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

3007

READ the following

From the Senior Medical Officer, General Hospital, Madras, No: 551 d/1st Oct. 1890

Endorsement by the Surgeon General with the Govt. of Madras, No: 755 d/18th Oct. 1890.

Endorsement by the Public Department d/30th October 1890.

The estimate amounting to Rs. 9,880 for constructing a Laundry at the General Hospital, Madras, is sanctioned.

2. A sum of Rs. 6,940 has been provided for the work in the current year's Provincial budget and the Consulting Architect will apply for the balance of the estimate if required.

3. This sanction has been registered as Provincial No: 74 W of 1890-91, and classified as Civil Buildings, Original Works.

To The Consg. Architect to Govt. with 5 enclos.
" Examiner of P.W. Accts
" Public Department.

By Order &c.
6.11.90

3007
6

C.No. 10373

Govt. of {18 90} Madras.

PUBLIC WORKS.

Dated

Recd. Encl.

G.O.T. 13. XI. 18 90 No. 3007/W

General Hospital, Madras

=

Estimate for cooly
a laundry at the —,
sanctioned.

J.C. 14.XI.90

9/14/11