(1) பக்கங்களின் எண்ணிக்கை 8

(2) புதுக்கித் திருப்பிய நாள் 10/90

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

PWD துறை

(70)

அரசாணை எண். — 2713 — அச்சகம்
மு. கோப்புத் தாள் எண். — பலவகை

நாள் : 14-10-1891 — 198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

4 Sheets

ஆவண. கா-1—18,000—15-6-87.

(4)

No. 1603

Superintending Engineer's Office,
3RD CIRCLE,
Bellary 14 Septr 1891.

FROM, Col W. Smalley R.E.
SUPERINTENDING ENGINEER,
IIIRD CIRCLE.

To, THE Chief Engineer
P. W. Depte
Madras

Sir,

I have the honor to forward herewith a completion report for constructing Daluy cutcherry at Nandyal for sanction of Government for outlay incurred in excess of estimate of Rs 34,676 sanctioned in G. O Dr. 1847 W dated 10 August 1885.

Enclosures.
1 Completion Report.

2 The outlay on the Daluy cutcherry amounts to Rs 37463- an excess of Rs 2787 or about 8 % over the sanctioned estimate. This excess is chiefly due to insufficiency of rates allowed in the estimate due to the Railway works going on in the district.

3

3

It was anticipated that the excess would be below 5 % and excess to this amount was granted in G.O. No. 799 W dated 25 Nov 05 but for reasons given in the Completion Report, the actual expenditure has resulted in the amount now reported.

The expenditure shown in the Completion report has been checked and found correct by examination of P.W. accounts.

I have the honour to be
Sir
Your most obdt. Servant

H. Smalley Col RE
Supt & Engineer
3 Circle

2.86

2713/2

From,

The Superintending Engineer,
IIIrd Circle,
Bellary.

To,

The _____

_____

_____

Dated
Received } _____ 18 .

Enclosures.

No.

Subject.

_____

Fo. Acc 2324 w of 22-9-84-
" " " 1847 w of 10-8-85.
" B " 799 w of 25-3-86
Returned 507 & 508 of 5-6-87

From

The Supt Engineer
3rd Circle
Bellary

To

The Chief Engineer
P.W. Deptt
Madras

Dated 14th Sept 1891
Rec'd
Returned

No 1603

Taking Cutcherry at Kundyal.

Requesting sanction of Govt for the excess outlay of Rs 2787 incurred on the L.S

The explanation for these excesses are chiefly to rise in rates for both labor & material, and this is mainly in certain items found necessary during the execution of the work demanded by the justice - a reason should have been assigned for this excess both in quantity and rate for teak wood wrought stuff & Labor for excess in quantity of brick work however omitted these in duplicate

Sanction
J.W.B
28.9.91

Public Works Department, 188 -8 .

Current No. 9983 2713/3
Letter No. 1603
Dated the 14th Sept. 1891
From the Supt Engineer III Circle.

Note of Remarks.

Constructing Taking Cutcherry at Kundyal.
Amount of Revised Estimate 37463

The original estimate for this work amounted to Rs 30520 and was sanctioned in G.O. No. 2324 W of 22nd Sept. 1884. since then a revised estimate amounting to Rs 34676 was submitted and sanctioned in G.O. No. 1847 W of 10th August 1885. The Supt Engr now submits a complete report showing an expenditure of Rs 37463 or an excess of Rs 2787 over the revised estimate for sanction.

The excesses are chiefly due to insufficiency of ratio provided

provided in the estimate owing
to the high rates now prevailing
about the localities for skilled
labour in consequence of State
Railway works hence the
excess authorized in G.O.
No. 799 W dated 5th March 87
had to be exceeded to 8%
or Rs 2787 over the sanctioned
estimate.

The completion reports has
been scrutinized by the Exa:
amine P. W. accounts and
the explanation thereon
item by item.

9.5.IX.91

No. 2713 Wdy 11 Oct 1891

PUBLIC WORKS DEPARTMENT.

B/

PROCEEDINGS OF THE MADRAS GOVERNMENT.

2713 2713/85/4

READ the following

From the Superintending Engineer III Circle Nd. No 16/347/4th Sept 1891

The outlay of Rs 2787 —
incurred on the Taluk office
at Nandyal in excess of
the estimate of Rs 34,676 —
sanctioned in G.O. No. 1847 W
dated 10th August 1885 is —
sanctioned.

Acs
10 Oct.

O&B
1.10.91

£ 5.10

To
The Supg: Engineer III Circle
with 1 enclo
& Examiner P.W. Accounts

Enq

No: 2713 W of 14-10-91

4

Rec 10-10-91 R 13-X-91.