(1) பக்கங்களின் எண்ணிக்கை 12

(2) புதுக்கித் திருப்பிய நாள் 6-90

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

வே துறை

அரசாணை எண். மு. கோப்புத் தாள் எண். 210 ய.	அச்சகம் பலவகை
நாள் : 31. 1. 1893	

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

ஆவண. கா-1—18,006—15-6-87.

வத்ஸல்யா

Statement of works connected with the Government House, Ootacamund — charged to unforeseen contingencies.

Item number	Name of work	Estimate	Outlay up to date			Remarks.
1	Improvements to Government House	"	870	8	11	
2	Constructing night latrines to — do	"	343	7	9	
3	Constructing six additional quarters for native servants	1035	203	11	10	Of the total outlay of Rs 823-11-10, Rs 620 was charged to item 13 "new blocks of servants' quarters."
4	Erecting lamp posts and lamps for new road of approach	1060	1195	1	1	
5	Connecting Government House with Ooty water supply	960	844	.	8	
6	Certain minor original works at Government House,	730	696	9	6	
7	Improvements to subsidiary buildings at — do —	140	83	2	.	
8	Constructing 12 servants' godowns A	2047	2024	7	.	
9	Improvements to subsidiary building at — do —	140	151	12	9	
10	Extending poultry yards at — do	300	295	9	9	
11	Certain original works at — do	140	123	.	1	
12	Constructing straw godowns at — do	420	380	2	3	
13	Additions to Farrier's quarters at — do	250	241	14	4	
14	Converting old cowshed into godowns	280	367	7	9	
15	Alterations to chicken house	50	40	13	1	
16	Extending drains at Government House	200	177	9	2	
17	Improvements to kitchen water supply and drainage at Government House	160	152	13	5	
	Total		8192	3	4	

Coimbatore
12th January 1893

Executive Engineer
Coimbatore Division

1/17/69

1/17/69

2/210

Statement of unfinished sub-heads connected with the Government House at Ootacamund.

Item number as per statement embodied in G.O. No 2384 W. of 28th August 1889	Name of Sub-heads.	Original balance as per G.O. No 2384 W. of 28th August 1889.	Outlay incurred subsequent to 1889	Balance available for further expenditure.	Remarks.
		2/210.			
7	Water closets, traps, sinks and patent door springs	623 ..	61 ..	562 ..	
13	New blocks of servants' quarters	620 ..	620 ..	.. ..	closed
15	Houses for the coachman and similar buildings to accommodate the cooks &c	18140 ..	18321 ..	-181 ..	— do —
16	New cow shed and store room	337 ..	103 ..	234 ..	
17	New gram shed and boiler	711 ..	.. ..	711 ..	
23	Finishing the exterior of the main building	17859 ..	101 ..	17758 ..	
27	Stables for sick horses	1730 ..	1734 ..	-4 ..	closed.
29	Completing the garden front	1395 ..	.. ..	1395 ..	
30	General surroundings (Horticultural improvements)	2465 ..	.. ..	2465 ..	
	Furniture charges	22007 ..	8781 ..	13226 ..	
31	Unforeseen contingencies	5052 ..	8192 ..	[illegible] *	* Please see separate list of works charged to this sub-head.
37	Total	70939 ..	37913 ..	33026 ..	

Coimbatore
12th January 1893

M Dein
Executive Engineer
Coimbatore Division

Executive Engr's Office
Coimbatore, 12th January 1893.

No. 69
From

W. C. Lewis Esq.
Executive Engineer,
Coimbatore Divn.

To

The Supdg: Engineer
1st Circle, Coimbatore.

Enclosures 2. Sir,

With reference to your No. 581/C.J. of 3rd December 1892, I have the honor to forward herewith a statement showing the balance now available on each of the items referred to in G. O. No. 2384 of 29th August 1889 as unfinished, and to state that the estimate of Rs 3460 for "improving the main stables and providing new drains for the Government House Outhouses" can be met from item 23. "Finishing the

the exterior of the main build-
ing.

J. Kane N. Y.
Sept W. C. Lewis
Executive Engineer

No 11/W dated 16. January 1893. Encls 2
Copy. Submitted to 2 statements
the Chief Engineer, P.W. Depart-
ment, with reference to para
2 of this office No. 535 of 26th
December 1892.

J. Kane
Superintending Engineer 4th
H.R.

No. 2384-SW4/29-0-97
- 1787W - 15-6-97
- 2806W - 7-10-97
- 167W - 24-1-93

4/210.

P. W. CURRENT No. 450

From

The Supg. Engr 4th Circle

No 210 W dd 31 Jany '93

The estimate sanctioned in G.O. No 167 W dated 24th January 1893 will be charged to sub head 23 "Finishing the exterior of the main building" in the general estimate for Govt. House. Ootacamund.

Dated 16. Jany 1893
Recd 18.
Recd 19-1-93

No 11 W

Encls 2.

Government House

Ootacamund

Submits letter from the Ex. Engineer, Coimbatore Dn forwarding statement of balances now available on certain items of the estimate for

0443
16-1-93

S.E. IV circle
Exr. P.W. Accts
Mily. Secy to H.E. the Governor

Return of Defaulters Insurance Rec 31/1

Hon 27/1 20/1 J.C. 3/2