No. 8149

Govt. of 1896 Madras.

PUBLIC WORKS.

Dated

Rcd.

Exd.

G.O. 31/10 1896 No. 2769W

Expenditure

The expenditure incurred in constructing Barracks with subsidiary buildings to accommodate 30 men at West Hill, Calicut, sanctioned with remark.

INDEXED.
1/11

T.C.C
1/11

10/5

I/B
Gen

Rs: 2769 W. d 31st October 1894. Several accts

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the Supdg: Engineer IV Circle No 456 W dy 24 October 1894

The outlay of Rs 2,635-13-3 incurred in excess of the estimate of Rs 35,000 for constructing barracks with subsidiary buildings to accommodate 30 men at West Hill, Calicut, is sanctioned.

2. Attention is drawn to the defects pointed out by the Commanding Officer in his completion certificate.

CWMS
31/10/94

DESPATCHED
7 NOV. 94

To
The S.E. IV Circle with 3 enclos.
" Exar P.W. Accts
" Military (40 1,000 12 8.94.)

8149

From
The Supdg: Engineer,
4th Circle.

Dated 24th
Despd 25th } October 1894
Rec'd 26.10.94

No 456
W.

Enclos. 3.

Barracks with subsidiary buildings to accommodate 30 men at West Hill, Calicut.

Retransmits Completion Report &c for Constructing

No. 456
5

From,

Sup.dg. Engr. offce 4 C.
Coimbatore 24th ~~August~~ October 1894.

J. Hannan, Esq.,
Superintending Engineer
4th Circle.

To

The Chief Engineer
P. W. Department,

Sir,

Encls: 3.
1 Comp: Report.
1 Certificate
1 Explanation.

With reference to
Your Memorandum No. 2063C,
dated 27th July 1894, I have
the honor to retransmit the
Construction report for the
for 30 men at Calicut duly
verified by the Examiner of
W. Accounts with a comple-
tion certificate signed by
the

GENERAL.
ACCOUNT.

Govt. of {1894} Madras.

PUBLIC WORKS.

Dated October, 31st.

Read. *Encl.*

G.O., 31st Oct. 1894, No. 2769 W.

OCTOBER.

Expenditure

The excess — incurred on constructing barracks with subsidiary buildings to accommodate 30 men at West Hill, Calicut, sanctioned with remark.

31st October 1894, No. 2769 W., Public Works.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

General.
Account.

Read—the following paper :—

From J. HANNAN, Esq., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Coimbatore, 24th October 1894, No. 456 W.

With reference to your memo. No. 2563 C., dated 27th July 1894, I have the honour to retransmit the completion report for the construction of barracks for 30 men at Calicut, duly verified by the Examiner, Public Works Accounts, with a completion certificate signed by the Military officer.

Order—dated 31st October 1894, No. 2769 W., Public Works.

The outlay of Rs. 2,635-13-3 incurred in excess of the estimate of Rs. 35,000 for constructing barracks with subsidiary buildings to accommodate 30 men at West Hill, Calicut, is sanctioned.

2. Attention is drawn to the defects pointed out by the Commanding Officer in his completion certificate.

(True Extract.)

Under Secy. to Govt., P.W.D.

To the Superintending Engineer, IV Circle, with three enclosures.
" Examiner, Public Works Accounts.
" Military Department.

Exd. C. A. Munisawmy.
Spare Copies