No. 708 Ex.

Executive Engineer's office,
West Coast Division,
Calicut, 10th December 1894.

From,

A. A. O'Connell, Esq.,
Executive Engineer,
West Coast Division,

To,

The Superintending Engineer,
Fourth Circle,
Coimbatore.

Sir,

With reference to your memo: No. 466/C of 30th October 1894, I have the honor to state as follows:—

(1) Collector's office Calicut.

Short outlay is due to the site for the mochies building not having been handed over by the Revenue Department till the end of June 1894 and to the South west monsoon interfering with the progress of work. The walls have been completed and the roof commenced. The building should be completed by middle of February. The outlay to end of November is about Rs 1900.

(2) Taluq Cutcherry at Manantoddy.

The whole of this grant Rs 10,000 has been surrendered in the 2nd surrender statement as the Estimate has not yet been sanctioned. Vide this office No. 706/Ex., dated 10th December 1894.

(3)

* This proposal has just been brought to notice of the Govt

(3)+(4). Sub magistrate's offices at Anjengo and Tangassery.

The Estimates for these works were received sanctioned on 19th November 1894 and have been sent to the Chief Engineer, Travancore, for execution. Rs 5,000 on each work have been surrendered in my 2nd statement, as the Chief Engineer, Travancore on being asked stated he could only spend Rs 5,000 on each work before end of official year.

No proposals have yet been received from the S.E.

(5) Minor works, Civil Buildings
(6) Repairs.

Short outlay is due to the South west monsoon, and the grant allotted under these heads will eventually be utilized before the close of the official year as the remaining months are the best of the working seasons.

(7) Improvements to Chundale-Mysore Road.

The Sub Divisional officer reports that the working season in Wynaad commences in August 1894. The expenditure as compared with 7 working months available gives fair monthly normal. The outlay to end of Oct 1894 is Rs 5,333. The work is making good progress.

(8) Communications minor.

The Sub Divisional officer, Wynaad, has promised to send in Estimates for the grant of Rs 2,000 under this head. His attention has been especially drawn to this matter. If no estimates are received the grant will be surrendered later on.

I have &c.,
(Sd) Hugh O'Connell,
Executive Engineer.

No. 529/W dated 13th December 1894.

Copy forwarded to the Chief Engineer, Rd. with reference to this office Endorsement No. 513/W, dated 8th instant.

x B/P. 3227 W & 15.12.94

Hmmmm

Supg. Engineer, 4 Circle.

P. W. CURRENT No. 9638

From

The Supg. Engineer,
4th Circle.

Dated 13th
Despd. 14th } December 1894
Recd: 17.12.94
Recvd at 3 P.M. 18-12-94

No. 529
/5.

Short outlay on certain works in the West Coast Division.

Forwards copy of West Coast Dvn. Offrs explanation for —

No. 4155 Cd/ 19th December 1894

Telegram to the
S.E. IV Circle - (Ordinary)

Your endorsement
529 d thirteenth December
1894. Please wire the exact
sums that are surrendered
from grants for taluk offices
at Manantoddy, Anjengo
and Tangasseri.

despd. 19/12/94

Note.

The surrender Statement
referred to by the E.E. has not
been received, and the
S.E. makes no definite
proposals - As regards the
Taluk Cutcherry at Kannan-
today, it is quite certain
that the whole sum named
by the E.E cannot be resumed,
there having been a small
expenditure on the work as
shown in the Progress Report.

Cd/19. 12. 94

19/12

cf. 1295

No 3227 W d/ 15-12-94
3329 Cd/ 26-10-94

Telegram

No. 4155 Cd/ 19th December 1894

Cne B

F

20/12

BW
W