P. W. Cr. CURRENT No. 4967
6 500—31-7-94

FROM A. H. Garrett Esqr.
SUPERINTENDING ENGINEER
FIRST CIRCLE.

TO
THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

Encl to 6
Recd: 1-7-95

DATED 25
DESPATCHED 26 June 1895.
RECEIVED

No. 225 V.Z.

ENCLOSURES, 6.

SUBJECT.

Statements comparing original grants, final grants, and actual expenditure during 94-95, under each fund administered by the General Branch — Submits copies of the — received from the Visagapatam Divisional Office, together with a Copy of Statement for estate works received from the Ganjam Division Office.

27204
27214

L 810

B/

O.L.S. 349

V. CIRCUIT No. 4967
—500—31-7-95

No. 225 V.Z.

FROM

A. H. Garrett Esqr.
SUPERINTENDING ENGINEER

FIRST CIRCLE.

Enclosures, 6. TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

DOWLAISHWERAM, 25 June 1895.

Desp. 26-6-95

SIR,

In Continuation of my letter No. 658 G.D. 20-6-95
I have the honour to submit herewith
Copies of Statements, received from the
Exec Engineer Vizagapatam Division
Comparing Original grants, Supplemental grants
and Actual Expenditure during 1894-95
under each fund administered by the
General Branch.

2. A Copy of Statement for works in
Estates under the Court of Wards received
from the Exe Engineer Ganjam Division
is also sent herewith.

I have the honour to be,
Sir
Your Most Obedt Servt
[illegible]
Supg Engineer 1st Circle

X Will be filed in X. C. No 4810 with B.

Ds E 1
4567/95

E8
2/6

No. 225 V.Z.

FROM

A. H. Garrett Esqr.
SUPERINTENDING ENGINEER
FIRST CIRCLE.

Enclosures, 6. TO

THE CHIEF ENGINEER
PUBLIC WORKS DEPARTMENT.

DOWLAISHWERAM, 25 June 1895.
Despd. 26-6-95

G.D. 658 20.6.95

SIR,

In Continuation of my letter No. dated I have the honour to submit herewith Copies of Statements, received from the Exec Engineer Vizagapatam Division Comparing Original grants, finl grants and Actual Expenditure during 1894-95 under each fund administered by the Genl Branch.

2. A Copy of Statement for works in Estates under the Court of Wards received from the Exec Engineer Ganjam Division is also sent herewith.

I have the honour to be,
Sir
Your Most Obed. Servt
(Sd)
Supg Engineer 1st Circle

X will be filled in C.No 4810 with B.

Ex 25/6

I Circle.
Ganjam Division.
Works in Estates under the Court of Wards.

Statement comparing original grants, finl grants and actual expenditure during 1894-95.

Division	Original grant	Finl grant	Actual expenditure	Short or excess outlay	Explanation for short or excess outlay
1	2	3	4	5	6
Court of Wards Estate.					
Dharakotta.					
Irrigation - Original Works	2000	2000	2000	"	—
Do Repairs	5000	2250	2250	"	Vide Go no: 5685 11.3.95
Buildings Repairs	500	500	499	1	— " —
Communications Repairs	70	70	70	"	— " —
Bodagada.					
Irrigation Original Works	1200	2200	2192	8	Vide Go no: 5685 11.3.95 653 & 18.3.95 + 586 & 18.4.95
Do Repairs	1100	1100	1100	"	— " —
Buildings Repairs	400	500	500	"	Vide Gos 5685 11.3.95 6535 18.3.95 + 8884 18.4.95
Communications Repairs	50	130	129	1	Do - Do —
					X with Ks 820 15.5.95
Aska					
Buildings - Original Wks	5000	5000	4999	1	— " —
Cedda Rimidi					
Buildings Repairs	1050	1050	924	126 ×	× This is due to the unsatisfactory arrangements made by contractors Messrs Fletcher & Howe. At the close of the year the work had to be taken away from them and other arrangements were made to spend the allotment.
	16370	14800	14663	137	

(True Copy).

(Sd) Jas Inglis
Ex. Engr Ganjam

(Sd)
Supg Engineer 1st Circle

Ex 25/6

I Circle

Vizagapatam Division

Works in Estates under the Court of Wards.

Statement Comparing original grants, final grants, and actual expenditure during the year 1894-95

Division	Original grants	Final grants	Actual expenditure	Saving or excess outlay	Explanation for Saving or excess outlay
Court of Wards Jagannatharaju Chidakada Estate Releasing & Bodderu Anicut Sprigation Works	"	226	226	"	Vide GO no: 3645 13-2-95

(True Copy) × Vide CHO 4810/55

(Sd) E.P. Handcock
Ex. Vizagapatam

Asst
Supg Engineer 1st Circle

Ex 2576

9 3
L 5967/55

Rev. E.S.
4567/95

I Circle

Vizagapatam Division

Excluded Local Civil Works.

Statement comparing Original grants, final grants and actual expenditure during 1894-95.

Division	Original Grant	Final Grant	Actual Expenditure	Saving (+) or excess (-)	Explanation of Saving or excess entries
1	2	3	4	5	6
Excluded Local	"	9	7	2	Trifling

(True Copy)

(Sd) W. Hancock.
Ex. Vizagapatam Dn.

Sd/- [illegible]
Supdg Engineer 1st Circle

Sd/- [illegible]
25/96

Dw. S. Cl
4569/95

I Circle.

Vizagapatam Division

Imperial Civil Works.

Statement Comparing original grants, final grants and actual expenditure during 1894-95.

Division	Original Grant	Final Grant	Actual expenditure	Short or Excess outlay	Explanation for Short or Excess outlay
1	2	3	4	5	6
Imperial Civil Works					
Patal Repairs	200	670	574	96	Short outlay partly due to savings on Estimates and partly to the alteration in the rate for wood work of Parvatipur Post office.
Telegraph Repairs	1570	570	449	121	Owing to the very bad Condition of the roof of the Government Telegraph office at Vizagapatam requirements was not known till the repairs were actually executed which ultimately did not cost as much as was expected
	1770	1240	1023	217	

(True Copy)

A. G. F. Hancock
Ex. Vizagapatam.

Executive
Engineer 1st Circle

25/6

No. 3
67/95

I Circle.

Imperial Military Works.

Vizagapatam Division.

Statement Comparing Original grants, final grants. And actual expenditure during 1894-95

Division	Original grant	Final grant	Actual expenditure	Short a excess outlay	Explanation for Short a excess outlay
1	2	3	4	5	6.
44 Military.					
Mina Original Works	"	1520	1585	65	Excess due to non-provision of additional funds applied for sinking No: 3 well - in incomplete work of 93-94.
Repairs	2850	2650	2623	27.	Difference trifling
	2850	4170	4208	-38	

(True Copy)

Sd/ G.F. Handlock.
Ex. Vizagapatam Divn.

Sd/
Supdg Engineer 1st Circle.

Ex 25/6

O.C.E.2
4567/95

D. Circle.

Vizagapatam Division

Provincial Civil Works.

Statement Comparing original grants, final grants and actual expenditure during 1894-95

Divisions	Original grant	Final grant	Actual expenditure	Short + excess outlay	Explanation for Short + excess outlay.
Provincial					
Major Original Works.					
Additions and alterations to Hill jail at Parvatipuram constructing a new hospital & Compound wall to the District jail at Parvatipuram dismantling and reconstructing Superintendents office and Store-rooms Lunatic Asylum Waltair	5119	2825	2967	142	Excess trifling.
	"	2000	2148	148	
Repairing Government Normal School, Vizagapatam	"	516	516	"	
	"	"	116	116	Incomplete Works 1893-94
Minor Original Works. Lump Sum	1000	1400	1394	6	Trifling
Repairs. Lump Sum	2500	3080	2986	94	— Do —
	8619	9821	10127	306	

(True Copy)

(Sd) G.F. Homecock
E.E. Vizagapatam Dt.
EE 2516

Supdg Engineer 1st Circle

Rajahmundry Division

No. 2720 W., 29TH OCTOBER 1895.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

General.
Account.

READ—the following papers :—

From the Superintending Engineer,	I Circle,	dated	25th June 1895,	No.	225 V.Z.
,, ,, ,,	I ,,	,,	12th ,, ,,	,,	284 G.N.
,, ,, ,,	I ,,	,,	14th ,, ,,	,,	612 G.D.
,, ,, ,,	I ,,	,,	20th ,, ,,	,,	658 G.D.
,, ,, ,,	II ,,	,,	21st August ,, ,,	,,	221 G.L.
,, ,, ,,	III ,,	,,	17th June ,, ,,	,,	820.
,, ,, ,,	IV ,,	,,	29th ,, ,,	,,	257 W.
,, ,, ,,	V ,,	,,	17th ,, ,,	,,	220 W.
,, ,, ,,	V ,,	,,	15th ,, ,,	,,	218 W.
,, ,, ,,	V ,,	,,	15th ,, ,,	,,	219 W.
,, ,, ,,	V ,,	,,	15th ,, ,,	,,	217 W.
,, ,, ,,	V ,,	,,	17th ,, ,,	,,	221 W.
,, ,, ,,	V ,,	,,	21st ,, ,,	,,	446 T.C.
,, ,, ,,	VI ,,	,,	21st ,, ,,	,,	451 T.C.
,, ,, ,,	VI ,,	,,	21st ,, ,,	,,	447 T.C.
,, ,, ,,	VI ,,	,,	21st ,, ,,	,,	449 T.C.
,, ,, ,,	VI ,,	,,	21st ,, ,,	,,	448 T.C.
,, ,, ,,	VI ,,	,,	21st ,, ,,	,,	450 T.C.
,, ,, ,,	VI ,,	,,	21st ,, ,,	,,	

From the Consulting Architect, dated 24th June 1895, No. 1204.
,, Examiner, Public Works Accounts, dated 3rd October 1895, No. 3446 D./B.

Note by the Chief Engineer, Public Works Department.

The accompanying two statements, which compare the budget and final grant for 1894–95 with the actual expenditure during that year under all funds administered by the General branch, are submitted for the information of Government, with reference to paragraph 16, chapter III, Volume I of the Public Works Code. Statement A exhibits the total grant and expenditure under each fund arranged by departmental heads, and statement B shows by divisions the grants and expenditure under "Original works" and "Repairs." The figures exhibited in these statements include the outlay adjusted in the supplemental accounts for 1894–95, as verified by the Examiner of Public Works Accounts. The outlay on "Establishment" under 45. Provincial Civil works is, however, susceptible of modification when the adjustment on account of the indirect revenue of the Cauvery delta system, the figures for which have not yet been furnished by the Board of Revenue, is carried out in the accounts of the year.

2. The total expenditure under all heads amounted to Rs. 23,85,814 against the budget grant of Rs. 26,59,265 and the final grant of Rs. 25,16,212 as shown in the subjoined statement :—

Fund heads.	Budget grant.	Final grant.	Actual expenditure.
	Rs.	Rs.	Rs.
44. Imperial Military works	65,000	78,600	76,871
45. Imperial Civil works	31,000	23,800	22,382
45. Provincial Civil works	23,09,000	22,26,000	20,89,910
45. Incorporated Local Civil works	47,000	36,000	47,736
Excluded Local Fund works	1,82,887	1,32,708	1,30,773
Works in Estates under the Court of Wards ..	24,378	19,104	18,142
Total ..	26,59,265	25,16,212	23,85,814

The lapse on the budget and final grants was Rs. 2,73,451 and Rs. 1,30,398, respectively, or 10·3 per cent. on the former and 5·2 per cent. on the latter.

3. The differences between the original and final grants and the causes of excess or short outlay under each fund are explained in the following paragraphs.

4. 44. *Imperial Military Works.*—The budget grant under this head was Rupees 65,000. The additional allotments subsequently sanctioned by the Government of India for the works noted in the margin raised the estimate to Rs. 78,600. The total expenditure during the year amounted to Rs. 76,871, or Rs. 11,871 in excess of the budget grant and Rs. 1,729 short of the final grant. The lapse of Rs. 1,729 on the final grant distributed under departmental heads is shown below :—

(*a*) Minor Ordnance works at Trichinopoly.
(*b*) Substituting asphalte for boarded floors in the West Hill Barracks, Calicut.
(*c*) Constructing quarters for eleven men of the Army Hospital Native Corps, Cannanore.
(*d*) Contribution for water-supply at Trichinopoly.

	Rs.
Works	229
Establishment	1,417
Tools and plant	83
Total ...	1,729

5. The outlay on "Works" in the Coimbatore division exceeded the final grant by Rs. 1,797. Of this excess, Rs. 1,704 are said to have been spent in the Nilgiri sub-division without the knowledge of the Executive Engineer and under a misapprehension. The attention of the Superintending Engineer will be drawn to the matter. In the Trichinopoly division there has been a lapse of Rs. 1,111, which is attributed to delay in handing over the site for constructing a well in the sewage farm, Trichinopoly, to savings on completed works, and to the amount reserved for unforeseen works not being worked out. A sum of Rs. 51 only was spent in the North Arcot division under "Repairs" against a grant of Rs. 500, and it is explained that there were not sufficient estimates to utilize the full allotment. It is not clear whether this want of estimates is due to delay in their preparation, or to their not being required. The matter will be enquired into by the Superintending Engineer. In some divisions the outlay slightly exceeded the final grant, while in others it fell short by a few rupees. The total lapse on "Works" is Rs. 229 only, and is trifling. The short outlay under "Establishment" and "Tools and plant" is partly due to the short expenditure on "Works," and partly to no percentage being charged on the amount paid as compensation to Military subordinates on account of quarters.

6. 45. *Imperial Civil Works.*—The original assignment under this head was Rupees 31,000. This amount was subsequently reduced to Rs. 23,800 by the surrender to the Government of India of the grant for constructing a dam across the Valavanar in the Tanjore district and the transfer to the Military Works Department of the grant for repairs to the Postal and Telegraph buildings at Bangalore. The total expenditure amounted to Rs. 22,382, or Rs. 8,618 and Rs. 1,418 less than the budget and final grants, respectively. The lapse of Rs. 1,418 on the final grant is distributed under departmental heads as shown below :—

	Rs.
Works	1,039
Establishment	434
Tools and plant	— 55
Total ...	1,418

7. In the Ganjám and Salem divisions, the outlay on works exceeded the final grant by Rs. 641 and Rs. 448, respectively, and the excess is reported to be due to outlay incurred on incomplete works of the previous year, for which no allotment was necessary under paragraph 102, chapter III, Volume II, of the Public Works Code. The expenditure in the Architect division fell short of the revised grant by Rs. 730 and the lapse is explained to be due to savings on completed works. The short and excess outlay in other divisions is trifling. The total short expenditure on "Works" is Rs. 1,039, of which Rs. 276 lapsed under "Reserve," there having been no demands against the amount. The lapse under "Establishment" is due to short expenditure on "Works," and to percentages being waived on certain items. The excess outlay under "Tools and plant" is due to the revised estimate having been fixed at less than the authorized percentage to round off the figures.

8. 45. *Provincial Civil Works.*—The grant assigned in the budget under this head was Rs. 23,09,000. It was afterwards reduced to Rs. 22,26,000 by the following modification of grants :—

(*a*) Transfer to the Agent to the Governor, Vizagapatam, of the grants for Civil Agency works.
(*b*) Transfer to the Civil Department of the grant for the warders' huts at the District Jail, Tanjore, the execution of which was undertaken by the Jail authorities.
(*c*) Transfer of Rs. 39,360 to 43. Provincial Minor works and Navigation.
(*d*) Transfer from the Civil Budget of the grant for repairs to the Sea Customs building at Vizagapatam.
(*e*) Reduction of Rs. 9,905 in the revised estimate made by the Government of India in consideration of the progress of expenditure.

9. The total expenditure amounted to Rs. 20,89,910, being Rs. 2,19,090 less than the budget grant and Rs. 1,36,090 less than the final grant. The short outlay of Rs. 1,36,090 is distributed below under departmental heads :—

	Rs.
Works	64,546
Establishment	27,453
Tools and plant	523
Suspense	43,568
Total ...	1,36,090

10. Expenditure in excess of allotment was incurred in the following divisions, against which are entered the reasons assigned in each case :—

Ganjám Division.—An excess outlay of Rs. 1,074 was incurred on "Minor works" and the bridge at Mahasingi. In the former case it is explained that the excess was due to the adjustment of the cost of wood-work supplied by the Dowlaishweram workshops to the Sub-Registrar's office at Surada; in the latter to unvoidable payments on account of brick manufacture and coolies employed during the last ten days of the year.

Gódávari Western Division.—The total excess outlay was Rs. 1,132; of this sum Rs. 592 are attributed to the debit made by the Gódávari Eastern division on account of wood-work supplied to the taluk office, Kovvur, for which no funds were provided. The Superintending Engineer should have applied for an allotment of funds in this case. The balance, viz., Rs. 540, is made up of small amounts distributed over various works.

Kistna Eastern Division.—The expenditure amounted to Rs. 39,499 against a grant of Rs. 38,989, or Rs. 510 in excess of allotment. The excess is due to an unforeseen adjustment of the cost of materials supplied by the Executive Engineer, Kistna Northern Division, to the taluk office at Gannavaram.

Chingleput Division.—There was an outlay of Rs. 987 in excess of grant. Of this sum Rs. 260 were spent on the Reformatory school at Chingleput, an incomplete work of the previous year, for which no appropriation was necessary under Code rules. The balance, Rs. 727, was incurred on Minor works and repairs. As regards the excess outlay under "Minor works," it is stated that more were executed than was anticipated, but this does not explain why additional funds to cover the outlay were not applied for. With reference to the excess expenditure under Repairs no special remarks are necessary, the difference being within Rs. 500.

Architect Division.—The excess outlay was Rs. 1,635, which was chiefly incurred on "Minor works." This is said to be due to more bills being received for payment at the end of March 1895 than were anticipated. In cases of this kind additional funds should be applied for, or payments should be deferred till the beginning of the next official year when they will fall against the grant of that year. Excess expenditure was also incurred on the public warehouse and the iron shed for the Sea Customs House at Madras. As regards the former, the excess is reported to be due to bricks from the Government brick-fields being supplied in excess of estimated requirements. In the latter case, Rs. 428 were debited to the division by the Chief Auditor, South Indian Railway, on account of iron rails after the grant for the shed had been worked up to. In both of these cases, the Consuling Architect should have applied before the close of the official year for the necessary additional allotment of funds.

West Coast Division.—A sum of Rs. 1,353 was spent on Repairs—Civil buildings in excess of grant. The excess is said to be due to more work having been done than was anticipated. Payment shoul have been restricted to the amount of the

sanctioned grant and the excess deferred till the 1st April when it would have fallen against the grant for the following official year, if there was no time to obtain an additional allotment before the close of the previous year.

11. Short expenditure occurred in the following divisions :—

Kistna Western.—There was a lapse of Rs. 804. Part of this occurred on the taluk office at Tenali, and is attributed to the failure of the contractor. The remainder was on minor works and repairs, and is left unexplained.

Nellore.—There was a short outlay of Rs. 566, of which Rs. 429 were on the Head Assistant Collector's residence at Gudur, no suitable bricks having been, it is said, procurable.

Bellary.—There was a lapse of Rs. 1,423 chiefly on the following :—

Improvements to the Collector's office at Bellary, taluk offices at Dharmavaram and Madakasira, Minor works and repairs. The explanation furnished embraces the Collector's office at Bellary and "Repairs" only, and points in both cases to the failure of contractors.

Kurnool.—There was a short outlay of Rs. 1,246 on the following works :—

Taluk office at Allagada, District Munsif's Court at Nandyal, and Deputy Collector's office at Markapur.

On the first two works the lapse is ascribed to savings in the estimates and to delay in preparing final bills ; on the last to the want of tenders and delay in the adjustment of compensation for land.

Coimbatore.—The expenditure fell short of the final grant by Rs. 3,059. Lapses chiefly occurred on—

(1) Additions to Government House, Ootacamund ;
(2) Constructing sixty warders' huts in the Central Jail at Coimbatore ;
(3) Head Assistant Collector's office at Polláchi ; and
(4) Deepening the main gate well in the Central Jail at Coimbatore.

They are accounted for as follows :—

(1) The grant for constructing stables was given too late to be spent in full ;
(2) Savings on the estimate ;
(3) Dilatoriness on the part of the contractor. It is also stated that a sum of Rs. 2,500 was surrendered from the grant for this work, but was not accepted. The reason for this was that the surrender was made so late that the revised estimate for the year had already been fixed and was not open to alteration.
(4) Delay in the receipt of pumps.

North Arcot.—The short outlay was Rs. 2,284, and is explained as follows :—

Taluk office at Chandragiri.—The contractor having failed, his contract was cancelled and works undertaken departmentally, but a difficulty arose in regard to labour which had to be imported from a distance.

Police Station at Tiruchanur.—Failure of the contractor who was involved in debt.

Deputy Tahsildar's office at Ambúr.—Failure of brick-kilns.

Minor Works and Repairs.—The prevalence of fever created difficulty in the transport of labour.

South Arcot.—The lapse was Rs. 4,018, and is explained as follows :—

Sub-Magistrate's office at Tirukkóyilúr.—Prevalence of cholera in March 1895 retarded the progress of work.

Taluk office at Kallakurchi and Tindivanam and Sub-Registrar's office at Gingee.—The dilatoriness of the contractor.

Minor Works.—Partly to dilatoriness on the part of the contractor for the Sub-Registrar's office at Vikravándi and partly to an outbreak of cholera at Tirukkóyilúr.

Trichinopoly.—The short outlay in this division was Rs. 1,940, and is said to be due to the final bill for the Musiri taluk office having been disputed by the contractor.

Madura.—The expenditure in this division was Rs. 49,620 against a grant of Rs. 72,545, the lapse being Rs. 22,925. This is attributed to the failure on the part of the Revenue Department to spend, as promised, the sum of Rs. 20,000 provided for the acquisition of land adjoining Tirumal Naick's palace, and to a lengthy discussion as to the design and specification of the iron girders for the new record room in the same building, in consequence of which the provision of Rs. 5,000 for the work could not be fully utilised.

12. The total short outlay on "Works" was Rs. 64,546, of which Rs. 31,105 occurred in divisions, the balance, Rs. 33,441, being the lapse under "Reserve." This reserve was the accumulation of surrenders made by executive officers too late in the year to be utilised elsewhere.

13. The expenditure under establishment amounted to Rs. 5,15,347 against the grant of Rs. 5,42,800, showing a lapse of Rs. 27,453. The Examiner explains that the short outlay is due to contributions from other funds having been over-estimated.* The total expenditure is also liable to modification when the final adjustment on account of the indirect revenue of the Cauvery Delta system is carried out in the accounts of the department.

* *Note.—Should apparently be under-estimated.*

14. The lapse under tools and plant was Rs. 523 and is trifling.

15. There was a decrease of Rs. 43,568 under "Suspense," of which Rs. 36,292 occurred under "Stock," and was due to the reduction of stock balances in divisions. The balance, viz., Rs. 7,276, was chiefly under "stock purchases and sales," "Miscellaneous advances" and "Workshop manufacture suspense."

16. 45. *Incorporated Local Civil Works.*—The budget grant under this head was Rs. 47,000. Additional allotments subsequently sanctioned for incomplete works of the previous year and for new works of the year under review raised the amount to Rs. 54,328, but of these additional grants, a sum of Rs. 8,353 sanctioned by the Local and Municipal department after the revised estimate had been framed had to be excluded. A further reduction of Rs. 9,975 was made by the Government of India, and the revised estimate was accordingly fixed at Rs. 36,000. The total expenditure amounted to Rs. 47,736, being Rs. 736 and Rs. 11,736 in excess of the budget and revised estimates, respectively, and Rs. 6,592 less than the grant. The outlay of Rs. 11,736 in excess of the revised estimate is distributed under departmental heads as shown below :—

	Rs.
Works	1,272
Establishment	4,815
Tools and plant	5,649
Total ...	11,736

17. The excess of Rs. 1,272 under "Works" is due to expenditure on works whose allotments were excluded from the revised estimate. The excess under "Establishment" and "Tools and Plant" is due to the reduction of the revised estimate by the Government of India.

18. 45. *Excluded Local Civil Works.*—The original assignment under this head was Rs. 1,82,887. It was subsequently reduced to Rs. 1,32,708 by surrenders from the grants for the Pier and Reclamation works at Tuticorin.

19. The total expenditure amounted to Rs. 1,30,773 or Rs. 52,114 and Rs. 1,935 less than the budget and final grants, respectively. The lapse of Rs. 1,935 on the final grant is distributed as follows :—

	Rs.
Works	123
Establishment	1,670
Tools and plant	142
Total ...	1,935

20. The outlay in all except the West Coast and Madura divisions agrees with the grant. In the former there was an excess of Rs. 852 and in the latter a short expenditure of Rs. 891. A sum of Rs. 722 was spent in the former division without allotment on improvements to the groynes at the Gangolly port—a work undertaken on emergency. An application for funds should, however, have been made simultaneously with the commencement of the work. The Superintending Engineer's attention is called to the omission. The short outlay in the Madura division was in the residence for the Port officer at Pámban and in "Minor works." It is explained to be due to (1) remoteness of works, and (2) the lateness of the allotment of funds.

21. The lapse under "Establishment" and "Tools and Plant" is due to the exclusion of percentage charges in particular cases.

22. *Works in Estates under the Court of Wards.*—The budget allotment was Rupees 24,378. This was afterwards reduced to Rs. 19,104 by modification of grants. The total expenditure amounted to Rs. 18,142, being Rs. 6,236 less than the original grant and Rs. 962 less than the final grant. The lapse under "Works" was Rs. 782 and that under "Establishment," Rs. 180. The short outlay under "Works" occurred in the Ganjám and Salem divisions. In the former the lapse is Rs. 662 according to the Examiner's statement and Rs. 137 as shown by Executive Engineers' figures. The Superintending Engineer, I Circle, will reconcile the discrepancy. Of the short outlay of Rs. 137 as given in the Executive Engineer's statement, Rs. 126 are attributed to the unsatisfactory arrangements made by contractors employed for repairs to the buildings in the Pedda Kimedi estate, viz., Messrs. Fletcher and Ghose, from whom the work had to be withdrawn. No outlay was incurred in the Salem division against a grant of Rs. 240, and no mention of it has been made in the statement submitted by the Superintending Engineer whose attention is called to the matter. The Examiner shows an expenditure of Rs. 184 without allotment in the Vizagapatam division, while the Executive Engineer shows an outlay of Rs. 226 against a grant of Rs. 226. The Superintending Engineer, I Circle, will reconcile the discrepancy. The lapse of Rs. 180 under "Establishment" is the result of short expenditure on "Works."

23. The total expenditure under all funds administered by the General Branch amounted to Rs. 23,85,814 against the budget grant of Rs. 26,59,265 and the final grant of Rs. 25,16,212; the lapse in the final grant being Rs. 1,30,398, or 5·2 per cent. During the year 1893–94 the expenditure amounted to Rs. 25,45,299 against the budget grant of Rs. 25,99,642 and the final grant of Rs. 25,24,071; the excess being Rs. 21,228 or ·8 per cent. on the final grant.

24. The subjoined statement compares the grants for "Works" alone with the actual expenditure:—

Fund heads.	Budget grant.	Final grant.	Actual expenditure.
	Rs.	Rs.	Rs.
44. Imperial Military Works	47,849	63,520	63,371
45. Do. Civil Works	24,080	18,954	18,191
45. Provincial do.	13,49,634	16,05,459	15,74,354
45. Incorporated Local Civil Works	30,217	30,926	30,243
45. Excluded Local Civil Works	1,70,742	1,19,362	1,19,237
Works in Estates under the Court of Wards ..	19,820	15,532	14,750
Total ..	16,42,342	18,53,753	18,20,146

25. The grant assigned in the budget to divisions under "Original Works" and "Repairs" under all funds, exclusive of the reserve with the Government amounted to Rs. 16,42,342. It was subsequently increased to Rs. 18,53,753. The expenditure amounted to Rs. 18,20,146 or Rs. 1,77,804 in excess of the budget grant and Rs. 33,607 less than the final grant, the lapse being 1·8 per cent. on the final grant. During 1893–94 the outlay on "Works" alone amounted to Rs. 17,78,200 against the budget grant of Rs. 16,38,740 and the final grant of Rs. 18,09,738, the lapse being Rs. 31,538 or 1·7 per cent. on the final grant.

26. The following statement shows the divisions in which the budget lapses occurred:—

	Rs.
(1) Madura division	24,000
(2) South Arcot division	3,993
(3) Trichinopoly „	3,132
(4) North Arcot „	2,881
(5) Bellary „	1,422
(6) Kurnool „	1,246
(7) Coimbatore „	1,207
(8) Kistna Western „	995
(9) Nellore „	566

27. The Chief Engineer regrets to observe that, judged by the rate of expenditure, the progress of works in the Buildings and Roads Branch of the Department has not been quite satisfactory, notwithstanding the repeated injunctions to Superintending Engineers issued during the course of the year on a review of the monthly progress reports. Attention was also called to this matter in paragraph 27 of the Chief Engineer's note on the previous year's operations (*vide* G.O. No. 2821 W., dated 6th November 1894). It is hoped that during the current year Superintending Engineers will be able to show better results, and will be more careful in accounting for the causes of short outlay, omissions in respect of which have had to be noticed in the course of the present review.

(Signed) J. PENNYCUICK, Colonel, R.E.,
Chief Engineer, P.W.D.

28th October 1895.

ENCLOSURES.

A.—STATEMENT showing the total outlay during 1894–95 under all funds administered by the General Branch arranged by departmental heads.

Funds, &c.	Budget estimate.	Revised estimate.	Outlay.
1	2	3	4
	Rs.	Rs.	Rs.
44. Military works—			
Imperial—			
Original works	4,000	16,600	16,509
Repairs	48,000	47,000	46,862
Establishment	12,200	14,100	12,683
Tools and plant	800	900	817
Total ..	65,000	78,600	76,871
45. Civil works—			
Imperial—			
Original works	9,000	4,270	4,634
Repairs	16,000	14,960	13,557
Establishment	5,700	4,370	3,936
Tools and plant	300	200	255
Total ..	31,000	23,800	22,382
Provincial—			
Original works	12,29,437	13,14,700	12,47,441
Repairs	3,00,000	3,24,200	3,26,913
Establishment	6,52,502	5,42,800	5,15,347
Tools and plant	1,27,061	44,300	43,777
Suspense	..	..	— 43,568
Total ..	23,09,000	22,26,000	20,89,910
Local (incorporated)—			
Original works	6,680	3,826	4,906
Repairs	23,537	25,145	25,337
Establishment	13,698	3,655	8,469
Tools and plant	3,085	3,375	9,024
Total ..	47,000	36,000	47,736
Local (excluded)—			
Original works	1,70,742	1,11,072	1,10,831
Repairs	..	8,290	8,408
Establishment	11,867	12,759	11,089
Tools and plant	278	587	445
Total ..	1,82,887	1,32,708	1,30,773
Works in estates under the Court of Wards—			
Original works	19,820	15,532	14,750
Repairs	..	..	..
Establishment	4,558	3,572	3,392
Total ..	24,378	19,104	18,142

B.—STATEMENT showing by divisions the budget grants, final grants, and actual expenditure on Original Works and Repairs under all funds administered by the General Branch during 1894–95.

Number.	Divisions.	44. Military Works.			45. Civil Works—Imperial.			45. Civil Works—Provincial.			45. Civil Works—Incorporated Local.		
		Budget estimate.	Revised estimate.	Outlay.	Budget estimate.	Revised estimate.	Outlay.	Budget estimate.	Revised estimate.	Outlay.	Budget estimate.	Revised estimate.	Outlay.
1	2	3	4	5	6	7	8	9	10	11	12	13	14
		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
1	Ganjám	1,000	1,480	1,501	..	370	1,011	33,260	49,866	50,940	..	..	..
2	Rushikulya	..	..	..	..	..	..	..	..	..	..	400	405
3	Vizagapatam	2,850	4,170	4,208	1,770	1,240	1,023	28,779	9,821	10,127	..	..	..
4	Gódávari Eastern	648	628	584	1,600	1,620	1,611	18,432	34,934	34,933	3,900	2,400	2,164
5	Do. Western	..	..	..	..	..	..	19,800	24,471	25,603	4,980	2,231	2,231
6	Kistna Northern	..	180	165	..	500	415	* 300	57,228	57,283	..	2,011	1,745
7	Do. Eastern	240	..	..	500	270	46	21,936	38,989	39,499	2,980	2,444	2,566
8	Do. Western	..	..	..	200	20	27	47,608	11,958	11,154	1,325	1,580	1,382
9	Nellore	240	240	240	..	205	205	8,260	22,802	22,236	600	600	600
10	Buckingham Canal	..	..	..	..	..	..	..	2,498	2,775	..	..	..
11	Bellary	..	..	..	600	600	601	71,431	75,070	73,647	..	..	..
12	Cuddapah	..	..	..	200	300	271	16,450	26,903	26,889	..	..	..
13	Kurnool	..	..	..	200	200	200	39,722	46,377	45,131	..	..	..
14	West Coast	26,000	34,643	34,339	1,000	1,266	1,070	1,54,590	1,58,875	1,60,228	..	..	..
15	Coimbatore	9,000	9,000	10,797	2,400	1,360	1,415	1,62,240	1,77,356	1,74,297	..	..	..
16	North Arcot	500	500	51	500	1,620	1,478	33,664	40,944	38,660	..	..	..
17	Salem	300	160	153	500	1,978	2,426	60,531	65,165	65,279	..	180	174
18	Chingleput	..	..	..	..	..	..	5,120	8,000	8,987	..	..	..
19	South Arcot	180	1,193	1,317	80	300	346	44,264	39,474	35,456	..	..	..
20	Tanjore	..	..	..	300	193	181	55,445	48,145	48,202	2,940	3,920	3,781
21	Negapatam	144	668	668	8,020	523	527	19,430	19,657	19,434	5,695	6,150	6,116
22	Public Works Workshops ..	..	..	..	..	..	..	2,500	1,500	1,469	6,727	6,942	6,961
23	Do. Stores	..	..	..	..	..	..	1,300	823	811	..	..	..
24	Trichinopoly	6,327	9,917	8,806	1,310	1,417	1,300	25,150	34,400	32,460	1,070	1,070	1,106
25	Periyár No. I	..	..	25	..	75	62	..	..	..	..	..	..
26	Madura	240	225	225	300	288	104	65,370	72,545	49,620	..	..	..
27	Tinnevelly	180	180	165	800	940	933	6,330	2,560	2,558	..	..	..
28	Architect	..	336	127	3,800	3,669	2,939	4,07,722	5,35,098	5,36,733	..	998	1,012
29	Examiner's division	..	..	..	..	..	..	..	..	— 57	..	..	..
30	Reserve	4,151	40	..	920	287	..	1,79,803	33,381	..	..	..	..
31	Modifications to make the final grant accord with the figures of the revised estimate	..	40	..	..	— 11	..	..	60	..	..	— 1,255	..
	Grand Total ..	52,000	63,600	63,371	25,000	19,230	18,191	15,29,437	16,38,900	15,74,354	30,217	28,971	30,243

* Late Gudiváda division.

B.—Statement showing by divisions the budget grants, final grants, and actual expenditure on Original Works and Repairs under all funds, &c.—*cont.*

Number.	Divisions.	Excluded Local.			Court of Wards.			Grand Total.			Short or excess outlay as compared with budget estimate.	Short or excess outlay as compared with revised estimate.
		Budget estimate.	Revised estimate.	Outlay.	Budget estimate.	Revised estimate.	Outlay.	Budget estimate.	Revised estimate.	Outlay.		
		15	16	17	18	19	20	21	22	23	24	25
		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
1	Ganjám	..	1,464	1,623	19,820	14,800	14,138	54,080	67,980	69,213	15,133	1,233
2	Rushikulya	..	..	..	..	..	..	..	400	405	405	5
3	Vizagapatam	..	9	7	..	..	184	33,399	15,240	15,549	— 17,850	309
4	Gódávari Eastern	..	126	126	..	..	..	24,580	39,708	39,418	14,838	— 290
5	Do. Western	..	50	25	..	492	428	24,780	27,244	28,287	3,507	1,043
6	Kistna Northern	..	..	..	..	..	..	300	59,919	59,608	59,308	— 311
7	Do. Eastern	6,400	5,510	5,364	..	..	..	32,056	47,213	47,475	15,419	262
8	Do. Western	..	..	..	..	..	..	49,133	13,558	12,563	— 36,570	— 995
9	Nellore	..	..	..	..	..	..	9,100	23,847	23,281	14,181	— 566
10	Buckingham Canal	..	4,324	4,255	..	..	..	..	6,822	7,030	7,030	208
11	Bellary	..	..	..	..	..	..	72,031	75,670	74,248	2,217	— 1,422
12	Cuddapah	..	..	..	..	..	..	16,650	27,203	27,160	10,510	— 43
13	Kurnool	..	..	..	..	..	..	39,922	46,577	45,331	5,409	— 1,246
14	West Coast	5,700	6,086	6,888	..	..	..	1,87,290	2,00,820	2,02,525	15,235	1,705
15	Coimbatore	..	..	..	..	..	..	1,73,640	1,87,716	1,86,509	12,869	— 1,207
16	North Arcot	..	..	..	..	..	..	34,664	43,244	40,363	5,699	— 2,881
17	Salem	..	..	..	..	240	..	61,331	67,543	67,858	6,527	315
18	Chingleput	..	..	..	..	..	..	5,120	8,000	8,987	3,867	987
19	South Arcot	..	420	414	..	..	..	47,464	45,307	41,314	— 6,150	— 3,993
20	Tanjore	..	..	..	..	..	..	61,440	54,488	54,499	— 6,941	11
21	Negapatam	..	1,680	1,676	..	..	..	34,321	29,470	29,266	— 5,055	— 204
22	Public Works Workshops ..	..	..	..	..	..	..	2,500	1,500	1,469	— 1,031	— 31
23	Do. Stores	..	..	..	..	..	..	1,300	823	811	— 489	— 12
24	Trichinopoly	..	..	..	..	..	..	33,857	46,804	43,672	9,815	— 3,132
25	Periyár No. I	..	..	..	..	..	..	..	75	87	87	12
26	Madura	6,400	7,670	6,779	..	..	..	72,310	80,728	56,728	— 15,582	— 24,000
27	Tinnevelly	1,52,242	86,270	86,270	..	..	..	1,59,552	90,948	90,938	— 68,614	— 10
28	Architect	..	5,803	5,810	..	..	..	4,11,522	5,44,906	5,45,609	1,34,087	703
29	Examiner's division	..	..	..	..	..	..	..	..	— 57	— 57	— 57
30	Reserve	..	..	..	..	..	..	1,84,874	33,708	..	— 1,84,874	— 33,708
31	Modifications to make the final grant accord with the figures of the revised estimate	..	..	..	..	..	..	..	— 1,866	..	..	1,866
	Grand Total ..	1,70,742	1,19,362	* 1,19,237	19,820	15,532	14,750	18,27,216	18,85,595	18,20,146	— 7,070	— 65,449

* The difference of Rs. 2 between this figure and that shown in the Finance Accounts represents fraction of a rupee omitted in the details.

Order—No. 2720 W., dated 29th October 1895.

With the note recorded above, the Chief Engineer, Public Works Department, submits a review of the operations of the General Branch of the Public Works Department during the year 1894–95.

2. The Government agrees with that officer in considering that the results are not quite satisfactory.

3. The attention of officers concerned is drawn to the remarks of the Chief Engineer in regard to the exercise of a closer scrutiny over the progress of outlay, and to the necessity for furnishing complete information as to the causes of short expenditure.

4. Ordered that a copy of these Proceedings be forwarded to the Government of India.

[Here enter No. 2721 W., dated 29th October 1895.]

(True Extract.)

(Signed) J. PENNYCUICK, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
„ the Consulting Architect to Government.
„ the Examiner, Public Works Accounts.
„ the Superintendent of Works, Periyár Project.
„ the Financial Department.

Endorsement—No. 2721 W., dated 29th October 1895.

Forwarded to the Government of India with reference to the Resolution in the Department of Finance and Commence No. 2564-A, dated 23rd May 1894.

(By order.)

Colonel, R.E.,
Secretary to Govt., P.W.D.

Exd. Shaik Karim.
Spare Copies

GENERAL.
ACCOUNT.

Govt. of {1895} Madras.

PUBLIC WORKS.

Dated October, 29th.

Recd. *Encl.*

G.O. Nos. 2720, 2721 W., 29th Oct. 1895.

OCTOBER.

Operations of the General Branch of the P.W.D.

Forwarding Proceedings on the review of the — during 1894–95, submitted by the Chief Engineer.

P. W. CURRENT No. 8174

Govt. of {1895} Madras.

PENSION.

Recd: 23.10.95
9-7-85 No 2243 C
5.12.83 : 3142 C

To

No 2722 W dy 29th October 1895

B

Commd: to the Supty: Engr: III Circle with reference to his letter No 1006 of 3rd July 1895.

Dated
Recd.

Enclosures.

Mis., G.O., dated 21st Oct. 1895, No. 1229

Subject.

Granting a compensation gratuity of Rs (140) to B. Venkatakistna Rows, late Asstt. Telegraph Signaller, P.W.D. Kurnool Divn.

Copied
28/10/95

Sd

DESPATCHED

Supt. III Circle

C. No. 1139.

Pension Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read again G.O. dated 28th Nov. '93, No. 1309 Pension.

READ the following papers:-

From the Public Works Dept., dated 9th July 1895, No 2243.

Endorsement to the Examiner of P. W. Accounts, dated 22nd July 1895 No. 62.

Letter from -Do- dt 16-8-95 No. 2849 B.

Order thereon, 21st October 1895, No. 1229.

Upon a reconsideration of the Order read above, His Excellency the Governor in Council is pleased to grant, under (articles) 468 and 618(a) Civil Service Regulations, to Basavaraju Venkatakishna Row, late Assistant Telegraph Signaller, Kurnool Division, Public Works Department, a compensation gratuity of Rupees (140/-) one hundred and forty only payable at Kurnool in consideration of his qualifying Superior Service of 7 years, 1 month and 25 days.

(True Extract.)

W R Cheyne
Ag. Asst. Secretary to Govt.

To

The Acct.-General with Register
" Examiner, P.W. accounts.
" P. W. D.
" Executive Engineer, Kurnool Dn.

JMB 18/10.

Mr. White's pay on Sale to the Supreme Power

No. 2730-31 W/J 30th October 1895

H.C. 22/10

Kurnool Division

C. No. 1139.

Pension Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read again G.O. dated 28th Nov. '93, No. 1309 Pension.
READ also the following papers:-

From the Public Works Dept. dated 9th July 1895, No. 2243.
Endorsement to the Examiner of P. W. Accounts,
dated 22nd July 1895 No. 62.
Letter from -Do- dt 16-8-95 No. 2849 B.

Order thereon, 21st October 1895, No. 1229.

Upon a reconsideration of the Order read above, His Excellency the Governor in Council is pleased to grant, under (articles) 468 and 518(a) Civil Service Regulations, to Basavaraju Venkatakishna Row, late Assistant Telegraph Signaller, Kurnool Division, Public Works Department, a Compensation gratuity of Rupees (140/-) one hundred and forty only payable at Kurnool in consideration of his qualifying Superior Service of 7 years, 1 month and 25 days.

(True Extract.)

W R Cheyne
Ag. Asst. Secretary to Govt.

To

The Acct.-General with Register
" Examiner, P.W. Accounts.
" P. W. D.
" Executive Engineer, Kurnool Dn.

Jmb 18/10.

Copy.

No. 3642.

From

The Resident in Mysore,

To

The Secretary to the Govt. of India,
Foreign Department.

Dated, Bangalore, 14th September 1895.

Sir,

With reference to your letter No. 1481 G., dated the 1st September 1893, sanctioning the transfer of Mr. J. J. Whiteley of the Madras Public Works Department to the Mysore State for a term of four years on a gross salary calculated to leave him a net pay of Rs. 600/- a month rising to 750 Rs. by annual increments of Rs. 50/-, I have the honour to forward, for the orders of the Government of India, a copy of a

letter No. 24 D. dated the 5th instant from the Durbar requesting permission to pay Mr. Whiteley a salary of Rs. 50/- over and above the salary of the grade next higher to his existing rank in the Madras Public Works Department.

2. I recommend compliance with the Durbar's request because I consider that Mr. Whiteley's duties are very responsible and deserve recognition, but I have personally made it clear to him and to the Diwan that my support to this recommendation does not involve any implied guarantee to the continued employment of Mr. Whiteley in his present position as Tutor for any definite period.

I have &c.,

(Sd) W. Lee Warner

Resident.

No. 24 D

Office of the Diwan of Mysore,

Dated Bangalore, 5th September 1895

From

The Diwan of Mysore,

To

The Resident in Mysore.

Sir,

Adverting to correspondence ending with your Office No. 3108-277-93 dated the 11th September 1893, granting a loan of the services of Mr. J. J. Whiteley for a period of four years from 1st December 1893 on a salary of Rs. 600/- rising to Rs 750/- by annual increments of Rs. 50/-, I have the honour to bring to your notice that, in the opinion of the Durbar, the salary sanctioned as above is unduly low having regard to the highly responsible duty entrusted to Mr. Whiteley as the Tutor to His Highness the

Maharaja, and to the salary that he would have received had he continued to serve in the Madras Public Works Department. His present salary in Mysore is Rs 650/- which he has been drawing since 1st December 1894. In Madras his salary now as Executive Engineer of the 3rd grade would be Rs 700/- and after 14 1/2 years service he would be qualified, in March 1896, for promotion to Executive Engineer 2nd grade on Rs 850/-.

2. Under such circumstances the Darbar beg to be permitted to pay Mr Whiteley a salary of Rs 50/- over and above the salary of the grade next above that of his rank in the Madras Public Works Department as follows:—

Rank and salary in Madras P.W.	Next higher grade and salary.	Salary in Mysore now recommended.
Executive Engineer, 3rd Grade, Rs 700/-	Executive Engineer, 2nd Grade, Rs 850/-	Rs 900/- from 1st Augt 1895.
Executive Engineer, 2nd Grade from March 1896 - Rs 850/-	Executive Engineer, 1st Grade ... Rs 1000/-	Rs 1050/- from date of promotion in March 1896 to Executive Engineer of the 2nd Grade.

I have, &c.,
(Sd) K. Sheshadri Iyer
Diwan of Mysore.

(True copy)
J E D'Silva
Supdt.; Foreign Deptt.
S.C.B.

P.W. Enc: 1
7453/95

1885
Political
1
No. 1389

CURRENT No. 1389

No. 1788. J.

From

The Under Secretary to the
Government of India,

To

The Chief Secretary to the Government
of Fort St. George.

CHIEF SECRETARY
9. OCT. 1895
GOVERNMENT OF MADRAS

Foreign Depart[t] Dated, Simla, the 2nd October 1895.

Sir,

I am directed to forward a copy
*No. 3642, dated the 14th September 1895. of the marginally cited letter from the
Resident in Mysore recommending
a proposal of the Darbar to pay Mr.
J. J. Whiteley, the Tutor of His High-
ness the Maharaja, a salary of Rs. 50/-
a month in excess of the salary of
the grade next above his own in the
Public Works Department.

2. I am to request that, with the

permission of His Excellency the Governor, the Diwan's statement as to Mr. Whiteley's pay and prospects in the Public Works Department may be verified, and I am to invite the opinion of the Government of Madras on the proposal.

I have the honour to be,

Sir,

Your most obt. servant,

D. Mosanquet.

Offg. Under Secretary to the Govt. of India.

Sd/D

R 164: 21-9-93.

CURRENT No. 1389

From
The Under Secretary
to the Govt: of India
Foreign Dept:

No. 1788 G.

Dated 2.10.95
Received 9.10.95
Enclosures 1.

Subject

Requesting the opinion of this Govt: on the proposal of the Mysore Durbar to pay Mr. J. J. Whitely the tutor of H.H. the Maharajah a salary of Rs 50/- a month in excess of the salary of the grade next above his own in the P. W. D.

Endt No. 2442.

Transferred
~~Referred~~ to the Public Works Department ~~for the sake of report~~.

Cund

Fredericksz
C.S. 10.10.95 Offg Chief Secretary.

Ootacamund
12th Octr 1895.

To
The Public Works Deptt.

Rec 14.10.95
Endt

W.R.

0427.

R 164 : 21-9-93.

P. W. CORRESPONDENCE No. 7953

Government of Madras.

1895.

P. W. DEPARTMENT.

CURRENT No.

DISPOSAL.

Recd: 16-10-1 Enc: 1

No. dated

From The Political Department

No. 2442 ENCLOS 1

Dated 12-10-95

Received 16-10-95

SUBJECT.

Mr: J. J. Whiteley, Tutor of H. H. the Maharajah of Mysore.

Transferring letter from the Under Secy: to the Govt: India, Foreign Dept:, requesting the opinion of the Madras Govt: on the proposal of the Mysore Durbar to pay —— a salary of Rs: 50 a month in excess of the salary of the grade next above his own in the P. W. Department.

No. 2994 W dy 22-10-89.
" 190 W " 21-1-91
" 620 D " 4-8-91.
" 637 D " 6-8-91
" 4364 C " 6-10-91
" 161 C " 11-1-92
" 714 W " 4-3-92
" 1839 C " 7-4-92
" 3525 C " 14-7-92
" 4452 C " 17-10-92
" 85 " 6-1-87
" 447 C " 1-2-93
" 1745 C " 13-4-93
" 1746 C " 13-4-93
" 688 D " 12-8-93
" 3682 C " 7-11-93
" 1481 C " 4-4-94
" 554 D " 10-7-94
" 1143 D " 2-10-94
" 118 C " 15-1-95
" 6 D " 17-4-95
" 494 D " 4-7-95
" 1128 D " 4-10-95

" 2173 W/A dy 23-8-93
" 2316-7 W " 8-9-93
" 2402 W " 19-9-93
" 2422 W " 20-9-93

Remarks by S.—Mysore Durbar's proposal to pay Mr. Whiteley a salary of Rs. 50 in excess of the salary of the grade next above his own in the P. W. Department.

23—2,000—28-2-95.

PUBLIC WORKS DEPARTMENT.

No. 2730 W dy 30th October 1895

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

Endorsement in the Political Department, on letter from the Under Secretary to the Government of India, Foreign Department, No. 1788 G, dy 2nd October 1895 ——— (H.E. No. 2442 dy 12th October '95)

W 24 Oct

The following reply will be sent to the Government of India.

(H.E. No. 2731 W dy 30th October 1895)

To

The Secretary to the Government of India, P. W. Department.

Sir,

With reference to your letter No. 1788 G dated 2nd October 1895, I am directed to state that Mr. J. J. Whiteley's present rank in the Madras P. W. Department is Executive Engineer, 3rd grade, and that if he were doing duty in the Department

W

(40—1,000—21-4-94.)

Department, his salary would now be Rs 700 per mensem.

2. On the 23rd March 1896, he will complete 14½ years service and will then be eligible for promotion to the rank of Executive Engineer 2nd grade (pay Rs 850 per mensem) but his actual promotion will depend on the existence of a vacancy in the higher grade, and on the cases of his seniors in the 3rd grade being disposed of.

3. I am to say that in the opinion of His Excellency the Governor in Council Mr. Whiteley may be granted pay at Rs 50 in excess of the salary of the grade next above that of his rank in the P.W. Department, ie. at Rs 900 per mensem from 1st August 1895, but that any further increase should depend on his actually obtaining a step of promotion on the Madras list, which event will be duly reported to the Resident in Mysore.

I have &c

W

Cr

DESP
OCT 95

Mrs Whitelegge's pay on
Tuition to the Mysore
Princes

No 2730-31 dated 30th October 1895

2/11

Civil Works.
Incorporated Local Fund: Repairs.

Statement comparing original grants, final grants and actual expenditure during 1894-95.

Division	Original grant	Final grant	Actual expenditure	Short or Excess outlay.	Explanation for short or excess outlay.
Rushikulya Division Maintenance of Aska Surada Road	400	400	405	-5	Excess is trifling and does not require any explanation

No. 150R

Forwarded to the Superintending Engineer 1st Circle with reference to Chief Engineers circular Memorandum No 1910C of 11.5.94.

4/1576

V Dinnorgus

Executive Engineer
Rushikulya Division

Camp Gopalpur
Dated 7.6.95

SUPERINTENDING ENGINEER
No
10 JUN. 95
FIRST CIRCLE.

Dep. S.E
Lr 626/95

I Circle

Ganjam Division "Imperial Civil Works"

Statement comparing Original grants, final grants and Actual expenditure during 1894-95

Division	Original grant	Final grant	Actual expenditure	Short or excess outlay	Explanation for short or excess outlay
1	2	3	4	5	6
Ganjam Division					
Imperial Civil Works					
18 Minor Original Works	"	"	397	-397	Expenditure on incomplete works of last official year
19 Repairs	370	370	614	244	This includes Rs 246-4-0 Expenditure on Post office at Parlakimedi on in-complete work of last official year.
	370	370	1011	641	

(Sd) Thos Inglis
Exec Engineer
Ganjam Dn
6-6-95

True Copy

Subg Engineer I Circle

Ed 1/16

R 164 : 21 : 1902

I Circle.

Ganjam Division

Excluded Local Civil Works

Statement comparing original grants, final grants, and actual Expenditure during 1894-95.

Division	Original Grant	Final Grant	Actual Expenditure	Short or excess outlay	Explanation for short or excess outlay
1	2	3	4	5	6.
Ganjam Dn. Excluded Local.					
20. Minor Original works	75	1461	1620	X 159	X The excess was incurred by the Exce Engr in anticipation of sanction to the additional allotment of Rs 290 applied for vide this office Telegram no: 135 of the 20th March 95 and G.O. no: 7115 of 22nd Idem. Funds were allotted in G.O no: 9534 24.4.95
21 Repairs	3	3	3	"	—— " —— .
	78	1464	1623	-159	

X Vide with incomplete works Local

(Sd) Thos Inglis
Exce Engineer
Ganjam Dn.
6.6.95

True Copy

Executive
Supg Engineer 1st Circle

Dno 5.4
6.6.95

Ex 12/6.

I Ciele

Ganjam Division

Imperial Military Works

Statement Comparing Original grants, final grants and actual expenditure during 1894-95.

Division		Original grant	Final grant	Actual Expenditure	Short or excess outlay	Explanation for excess or Short outlay
1		2	3	4	5	6
Ganjam Division						
Imperial Military						
16	Minor Original works	480	480	486	-6	—do—
17	Repairs	1000	1000	1015	-15	—do—
		1480	1480	1501	-21	

'True Copy'

Sdy Thomas Inglis
Exec Engineer
Ganjam Dn
6-6-95

Sdy D Ciele
Subdy Engineer

Dw E.3
1666 26/95

EE 12/16

I Circle.

Ganjam Division "Provincial Civil works"

Statement Comparing original grants, final grants and actual expenditure during 1894-95.

Division.	Original Grant	Final Grant	Actual expenditure	Short excess outlay	Explanation for Short or excess outlay
Ganjam Division					
Provincial Major Civil works					
Civil Buildings					
1. Constructing Combined office for the Stationery & Town Magistrate at Berhampore	6635	8120	7976	144	Difference trifling. This is due to non-payment of the value of wire netting, punkah fittings for want of bills from Messrs Richardson & Cruddas.
2. Improvements to the Dt. Jail at Berhampore	5325	6935	6963	-28	Excess trifling.
3 Improvements to the Sub-Magt Cutchery at Aska	2800	2800	2766	34	Difference trifling
Provincial Major works Original					
Civil Buildings					
4 Lump Sum	2000	2500	3059	-559	This excess is due to the adjustment of woodwork for Surada Sub Registrar's Office prepared in Darlaisingam workshop ——— Frames for doors and windows alone were sent.
Provincial Major works					
Communications					
5 Cuttack Iron Bridge at Mahasinghi	7322	3390	4094	704	The grant was exceeded by Mr. M Loan Exec Engr in charge of the C.A. Sub Dn. She says it was unavoidable, as he had to pay for brick manufacture the coolies who worked during the last 10 day period
6 Cuttack Itchapur Jajpur road	2000	2000	735	1265	The Short outlay is due to the non adjustment of the amount paid for compensation for land by the Rev Departt. This was paid but not Communicated for adjustment.
7. Metalling and Improving Road from Gorimapur to Lohagudi Bungalow	9148	2148	2147	1	——— " ———
8 Cuttack Maheswji Ghat Road	8957	4957	4273	684	The grant was not fully spent by Mr. M Loan Ex. E. in Charge of the Civil Agency Sub Dn. She says 2 Shewakers and a large gang of coolies from Khurdah went away were chiefly ill from fever and had to depend latterly on local labour.
9 Cuttack road with masonry works from Khalicota to Bissamy	5000	9500	9500	"	——— " ———
10. Metalling Road from Kalinja to Udayagiri	511	511	647	136	Work Completed - Payment was made in full.
11. Cuttack Tekkali Ananthagiri Road	"	"	224	224	Incomplete work of last official year
12 Metalling Road from Kalinja to Tekkali	1035	1035	1039	4	——— " ———
Provincial Major works					
Communications					
13 Lump Sum	1000	3000	3284	-284	The excess payment was made by Mr. M Loan Ex. although he was informed of the grant only a few months after months.
Provincial Repairs					
Civil buildings					
14 Lump Sum	1000	1470	1463	7	——— " ———
Provincial Repairs					
Communications					
15 Lump Sum	3500	1500	2105	605	Mr. M Loan Sub Dn Officer is responsible for this
Total	56233	49866	50275	-409	excess payment.

(Signed) John Inglis
Exec Engr.
Ganjam Dn.
6 June 95

"True Copy"
Supg Engineer 6th

E.B. 12/16

1894-95 1896

No. 284 G.N.

FROM

A H Garrett Esqr.
SUPERINTENDING ENGINEER

FIRST CIRCLE.

Enclosures. 5 TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

DOWLAISHWERAM, 12th June 1895.

Decd 18th

SIR,

With reference to your Memorandum No: 1910c 11.5.94 I have the honour to submit herewith statements received from the Exec Engineers Ganjam and Rushi Kulya Divisions comparing original grants finial grants and actual expenditure during 1894-95 under each fund administered by the G.L. Branch.

2 The Exec Engineer Ganjam Division has been called upon to send in a statement of works in Estates under the Court of Wards which will be submitted when received.

3. Statements from the other Exec Engineers in the Circle will be forwarded as soon as received, and urgent reminders have been sent to them.

I have the honour to be,

Sir,

Your Most Obedt Servt,

A H Garrett

FROM A. H. Garrett Esqr.
SUPERINTENDING ENGINEER
FIRST CIRCLE.

TO
THE CHIEF ENGINEER
PUBLIC WORKS DEPARTMENT.

DATED 12th
DESPATCHED 13th June 1895
RECEIVED

No. 2846 G.N.

ENCLOSURES, 5

SUBJECT.

Statements comparing original grants, final grants, and actual expenditure during 1894—95;— Submits the— received from the Ganjam and Rushikulya Division Offices

P. W. D. CURRENT No. 4626
S. E. L.
6 500—31-7-94

No. 2641 C/ 29-8-95
2821 W/ 6-11-94
364 W/ 13-2-95
774 W/ 27-3-95
575-76 W/ 11-3-95
3013 W/ 23-11-94
2539 W/ 12-10-94
2538 W/ 12-10-94
1258 W/ 8-5-93
1257 W/ 8-5-93
1379 W/ 10-6-95
1861 W/ 26-7-95
2152 C/ 27-6-95
953 W/ 24-4-95
711 W/ 22-3-95
93 W/ 15-1-95
2140 C/ 6-8-95
2318 C/ 17-7-95
2171 C/ 1-7-95
1910 C/ 11-5-94
2084 C/ 18-5-92
2448 C/ 6-8-95
1560 W/ 26-6-95
10 D/ 17-4-94
712 W/ 13-3-94

I Circle
Godavari Eastern Division
Imperial Military Works.

Statement comparing original grants, final grants and actual expenditure during 1894-95.

Division	Original grant	Final grant	Actual Expenditure	Short in Expenditure	Explanation for Short or excess outlay
1	2	3	4	5	6
Imperial Military Repairs	648	628	582	46	Difference to small.

'True Copy'

Sd/ A. G. Romilly
Exec Engineer
G. Eastern Bn

Superintending Engineer, First Circle

D Circle

Godavari Eastern Division

Imperial Civil Works.

Statement comparing original grants, final grants and actual expenditure during 1894-95.

Division	Original Grant	Final grant	Actual Expenditure	Short or excess outlay	Explanation for short or excess outlay
1	2	3	4	5	6
Imperial Civil Works.					
Telegraph.					
Original Works.	290	290	277	13	Difference is small.
Repairs	1000	1000	1033	33	— do — do —
Posts &.					
Repairs	600	330	300	30	— do — do —
	1890	1620	1610	10	

'True copy'

(Sd) A. G. Romilly
Exec Engineer
G. Eastern Dn.

Sup.g Engineer I Circle

Ex 5/11/6

Dno S. S.
46336/95

Rec'd 4635/95

I Circle.

Godavari Eastern Division

Incpcated Local Civil Works.

Statement comparing original grants, final grants and actual expenditure during 1894-95.

Division	Original grant	Final grant	Actual Expenditure	Short or Excess outlay	Explanation for short or excess outlay
1	2	3	4	5	6
Incpcated Local.					
Repairs (Lumpsum)	3500	2400	2164	236	The short outlay is explained by the subordinate in charge as due to transfer of Rs100 to Embankment Road 15th 54 miles below anicut not having been communicated in time and to non-payments of bills for materials received too late.

'True Copy'

(Sd) A.G. Romilly
Exec Engineer
G. Eastern Dn

Superintending Engineer 1st Circle

I Circle.

Godavari Eastern Division

Excluded Local Civil Works.

Statement comparing original grants, final grants and actual expenditure during 1894-95.

Division	Original grant	Final grant	Actual expenditure	Short or Excess outlay	Explanation against Short or Excess outlay
1	2	3	4	5	6
Excluded Local Funds.					
Repairs	120	126	126	"	"

'True Copy'

Sd/ A.G. Romilly
Exec Engineer
G. Eastern Dn

Superintending Engineer I Circle

I Circle

Godavari Eastern Division

Provincial Civil Works

Statement comparing original grants, final grants and actual expenditure during the year 1894-95

Division	Original Grant	Final grant	Actual Expenditure	Short or Excess outlay	Explanation for Short or Excess outlay.
1	2	3	4	5	6
45 Civil Works Provincial					
Major Works Original.					
1 Constructing District Munsiff's Court house at Rajahmundry	1787	1500	1510	10	Difference is Small
2 Constg Combined Cutchery building for Dy Tahsildar & Town Sub Magistrate at Cocanada with latrines &c	10000	10000	10393	393	The Excess is due to larger adjustment of the Value of materials purchased than anticipated
3 Constg a Single Central Cookas Kitchen in the central jail at Rajahmundry	1270	1402	1423	21	Difference is Small.
4. Converting the Warders Hospital into a Civil Debtors Ward in the Central Jail at Rajahmundry	1862	2830	2847	17	——— Do ———
5. Alterations and repairs to the Godowns of the Sea Customs office at Cocanada	2700	3550	3522	28	— do —
6. Constructing a Sub Registrars office at Bicavole	2000	1750	1578	232	Short outlay is due to stoppage of work for a time, owing to disputes regarding certain materials supplied by the Contractor.
Minor Works (Lump Sum)	1090	7302	6785	517	The Short outlay is partly due to savings on completed works and partly to stoppage of Construction of Pattapur Police Station which is badly done
Repairs (Lump Sum)	4000	6300	6636	336	Due to small Excesses over Several Estimates
Miscellaneous Public Improvements	300	300	272	28	Difference is Small
	25519	34934	34906	28	

True Copy.

(Signed) A.G. Romilly
Exec Engineer
E Eastern Dn

Superintending Engineer I Circle.

No. 612 G.D

FROM

A H Garrett Esqr.
SUPERINTENDING ENGINEER

FIRST CIRCLE.

Enclosures, 5 TO

THE CHIEF ENGINEER
Public Works Department.
~~FOR IRRIGATION.~~

DOWLAISHWERAM, *14 June* 1895.
Dept 14

SIR,

In continuation of my letter no 284 GN.
× C.No 4626 sent to Bom 7.6.95 dated 12-6-95 I have the honour to submit herewith copies of statements received from the Executive Engineer Eastern Dn. Godavari, comparing original grants, final grants and actual expenditure during 1894-95 under each fund administered by the General Branch.

I have the honour to be,
Sir
Your Most Obedt Servant.

Superintending Engineer 1st Circle

Pws E. 1
4635/95

E Fin 16

FROM A. H. Garrett Esqr
SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO

THE CHIEF ENGINEER

P. W. Department
~~FOR IRRIGATION.~~

DATED 14-9
DESPATCHED 14-9 } June 1895.
RECEIVED

No. 612 G.D.

ENCLOSURES. 5

SUBJECT.

Statements Comparing original grants, final grants, and actual expenditure during 1894-95 — Submits copies of — received from the Godavari Eastern Divisional Officer

P.W. I. CIRCLE 31-7-94 4635

Encls 5

Ans: 17-6-95

B/

O.L.S. 349

I Circle
Godavari Western Division
Excluded Local Civil Works.

Statement comparing original grants, final grants and actual expenditure during 1894-95

Division	Original grant.	Final grants	Actual Expenditure	Short or Over	Explanation for short or excess outlay
1	2	3	4	5	6
Excluded Local Civil Works.					
Constructing a Light House at Tirtha lamondi	50	50	25	25	An approximate amount of Rs 50/- for the preliminary expenses has been applied for and the actual Cost was only Rs 25/-

'True Copy'

(Sd) W.J. Hanley.
Assistant Engineer in ch of Godavari Western Division
Dt 15 June 95

Exg Engineer 1st Cir Circle

2676

I Circle

Godavari Western Division

Incorporated Local Civil Works

Statement comparing Original grants, final grants and actual expenditure during 1894-95

Division	Original Grant	Final Grant	Actual Expenditure	Short or Excess Outlay	Explanation for Short or Excess Outlay
1	2	3	4	5	6
Incorporated Local Civil works					
Local Fund Contribution for Raising River Embankment from Vizeshwaram to Polavaram	2,231	2,231	2,231		

True Copy

(Sd) W. J. Hanley.
Asstt Engineer
in ch of G. Westen Dn.
15. June 95.

Supg Engineer 1st Circle

Ch E.3
1896/55

I Circle

Godavari Western Circle.

Works in Estates under the Court of Wards.

Statement comparing original grants, final grant and actual expenditure during 1894-95.

Division	Original grant	Final grant	Actual Expenditure	Short in excess outlay	Explanation for Short or excess outlay
1	2	3	4	5	6
Court of wards Estate Works					
Jangeda mudi Estate					
Irrigation					
Original Works minor	246	219	187	32	Differences are trifling
Repairs	246	273	241	32	
Total Estate works	492	492	428	64	

True Copy.

(Sd) D. G. Hanley.
Assistant Engr.
in ch of G. Western Dn.
Dt 15 June 95

Superintending Engineer Circle

2076

I Circle

Godavari Western Division

Provincial Civil Works.

Statement comparing original grants, final grants and actual Expenditure during 1894-95.

Division	Original grant	Final Grant	Actual Expenditure	Saving or excess outlay	Explanation for Saving or Excess outlay
1	2	3	4	5	6
Godavari Western Provincial Civil works					
Original Works. Major.					
1 Constructing District munsiffs Court House at Tanuku	2,171	2,571	2,326	245	
2 Constg 1st Class Taluq Cutcherry at Ellore	10,000	10,000	10,213	-213	Differences are fluctuations
3 Constg: Sub Registrar's office at Attili	3,000	2,000	1,998	2	
4. Constg. SubRegistrar Office at Mummidivaram	3000	2000	2115	-115	
5 Constg 1st Class Taluq Cutchery at Kovvur	5000	6500	7092	-592	The Excess over grant is due to the debit of Rs 1067 by Body Each Dt on acct of wood work for which no funds were provided for
6 Constg Hospital Building & outhouses at Polavaram	1000	100	225	-125	The Excess outlay over grants is due to 44 garees of lime supplied to the work before the Closure of Canals.
Original Works. Minor.					
7 Lump Sum	200	400	324	76	Differences are fluctuations
Repairs					
8 Lump Sum	1000	900	1203	-303	
Total Provincial Works	25371	24471	25496	-1025	

(True Copy)

(Sd) W. J. Hanby
Assist Engineer
Executive Dn.
Dt 15. 6. 95.

Sd
Supg. Engineer 1st Circle

No. 658 G.D.

FROM

A H Garrett Esq.
SUPERINTENDING ENGINEER

FIRST CIRCLE.

Enclosures. 4. TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

DOWLAISHWERAM, 20 June 1895.

Desp 20

SIR,

In Continuation of my letter No: 612 G.D. 16-6-95
Ref: 4635 W 13/6 I have the honour to submit herewith Copies of Statements, received from the Executive Engineer, Western Division Godavari, Comparing Original grants, final grants and actual expenditure during 1894-95 under each fund administered by the General Branch.

I have the honour to be,

Sir

Your Most Obedt Servt

A H Garrett

Superintending Engineer
1st Circle

EE 20/6

DLE.1
Dec/55

P. W. CURRENT No. 4810
S. E. C.
6 500 31-7-94

FROM A. H. Garrett Esqr
SUPERINTENDING ENGINEER

FIRST CIRCLE,

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

DATED 20
DESPATCHED 20 } June 1895.
RECEIVED

Encls 4

Recd: 24.6.95

No. 658 G.D.

ENCLOSURES, 4

SUBJECT.

Statements Comparing original grants, final grants, and actual expenditure during 94-95 under each fund administered by the General branch — Submits Others of — received from the Godavari Western Divisional Officer

B/

O.P.S. 349

Second Circle.

Imperial Civil Works.

Statement comparing original grants, final grants, and actual expenditure during 1894-95.

Division	original Grant.	Final Grant.	Actual expenditure.	Short or Excess. outlay.	Explanation for short or excess outlay.
			Imperial Civil Works.		
			Original Works.		
Kistna Western	20	20	27	7	
Kistna Northern	"	"	20	120	
			Repairs.		
Kistna Northern	500.	500.	536.	-36	
			420 116		
Kistna Eastern	500.	270.	282	12.	
Nellore	-	205	205	-	

Rezpada — 21 August 1895.

W. W. Bourdillon Major, R.E.
Superintending Engineer,
II Circle.

ROM A.
SU

ATED
ESPATC
ECEIVE

Statement Comparing original grants, final grants, and actual expenditure during 1894-95.

Division -	Original grant.	Final grant.	Actual Expenditure.	Short or Excess outlay.	Explanation for Short or Excess outlay.
		Excluded Local Civil Works.			
		Original Works.			
Kistna Eastern Division.					
Residence for the Port Officer.					
Masulipatam -	6,400.	4,500.	4,500.	-	
Minor Works -	"	60.	41.	19.	
	"	1010	822	188	
Buckingham Canal.	6400	5570	5,363	207	
Alterations &c-s the Light House; and the Superintendent and Light keeper's Quarters - - -	2,740.	2,740.	2,680	60.	Work completed
Minor Works.	-	1,370.	1,367	3.	
	214	214	209	5	
	2954	Repairs 4324	4256	68.	
Kistna Eastern.	-	1,010.	822	188.	
Buckingham Canal.	214	214.	209	5.	

Bezwada -
21 August 1895.

Major, R.E.
Superintending Engineer
H Circle.

FROM

TO

DA
DE
RE

P.W. 54
6447/95

Statement comparing original grants, final grants, and actual Expenditure during 1894-95.

Division.	original grant	final grant	Actual Expenditure	short or Excess outlay.	Explanation for short or Excess outlay.
		Incorporated local Civil Works.			
		Original Works.			
Kistna Northern & Kistna Eastern	1,700	1,400	1,414	14	For Jubilee Museum buildings at Bezwada.
Kistna Eastern.	.	1,520	1,262	238	
		Repairs.			
Kistna Eastern.	1284 / 1284	1520 / 924 / 1400	1262 / 922 / 1184 / 1414	238 / 2 / 14	✓
Kistna Northern	1,280.	611	713	102	Excess sanctioned in G.O. No. 4.
Kistna Western.	1,325	1,580	1,382	198	
Nellore.	600.	600	600.	-	✓

Bezwada.
21 August 1895.

H. Bannerman
Major, R.E.
Superintending Engineer,
II Circle.

FROM

TO

DA
DE
RE

Pw 94
6447/95

Statement Comparing original grants, final grants, and actual Expenditure during 1894-95.

Division.	Original Grant	Final Grant	Actual Expenditure	Short or Excess outlay.	Explanation for Short or Excess outlay.
		Incorporated Local Civil Works.			
		Original Works.			
Kistna Northern & Kistna Eastern	1,700	1,400	1,414.	14	For Jubilee Museum building at Bezwada.
Kistna Eastern.	-	1,520.	1,262	238	
		Repairs.			
		1520	1262	238	✓
Kistna Eastern.	1284 / 1284	924 / 1444 / 1600	922 / 2184 / 1414	2 / 740 / 714	✓ Excess sanctioned in G.O.No. 4.
Kistna Northern	1,280.	611	713	102	
	2980	2011	2127	116	
Kistna Western.	1,325	1,580	1,382	198	
Nellore.	600.	600	600.	-	✓

Bezwada.
21 August 1895.

W. C. Bartley
Major, R.E.
Superintending Engineer,
II Circle.

Pw 93
6447/95

Statement comparing the original grants, final grants, and actual expenditure during 1894-95.

ive Sion.	Original Grant.	Final Grant.	Actual Expenditure	Short or Excess outlay	Explanation for short or excess outlay (Major works to be specified).
		Provincial.			
Kistna Eastern.		Major Original Works.			
ecord room in the compound of Collector's Office at Masulipatam.	4,020	3,520	3,699	179	
Taluq Office - do —	1,028	1,628	1,454	174	Metalling road, included to be done, was deferred till August 1895.
—do — at Nandigama.	8,436	6,256	6,116	140	Completed.
—do— at Gannavaram	10,000	21,000	21750	750	Certain materials supplied by the Govt. K. N. Bn. had been adjusted which was not anticipated.
Distrect Munsiff's court at Masulipatam -	3,900	3,900	4465	~~565~~ -565	The number of rafters originally sanctioned was found insufficient.
Deputy Tahsildar's Office at Avanigadda -	832	832	771	61	Work stopped.
Head Assistant Collectors Office at Bezwada -	1,007	1,007	958	49	
Sub Registrar's Office at Avanigadda -			136	136.	
— do — Masulipatam.			470	470	
Minor Works.	50	50	51	1	
Repairs -	1450	1,450	1,483	33	
	30723	39643	40141	-498	

Kistna Northern. — Major Original works.

Taluq Office at Guragala	15,000	12,000	13,492	1492	
-do- at Narsarowpeta	15,000	15,207	14,355	852	The excess expenditure was incurred in view of anticipated lapse grant on Narsarowpeta Taluq Office owing to shower proof of roofing. The excess has been sanctioned vide G.O. No. 1560 W. of 26-6-95.
Deputy Collector's Office at Narsarowpeta	8,000	7,500	7,850	350	The excess has been sanctioned vide G.O. No. 1560 W. of 26-6-95.
District Munsiff's Court house at -do-	7,300	5,800	5,368	432	
Sub Registrar's Office at Sattenapalli	1749	1249	1237	12	
Taluq Office at Guntur	793	793	1533	540	The work was put in hand in the latter part of March 1895 and part of the woodwork was carried out in Workshops. This was arranged for in view of the delay in acquiring land for residence for Dy. Coll. K. N. Divn.
-do- at Vinukonda	600	600	562	38	
Constructing Residence for the Head Assistant Collector at Bezwada	-	-	572	~~572~~ 572	Funds were not originally applied for as the outlay on this incomplete work was then estimated to be within Rs 500.
-do- Residence for Exec. Engineer K. N. Divn	5,000	4,500	3622	878	Funds granted in October Hence the short outlay.
Purchasing Plate - building and improving for Kistna Northern Division Office	2,500	3,000	884	2116	Rs 2000 have been paid in the Revenue Department
Minor works -	250	525	323	202	The Grant for fruit trees in Buckinghampeta has not been spent.
Repairs -	1,000	4,500	4,726	226	Due to liability having been paid before the 31st March 1895.
	57,192	58,874	54,524	4350	

Kistna Western. — Major Original works.

Taluq Office at Tenali -	15,808	10,808	10,299	509	The short outlay was due to the Contractor not having worked satisfactorily at the close of the year.
Minor works -	500	250	63	187	
Repairs	1,000	900	792	108	
	17,308	11,958	11154	804	

Nellore Division — Major Original works.

Deputy Collector's Cutcherry at Atmakur - - - -	2,300	2,600	2,517	83.	
Head Assistant Collector's Office at Gudur - -	8,322	8830	8,642	188	
Police huts at Malapeta	2,160	2,060	2,015	45	
Sub Registrar's Office at Allur - - - -	3,100	1,600	1,212	388	The required land was handed over later on
Head Assistant Collector's residence at Gudur -	5,000	3,000	2,571	429	Suitable bricks were not procured
Minor works.	1,500	1,800	1,674	126	
Repairs -	1,500	2912	3,604	692	
	23,882	22802	22235	567	

Bezwada -
21 August 1895.

Major R.E.
Superintending Engineer,
II Circle.

Pw 82
6447/95

Second Circle.

Imperial Military works.

Statement comparing original grants & final grants.
and actual expenditure during 1894-95.

Division.	original grant.	Final grant.	Actual Expenditure	Short or Excess. outlay.	Explanation for short or excess outlay (major works to be specified)
		Original Works.			
		— nil —			
		Repairs.			
Kistna Northern	240	180	165	15	
Nellore.	240	240	240	"	

Bezwada
21 August 1895

Lucbarbour Major R.E.
Superintending Engineer,
II Circle

Pw 91
6447/95

Superintending Engineer's Office,
Bezwada.

No. 221 G.L

II CIRCLE,
Dated 21st August 1895.

From,
Major W.L.C. Baddeley, R.E. *Esquire,*
Superintending Engineer,
II Circle.

To,
The Chief Engineer,
Public Works Department.
Madras.

Enclosures.
5 statements.

Encl 1 to 5
re 15.8.95

Sir

With reference to your reminder No. 2446 C. dated 6th August 1895, I have the honour to forward herewith statements showing the original grants, final grants, and actual expenditure during 1894-95 under each fund administered by the General Branch.

I have the honour to be,
Sir,
Your Most obedient Servant,
W.L. Baddeley Major, R.E.

Superintending Engineer,
II Circle.

P. W. CURRENCY No. 6442

From

The Supt'g Engineer,
II Circle.

To,

The Chief Engineer,
P. W. D.
Madras.

Dated 21 August 1895.

No. 221 G/

Enclosures & statements.

Subject.

Statements showing the original grants final grants and actual expenditure for 1894-95 ——

Honoraria ——— under each head

From,

The Superintending Engineer,
II Circle.

To,

The

Dated

Received 18 .

Enclosures.

NO.

SUBJECT.

Rd 23-8-95

2 Enc 5

2318C