Public Works

~~Marine~~ (1895) Department.

G.O., No. 3216 W
3217

DATED 16-12-95

[Despatch Abstract.]

Govt: House, Ootacamund: Ordered that the sanction of the Govt: of India to a further excess outlay of Rs 2,217 or —, be applied for. —

M. 6.
2,000—28-10-96.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

B/

No 3216 W/ 16th Dec 1895

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the Suptg. Engineer, IV Circle, No. 386/W. dated 10th October 1895.
,, Examiner, P. W. Accounts, No. 3833 A. ,, 1st November 1895.
,, -do- ,, 4100 A. ,, 21st -do-
,, the Suptg. Engineer, IV Circle, No. 479/W. dated ~~4th~~ 3rd December 1895.

In the letter from the Government of India No. 332 B. dated 21st August 1895, printed with G. O. No. 2153 W. dated 29th August 1895, sanction was accorded to an excess expenditure of Rs. 1,266 over the sanctioned estimate of Rs. 7,79,150 for Government House, Ootacamund, on the understanding that no further expenditure on new works connected with the building would be incurred during the year 1895-96, and that the construction estimate would be closed on the 31st March 1896. It now appears from the papers recorded above, that a further excess outlay of Rs. 1,917 was incurred on the building to end of October 1895 and that an additional sum of Rs. 300 is required for expenditure during the remaining months of the current official year. The total outlay on the work will thus

(40—1,000—21-4-94.)

thus amount to Rs.7,82,633 or Rs.3,483 in excess of the estimate, and the excess now requiring the sanction of the Government of India will be Rs.2,217. As regards this increase, it is explained that a sum of Rs.1,917 being the cost of furniture purchased by the Military Secretary to H.E. the Governor has already been debited to the work and that the balance, Rs.300, is required for constructing masonry steps to the new stables which have been completed, and for enlarging the pedestals of the Terracotta flower pots which have recently been received. The Government of India will accordingly be requested to sanction the further excess outlay of Rs.2,217, but no expenditure beyond this amount should be incurred on new work before 31st March next.

H.E.No. 3217 W. dated 16 December 95.

To

The Secretary to the
Government of India,
P.W. Department.

Sir,

In forwarding the accompanying copy of Proceedings of this Government No. 3216 W. dated 16 December 1895, I am directed to request the sanction of the Government of India to a further excess outlay of Rs.2,217 on Govt. House, Ootacamund, and to state that no further expenditure will be incurred on the building during the current official year.

I have &c.

The Suptg. Engineer, IV Circle.
,, Exr. P.W. Accounts.
,, Military Secy. to H.E. the Governor.

W.

W.

9/12/95

DESPATCHED
16 DEC. 95

BACK PAPERS

No

Excess expenditure of Rs 2217
on Govt. House, Ootacamund

Nos: 3216-7 Wg 16th Decr 1895

I thro
B Engr

INDEXED

H E · 9/12 R 13/12

Statement Shewing Expenditure from April to August 95 with the balance of Estimates mentioned in the list forwarded with this office No 687 dt 5-10-95

No	Name of work	Balance of estimate at end of March 1895	Expenditure from April to August 95	Balance	Remarks.
1	Providing Stained glass for the Six top clear Storey windows in the Hall —	521	"	521	
2	Certain improvements to Cookroom, Coachman's quarters & Servants godowns	286	66	220	
3	Constructing Shed for Calves	531	543	-12	
4	Constructing Stables for 8 Horses	2987	3385	-398	
5	Terracotta flower pots	—	15	-15	This represents charges for repairing some of the pots broken in transit
6	Providing tubs to Catch rain water	—	258	-258	This estimate was carried out at the request of the Military Secretary by D.O and as per verbal instructions of the Medical officer on His Excellency's Staff as it was urgently required
7	Wooden fencing from 8 Stall to Back Ground.	-	48	-48	At the urgent request of the Military Secretary by D.O. this was carried out.
	Total	4325	4315	10	
8	Furniture Charges	-	1346	-1346	This represents charges for furniture purchased by the Military Secretary
	Total	4325	5661	-1336	

As the Excess on items 3 to 7 is covered by Savings on items 1 & 2, the excess over the estimate Rs 7,80,416 is mainly due to excess outlay on "Furniture charges" item 8

6/10/95

Executive Engineer

SUPG. ENGINEER'S OFFICE P.W.D.
No. 822 C.I
8-001.95
Encls: 1
FOURTH CIRCLE.

P.W. Ex/1
7858/95

No. 4085. Executive Engineer's office,
Coimbatore,
Coimbatore, 5th October 1895.

From,
W.B. de Winton, Esq.,
Executive Engineer,
Coimbatore Division,

To,
The Superintending Engineer,
Fourth Circle,
Coimbatore.

Sir,

Enclosure
1 Statement.

With reference to your No. 558/C.I. dated 24th September 1895, I have the honor to state that the total excess up to end of August 1895 over the amount sanctioned (Rs 7,80,416) for Additions and Improvements to the Government House at Ootacamund is ~~Rs~~ 1,336. This excess is mainly due to the purchase of furniture by the military secretary to His Excellency the Governor and I enclose a statement showing details for the same.

I have &c.,
(Sd) W.B. de Winton
Executive Engineer.

No. 386/W dated 10th October 1895.

Copy. Submitted to the Chief Engineer P.W.D. with reference to his memorandum No. 2803 C, dated 21st September 1895.

Enclosure
18 Statements

Supg. Engineer, 4th Circle.

No. 2934 Cd/10-10-95
2803 Cd/21-7-95
2153 W d/29-8-95

x put up with No 8284/95

From

The Supg. Engineer,
4th Circle.

Dated 10th } October 1895
Despd 11th }

No. 386
W.

Encl: 1.

Government House at
Ootacamund.

Submits a statement showing details of excess expenditure of Rs. 1,336 over the sanctioned amount of Rs 7,80,416 for additions and improvements to the —

P. W. CURRENT No. 7886

Recd: 14.10.95

Enc: 1

No 3114 Cd/25- October 1895

C

The Supdg: Engr: is requested to ascertain & report whether any further expenditure beyond the Sum of Rs 1,336 mentioned by the Exr: Engr: is likely to be incurred against the construction estimate of the buildings prior the close of the current official year. Before applying to the Govt: of India for Sanction to any further excess, it is desirable to ascertain definitely what the excess will be —

J
18/10

DESPATCHED
20 OCT 95

W/ E. IV Circle.
Sta IV Circle
28/10

E. No. 27.
500—30-7-95.

KEEP-WITH CURRENT No.

GOVT. OF MADRAS. } 1895. { P. W. DEPT.

EXAMINER, P. W. ACCOUNTS,

dated 189 .

Madras, / November 1895.

OFFICE NOTE No. 38334

To

W.

In continuation of my office note No. 3145 A, dated 10th. September 1895 I beg to report that a further expenditure of Rs. 471-7-7 has been incurred in the month of August 1895 bringing up the total outlay incurred on the work "Additions and improvements to Government House at Ootacamund" at end of August 1895 to Rs. 7,81,752, or Rs. 1,336 in excess of the total amount of Rs. 7,80,416 sanctioned for the work in G.O. No. 2153 W. dated 29th. August 1895. This excess requires the sanction of the Government of India.

2. No expenditure appears to have been incurred on the work during September 1895.

C.

1-2803 C
21-8-95

(20 40)

P. W. CURRENT No. 8480

Recd: 2.11.95

E. No. 27.
500—30-7-95.

KEEP-WITH CURRENT No.

dated 189 .

GOVT. OF MADRAS. } 1895. { P. W. DEPT.

EXAMINER, P. W. ACCOUNTS,

Madras, 21 Nov 1895.

OFFICE NOTE No. 4100 A

To

W.

GP- 8480

In continuation of my Office Note No.3833.A. dated Ist. November I895, I beg to report that a further expenditure of Rs.58I-3-6 has been incurred during October I895 on the work 'Additions and improvements to Government House at Ootacamund' bringing up the total outlay at end of October I895 to Rs.7,82,333 or Rs.I,9I7 in excess of the amount of Rs.7,80,4I6 sanctioned for the work in G.O.No.2I53,W. dated 29th. August I895. This excess requires the sanction of the Government of India.

C.

Amt refd from Bs. IV to No 3114C dt 25.10.95

CWBB 24/11/95

Cn

(Lo 90)

P. W. CURRENT. No. 9199

(Lo 103)

Recd: 22.11.95

No 4787 Executive Engineers office

Coimbatore Division

29th November 1895

From

W. B. denniston Esq

Executive Engineer

Coimbatore Division

To

The Superintending Engineer

4th Circle

Sir,

With reference to your No 637 C.I dated 30th October 1895, I have the honor to inform you that an expenditure of Rs 581-3-6 has been incurred in October 1895 on account of furniture purchased by the Military Secretary and a further expenditure of Rs 300 is anticipated during the official year as follows:-

	Rs
Constructing masonry steps to new stables	200
Terracotta flower pots enlarging pedestals	100

The probable excess will therefore be Rs 2,217

I have &c

(Signed) W. B. denniston

Executive Engineer

Coy

Quarterly reply to Memo: 3114C dated 25th Nov 95 from the S.E. IV. to whom as reminder sent on the 25th March 1895

(20 40)

P. W. CURRENT No. 9670

From

The Supg. Engineer
4th Circle.

Dated 3rd
Desp. 4th } December 1895

Recd: 5-12-95

No. 327W dy 8-2-95 ✓
" 1268W - 27-5-95 ✓
" 1665W - 8-7-95 ✓
" 1666W - 8-7-95 ✓
" 2501C - 12-8-95 ✓
" 2153W - 29-8-95 ✓
" 2803C - 21-9-95 ✓
" 2934C - 16-10-95 ✓
" 3114C - 25-10-95 ✓
" 3222C - 31-10-95 ✓

No 479
W.

Government House
at Cotacammd.

Reporting the probable excess of Rs 2217 on additions & improvements to the ____