Public Works (1897) Department.

G.O., No. 646 J

DATED 13 July 1897

14/7/97

[Despatch Abstract.]

Excess Outlay: Authorizing the Examiner of P.W. accounts to pass the — incurred on excavating the Medur channel, Kistna Eastern Division

~~80~~ 80/LX

Recd

[ P. W. 26.
1500—30-11-96. ]

R 13.7.97

Indexed

## BACK PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|---|---|---|---|---|---|---|---|

## FURTHER PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|---|---|---|---|---|---|---|---|

IRRIGATION.
ACCOUNT.

# Government (1897) of Madras.
# PUBLIC WORKS.

*Recd.* } 1897. *Enclosures*

*Regd.* *Spare copies*

---

## G.O., No. 646 I., 13th July 1897.

---

## JULY.

### Excess Outlay

Authorizing the Examiner of Public Works Accounts to pass the — incurred on excavating the Medur channel, Kistna Eastern Division.

GOVERNMENT OF MADRAS.

## PUBLIC WORKS DEPARTMENT.

**Irrigation.**
**Account.**

Read—the following papers :—

From J. S. WILSON, Esq., Executive Engineer, Kistna Eastern Division, to the Superintending Engineer, II Circle, dated 9th June 1897, No. 120.

I have the honour to forward herewith a copy of Completion Report for excavating Medur Channel Estimate, Rs. 5,850, and request that the sanction of Government to the excess over estimate may be obtained.

No. 813 K.E.

Forwarded to the Chief Engineer for Irrigation for favour of sanction of Government being obtained to the excess of Rs. 964.

2. The estimate amounting to Rs. 5,850 was sanctioned in G.O., No. 856 I., dated 17th October 1892.

3. Explanation for the excess has been given in the copy of the completion report sent herewith.

4. The excess may be met from the balance of the provision as per item No. 710 in the statement printed with G.O., No. 857 I., dated 11th October 1893.

(Signed) W. L. C. BADDELEY, Major R.E.,
Suptg. Engineer, II Circle.

16th June 1897.

To the Examiner, Public Works Accounts, dated 19th June 1897, No. 178.

For verification of excess and early return.

(Signed) F. J. WILSON,
*for* Chief Engineer for Irrigation.

From the Examiner, Public Works Accounts, dated 28th June 1897, No. 2023D/A.

Returned, duly verified.

No. 138 I.

Submitted to Government.

2. Of the excess of Rs. 964, Rs. 473 is due to the excavation of an extra length of 1 mile and ⅓ furlong of channel owing to the distances having been wrongly noted on the sections and to the clearance of silt from the old channel which was found to be much silted near its head. The balance of the excess is attributed to the execution of the work having extended over four years instead of its being carried out in one working season.

3. In the circumstances explained, the excess may be passed.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

5th July 1897.

---

Order—No. 646 I., dated 13th July 1897.

The Examiner of Public Works Accounts is authorized to pass the outlay incurred on the work referred to, the excess of Rs. 964 being met from the provision made for item No. 710 of the statement printed in Proceedings of the Madras Government, No. 857 I., dated 11th October 1893.

2. This sanction is registered as No. 55 I. of 1897–98.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle, with one enclosure.
" Examiner, Public Works Accounts.

Exd. Shaik Karim.

## Public Works (1897 ) Department.

CURRENT No. 6792

*Order*

*From* The Chief Engineer
for Irrigation

*No.* 138. I.

*Dated* 5 - 7 - 97

*Received* 13 - 7 - 97

*Enclosures* + 3

*Spare copies*

SUBJECT.

Excavating Medur Channel –
excess of Rs 964 over the esti-
-mate for – Letter from the S.E.
requesting sanction to the —
submitted with remarks —

BACK PAPERS.

| No. | Date. |
|---|---|
|  |  |

FURTHER PAPERS.

| No. | Date. |
|---|---|
|  |  |

---

# Public Works (1897) Department.

M3/

CURRENT No. ~~202 K.S.~~ 5.1

6752/97

CHIEF ENGINEER FOR IRRIGATION
30 JUN 1897
No. 142

EXAMINER,
P. W. ACCOUNTS.
24 JUN. 1897
No.

**From** Major W. L. C. Baddeley R.E. Supg. Engr. 2nd Circle

**No.** 813 K.E.

**Dated** 16 June 1897

**Received** 18 – 6 – 97

**Registered**

**Enclosures** 1

**Spare copies**

No. 178 d/ 19.7.97

**Order**

To C for verification of excess & early return

23/6

D.E.I.

18/6/97

No. 2023 D/A d/. 28th June 1897

To I.

Returned, duly verified.

25.6.97

C

24.6.97

To F.E.I.

25/6/97

30/6/97

Draft dispd approved

30/6/97

No. 196

SUBJECT.

Excavating Median Channel. Requesting to obtain Sanction of Govt. to the excess of Rs 964 over the Est. for —.

18/6/97

**BACK PAPERS.**

| No. | Date. |
|---|---|
| | |

**FURTHER PAPERS.**

| No. | Date. |
|---|---|
| | |

8

# Public Works (1897) Department.

CURRENT No. ~~202 K.S.~~ 5.1

6752/97

CHIEF ENGINEER FOR IRRIGATION
30 JUN 1897
No. 142

8

EXAMINER,
P. W. ACCOUNTS.
24 JUN. 1897
No.

**From** Major W. L. C. Baddeley R.E. Supg Engr 2nd Cir

No. 813 K E

**Dated** 16 June 1897

**Received** 18 – 6 – 97

**Registered**

**Enclosures** 1

**Spare copies**

**Order**

No 178 d/ 19.7.97

To C for verification of excess & early return

23/6

D E I.

ICCS 18/6/97

No. 2023 D/A d/. 28th June 1897

To I.

Returned, duly verified.

25.6.97

C

24.6.97

25/6/97

To F E I

ICCS 30/6/97

Draft dispd approval

30/6/97

No. 20/6/97

18/6/97

## SUBJECT.

Excavating Medium Channel. Requesting to obtain sanction of Govt. to the excess of Rs 9647 over the Est. for —.

## BACK PAPERS.

| No. | Date. |
|---|---|
| R 855 w | dt 28-10-92 |
| R 891 w | dt 4-11-93 |
| Govt 178 | 19-7-97 |

## FURTHER PAPERS.

| No. | Date. |
|---|---|
| R 142 | 28-6-97 |

---

1P-

EXAMINER,
P. W. ACCOUNTS.
24 JUN. 1897
No.........

Letter from J. S. Wilson Esquire, Exe: Engineer, Kistna Eastern Dn. to the Supg Engineer, 2nd Circle, dt 9th June '97, No 120.

I have the honour to forward herewith a copy of Completion Report for Excavating Medur Channel Est: Rs 5850 and request that the Sanction of Govt. to the excess over estimate may be obtained.

---

Encl, 1

No 813 KE
16.6.97

Forwarded to the Chief Engineer for Irrigation for favour of Sanction of Govt. being obtained to the excess of Rs 964/-

2. The estimate amounting to Rs 5,850 was Sanctioned in G.O. No 856 I dt 17.10.92.

3. Explanation for the excess has been given in the Copy of

the outlay incurred on the work referred to, the excess of Rupees 964 being met from the provision made for item 710 of the statement printed in P. M. G. No. 857 - I. dated 11th October 1893.

A.H.
7.7.97

2. This sanction is registered as No. 55 I. of 1897-98.

3/7/97

5.7.97 WH

Regd. SP 14/7/97

14/7/97

To The Chief Engineer for Irrigation
" Superg. Engineer, Second Circle with 1 enclosure
" Examiner P. W. Accounts

24/7/97

E. I. Form No. 1—1,000—2-2-97.

30/6/97

1/7/97