Public Works (1897) Department.

G.O., No. 1861

DATED 26 July 1897

[Despatch Abstract.]

Expenditure: Authorizing the Examiner [illegible] W. Accounts to admit the — incurred on the two works entered in [illegible] Completion report of the Nellore [illegible] for March 1897

P.W. 18

Indexed

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Government (1897) of Madras.

PUBLIC WORKS.

Recd. } 1897. *Enclosures*
Regd. } *Spare copies*

G.O., No. 686 I., 26th July 1897.

JULY.

Expenditure

Authorizing the Examiner of Public Works Accounts to admit the — incurred on the two works entered in the completion report of the Nellore Division for March 1897.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

Read—the following papers :—

From L. L. WICKHAM, Esq., Executive Engineer, Nellore Division, to the Superintending Engineer, II Circle, dated 29th April 1897, No. 31 S.E.

In submitting herewith copy of completion statement for March 1897 for compensation for land taken up for southern channel, minor channel, 11 miles 885 feet L.B., and a drainage channel 13 miles 1,368 feet under Capital account of Sangam anicut system, I have the honour to request that you will be pleased to obtain the sanction of Government to the excesses over their estimates.

2. The excess is due to money payment for land instead of by exchange of land as anticipated by the Collector. Copy of this office No. 933 M., dated 6th February 1897, and Collector's reply, on the subject, is herewith forwarded.

Enclosures.

Monthly Report of Works completed during the month of March 1897, Nellore Division.

Item No.	Class No. of estimate.	Name of estimate.	Sanction.			Amount of estimate.	Expended.	Saving.	Excess.	Percentage of excess, if any.
			Authority.	No.	Date.					
						RS.	RS.		RS.	RS.
148	49	Southern channel, minor channel, 11 miles 885 feet. L.B. Compensation.	G.O.	881 I.	28th October 1892.	901	1,122	..	— 221	24
149	49	Southern channel, drainage channel, 13 miles 1,368 feet. Compensation.	Do.	881 I.	28th October 1892.	3	144	..	— 141	4,700

The large excess is due to obtaining land or money payment by the Collector instead of by exchange of land as proposed and estimated by him.

Copy of letter from the Executive Engineer, Nellore Division, to the Collector of Nellore, dated 6th February 1897, No. 933 M.

With reference to the draft declaration received with your No. 3993-Ver., dated 29th October 1896, and to the subsequent awards Nos. 2 and 3, dated 15th January 1897, for lands taken up for the following works of the Sangam project, I have the honour to observe that insufficient, or no, provision is made against these works in the statement printed with G.O., No. 881 I., dated 28th October 1892, to cover the amount of the awards noted above. A statement of anticipated savings on land compensation on different works of the Sangam project was sent you with this office No. 869, dated 24th July 1891, for verification and return, and this was accordingly done with your No. 555-Camp., dated 31st July 1892. It is this statement that I refer to above as having been printed with G.O., No. 881 I., dated 28th October 1892. Fresh estimates have to be prepared and sent for sanction with explanation as to why these amounts were not shown under the head outlay anticipated in the printed statement above quoted.

I request, therefore, you will be good enough to state the reasons for the above omission in the statement verified by you.

Southern channel, 11 miles 885 feet of minor channel, Sangam anicut system, award No. 2, dated 5th January 1897, Rs. 307-0-10 (item No. 597 of printed list).

Drainage channel from escape at 13th mile 990 feet and culvert in 14th mile to Vegur channel, Sangam anicut system, a ward No. 3, dated 15th January 1897, Rs. 141-7-2 (item No. 756 of printed list).

Copy of letter from the Collector of Nellore, in reply to the above, dated 19th February 1897, No. 531-Ver.

With reference to your letter, No. 933 M., dated 6th February 1897, I have the honour to state that the award statements, Nos. 2 and 3 of 1897, of the Head-quarters division, refer to lands taken up in 1886–87 for the Sangam project under private negotiation. In one of the cases the register maintained in the office of the Special Deputy Collector, who acquired lands for the project, showed that land in exchange was granted in Kovur, though on enquiry it was found that no land was ever granted. In this connection, I may refer you to the Head-quarter Deputy Collector's Reference No. 1679-H., Rev., dated 10th August 1896, and to your reply thereto, No. 481 M., dated 11th September 1896.

2. In 1891–92, when the statement referred to in your letter under reply was verified in this office, these two claims were not actually pending payment. It was thought that they could be settled by grant of lands. The result of the verification was a saving of Rs. 11,317 against Rs. 7,318 anticipated by your department, and the letter that accompanied the verified statement explained that the saving was due to the substitution of compensation in the shape of land to money compensation in many cases; in a few cases the anticipation of this department proved mistaken, it was because the claimants could not find unobjectionable lands in their village or in its vicinity.

3. The draft declarations in these cases were specially transmitted to Government through you so as to afford you facilities for applying for additional funds, if necessary.

No. 74 N.L.

Forwarded to the Chief Engineer for Irrigation, for favour of obtaining the sanction of Government to the excess over estimates. It may be observed that in the matter of land compensation this department has no control over the amount paid.

(Signed) W. L. C. BADDELEY, Major, R.E.,
Suptg. Engr., II Circle.

6th May 1897.

To the Examiner, Public Works Accounts, dated 13th May 1897, No. 141.

For verification of excess outlay shown in the completion statement and early return.

(Signed) F. J. WILSON,
Under Secretary to Government.
Irrigation Branch.

From the Examiner, Public Works Accounts, No. 1594 D./A., dated 19th May 1897.

Returned duly verified.

No. 144 I.

Submitted to Government.

2. The excesses, amounting to Rs. 362, were due to compensation for the lands required having been made by money payment instead of by exchange of other lands as originally intended by the Collector of Nellore. In these circumstances, the excess expenditure may be passed.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

17th July 1897.

Order—No. 686 I., dated 26th July 1897.

The Examiner of Public Works Accounts is authorized to admit the expenditure incurred on the two works entered in the completion report of the Nellore division for March 1897.

2. This sanction is registered as No. 60 I. of 1897–98.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
„ Superintending Engineer, II Circle.
„ Examiner, Public Works Accounts.

Exd. W. D'Moss.

His Excellency the Governor.

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Excess Expenditure on 2 works in Nellore Dn.

Irrigation Acct

TP

UNDER date the

READ the following

Flagged D.

Print with letter & [illegible]

From the Superg. Engineer, Second Circle, (Ht. No. 74-NL dated 6 May 1897)
To the Examiner of P. W. Accounts, (Ht. No. 141 dated 13 May 1897).
From the — do — do — (Ht. No. 1594 D/A dated 19 May 1897).

No 1444 I dy 17·7·97

Submitted to Government.

2. The excesses amounting to Rs. 362 were due to compensation for the lands required having been made by money payment instead of by exchange of other lands as originally intended by the Collector of Nellore. In these circumstances, the excess expenditure may be passed.

JB 23/7/97

Issue WH

23 7 97

No 686 I dy 26·7·97

Order thereon.

The Examiner of Public Works Accounts is authorized to admit the expenditure incurred on the two works entered in the Completion report of the Nellore division for March 1897.

2. This sanction is registered as

F.E.I. Regd 20/7/97

D.H. 20.7.97

Ao No. 60 I. of 1897-98.

16/7/97

W.H.
17.7.97
I

To The Chief Engineer for Irrigation
" Supdg. Engineer, Second Circle
" Examiner, P.W. Accts.

D 9/8/97

15/7/97

Public Works (1897) Department.

CURRENT No. 7341

Order

From The Chief Engineer for Irrigation

No. 144 I.

Dated 17. 7. 97

Received 22-7-97

Enclosures 2 4

Spare copies

SUBJECT.

Land Compensation in Nellore Dn — Excess over certain estimates for — Submits with remarks

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.
R3542	12-7-97

P. W. D. Form No. 45 E.

Nellore DIVISION.

Monthly report of Works completed during the month of March 1897

Item No.		Name of estimate.	Sanction.			Amount of estimate.	Expended.	Saving.	Excess.	Percentage of excess, if any.	Remarks
			Authority.	No.	Date.	Rs.	Rs.	Rs.	Rs.		
148 78/96 97	49	Southren Channel Minor Channel 11m 885' LB Compensation	GO	88L	28-10-1892	901	1122		221	24	The large excess is due to obtaining land on money payment by the Collector, instead of by exchange of land as proposed & estimated by him.
78/98 9	"	Southren Channel ~~Minor~~ drainage Channel 13m 1368' Compensation	"	88L	28-10-1892	3	144		141	4700	
									362		

(True copy)

L A Markham

Executive Engineer

Nellore

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.
R3842	12-7-97

7341(5)

P. W. D. Form No. 45 E.

Nellore DIVISION.

Monthly report of Works completed during the month of March 1897

Item No.	Class of estimate	Name of estimate.	Sanction.			Amount of estimate.	Expended.	Saving.	Excess.	Percentage of excess, if any.	Remarks
			Authority.	No.	Date.	Rs.	Rs.	Rs.	Rs.		
148 78/96 47	4g	Southren Channel minor Channel 11m 885' LB Compensation	GO	881	28-10-1892	901	1122		-221	24	The large excess is due to obtaining land on money payment by the Collector, instead of by exchange of land as proposed & estimated by him.
78/98	4g	Southren Channel drainage ~~minor~~ Channel 13m 1368' Compensation	"	881	28-10-1892	3	144		-141	4700	
									362		

(True copy)

L A Markham

Executive Engineer,
Nellore Dn.

BACK PAPERS.		FURTHER PAPERS.	
No.	Date.	No.	Date.

Public Works (1897) Department.

CURRENT No. 29 NL

No. 3 [illegible] 17/5/97

To B.S.
17-5-97

CHIEF ENGINEER FOR IRRIGATION
20 MAY 1897
No. R108

EXAMINER,
P. W. ACCOUNTS.
17 MAY. 1897
No.

3-[illegible] 1897
No. [illegible] 13/5

No 741 of 13-5-97

From Major W. L. C. Baddeley R.E., Supg Engineer, II Circle,

Order

To C for verification of excess outlay shown in the completion statement and early return.

D.E.I. 13/5/97.

No. 74 NL

Dated 6 May 1897

Received 8 May 1897

Registered

Enclosures 2.

Spare copies

SUBJECT.

Land Compensation in Nellore Dt. – Forward with remark letter from the E.E. Nellore Dt. explaining the causes that lead to the excess over certain the Ests for —.

F.E.I.

W.C.S.
11/5/97

W.C.S. 15/5/97

6 P

No. 1594 $\frac{D}{A}$ of 19th May 1897

To I

Returned duly verified.

D 19.5.97

E.I.
18/5/97.

C

18/5/97

W.C.S.
8/5/97

BACK PAPERS.

No.	Date.

Rw41
7341(5)

FURTHER PAPERS.

No.	Date.
R3582	12-7-97

P. W. D. Form No. 45 E.

Nellore DIVISION.

Monthly report of Works completed during the month of March 1897

Item No.	Class of Estimate	Name of estimate.	Sanction.			Amount of estimate.	Expended.	Saving.	Excess.	Percentage of excess, if any.	Remarks
			Authority.	No.	Date.						
						Rs.	Rs.	Rs.	Rs.		
148 78/96 97	4g	Southren Channel Minor Channel 11 M 885' L B Compensation	G O	881	28-10-1892	901	1122		-221	24	The large excess is due to obtaining land on money payment by the Collector, instead of by exchange of land as proposed & estimated by him.
144 78/96 97	"	Southren Channel ~~Minor~~ drainage Channel 13 M 1368' Compensation	"	881	28-10-1892	3	144		-141 362	4700	

(True copy)

L A Wickham
Executive Engineer
Nellore

BACK PAPERS.

No.	Date.
7341(5)	

FURTHER PAPERS.

No.	Date.
R3842	12-7-97

P. W. D. Form No. 45 E.

Nellore DIVISION.

Monthly report of Works completed during the month of March 1897

Item No.	Class of estimate	Name of estimate.	Sanction. Authority.	Sanction. No.	Sanction. Date.	Amount of estimate. Rs.	Expended. Rs.	Saving. Rs.	Excess. Rs.	Percentage of excess, if any.	Remarks
148 28/96 97	4g	Southren Channel Minor Channel 11m 885' LB Compensation	GO	881	28-10-1892	901	1122		221	24	The large excess is due to obtaining land on money payment by the Collector, instead of by exchange of land as proposed & estimated by him.
1149 28/96 97	〃	Southren Channel ~~Minor~~ drainage Channel 13m 1368' Compensation	〃	881	28-10-1892	3	144		141	4700	
									362		

(True copy)

L A Markham
Executive Engineer
Nellore

EXAMINER, P. W. ACCOUNTS. 17 MAY. 1897 No.

NOTES.

Reference to P. W. D. Code.

Chap. IX, paras. 38 to 43.

1. After the despatch of the monthly accounts a report should be submitted to the Examiner of all works and repairs completed during the month for which detailed reports in Form No. 45 A. or 45 C. are not required.

2. Separate forms should be used for works and for repairs.

3. The amount expended should be entered to the nearest rupee (omitting annas and pies), and should accord with the up-to-date outlay shown in the Schedule of Expenditure of the month in question and with the closing entry in the Register of Works.

4. In the case of contribution works, proposals should be submitted as to the disposal of the unexpended balance, if any.

5. When work has been executed for the Civil or Military Department, the countersignature of the Civil or Military authority concerned should be obtained to the form of certificate, Form No. 45 B. or 45D., and the certificate should be attached to this monthly report.

P. W. D. Form No. 45 E.

Nellore DIVISION.

Monthly report of* Works

Completed during the month of March 1897

Forwarded to the Examiner ______ for verification as this Office No. ______ dated ______ 189 .

CHIEF ENGINEER FOR IRRIGATION. 20 MAY 1897

Executive Engineer.

R 108

Transmitted to the Superintending Engineer, ______ duly verified as this Office No. ______, dated ______ 189 .

Examiner of Accounts.

Transmited to ______ for record as this Office No. ______ dated ______ 189 .

SUPG. ENGINEER'S OFFICE No. 217 6 MAY 97 P. W. D. SECOND CIRCLE.

Superintendiag Engineer.

CHIEF ENGINEER FOR IRRIGATION 3 JUN. 1897 No. 1/3

* Here enter works or repairs as the case may be.

CHIEF ENGINEER FOR IRRIGATION. MAY 1897 29 N.L.

Ors. 3
7341 (57)

EXAMINER, P. W. ACCOUNTS. 17 MAY. 1897 No.

Copy of letter No. 933 M dated 6-2-1897 from the Executive Engineer Nellore Division to the Collector of Nellore.

With reference to the draft declaration received with your No. 3993 dated 29-10-96 and to the subsequent awards No. 2 and 3 dated 15-1-97 for lands taken up for the following works of the Sangam Project I have the honor to observe that insufficient, or no provision is made against these works in the statement printed with G. O. No. 881 I dated 28-10-92 to cover the amount of the awards noted above. A statement of anticipated savings on land compensation on different works of the Sangam Project was sent to you with this office No. 869 dated 24-7-91 for verification and return and this was accordingly done with your No. $\frac{555}{\text{Comp}}$ dated 31-7-92. It is this statement that I refer to above as having been printed with G. Ors. 881 I/28-10-92. Fresh estimates have to be prepared and sent for sanction with explanation as to why these amounts were not shown under the head outlay anticipated in the printed statement above quoted.

I request therefore you will be good enough to state the reasons for the above omission in the statement verified by you.

Southern channel 11 miles 885 of Main channel Sangam Anicut System (Item No. 5 97 of printed list) award No. $\frac{2}{5\text{-}1\text{-}97}$ Rs 3107-0-10

Drainage channel from escape at 13th miles 990 ft and Culvert in 14th mile to Vegur channel Sangam Anicut System award No. $\frac{3}{15\text{-}1\text{-}97}$ 141-7-2 (Item No. 756 of printed list)

CHIEF ENGINEER
FOR IRRIGATION.
20 MAY 1897

True copy

R 108

3

CHIEF ENGINEER
FOR IRRIGATION.
8 MAY 1897
29 N

CHIEF ENGINEER
FOR IRRIGATION.
3 - JUN. 1897
No. 123

SUPG. ENGINEER'S OFFICE
No.
3 MAY 97
P.W.D.
SECOND CIRCLE.

P.W.E.4
7341/97

18

EXAMINER,
P. W. ACCOUNTS.
17 MAY 1897
No.

Letter from L. L. Wickham Esquire Exe: Engineer Nellore Dn, to the Supg Engineer 2nd Circle, dated 29.4.97, No. 31 L.E.

In submitting herewith copy of Completion Statement for March 1897 for Compensation for land taken up for Southern Channel Minor Channel, 11 miles, 885' L.B. and a drainage channel 13 m. 1368' under Capital account of Sangam Anicut System I have the honour to request that you will be pleased to obtain the Sanction of Government to the excess over the estimates.

2. The excess is due to money payment for land instead of by exchange of land as anticipated by the Collector. Copy of this Office No 933 M of 6.2.97 and Collector's reply on the subject is herewith forwarded.

Enl: 2

No. 74 M
6.5.97

Forwarded to the Chief

Chief Engineer for Irrigation for favour of obtaining the Sanction of Government to the excess over estimates. It may be observed that in the matter of land compensation this Department has no control over the amount paid.

WL Buckley

Major R.E.

Supg Engineer, II Circle.

5/5/97

CHIEF ENGINEER
FOR IRRIGATION.
3 - JUL 1897
No. 123/2

CHIEF ENGINEER
FOR IRRIGATION.
[illegible]
No. 108

CHIEF ENGINEER
FOR IRRIGATION.
[illegible] - MAY 1897
No. 29 WL

PW 5.2
734 (57)