Public Works (1896) Department.

G.O., No. 1001-2 I.

DATED 27. Nov. 1896.

[Despatch Abstract.]

Progress report: E. Zone — of the Periyar Works) Madura Dt for October 1896, ordered to be forwarded to the Govt of India

forwarded.

T.C

[P.W. 25.]

INDEXED 30/11

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

iB/Sdt

No 1001. dy 27 November/96

Read the following:-

E. Form Progress Report of the Madura Division for the month of October/96

Order thereon.

Copy of the above report will be forwarded to the Government of India for information.

(No 1002. dy 27 Nov/96)

Forwarded accordingly.

Wlt 20/11/96

Issue R 27/11

Wlt 20/11

9

Lees 20/11

Madura Division.

Sixth Circle.

Abstract of Progress Report for the month of October 1896.

Particulars.	Grant for the year.	Expenditure during the year.	Remarks showing the Pro-gress of Works.
1	2	3	4
	Rs.	Rs.	
Capital Expenditure not charged to Rev:			
49. Irrigation.			
Periyar Project.			
Works.			
(1) Head Works.	20,000	6,646	All the works have been com-pleted. Rs. 10,000 proposed to be surrendered not accept-ed by the Supg: Engineer, vide his No: 1051 M. D. dated 23rd August 1896.
(2). Main canals and Branches and (3) Distributaries	*1,10,000	31,248	Explanation for short outlay has been called for from the Executive Engineer on special duty and will be for-warded on receipt.
* Includes Rs. 10,000 for land.			
Tools and Plant	-90,000	-87,636	

(Signed) A. Joyce.
Executive Engineer,
Madura Division.

Station -Trichinopoly.
Dated 14th November 1896. No: 1427 M. D.

Submitted to the Chief Engineer for Irrigation.

2. Explanation for short outlay under 49. Irrigation will be submitted when received.

(Signed) O. V. Boddy Lieut: Col: R. E.
Superintending Engineer, VI Cir

(True Copy)

W. Hughes.

Joint Secretary to Government, P. W. D.
Irrigation Branch.

Public works (1896) department.

Current Number: 10663

Recd: 23. 11. 96