Public Works (1896) Department.

G.Q., No. 45209

Dated 22-5-96

[Despatch Abstract.]

Excess Expenditure: The Examiner of P.W. accounts authorized to pass the — of Rs 1469-14-8 incurred on improvements to the lock bungalow at Bezwada.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Govt. of {1896} Madras.

PUBLIC WORKS.

Dated May, 22nd.

Read. *Encl.*

G.O. No. 452 I., 22nd May 1896.

MAY.

Excess Expenditure

The Examiner of Public Works Accounts authorized to pass the — of Rs. 149–14–8 incurred on improvements to the lock bungalow at Bezwada.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

From the Executive Engineer, Kistna Northern Division, to the Superintending Engineer, II Circle, dated 16th April 1896, No. 39 S.E.

I have the honour to bring to your notice that the expenditure on improvements to lock bungalow at Bezwada, for which an estimate for Rs. 1,430 was sanctioned in your Register No. 391 of 1894–95 under 49. Capital, Kistna delta system, amounted to Rs. 1,579-14-8 and that the excess of Rs. 149-14-8 requires the sanction of Government to enable the Examiner to pass it finally. I request that it may be obtained.

2. The excess is mainly due to debits made to adjust loss on the saw-pit account in the Bezwada Workshops.

No. 226 K.N.

Forwarded to the Chief Engineer, Public Works Department, for favour of obtaining the required sanction.

(Signed) W. L. C. BADDELEY, Major, R.E.,
Superintending Engineer, II Circle.

28th April 1896.

Office-note to the Examiner, Public Works Accounts, dated 2nd May 1896, No. 172.

For verification of excess outlay and early return.

Office-note from the Examiner, Public Works Accounts, dated 8th May 1896, No. 1316 D./A.

Returned, the excess outlay having been duly verified.

No. 105 I.

Submitted to Government.

(Signed) R. R. E. DRAKE-BROCKMAN, Col., R.E.,
Chief Engineer for Irrigation.

19th May 1896.

ORDER—No. 452 I., dated 22nd May 1896.

The Examiner of Public Works Accounts is authorized to pass the expenditure incurred on the work referred to, the excess of Rs. 149–14–8 being met from the provision made for item 76 of the statement printed in Proceedings of Madras Government, No. 857 I., dated 11th October 1893.

2. This sanction is registered as No. 40 I. of 1896–97.

(True Extract.)

Under Secy. to Govt., P.W.D.,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle.
" Examiner, Public Works Accounts.
" Revenue Department.

Exd. T. K. Narayana Aiyangar.
Spare Copies

A/Sides No 452 I, d 22nd May 1896.

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

From Supdg Engr. II Circle no 2286 KN. dy 28 April 96.
Office note to C no. 172 dy 2 May 96
D. from C. 1316 D/4 dy 8 dy
Bd/05 dy 19.5.96

Submitted to Govt.

Order thereon

The Examiner of P.W.A is authorized to pass the expenditure incurred on the work referred to, the excess of Rs 149. 14-8 being met from the provision made for item 76 of the statement printed in P.W.Q No. 857. I., dy 11th Oct 1893.

2. This sanction is registered as No. 40 I of 1896-97.

Recd 19/5/96

13/5

DESPATCHED
3 JUN. 96

I.
The Chief Engr for I. ✓
Supdg Engr II ✓
Ex P.W.A
Rev. Dept.

LCG 13/5 13/5

Issue

Recd

1

7.C.I.
22/5

Ccs
13/5

Ccs
22/5

Rly
23/5

Letter from the Executive Engineer, Kistna Northern Div. to the Supdg Engineer, 2nd Circle, dy 16.4.1896 No. 39 E.

I have the honor to bring to your notice that the expenditure on Improvements to Lock bungalow at Bezwada for which an estimate for Rs 1430 was sanctioned in your Regr. no 391 of 94-95 under 49. Capital, Kistna Delta System, amounted to Rs 1579-14-8 and that the excess of Rs 149-14-8 requires the sanction of Government to enable the Examiner to pass it finally. I request that it may be obtained.

2. The excess is mainly due to debits made to adjust loss on the Saw pit account in the Bezwada workshops.

No. 226 Ket
28.4.96

Forwarded to the Chief Engineer, P. W. Department, for favour of obtaining the required sanction.

W. Bartley
Major R.E.
Supdg Engr 2nd Circle

4059

EXAMINED
No.
6 MAY 1896
W. MORROW

Dem: 30: 4956

From

The Supg Engineer
Second Circle

To The Chief Engineer
P. W. Department

Dated 28 April 1896

No. 226 KN

Lock Bungalow at Bezwada.—

Requesting to obtain sanction for the excess expenditure incurred on the Estimate for Imptts—

M 172.

To C for verification of excess outlay and early return.

DES

Lee 4/5 1331

3 P.

4/3 gmy 4/5

No. 1316 D/A dy 5-5-96

J. D. R 4/5

Returned, the excess outlay having been duly verified.

J.E. 9/5 1331 9-5-96 Bmy 9/5

Le 12/5