Public Works (1897) Department.

G.O., No. 326 I

DATED 29. march 1897

[Despatch Abstract.]

Excess Expenditure: Authorizing the Examiner of P.W. Accounts to pass the — incurred on the work "Raising and strengthening the bund of Mundakolathur tank" in the North Arcot Dt.

110/7

T.C. 29-3

Indexed.

29/3/97

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Government {1897} of Madras.
PUBLIC WORKS.

Recd.	1897.	*Enclosures*
Regd.		*Spare copies*

G.O., No. 326 I., 29th March 1897.

MARCH.

Excess Expenditure

Authorizing the Examiner of Public Works Accounts to pass the — incurred on the work "raising and strengthening the bund of Mundakolathur tank," in the North Arcot division.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

Read—the following papers:—

From G. B. LAMBERT, Esq., Executive Engineer, North Arcot Division, to the Superintending Engineer, IV Circle, dated 1st July 1896, No. 135 S.E.

In continuation of my letter No. 95 S.E., dated 11th June 1896, I have the honour to state that the Sub-divisional officer reports that the excess over estimate, namely, "raising and strengthening the bund of Mundakolathur tank" (item 35 of Objectionable Item statement for March 1896), is due to extra stone revetment being found necessary; also to increased rate for turfing and to compensation for stones.

No. 186/I.

Copy forwarded to the Chief Engineer for Irrigation through the Examiner, Public Works Accounts, with reference to item No. 6 in the Provincial Objectionable Item statement, Irrigation Branch, for April 1896, with a request that the excess over the estimate (Rs. 513) may, in the circumstances now brought to notice, be passed.

(Signed) J. HANNAN,
Supg. Engineer, IV Circle.

18th September 1896.

Memorandum to the Superintending Engineer, IV Circle, dated 3rd October 1896, No. IV/48 N.A.

With reference to endorsement, No. 186/I., dated 18th ultimo, of the Superintending Engineer, IV Circle, the undersigned has the honour to observe that the expenditure incurred on the Mundakolathur tank exceeds the estimate by more than 5 per cent, and, with reference to paragraph 34, chapter VII, Volume I, Public Works Department Code, to request that he will be so good as to submit a completion report for the orders of Government on the excess, with full explanation of the circumstances under which extra stone revetment, increased rate for turfing and compensation for stones were found necessary.

2. The name of the subordinate who prepared the estimate for the tank should be reported.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

From J. HANNAN, Esq., Superintending Engineer, IV Circle, to the Chief Engineer for Irrigation, dated Coimbatore, 12th March 1897, No. 45/I.

With reference to your memo., No. IV/48 N.A., dated 3rd October 1896, I have the honour to submit, for orders of Government, a completion report for the work of raising and strengthening the bund of Mundakolathur tank.

The necessity for extra stone revetment, increased rate for turfing and compensation for stones, on which items the excess expenditure has occurred, is fully explained in the completion report and in the Executive Engineer's endorsement, No. 384 S.E., dated 6th November 1896, on the Overseer's report, No. 449, dated 1st November 1896, herewith submitted.

No. 76 I.

Submitted to Government. As the excess has been satisfactorily explained it may be sanctioned.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

22nd March 1897.

Order—No. 326 I., dated 29th March 1897.

The Examiner of Public Works Accounts is authorized to pass the excess expenditure incurred on the work "raising and strengthening the bund of Mundakolathur tank," in the North Arcot division.

2. This sanction is registered as No. 216 I. of 1896-97.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, IV Circle, with two enclosures.
" Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

Excess expenditure incurred in raising and strengthening the Mundakolattoor tank

No. 326 I of 29.3.97
A.

P. W. Current Number 3150

A

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Encls: 5

Irrigation A.I. Recd: 26.3.97

UNDER date the

READ the following

From Supdg Engr, IV Circle, No. 186 I, dated 18.9.96.
To do - 48 I, dated 3.10.96
From do. - 45/I dated 12.3.97
I No 76 I dated 22.3.97

Submitted to Govt.

40

As the excess has been satisfactorily explained it may be sanctioned.

Order thereon.

The Examiner of P.W. Accts is authorized to pass the excess expenditure incurred on the work "Raising & strengthening the bund of Mundakolathur tank," in the North Arcot Dn.

2. This sanction is registered as No. 216 I of 1896-97.

W.H.
22.3.97

D.I.

I concur

A.S.H.
24.3.97

W.H.
25.3.97

I

W.A.
25/3/97

F.E.I.
25/3/97

To
The Chief Engr for I.
Supdg Engr IV with 2 encls.
Exr P.W.A.

I.C.C.S.
22/3/97

V 14/4/97

22/3/97

E. I. Form No. 1—1,000—2-2-97.

HE. 23. 3. 97. R 25/3

Public Works (1897) Department.

CURRENT No. 5 NA

Order

From The Superintending Engineer, 4th Circle.

No. $\frac{45}{O}$

Dated 12th March 1897.

Received 15-3-97

Enclosures (2) Two.

Spare copies ✓

SUBJECT.

Mundakolathur tank-

Submits for orders of Govt. a Comp: Report for raising and strengthening the bund of - explaining the necessity for ~~exc~~ expenditure.

15/3/97

R 17-3-97

BACK PAPERS.

~~G.O.~~	IV No.	Department.	Date.
	948NA	a/	3.10.96

FURTHER PAPERS.

G.O.	No.	Department.	Date.

38

No. 45/I

Supg. Engineer's office, 4th Circle
Coimbatore, 12th March 1897.

From,

J. Hannan, Esq.,
Supg. Engineer, 4th Circle,

To,

The Chief Engineer
for Irrigation.

Enclosures 2.
1 Completion Report
1 E.E's No. 384 S.E./6. Nov. 96.

Sir,

With reference to your Memorandum No. IV/48 N.A., dated 3d October 1896, I have the honor to submit for orders of Government a Completion report for the work of raising and strengthening the bund of Mundakolathur tank.

The necessity for extra stone revetment, increased rate for turfing, and compensation for stones, on which items the excess expenditure has occurred, is fully explained in the Completion report and in the Executive Engineer's Endorsement No. 384 S.E., dated 6th November 1896 on the Overseer's report No. 449 dated 1st November 1896 herewith submitted.

I have the honor to be,
Sir,
Your most obedt. servant,
J Hannan
Supg. Engineer, 4th Circle

CHIEF ENGINEER
FOR IRRIGATION.
05 MAR 97
No. 115NA

PWE.1
3050/57

Public Works (1896) Department.

CURRENT No.

Order

3269

From the Chief Engineer for Irrign

To the Suptg Engineer 4 Circle

No. 48NA.

Dated 3d October 1896

Received

Enclosures

Spare copies

SUBJECT.

Mandakolathur Tank - Requests with a remark to submit a completion report for the orders of Government on the excess expenditure incurred on — with full explanation of the Circumstances under which such extra expenditure was found necessary and to report the name of the subordinate who prepared the Estimate.

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.

28

W
No 481A d/3 10 96

Memo

With reference to endorsement, No. $\frac{186}{9}$, of 18th ult, of the Supg Engr, W Circle, the undersigned has the honour to observe that the expenditure incurred on the Mandakolathur tank exceeds the estimate by more than 5%, &, with reference to para 34, chapter VII, Vol I, P.W.D. Code, to request that he will be so good as to submit a completion report for the orders of Govt on the excess, with full explanation of the circumstances under which extra stone revetment, increase

rate for surfacing &
compensation for stones
were found necessary.

2. The name of the subordinate who prepared the estimate for the tank should be reported.

JF.
2/10/96.

JM
3/10

IW S.U.
3150 (S)

To The Supdg Engr
IV Circle

(1710) Fair signed returned on 8/10/96

Public Works (189) Department.

EXAMINED
21 SEP 1896
P. W. ACCOUNTS

CURRENT No.

Order

From
The Superintending Engineer
Fourth Circle
Through the Examiner P.W.A.

No. 186/9

Dated 18th September 1896
Received 25-9-96
Enclosures nil.
Spare copies "

SUBJECT.

Mandakalathur Tank. North Arcot Dist.
Requests sanction to the excess outlay of Rs: 573 incurred in strengthening the bund of –

P. W. 29
1,000—5-8-96.

BACK PAPERS.

G.O.	No.	Department.	Date.

FURTHER PAPERS.

~~Receipt~~ ~~G.O.~~ ~~Issue~~	No.	Department.	Date.
I	48	" a	3-10-96
A	5 ha	j	12-3-97

D.P.W.

North Arcot Division Office

No 135 S.E.   1st july 1896.

EXAMINED
21 SEP 1896

From

G. B. Lambert Esq.
Executive Engineer

To

The Superintending Engineer
IV Circle

Sir

In continuation of my letter No. 95 S.E. dated 11 june 1896, I have the honor to state that the Sub Divisional Officer reports that the excess over estimate namely "Raising and strengthening the bund of Mandakolathur tank" (item 35 of Objectionable Item statement for March 1896) is due to extra stone revetment being found necessary also to increased rate for turfing and to compensation for stones.

I have &c
(Sd) G. B. Lambert
Ex. Engr. N. Adn.

No $\frac{186}{9}$ dated 18th September 1896

Copy forwarded to the Chief Engineer

Engineer for Irrigation through the Examiner P. W. Accounts with reference to item No 6 in the Provincial C. I. Statement Irrigation Branch for April 1896, with a request that the excess over the estimate (Rs 573) may in the circumstances now brought to notice be passed.

W Warren
Supg Engineer 4 Circle

AP

CHIEF ENGINEER
FOR IRRIGATION.
25 SEP. 96 Kistna
No.

Ows 5
3150(9)

E. No. 27.
1,000—9-12-95.

KEEP-WITH CURRENT No. GOVT. OF MADRAS. 1896. P. W. DEPT.

dated 189 .

EXAMINER, P. W. ACCOUNTS,

Madras, 25 September 1896.

OFFICE NOTE No. 2855 D/A.

To

E.I.

Forwarded.

2. The excess outlay of Rs. 513-0-0 over the sanctioned estimate has been checked and found correct.

C
1
9.6
25/9