Public Works (1897) Department.

G.O., No. 330 9

DATED 29. March 1897

1/4/97

[Despatch Abstract.]

Excess outlay. Authorizing the Examiner of P. W. accounts, with remarks to pass the — incurred on certain works in the Ganjam Dt.

100
6

~~110~~
~~6~~

1/4/97

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Government {1897} of Madras.

PUBLIC WORKS.

Recd. } 1897. *Enclosures*
Regd. } *Spare copies*

G.O., No. 330 I., 29th March 1897.

MARCH.

Excess Outlay

Authorizing the Examiner of Public Works Accounts, with remarks, to pass the — incurred on certain works in the Ganjám division.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

Read—the following papers :—

From J. C. LARMINIE, Esq., M.I.C.E., Superintending Engineer, I Circle, to the Chief Engineer for Irrigation, dated Madras, 3rd January 1897, No. 994 G.N.

	RS.
Clearing jungle, No. 15 distributary, Rushikulya canal, estimate	100
Outlay	114
Excess ..	14
Employing watchmen for guarding tools and plant and repairs and carriage, estimate	1,250
Outlay	1,764
Excess ..	514
Special establishment required for settling compensation for land for distributaries on Rushikulya section, estimate	10,065
Outlay	10,818
Excess ..	753
Special establishment required for settling compensation for land for distributaries on Mahanadi section, estimate	700
Outlay	1,617
Excess ..	917

I have the honour to submit, herewith, completion statements of works in Ganjám division for March, June, July, and August 1896, received from the Executive Engineer, Gánjam division, and verified by the Examiner, Public Works Accounts, and to request that you will be so good as to obtain sanction of Government authorizing the Examiner, Public Works Accounts, to admit the excesses on the works noted in the margin. Reasons for the excesses are given by the Executive Engineer in the completion statements.

2. The amount of Rs. 5,007 being savings effected on the works and Rs. 23 on the tools and plant, Rushikulya project, may be added to the provision for unforeseen works and tools and plant of this project, respectively.

Enclosures.

Completion Statement for the month of March 1896.

Estimate. Number and date.	Name of Work.	Amount of Estimate.	Outlay (to nearest rupee.)	Difference.
1	2	3	4	5
	35. *I Works.*	RS.	RS.	RS.
Superintending Engineer's No. 323/24 of 1895-96.	Clearing jungle, No. 15 distributary, Rushikulya canal..	100	114	14 (*a*)
	III Tools and Plant.			
Superintending Engineer's No. 248 of 1895-96.	Employing watchmen for guarding tools and plant and repairs and carriage	1,250	1,764	514 (*b*)

N.B.—Explanations for the excesses—

(*a*) The provision in the estimate was insufficient.

(*b*) In view to complying with the requisition of the Superintending Engineer, IV Circle, for the supply of a mile of Deccauville tramway, the plant was carted from Russellkonda to berhampur at a cost of Rs. 422-13-4. But before despatch of the same, the order was countermanded. Hence the above sum has remained at the debit of this estimate, which mainly accounts for the excess.

Completion Statement for the month of June 1896.

Estimate. Number and date.	Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
1	2	3	4	5
	35. *Protective Irrigation Works.*	RS.	RS.	RS.
Register No. 379/4 of 1894-95.	Masonry outlet with sand vent at $\frac{13}{16}$ mile of Gallary channel	1,050	1,045	5
Register No. 379/7 of 1894-95.	Masonry outlet with sand vent at $2\frac{1}{4}$ mile of Gallary channel	1,040	924	116
Register No. 379/11 of 1894-95.	Masonry outlet at $4\frac{5}{16}$ mile of Gallary channel ..	350	347	3
Register No. 379/13 of 1894-95.	Flush escape at $4\frac{1}{2}$ mile + 80′ of Gallary channel ..	330	183	147
Register No. 379/15 of 1894-95.	Masonry outlet at 5 mile of Gallary channel	550	499	51
Register No. 535 of 1894-95.	Flush outlet at $9\frac{1}{8}$ mile + 500′ Ichchhápur channel .. Value of work done 333 5 6 Deduct arrears due 0 1 3 333 4 3	350	333	17
Register No. 255/4 of 1895-96.	Flush outlet at 1 mile + 110′ of No. 13 distributary, Rushikulya canal	190	184	6
G.O., No. 852 I of 19th October 1895.	Special establishment required for settling compensation for land for distributaries, Rushikulya section ..	10,065	10,818	— 753 (*a*)
Register No. 423 of 1895-96.	Special establishment required for settling compensation for land for distributaries, Mahanadi section ..	700	1,617	— 917 (*a*)
Register No. 255/11 of 1895-96.	Bridge to carry Pattapur road at $4\frac{7}{8}$ mile + 380′ of No. 13 distributary, Rushikulya canal	720	649	71
Register No. 255/13 of 1895-96.	Masonry outlet and sluice at $6\frac{1}{2}$ mile + 440′ of No. 13 distributary, Rushikulya canal	230	166	64
Register No. 255/6 of 1895-96.	Masonry outlet at $1\frac{3}{4}$ mile + 160′ of No. 13 distributary, Rushikulya canal	470	417	53
Register No. 460/12 of 1894-95.	Flush outlet at 4 mile 1 f. + 334′ of No. 14 distributary	170	..	170 (*b*)
Register No 460/13 of 1894-95.	Rock escape at 5 mile 4 f. 519′ of No. 14 distributary ..	50	..	50 (*c*)
Register No. 460/15 of 1894-95.	Masonry outlet at 5 mile 6 f. 162′ of No. 14 distributary	100	..	100 (*d*)
Register No. 460/16 of 1894-95.	Flush outlet at 5 mile 7 f. 60′ of No. 14 distributary ..	170	..	170 (*e*)
Register No. 505 of 1894-95.	Aqueduct over Madupoor Nullah at $11\frac{5}{8}$ mile, Rushikulya canal	5,180	4,983	197

(*a*) Excess due to the continuance of the special establishment beyond the period for which provision was made in the estimate.

(*b*), (*c*), (*d*) and (*e*) Found unnecessary.

Completion Statement for the month of July 1896.

Estimate. Number and date.	Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
1	2	3	4	5
	35. *I Works.*	RS.	RS.	RS.
Register No. 500 of 1894-95.	Flush outlet at $9\frac{3}{4}$ mile + 115′ Ichchhápur channel ..	1,070	1,042	28
Register No. 255/2 of 1895-96.	Sluice to No. 13 distributary at $44\frac{5}{8}$ mile, Rushikulya canal	740	704	36
Register No. 342/4 of 1895-96.	Flush outlet at 6 f. + 300′ of No. 7 distributary, Rushikulya canal	280	251	29
Register No. 573/1 of 1895-96.	Preliminary expenses, B. Branch, Ichchhápur channel ..	850	800	50
Register No. 573/2 of 1895-96.	Fixing demarcation stones, B. Branch, Ichchhápur channel.	450	54	396
	III Tools and Plant.			
Register No. 4/586 of 1894-95.	Nine Brass padlocks	70	47	23

Completion Statement for the month of August 1896.

Estimate. Number and date.	Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
1	2	3	4	5
	35. *I Works.*			
G.O., No. 846 I. of 7th November 1894.	Catch drains, Rushikulya canal	RS. 6,090	RS. 2,842	RS. 3,248

Office-note to the Examiner, Public Works Accounts, dated 14th January 1897, No. 12.
" from the Examiner, Public Works Accounts, " 21st Jan. 1897, No. 216 D./A.
To the Superintending Engineer, IV Circle, dated 26th January 1897, No. 21 IV.
From the " " IV " " 1st February " No. 23/I.
To the " " I " " 12th " No. 13 G.W.
From the " " I " " 11th March " No. 1184 G.N.

No. 74 I.

Submitted to Government with a recommendation that the excesses on the four items entered in the margin of letter, No. 994 G.N., dated 3rd January 1897, from the Superintending Engineer, I Circle, may be sanctioned.

20th March 1897.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

Order—No. 330 I., dated 29th March 1897.

The Examiner of Public Works Accounts is authorized to pass the excess outlay incurred on the works referred to in the foregoing endorsement of the Chief Engineer for Irrigation. The net saving of Rs. 3,323 under works will be added to the balance available for unforeseen works of the Rushikulya project, which will then be increased to Rs. 25,635. The net excess of Rs. 491 under tools and plant will be met from the amount reserved under that head. The balance still available for tools and plant is Rs. 3,999.

2. This sanction is registered as No. 219 I. of 1896-97.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, I Circle.
" Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

Public works (1897) department

Excess expenditure in certain items entered in the S.E.'s letter no 994 GN d/3-1-97

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

H.E.

No 330 I of 29-3-97

Current Number: 3188

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Enclos: 14

Two

Irrg Asst

Recd: 30.3.97

UNDER date the

READ the following

From Supdg Eng. 1st Circle, No 994 G.N, d/ 3-1-97
13 S.P. Office Note to C. No 12 d/ 14-1-97
14 S.P. Do from C. 216 D/A d/ 21-1-97
To 15 S.P. Supdg Eng. IV Circle, No 21 IV d/ 26-1-97
From 16 S.P. do . 23/I d/ 1-2-97
To 17 S.P. Supdg Eng. 1st Circle, No 13 G.W. d/ 12-2-97
From 18 S.P. do . 1184 G.N. d/ 11-3-97

Quote

No. 74 I d/ 20-3-97

Submitted to Govt with a recommendation that the excesses on the four items entered in the margin of letter, No 994 G.N., d/ 3rd Jan /97, from the Supdg Eng. 1st Circle, may be sanctioned.

Order thereon.

The Examiner of P.W.A. is authorised to pa

cost of

19 D

Issue

W.H.
26.3.97

ICW
25/3/97

referred to in the foregoing endorsement of the Chief Engr for Irrigation. The net saving of Rs 3323 under works will be added to the balance available for unforeseen works of the Rushikulya Project, which will then be increased to Rs. 25,635. The net excess of Rs 491 under tools & plant will be met from the amount reserved under that head. The balance still available for tools & plant is Rs. 3999

A.A.H
24.3.97

& will be entered before issue

Rs 4490

entered before issue

2. This sanction is registered as No. 219 I of 1896-97.

W.H.
20/3/97

20/3/97

To the Chief Engr for I

D
23/4

Public Works (1897) Department.

CURRENT No. 2462

Order

From J. C. Lamminie Esq.
Supg. Engineer 1st Circle
To The Chief Engineer for Irrigation ~~P.W.D.~~

No. 1184 G.N.

Dated 11.3.97
Received 15.3.97
Enclosures 2
Spare copies

SUBJECT.

Tramway and waggons — Submits copy of Ganjam Dt. Officer's letter on the subject of the carriage of — from Russellkonda to Berhampur and states that the Supg. Engr. 4th Circle requested the Divisional Officer to despatch them.

cost of

BACK PAPERS.

~~G.O.~~	L/No.	Department.	Date.
	913GN	d/ 12	.2.97

FURTHER PAPERS

G.O.	No.	Department.	Date.

To Berhampore (Gm) From Coimbatore

Day Hour Minutes
31 14 15

Urgent.

To Executive Engineer Rushikulya Division P.D.D. From Suptg Engr 4th Circle

Have the waggons and tramway been despatched if not do not despatch.

Berhampore 31-1-96.

/True copy/

W DeMorgan

Executive Engineer
Ganjam Division

Executive Engineer

all availab…

Orders were at once issued and the plant despatched from Russulconda to Berhampore. The Suptg Engineer IV Circle however in his telegram* dated 31/1/96, requested that the plant should not be sent him unless it had already left Berhampore.

*Copy attached.

As the plant was already on its way to Berhampore it was consequently deposited there on arrival. The Cost of carriage was finally adjusted in the

Cost of

accounts of this Division, as the Tramway and Plant would have in any case been transferred to Berhampore for convenience of despatch to any division that might require it.

CHIEF ENGINEER
FOR IRRIGATION.
[illegible] MAR.97
No. N24 G2

I have etc
(Sd) W D E Morgan
Exe Engr.

No. 11 846 G.N. dated 11th March 1897. Enclos. 2.

Copy submitted to the Chief Engr. for Irrigation together with copies of Enclosures with reference to his memo No: $\frac{I}{13 GN}$ dated the 12th February 1897. The Supdg Engineer IV Circle requested the Exec Engineer Ganjam Dn. to despatch as many waggons as are available up to Sixty and one and half a mile of Tramway complete – vide his Telegram Dd 23/1/96.

J C Larminie
Supdg Engineer
11/3 1st Circle

6461
188/97

7

Public Works (1897) Department.

CURRENT No.

Order

From The Chief Engineer for Irrign.

To The Supdg Engineer I Circle

No. $\frac{I}{13. G N}$

Dated 12th February 1897

Received

Enclosures

Spare copies

SUBJECT.

Tramway and waggons – Supdg Engineer requested with remarks to report the name of the officer responsible for the irregular expenditure of Rs 422-13-4 being cartage of – from Russelkonda to Berhampore

cost of

accounts of this Division, as the Tramway and Plant would have in any case been transferred to Berhampore for convenience of despatch to any division that might require it.

I have etc
(Sd) W D E Morgan
Exec Engr.

No. 1184 G.N. dated 11th March 1897.

Encls. 2.

Copy submitted to the Chief Engr. for Irrigation together with copies of Enclosures with reference to his memo No: $\frac{I}{13 G.N.}$ dated the 12th February 1897. The Suptg Engineer IV Circle requested the Exec Engineer Ganjam Dn. to despatch as many waggons as are available up to Sixty and one and half a mile of Tramway complete – vide his Telegram D/ 23/1/96

J C L
Suptg Engineer
1st Circle
11/3

CHIEF ENGINEER
FOR IRRIGATION.
13 MAR. 97
No. N 24 G 2

7

Public Works (1897) Department.

CURRENT No.

Order

From The Chief Engineer for Irrign.

To The Suptg Engineer I Circle

No. $\frac{I}{13 G N}$

Dated 12th February 1897

Received

Enclosures

Spare copies

SUBJECT.

Tramway and waggons – Suptg Engineer requested with remarks to report the name of the officer responsible for the irregular expenditure of Rs 422-13-4 being cartage of – from Russelkonda to Berhampore

cost of

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.

Memo 7/13 G.W.

In the completion statement for March/96 forwarded with letter, No. 994 G.N., d/3d. Jan /97, from the Suptg Eng. 1st Circle, against the item "Employing watchmen for guarding tools & plant & repairs & carriage" it is stated "In view to complying with the requisition of the Suptg Eng. IV Circle, for the supply of a mile of Decauville tramway, the plant was carted from Russelkondah to Berhampore at a cost of

of the same, the order was countermanded".
As the Supg Engr, IV Circle intimates that no order to despatch the tramway was sent, the undersigned has the honour to request that the Supg Engr, 1st Circle, will be so good as to report, at an early date, who is responsible for the irregular expenditure that has been incurred.

12/2/97

O.W.S. 4
3188/97

83-IV/97

Public Works (1897) Department.

CURRENT No. 3-IV

Order

From The Supg. Engineer 4th Circle.

No. 23/I

Dated 1st February 1897
Received 5-2-97
Enclosures -
Spare copies -

SUBJECT.

Tramway - Reporting the work for which the - was required.

papers

BACK PAPERS.

G.O.	No.	Department.	Date.
J	2-IV		26.1.97

FURTHER PAPERS.

G.O.	No.	Department.	Date.
Issue	13	G.N	12 2 97
R	24 G.N.		11-3-97

to 105

N° 23/2/I

Supdg. Engr's Office 4th Circle
1st February 1897

From
J. Hannan Esq
Superintending Engineer 4th Circle

To
The Chief Engineer for Irrigation
Madras

Sir,

With reference to your Memo: No. 2-IV. dated 26th January 1897, I have the honor to inform you that the tramway was required for the Ootacamund lake work. The following telegram was sent to the Superintending Engineers I, II, III, V and VI circles.

"40 waggons and 1 mile of tramway urgently required for filling in Ootacamund lake. Please wire if you can supply and to what extent. The waggons and rails should be in good condition".

It was found that the tramway was available in Madras, and it was ordered accordingly. On a wire being [illegible] from Ganjam that the [illegible] is being de its despatch was stopped by wire - You will observe that no order was sent to despatch this tramway.

I have the honor to be
Sir
Your most obedient Servt

Superintending Engineer

CHIEF ENGINEER
FOR IRRIGATION.
5-FEB-97
No.

GWE.5
31/III/97

2

Public Works (1897) Department.

CURRENT No.

Order

From The Chief Engineer for Irrig

To The Supdg Engr. 4 Circle

No. 2-IV

Dated 26 January 1897

Received

Enclosures

Spare copies

SUBJECT.

Decauville Tramway. S.E. requested with remarks to state the circumstances under which the requisition for the supply of a mile of — was made and subsequently cancelled.

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.

No 2-IV. of 26.1.97

Memo

It is represented that in order to comply with the requisition of the Supdg Engr, W Circle, for the supply of a mile of Decauville tramway, an expenditure of Rs 423 was incurred in the Rushikulya Dn in carting the plant from Russelkondah to Berhampore, but that before despatch of the same, the order was countermanded. The undersigned has the honour to request that the Supdg Engr, W Circle will be so good as to state the circumstances under which the ~~order~~ requisition was made & subsequently cancelled.

Rs8/5/97

Rs 5.6
3188/97

Public Works (1897) Department.

CURRENT No. O.M. 8

Order

From The Examiner
P. W. Accounts
Madras

No. 216 D/A

Dated 21st January 1897
Received 21-1-97
Enclosures 6.
Spare copies

SUBJECT.

Tramway. Stating that this office is unable to tell whether the — referred to in completion Statement for March/96 is the same as that referred to in G.O. No. 1065 I of 17-12-96. & that the outlay of Rs 423

Above

It is represented
that in order to comply
with the requisition of
the Depy Supt N Circle
for the supply of a mile
of Decauville tramway
an expenditure of Rs
423 was [illegible]
carting the plant from
[illegible] to
[illegible] that that
before [illegible]
[illegible] the order was
[illegible] . The
[illegible]
honour to request that
the supply [illegible]
with [illegible]
[illegible]
[illegible]
[illegible]
[illegible]
[illegible]

Rec 8/97

Rec. 6
3/8/8/97

Public Works (1897) Department.

CURRENT No. O.N. 8

Order

From The Examiner
P. W. Accounts
Madras

No. 216D/A

Dated 21st January 1897
Received 21-1-97
Enclosures 6.
Spare copies

SUBJECT.

Tramway. Stating that this office is unable to tell whether the — referred to in completion Statement for March/9 is the same as that referred to in G.O. No. 1065 I of 17-12-96 & that the outlay of Rs 423

BACK PAPERS.

G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.
Issue	2	IV	26-1-97
R	3-IV		9-12-97
R	24 [illegible]		11-8-97

CHIEF ENGINEER
FOR IRRIGATION.
21 JAN 97
No. 64

E. No. 27.
1,000—9-12-95.

KEEP-WITH CURRENT No.

dated 189 .

GOVT. OF MADRAS. } 1897 { P. W. DEPT.

EXAMINER, P. W. ACCOUNTS,

Madras, 21st January 1897

OFFICE NOTE No. 216 20/A

To

I.

Your O.N.No.12 dated 14th.January 1897.

This office is unable to tell whether the tramway referred to in the completion statement is the same as that referred to in G.O.No.1065 I. of 17th.December 1896, but as the outlay of Rs.423 appears as a final charge in the accounts of the late Rushikulya Division, it could not possibly be included in the amount sanctioned in the above G.O. which represents outlay debited finally in the accounts of Kistna Western Division.

C.

PW9.2
3085/97

Public Works (1897.) Department.

3309

CURRENT No. 5G.N.

EXAMINER,
P. W. ACCOUNTS.
18 JAN 1897
No ....

R 8.4
1/97

Order No 12 d/ 14-1-97

To C/

Please say if the tramway stated in the Completion statement for March 1896, to have been Carted from Russelkonda to Berhampore at a cost of Rs 423 is the plant referred to in G.O. No 1065 I dated 17th December 1896, and if so, whether the above outlay was included in the amount sanctioned in that order.

J.H.
D.E.I. 14/1

PWE.12
3088/97

From J. C. Larminie Esqr M.I.C.E
Supg. Engr., 1st circle

To The Chief Engineer for Irrigation.

No. 994 Gn

Dated 3rd January 1897.

Received 8-1-97

Enclosures 5

Spare copies

SUBJECT.

Submits completion statements of Ganjam Dn for March, June, July & Augt 96 with a request to obtain the Sanction of Government authorizing the Examiner to admit the excesses on certain works for the explanation attached therein

Ow9.7
3.88/97

Public Works (189~~6~~7) Department.

33^0/

CURRENT No. 5 G. N.

EXAM...
P. W. ACCOUNTS.
18 JAN 1897
No..................

R 8.1/97

Order No 12 d/ 14-1-97

To C/

Please say if the tramway stated in the Completion statement for March 1896 to have been Carted from Russelkonda to Berhampore at a cost of Rs 423 is the plant referred to in G.O. No 1065 I dated 17th December 1896 and if so, whether the above outlay was included in the amount sanctioned in that order.

J. H. E. 14/1
D. E. I.

PW E.No
3088/97

From J. C. Larminie Esqr M.I.C.E.
Supg. Engr. 1st circle

To The Chief Engineer
for Irrigation.

No. 994 Gn

Dated 3rd January 1897.

Received 8-1-97

Enclosures 5

Spare copies

SUBJECT.

Submits completion statements of Ganjam Dn for March, June, July & Augt 96 with a request to obtain the Sanction of Government authorizing the Examiner to admit the excesses on certain works for the explanation [illegible]

BACK PAPERS.

G.O.	No.	Department.	Date.
Issue	On 12	On	14 1 97
R	8	On	21 1 97
I	2	Ir	26 1 97
R	3	Ir	1 2 97
I	13	Gen	12 2 97
R	11	Gen	11 3 97
GO	1065	I	7 12 98
GOO	13 14	I	10 1 99

FURTHER PAPERS.

G.O.	No.	Department.	Date.
R	24	Gr	11-3-97

EXECUTIVE ENGINEER'S OFFICE
P. W. D.
17 JUN. 96
REGISTER No.
GANJAM DIVISION.

P. W. D. FORM No. 45D.

Ganjam DIVISION.

CHIEF ENGINEER
FOR IRRIGATION.
21 JAN 97
No. 8/C

Completion Certificate of Repairs.

CHIEF ENGINEER
FOR IRRIGATION.
JAN 97
No. 5 G/C

STATION— Chatrapur

NAME OF BUILDING— Repairs to Collector's Bungalow at Chatrapur.

AUTHORITY— Reg No 136 of 95-96. Est Rs 1240.

Certified that the repairs to the abovementioned building were completed on ________ ________, that it is in clean and habitable order, and that I have satisfied myself to the best of my ability that the repairs have been properly done.

C F Weir
Collector

Dated Chatrapur

The 20th June 1896.

Local Head of Department.

NOTES.

Reference to P. W. D. Code

Chapter IX, paras. 41 and 63.

1. On completion of any repairs this form should be forwarded to the local head of the Department for which executed, for his signature to the certificate and return to Executive Engineer, who will then forward it with the completion report (Form No. 45C), to the Examiner for verification and transmission to the Superintending Engineer.

2. The following extract from the Public Works Department Code defines the responsibility incurred by the Officer signing the completion certificate.

Chapter IX, para. 63.—"The countersignature of a Civil Officer merely implies that he has satisfied himself to the best of his ability that the work has been done properly and involves no further responsibility. Where the countersigning Officer objects to any of the statements in the paper presented to him, he should still sign it, adding any remarks he may think proper; but it must be borne in mind that in making remarks which are unnecessary and irrelevant he may occasion much trouble and delay."

18 NOV. 96

EXAMINER,
P. W. ACCOUNTS.
18 JAN. 1897
No.

TRY. DY. COLLECTOR,
8 - JUN. 96
GANJAM.

C No 803/186
Sup 8/6/96

P. W. D. Form No. 45D.

12 OCT 1896

STATION— Chatrapur

NAME OF BUILDING— Repairs to Collector's bungalow at Chettrapore.

Completion Certificate of Repairs.

Forwarded to The Collector of Ganjam for signature and return, as this Office No. 1283, dated 6th June 96

By order

Adheyagarlapu
Asst.

Executive Engineer,

Ganjam Division.

Returned to Executive Engineer, Ganjam Division, duly signed.

Colr.

COLLECTOR,
7 - JUN. 96
GANJAM.

Local Head of Department.

	Amount of Estimate	Outlay (to nearest rupee).	Difference.

NOTES.

REFERENCE—

G.O., No. 3053 W., of 14th November 1891.

Examiner's Circular No. 16 of 10th December 1891.

1. As soon as possible after the despatch of the monthly accounts to the examiner the executive engineer will furnish a completion statement in this form (i) for all special and ordinary repairs, whatever their amount, and (ii) for all original works of this department, costing less than Rs 5,000 each, the accounts of which have been finally closed in the accounts of the month that have just been rendered.

2. For annual repairs the statement should be submitted annually as soon as possible after the close of the official year or after the close of the period for which annual repair estimates remain in force.

EXAMINER,
P. W. ACCOUNTS.
13 JAN. 1897
No. 295

27 JUL 1896

(D. No. 1.)

PUBLIC WORKS DEPARTMENT,
MADRAS.

CIRCLE— First

DIVISION— Rushikulya

Completion Statement for the month of March 1896. (1st Suppl)

30/7

18 NOV. 96

2

NOTE—This form should be used—

1. Monthly, for all special and extraordinary repairs, and for all original works costing less than Rs. 5,000 each.
2. Annually, for all annual repair estimates.

Estimate. No.	Estimate. Date.	Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
1	2	3	4	5	6
			RS.	RS.	RS.
		35. I Works			
110/95-96 S.E.L. 323/24	95-96.	Clearing Jungle No 15 Distributary Rushikulya canal.	100.	114.	14 (a)
		III Tools & Plant			
114/95-96 9348. 52... 24-8-95	95-96.	Employing watchmen for guarding tools & Plant and repairs & Carriage.	1250.	1764.	514 (b)
		42 Major Works (Working Expenses) Maintenance & Repairs			
68/95-96 51	95-96.	Repairs to the Gumsur Anicut Head Works for 1895-96.	1160.	1234.	74. (c)

	Date.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.	
1			3	4	5	6	
				RS.	RS.	RS	
			43 minor works (Cond).				
1			2a lascars required for Surveying & levelling works in Chicacole Taluq.	130.	103.	27.	✓
			Repairing the Surplus weir of Bhogata Tank of Bommanmapelly	160.	224	64	✓
			Digging a new field supply channel in lieu of ~~an~~ old Mondra Kontha Channel. Nagarikatakam.	40.	39	1.	✓
			Imperial.				
			45 Civil Works.				
	6		Urgent repairs to Post office at Rep. ~~Chittrapoor~~ Ichapoor. 95.96.	200.	192.	8.	Certificate will follow.
			Provincial				
			45 Civil works.				
	1895.	96.	Municipal tax on Public Buildings in Ganjam Division.	105.	96.	9	✓
	1894	95.	Welding crowbars in the Ganjam Division.	48.	45	3.	✓
	1895	96.	Making measuring rods for the use of Ganjam Division.	20	19.	1	✓
	1895	96.	Cost of two augers received from Rushikulya Division.	2	2	.	✓

2

NOTE—This form should be used—

1. Monthly, for all special and extraordinary repairs, and for all original works costing less than Rs. 5,000 each.
2. Annually, for all annual repair estimates.

Estimate. No.	Estimate. Date.	Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
1	2	3	4	5	6
			RS.	RS.	RS.
		35. I Works			
110/95-96 S.E.E. 323/24	95-96.	Clearing Jungle No 15 Distributary Rushikulya canal.	100.	114.	14 (a)
		III Tools & Plant			
114/96 95 348. 24-8-95	95-96.	Employing watchmen for guarding tools & Plant and repairs & Carriage.	1250.	1764.	514 (b)
		42 Major Works (Working Expenses) Maintenance & Repairs			
68/95-96 (5)	95-96.	Repairs to the Gumsur Anicut Head Works for 1895-96.	1160.	1234.	74 (c)

paid

Date.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.	
1		3	4	5	6	
			RS.	RS.	RS	
		43 Minor works (Contd.)				
1		a lascars required for Surveying & levelling works in Chicacole luq.	130.	103.	27.	✓
		Repairing the surplus weir of hogata Tank of Bommanmapolly	160.	224	64.	✓
		Digging a new field supply Channel in lieu of ~~an~~ old Kondra Pentha Channel. Nagarikatakam.	40.	39	1.	✓
		Imperial.				
		45 Civil works.				
	4	Urgent repairs to Post office at Rup Chuttrapoor. Itchapoor. 95.96	200.	192.	8.	certificate will follow
		Provincial				
		45 Civil works.				
1895.	96.	Municipal tax on Public Buildings in Ganjam Division	105.	96.	9	✓
1894	95.	Welding crowbars in the Ganjam Division.	48.	45	3.	✓
1895	96.	Making measuring rods for the use of Ganjam Division.	20	19.	1	✓
1895	96.	Cost of two augers received from Rushikulya Division.	2	2	.	✓

paid

(Reg no 1

ESTIMATE No. 1	Date 2		Name of Work. 3	Amount of Estimate. 4	Outlay (to nearest rupee). 5	Difference. 6
				RS.	RS.	RS.
			45 Civil works			
			Tents & Plants			
41 14/4 96-97	1895	96.	Supply of tents for the use of Officers & Subordinates. – Revised Entry.			
42	1895	96.	Supply of tents for the use of Officers and Subordinates Extn Rushikulya Division.	2	14.	14 (a)
			Three [illegible] 10' x 10' for three native Officers & Subordinates were not purchased hence the saving			
			Court of Wards Estates.			
95-96 39	1895	96.	Constructing quarters for Aska Proprietress with Compound wall	11170	9[illegible]	514 (b)
			Building handed over to the Proprietress with the balance of materials at Site.			
24.2 96-97 154	1895	96.	Repairs to houses occupied by Gayatri Pattu Mahadevy of Peddakimidi.	1200	1119	8

No. , dated 189 .

Forwarded to the Examiner, Public Works Accounts, Madras and Coorg, for verification and transmiss
the Superintending Engineer, Circle.

Executive Engi

No. , dated 189 .

Verified and forwarded to the Superintending Engineer, Circle.

Examiner, Public Works Accounts,
Madras and C

1,300—25-10 95

ESTIMATE No. 1	Date. 2		Name of Work. 3	Amount of Estimate. 4	Outlay (to nearest rupee). 5	Difference. 6
				RS.	RS.	RS.

Sent.

N.B.

Explanations for the excesses:-

(a) The provision in the Estimate ~~were~~ was insufficient

(b)

(1) In view to complying with the requisition of the Superintending Engineer 4th circle, for the supply of a mile of Decauville Tramway, the same was carted from Russellkondah to Berhampore at a cost of Rs 422-13-4. But before despatch of the same, the order was countermanded. Hence the above sum has remained at the debit of this Estimate, which mainly accounts for the excess.

Estimate No.	Date		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
1	2		3	4	5	6
				RS.	RS.	RS.
(Reg no. 1			45 Civil works Tools & Plant			
41 14/4 56-97	1895	96.	Supply of tents for the use of Officers & Subordinates. Revised Entry			
42	1895	96.	Supply of tents for the use of Officers and Subordinates Rushikulya Division. Three Bichobas 10 × 10 for three native Officers & Subordinates were not purchased hence the saving	214	14 (a)	
			Court of Wards Estates.			
95-96 39	1895	96.	Constructing quarters for Aska Proprietress with compound wall Building handed over to the Proprietress with the balance of materials at site	11170	514 (b)	
24-2 96-97 154	1895	96.	Repairs to houses occupied by Gayatri Pattu Mahadevy of Peddakimidi	1200	1119	8

No. , dated 189 .

Forwarded to the Examiner, Public Works Accounts, Madras and Coorg, for verification and transmiss the Superintending Engineer, Circle.

Executive Engi

No. , dated 189 .

Verified and forwarded to the Superintending Engineer, Circle.

Examiner, Public Works Accounts, Madras and C

Estimate No.	Date.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
1	2		3	4	5	6
				RS.	RS.	RS.

Vert.

N. B.

Explanations for the excesses:-

(a) The provision in the Estimate ~~were~~ was insufficient

(b) (1) In view to complying with the requisition of the Superintending Engineer 4th circle, for the supply of a mile of Decauville Tramway the same was carted from Russelkondah to Berhampore at a cost of Rs. 422-13-4. But before despatch of the same, the order was countermanded. Hence the above sum has remained at the debit of this Estimate which mainly accounts for the Excess.

CHIEF ENGINEER FOR IRRIGATION

No. 5 Gr / 5

Estimate.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
No.	Date				
1	2	3	4	5	6
			RS.	RS.	RS.

CHIEF ENGINEER FOR IRRIGATION

No. 8, dated 21 - 7 - 1896.

Forwarded to the Examiner, Public Works Accounts, Madras and Coorg, for verification and transmission to the Superintending Engineer, 1st Circle.

OV 5.13 / 3688(5)

J McLeary

Asst Executive Engineer,
in ch. Ganjam Division.
Berhampur

No. , dated 189 .

Verified and forwarded to the Superintending Engineer, Circle.

EXAMINER,
P. W. ACCOUNTS.
18 JAN 1897
No.

12 OCT 1896

(D. No. 1.)

PUBLIC WORKS DEPARTMENT,
MADRAS.

Circle— First

Division— Ganjam

Completion Statement for the month of June 1896.

NOTES.

Reference—

G.O., No. 3053 W., of 14th November 1891.

Examiner's Circular No. 16 *of* 10*th December* 1891.

1. As soon as possible after the despatch of the monthly accounts to the examiner the executive engineer will furnish a completion statement in this form (i) for all special and ordinary repairs, whatever their amount, and (ii) for all original works of this department, costing less than Rs 5,000 each, the accounts of which have been finally closed in the accounts of the month that have just been rendered.

2. For annual repairs the statement should be submitted annually as soon as possible after the close of the official year or after the close of the period for which annual repair estimates remain in force.

18 NOV 96

- 1670
+ 1220
- 450

NOTE—This form should be used—

1. Monthly, for all special and extraordinary repairs, and for all original works costing less than Rs. 5,000 each.
2. Annually, for all annual repair estimates.

ESTIMATE. No.	ESTIMATE. Date.	Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
1	2	3	4	5	6
			RS.	RS.	RS.
(Regn.)		35 Protective Irrigation works.			
379/4. 95/96	1894 95.	Masonry outlet (with Sand Vent) at 13/16 mile of Gallary Channel.	1050.	1045	5. ✓
87/95-96 379/7.	1894 95.	Masonry outlet (with Sand Vent) at 2¼ mile of Gallary Channel.	1040	924	116. ✓
87/95-96 379/11.	1894 95.	Masonry outlet at 4 5/16 of Gallary Channel.	350.	347	3 ✓
2/4-95 379/13.	1894 95.	Flush Escape at 4½ m + 80' of Gallary Channel.	330	183	147. ✓
87/95-96 379/15.	1894. 95.	Masonry outlet at 5 miles of Gallary Channel.	550	499	51 ×
535 14-4 (b)	1894 95.	Flush outlet at 9⅛ m. + 506' Itchapoor Channel. Value of work done. 333-5-6. Deduct arrears due 0.1.3 333.4.3	350	333	17. ×
3-6 6-7 255/4.	1895. 96.	Flush outlet at 1 m. 0 F. + 116' of No. 13 Distry Rushikulya Canal.	190.	184	6 ×
G O No 852 I. 5/7	19-10-95	Special establishment required for settling Compensation for land for distributaries Rushikulya Section	10065	10818.	345 753 (–)

Verified a … neer,

ESTIMATE Date.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
		3	4	5	6
			RS.	RS.	RS
1895.	96.	Bridge to carry Pattapur road at 4⅞ m + 380' of No. 13 Distry R. Canal	720.	649	71 ×
1895	96.	Masonry outlet and Sluice at 6½ m + 440' of No. 13 Distry R. canal	230	166	64 ×
1895	96.	Masonry outlet at 1¾ m. + 160' of No 13 Distry R. canal	470	417	53 ×
1894	95.	Flush outlet at 4 m 1 F. + 334' of No. 14 Distry.	170	.	170 (b) ×
1894	95.	Rock escape at 5 m. 4 F. 519' of No. 14 Distry.	50	.	50. (c)
1894	95.	Masonry outlet at 5 m. 6 F. 162' of No. 14 Distry	100	.	100. (d) ×
1894	95.	Flush outlet at 5 m. 7 F. 60' of No. 14 Distry.	170	.	170. (e) ×
1894	95	Aqueduct over Madupoor nullah at 11⅝ m. Rushikulya canal.	5180.	4983	197. × 875
omit		43 C & R Not Kept Repairs.			
1895	96.	Clearing silt in the bed of Jayamanga Cam Channel.	280.	272	Omit 8. ×
		Agricultural repairs			
1895.	96.	Raising the wall and fixing shutters to Madhavapurida Sluice.	140.	124	16.

No. 5 Gr

Estimate No.	Estimate Date		Name of Work.	Amount of Estimate.	Outlay (nearest rupee).	Difference.
1	2		3	4	5	6
				RS.	RS.	RS.
Reg 20			44 Military works. Repairs			
79.2/8. 26.9.97	1896	97	Removing silt from wells on the parade ground at Berhampoor.	5	5	
			45 Civil works Provincial Original works			
62.2/159. 26.9.97	1895.	96.	Providing new pattern Chimney to the cook room of the District Jail at Berhampoor.	200.	194.	6.
			Repairs			
138.7.2/136. 26.9.97	1895.	96	Repairs to Collector's Residence at Chettrapoor.	1240.	1255.	
35.[illegible]/9 [illegible].97	1895	96	Repairing the District Munsiff's Court at Berhampoor.	470.	364.	106.

(a) Excess due to the continuance of the Special Establishment beyo[nd] the period for which provision was made in the Estimate.

(b).(c).(d).&(e). Found unnecessary.

No. 9, dated 6/7 October 1896.

Forwarded to the Examiner, Public Works Accounts, Madras and Coorg, for verification and transmissio[n to] the Superintending Engineer, First Circle.

WDeMorgan

6/10 Executive Engineer, Ganjam Division

No. , dated 6W.E.12 / 3688/97 189 .

Verified and forwarded to the Superintending Engineer, Circle.

Sy 5/10

compared
[illegible] 5/10

345
875
1220

Examiner, Public Works Accounts, Madras

1,500—25-10 95

EXAMINER, P. W. ACCOUNTS.
18 JAN 1897
No. 435

12 OCT 1896

(D. No. 1.)

NOTES.

[Refe]rence—

[G.] O., No. 3053 W., of 14th November 1891.

[Examin]er's Circular No. 16 of 10th December 1891.

[1. As] soon as possible after the despatch of the [month]ly accounts to the examiner the executive [e]ngineer will furnish a completion statement in this [f]orm (i) for all special and ordinary repairs, whatever their amount, and (ii) for all original works of this department, costing less than Rs 5,000 each, the accounts of which have been finally closed in the accounts of the month that have just been rendered.

2. For annual repairs the statement should be submitted annually as soon as possible after the close of the official year or after the close of the period for which annual repair estimates remain in force.

PUBLIC WORKS DEPARTMENT,
MADRAS.

CIRCLE— First.

DIVISION— Ganjam

Completion Statement for the month of July 1896.

SUPERINTENDING ENGINEER
18 NOV. 96

+ 5 319 ✓

719 + 22

CHIEF ENGINEER FOR IRRIGATION. JAN 97

Estimate.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
No.	Date	No. 5 G.P			
1	2	3	4	5	6
			RS.	RS.	RS.

CHIEF ENGINEER FOR IRRIGATION

No. 10 , dated 6/7 October 1896.

Forwarded to the Examiner, Public Works Accounts, Madras and Coorg, for verification and transmission to the Superintending Engineer, First Circle.

W DeMorgan

6/10

Executive Engineer,
Ganjam Division.

652.10
3188/57

No. , dated 189 .

Verified and forwarded to the Superintending Engineer, Circle.

Ley 5/10

Compared
C.B.
5/10

Examiner, Public Works Accounts,
Madras and Coorg.

1,500—25-10 95

EXAMINER,
P. W. ACCOUNTS.
18 JAN 1897
No. ....

EXAMINER
26 OCT 1896

NOTES.

Reference—

G.O., No. 3053 *W., of* 14*th November* 1891.

Examiner's Circular No. 16 *of* 10*th December* 1891.

1. As soon as possible after the despatch of the monthly accounts to the examiner the executive engineer will furnish a completion statement in this form (i) for all special and ordinary repairs, whatever their amount, and (ii) for all original works of this department, costing less than Rs 5,000 each, the accounts of which have been finally closed in the accounts of the month that have just been rendered.

2. For annual repairs the statement should be submitted annually as soon as possible after the close of the official year or after the close of the period for which annual repair estimates remain in force.

(D. No. 1.)

PUBLIC WORKS DEPARTMENT,
MADRAS.

Circle— First

Division— Ganjam

Completion Statement for the month of August 1896. No 2.

SUPERINTENDING ENGINEER FIRST CIRCLE
18 NOV. 96

+3248 ✓

NOTE—This form should be used—

1. Monthly, for all special and extraordinary repairs, and for all original works costing less than Rs. 5,000 each.
2. Annually, for all annual repair estimates.

ESTIMATE. No.	ESTIMATE. Date.	Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
1	2	3	4	5	6
			RS.	RS.	RS.
		35 I Works			
106 G. 95/96. Mc 846 I.	7-11-94	Catch drains Rushikulya Canal.	6090	2842	3248
		42 Maintenance & Repairs V Tools & Plant.			
77/96 Reg. No. 281	1895-96	Purchasing a flat Punt for the Rushikulya Division	220	150	70
		43 Minor Works.			
73 2/16 94/95	1894-95	Oiling Screw gearing in Ganjam Division for 94-95	8	1	7
-	- - -	Removing Slush & Shoals at the head of river Channels Chicacole Taluq. Revised entry.	-	40 21	-21

Omit

ESTIMATE No.	ESTIMATE Date.	Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
1		3	4	5	6
			RS.	RS.	RS
		44 Imperial Military			
Reg. No. 9/3 14 96/97	1896-97	Repairs to the Culvert at the bank side entrance of the Regimental Hospital at Berhampore	17	17	-
29.3 96/97 9	1896-97	Sundry repairs to Military Barracks at Berhampore	35	35	-
		45 Tools and Plant			
71.1 95/96 1 (a)	1895-96	Tools and Plant, Repairs and Carriage for 1895-96.	200	179	21
70 16 24 95/96	1896-97	Snatch blocks & double Sheived pullies	115 410	115	-
14 11 3 95/96	1896-97	Making a drawing table for the use of Ganjam Division	45	45	-
		Court of Wards Estates.			
528	1895-96	Repairing the bund of bodo Bandha of Balarampore Bodagada Estate.	240	246	-6 Su 96/97
123	1894-95	Repairs to houses in Badagada Palace.	500	542	-42 (1) 2u 96/97

(1) The Provisions in the Estimate for Brick work and wood work were insufficient - hence excess

P.T.O.

Estimate.			Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
No.	Date					
1	2		3	4	5	6
				RS.	RS.	RS.
			45 Provincial Civil buildings			
13 ~~29~~	1890	91	Constructing Post office at Udayagiri Revised Entry	~~2500~~ 3392	3505	113 (2)

(2) The present excess of Rs 113 represents the amount adjusted in March 95 (Suppl.) as per G.O. No 956 W of 24.4.95.

68.74

94.95

+3164

CHIEF ENGINEER
FOR IRRIGATION.
97
No. 5 G.

CHIEF ENGINEER
FOR IRRIGATION.
97
No.

No. 12 , dated 21/22 October 1896.

Forwarded to the Examiner, Public Works Accounts, Madras and Coorg, for verification and transmission to the Superintending Engineer, First Circle.

O.W.S.9
3188/97

W. D. Morgan
Executive Engineer,
Ganjam Division.

No. , dated 189

Verified and forwarded to the Superintending Engineer, Circle.

Examiner, Public Works Accounts,
Madras and Coorg.

1,500—25-10 95

3308 29th Jan 1897

R.S.C. 2/97

No. 994-Gen

EXAMINER,
P. W. ACCOUNTS.
18 JAN 1897
No.

FROM

J. C. Larminie Esquire M.I.C.E.
SUPERINTENDING ENGINEER,
FIRST CIRCLE.

Enclosures. 5 TO

THE CHIEF ENGINEER
FOR IRRIGATION.

~~WALTAIR~~, Madras 3rd/5.8 January ~~189~~ 1897.

SIR,

Clearing jungle No 15 Distributary Rushi-Kulya Canal Estimate Rs 100. Outlay Rs 114. Excess 14.

Employing Watchmen for guarding tools & Plant & Repairs & Carriage Estimate Rs 1250 Outlay Rs 1764. Excess 514

Special Establishment required for settling Compensation for land for distributaries on Rushikulya Section Estimate Rs 10065 Outlay Rs 10818 Excess Rs 753

Do- Do- Mahanadi section Estimate Rs 700. Outlay Rs 1617 Excess Rs 917

I have the honor to submit herewith Completion Statements of Works in Ganjam Division for March, June, July and August 1896 received from the Executive Engineer Ganjam Division and verified by the Examiner Public Works Accounts and to request that you will be so good as to obtain Sanction of Government authorising the Examiner Public Works Accounts to admit the Excesses on the works noted in the margin. Reasons for the Excesses are given by the Executive Engineer in the Completion Statements.

2. The amount of Rs 5007 being Savings effected on the works and Rs 23 on the

S. E. I.
1. 500—29-2-96.

CHIEF ENGINEER
FOR IRRIGATION.
[illegible] JAN 97
No. 5 G.R.

FROM

SUPERINTENDING ENGINEER,
FIRST CIRCLE.

CHIEF ENGINEER
FOR IRRIGATION.
21 JAN 97
No. 8 C
2

TO

THE CHIEF ENGINEER
FOR IRRIGATION.

DATED
DESPATCHED
RECEIVED
189

No.

ENCLOSURES.

SUBJECT.

Tools and Plant Rushikulya Project may be added to the provision for unforeseen works and Tools & Plant of this Project respectively.

I have the honor to be
Sir,
Your most obedient Servt.

Superintending Engineer
3/1 First Circle

CW
2/1

Ow.s.8
3188/97