Public Works (1897)--Department.

G.O., No. 855 I

DATED 20 September 1897

21/9/97

[Despatch Abstract.]

Excess Outlay: Authorizing the Examiner of P.W. Accounts to admit the — incurred on the works entered in the Completion Statement of the Kistna Western Division for June 1897.

90/4

Fed 21/20/9/97

22/9/97

[P. W. 20.
1,500—30-11-96.]

Indexed ✓

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Government (1897) of Madras.
PUBLIC WORKS.

Recd. } 1897. *Enclosures*
Regd. *Spare copies*

G.O., No. 855 I., 20th September 1897.

SEPTEMBER.

Excess Outlay

Authorizing the Examiner of Public Works Accounts to admit the — incurred on the works entered in the completion statement of the Kistna Western division for June 1897.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers :—

From Major W. L. C. BADDELEY, R.E., Superintending Engineer, II Circle, to the Chief Engineer for Irrigation, dated Bezwada, 20th August 1897, No. 1459 K.W.

In forwarding herewith a copy of the completion statement showing the works on which there has been excess expenditure, I have the honour to request that you will be so good as to obtain the sanction of Government to the excesses.

2. Explanation as to the cause of excess has been given against each work.

3. The amount of excesses may be met from the balance of the item 710 of the statement printed with G.O., No. 857 I., dated 11th October 1893.

ENCLOSURE.

EXTRACT from completion statement for the month of June 1897.

Estimate. Number and date.	Name of work.	Amount of estimate.	Outlay (to nearest rupee.)	Difference.
1	2	3	4	5
		RS.	RS.	RS.
	* * *			
	49. *Irrigation.*			
423–25 of 1891–92.	Excavating No. 1 branch of Nallur channel	1,010	1,788	(*a*) 788
490–91 of 1892–93.	Compensation for land required for excavating Kopalli drain ..	1,540	3,118	(*b*) 1,578
99 of 1896–97.	Investigating and levelling the proposed Tungabhadra side channel	280	306	(*c*) 26
	* * *			

(*a*) Excess due to the execution of the following items not provided for in the original estimate :—

In earthwork there is an excess of 76,000 cubic feet which was done in filling borrow-pits for 2 furlongs excavated in previous years for raising the right bank of Bank canal, and the banking was done 8 feet high. In removing jungle Rs. 9 were spent. A sum of Rs. 42 were spent in putting up a temporary bridge at Mynenivaripalem donka. Compensation to the amount of Rs. 616 had to be debited to this earthwork estimate.

(*b* Excess due to the following :—

	RS.
Estimate provides for 14·50 acres land at Rs. 100	1,450
Fixing demarcation stones	90
	1,540
Against which the following are the actual debits :—	
9 acres 94 cents at Rs. 200	1,988
1 acre 31 ,, at ,, 150	196
3 acres 27 ,, at ,, 100	327
Fixing demarcation stones	169
Compensation for trees	438
	3,118

(*c*) The cause of excess is insufficient provision in the estimate.

6th August 1897.

(Signed) W. C. LEWIS,
Ex. Engr., Kistna Western Divn.

To the Examiner, Public Works Accounts, dated 24th August 1897, No. 244.

For verification of excesses and early return.

(Signed) F. J. WILSON,
Asst. to Chief Engr. for Irrigation.

From the Examiner, P.W. Accounts, dated 27th August 1897, No. 2749 D./A.

Verified and returned.

No. 173 I.

Submitted to Government.

2. The excesses incurred on the works referred to are due partly to additional work having been done and partly to insufficient provision having been made in the sanctioned estimates. Of the total excess of Rs. 2,392, Rs. 2,194 occur under land compensation.

3. The attention of Superintending Engineers has already been drawn in this office memo., No. 10 G., dated 7th May 1897, to the necessity for obtaining an estimate of value from the Revenue Divisional officers, when estimates in which land compensation forms an important item, are prepared.

4. The excesses may be passed.

6th September 1897.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 855 I., dated 20th September 1897.

The Examiner of Public Works Accounts is authorized to admit the outlay incurred on the works entered in the completion statement of the Kistna Western division for June 1897, the total excess, viz., Rs. 2,392, being met from the balance of the provision made for item 710 of the statement printed in Proceedings of Madras Government, No. 857 I., dated 11th October 1893.

2. This sanction is registered as No. 80 I. of 1897–98.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
,, Superintending Engineer, II Circle.
,, Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

A His Excellency the Governor

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

6P

Excess Expenditure on certain works in the Kistna Western Divn.

Irrigation A&V

UNDER date the

READ the following

Put up with statement

From the Superg. Engineer, Second Circle. (H.E. No. 1459-KW, dated 20.8.97).
To the Examiner of Public Works Accts. (H.E. No. 244 dated 24.8.97).
From ——— do ——— do ——— (H.E. No. 2749 D/A dated 27.8.97).
No. 173. I d/ 6.9.97

Issue
W.H.
14.9.97 I

Submitted to Government.

2. The excesses incurred on the works referred to are due partly to additional work having been done and partly to insufficient provision having been made in the sanctioned estimates. Of the total excess of Rs. 2392, Rs. 2194 occur under land compensation.

2. The attention of Superg. Engineer has already been drawn, in this Office Memo* No. 10-G, dated 7 May 1897, to the necessity for obtaining an estimate of value from the Revenue divisional Officers, when estimates in which land compensation forms an important item, are prepared

* Not available for this file, it having been put up with R. No. 180-G.D./97 sent to E.I. on 30.8.97.

3. The

3. The excesses may be passed.

No - 855-I. 20-9-97

Order thereon.

The Examiner of Public Works Accounts is authorised to admit the outlay incurred on the works entered in the Completion statement of the Kistna Western division for June 1897, the total excess, viz. Rs 2,392 being met from the balance of the provision made for item 710 of the statement printed in G.M.G. No 857-I. dated 11th October 1893.

2. This sanction is registered as No 80 I. of 1897-98.

A.H.
11.9.97

Read
14/9

3/9/97

W.H.
6.9.97

To
The Chief Engineer for Irrigation.
" Supt. Engineer, Second Circle.
" Examiner, P.W. Accounts.

27/9/97

28/9/97

E. I. Form No. 1—1,000—2-2-97.

Public Works (1897) Department.

CURRENT No. 9297

Order

From The Chief Engr for Irrn

No. 173 I

Dated 6 - 9 - 97

Received 18 - 9 - 97.

Enclosures 3 | Completion report

Spare copies

SUBJECT.

Excess outlay incurred in certain works in the Kistna Western Dn - Completion report showing the - Submitted for sanction. -

239/

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.

Public Works (1897) Department.

CURRENT No. 188

Order

From The Examiner P. W. a.

No. 2749 B/A

Dated 27th aug 1897

Received 30 — Do —

Enclosures 1

Spare copies

SUBJECT.

Excess expenditure — retg: verified S.E. II cir No 145 g P.W.D. d/ 20-8-97 regg: to obtain sanction of Govt: to certain —

Draft disposed for appl.

4/9/97.

30/8/97

30/8

31/8/97

BACK PAPERS.

No.	Date.
I244	dy 24-8-97
R238KS	dy 23-8-97

FURTHER PAPERS.

No.	Date.

Public Works (1897) Department.

CURRENT No. 283KS.

To C

EXAMINER,
P. W. ACCOUNTS.
26 AUG. 1897
No........

W/26/8

3P

No 244 dy 24-8-97

From Major W.L.C. Baddeley R.E.
Supg Engr II Circle

Order To C for verification of excesses & early return

No. 1459 KW

Dated 20 August 1897

Received 23 Do

Registered

Enclosures 1

Spare copies

24/8

1D 8

28/8

23/8/97

R 188
30-8-97

4P

SUBJECT.

Excess ~~on~~ Expre:
Requesting to obtain Sanction of Govt: to Excess.

No 2749 D/A dated 27th August 1897

To I,

Verified and returned

W/27.8.97

C.

26.8.97

26/8/97

28/8/97

P.W.E. 1
28/8/97

24/8/97

BACK PAPERS.

No.	Date.
R 891 W	4. 11. 93

FURTHER PAPERS.

No.	Date.
R 188	27-8-97
Jo N 244	24-8-97

SUPERINTENDIND ENGINEER'S OFFICE,
SECOND CIRCLE, Bezwada

No. 1459 KW

DATED 20 August 1897

1P

EXAMINER,
P. W. ACCOUNTS.
26 AUG. 1897
No ....

FROM,

Major W. L. C. Baddeley R.E.
SUPERINTENDING ENGINEER,
II CIRCLE.

To,

The Chief Engineer,
for Irrigation,
Madras.

Enclos: 1

SIR,

In forwarding here with a Copy of the Completion Statement showing the works on which there has been excess expenditure, I have the honour to request that you will be so good as to obtain the Sanction of Government to the excesses.

2. Explanation as to the cause of excess has been given against each work.

3. The amount of excesses may be met from the balances of the item 710 of the Statement provided

printed with G.O. No 857 I. dt 11-10-93.

CHIEF ENGINEER
FOR IRRIGATION.
23 AUG. 1897
No. 283 K.S.

I have the honor to be,

Sir,

Your most obdt Servt:

Wm. M. Ellis

Exe Engineer

19/8/97

for Supg Engr: II Circle.

CHIEF ENGINEER
FOR IRRIGATION.
30 AUG. 1897
No. 188

O.W.S. 3
9297/97

SUPG. ENG. OFFICE,
No. 4136
11 AUG. 97
P.W.D.
SECOND CIRCLE

CHIEF ENGINEER
FOR IRRIGATION.
23 AUG. 1897
No. 283 K.S.

EXAMINER,
P.W. ACCOUNTS
26 AUG. 1897

NOTES.

(D. No. 1.)

REFERENCE—

G.O., No. 3053 *W., of* 14*th November* 1891.

Examiner's Circular No. 16 *of* 10*th December* 1891.

1. As soon as possible after the despatch of the monthly accounts to the examiner the executive engineer will furnish a completion statement in this form (i) for all special and ordinary repairs, whatever their amount, and (ii) for all original works of this department, costing less than Rs 5,000 each, the accounts of which have been finally closed in the accounts of the month that have just been rendered.

2. For annual repairs the statement should be submitted annually as soon as possible after the close of the official year or after the close of the period for which annual repair estimates remain in force.

1

PUBLIC WORKS DEPARTMENT,
MADRAS.

CIRCLE— Second

DIVISION— Kistna Western

Extract from

Completion Statement for the month of June 1897.

O.W.S. 2
9297/97

NOTE—This form should be used—

1. Monthly, for all special and extraordinary repairs, and for all original works costing less than Rs. 5,000 each.
2. Annually, for all annual repair estimates.

ESTIMATE.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
No.	Date.				
1	2	3	4	5	6
			RS.	RS.	RS.
		+ + +			
		+ + +			
171 / 96-97 423-5	of 91-92	Excavating no 1 branch of Nallurchl.	1010	1788	788-A
61 / 96-97 490-1	of 92-93	Compensation for land required for Excavating Kopalli Drain.	1540	3118	1578 B
61 / 96-97 99	of 96-97	Investigating and levelling the proposed Tungabhadra side channel.	280	306	26
		+ + +			
		+ + +			
		+ + +			
		+ + +			

A. ~~Excess~~ Excess due to the execution of the following items not provided for in the Original estimate.

In Earth-work there is an excess of ~~[illegible]~~ 76000 cft. which was done in filling borrow pits for 2 furlongs excavated in previous years for raising the right bank of Bank Canal and the banking was done 8 ft high. In removing jungle Rs 9 were spent. A sum of Rs 42 were spent in putting up a temporary bridge at Myrenivaripalem donka. Compensation to the amount of Rs 616 had to be debited to this Earth-work Estimate.

ESTIMATE.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
No.	Date.				
1	2	3	4	5	6
			RS.	RS.	RS.

B Excess due to the following.

Estimate provides for 14-50 acres land at Rs 100	=	1450
Fixing Demarcation stones.	=	90.
		1540

Against which the following are the actual debits.

9 acres - 94 cents @ Rs 200	= 1988
1 " - 31 " @ " 150	= 196
3 " - 27 " @ " 100	= ~~100~~ 327
Fixing Demarcation stones.	= 169
Compensation for trees	= 438.
	3118.

C. The cause of excess is insufficient provision in the Estimate.

+ + +

| True Extract |

+ + +

[illegible] 62 / (97)

M. Lean

Executive Engineer
Kistna Western Dn.

30 NOV 1897

Estimate.		Name of Work.	Amount of Estimate.	Outlay (to nearest rupee).	Difference.
No.	Date				
1	2	3	4	5	6
			RS.	RS.	RS.

No.   , dated   189 .

Forwarded to the Examiner, Public Works Accounts, Madras and Coorg, for verification and transmission to the Superintending Engineer,   Circle.

Executive Engineer,
Division.

No.   , dated   189 .

Verified and forwarded to the Superintending Engineer,   Circle.

Examiner, Public Works Accounts,
Madras and Coorg.