Public Works (1898) Department.

G.O., No. 239 I

DATED 19 March 98

21/3/98

[Despatch Abstract.]

Excess expenditure. The Examiner of P. W. Accounts authorised to pass the —— of Rs. 952 incurred on certain completed works of the Kistna Eastern Division, under 49.

—

100/9

FEJ
19.3.98

Registered.
KD/14 98

[P. W. 36. 1,000—12-2-98.]

Indexed. 21/3

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department	Date.	G.O	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Government (1898) of Madras.
PUBLIC WORKS.

Recd. *Regd.*	1898.	*Enclosures* *Spare copies*

G.O., No. 239 I., 19th March 1898.

MARCH.

Excess Expenditure

The Examiner of Public Works Accounts authorized to pass the — of Rs. 952 incurred on certain completed works of the Kistna Eastern division under 49.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

Read—the following papers:—

Monthly report of works completed and completion reports sent, Kistna Eastern division.

[Statement

Monthly report of works completed and completion reports sent, Kistna Eastern Division.

Item number.	Name of estimate.	Sanction.			Amount of estimate.	Expended.	Saving.	Excess.	Remarks.
		Authority.	No.	Date.					
	49. *Capital Expenditure on Public Works, &c.*				RS.	RS.	RS.	RS.	
1	Constructing tail escape to Managercodu left side channel.	Superintending Engineer.	175/31	1896-97	110	118	..	8	The excess is due to there being no provision in the estimate for conveying materials from right bank of canal to right bank of side channel for which an expenditure of Rs. 8-5-8 was incurred.
2	Constructing ramp at Duggumillee crossing at 3 miles of Bantumalli canal.	Do.	143/3	1894-95	330	374	..	44	Just after the completion of the ramp a breach occurred close to the ramp and washed off the whole ramp on the left side and this had to be replaced by getting fresh materials. Hence excess.
3	Constructing head sluice to Mattagunta codu right branch at 27 miles 2 furlongs and 200 feet of Pedalanka channel.	Do.	127/33	1894-95	700	721	..	21	The excess is small.
4	Nilampudi left side channel earthenware pipes ..	Do.	175/22	1896-97	100	101	..	1	Do.
5	Fixing mile and furlong stones along Pulleru canal.	Do.	496	1891-92	160	237	..	77	The work being composed of isolated ones, more labour had to be employed for taking materials from one place to the other and keeping special men to keep the works wet after they have been finished. More money is usually spent in supervision in this sort of small isolated works. Hence excess.
6	Excavating right side channel of Gudiváda channel from 5 miles.	Do.	582/2	1893-94	274	279	..	5	Excess trifling.
7	Excavating Gogunta right side channel ..	Do.	211/11	1893-94	210	214	..	4	The excess is trifling.
8	Improvements to Dosapadi channel head sluice ..	Do.	307	1896-97	1,820	1,851	..	31	The excess is due to some extra work done to strengthening the abutment and to carting cut stone, dressed face stone, &c., from the quarry, the canals being closed and the work having had to be completed before re-opening.
9	Constructing sluice to Bantumalli channel ..	Do.	35/16	1894-95	429	434	..	5	The excess is small.
10	Constructing head sluice to Munipedu channel ..	Do.	35/24	1894-95	482	490	..	8	Do.
11	Excavating existing Nandirazu codu	Do.	257/2	1896-97	2,750	2,824	..	74	Excess is small and it is within 5 per cent.
12	Constructing a ramp at 1 mile 4 furlongs of Bantumalli canal.	Do.	143/1	1894-95	700	732	..	32	Excess is within 5 per cent. and due to extra cost of conveying materials to worksite from a distance of 40 yards where they were unloaded.
13	Providing earthenware pipes to Managercodu main channel.	Do.	175/26	1896-97	200	202	..	2	Excess trifling.
14	Providing earthenware pipes to Mallaooli left side channel.	Do.	175/48	1896-97	80	82	..	2	Do.
15	Excavating drain from Ilur road near Chinamuthur to Inampudi drain.	Do.	175/50	1896-97	800	814	..	14	Do.

Monthly report of works completed and completion reports sent—*cont.*

Item number.	Name of estimate.	Sanction.			Amount of estimate.	Expended.	Saving.	Excess.	Remarks.
		Authority.	No.	Date.					
	49. *Capital Expenditure on Public Works, &c.*—cont.				RS.	RS.	RS.	RS.	
16	Compensation for land for Aripirala branch ..	Superintending Engineer.	271/1	1890–91	1,070	1,365	..	295	This is the expenditure incurred by Civil department on account of compensation for land.
17	Compensation for land for Wuthur right side channel extension.	Do.	397/1	1894–95	210	626	..	416	Do. do.
18	Compensation for land for Pulleru canal ..	G.O., No. 857 I. of 11th October 1893.			854	1,306	..	452	Do. do.
19	Do. for Dokiparru affluent ..	Superintending Engineer.	660/1	1892–93	140	264	..	124	Do. do.
20	Constructing tail escape on Dosapadu branch ..	Do.	629/3	1893–94	700 * 25 725	726	..	1	Out of the actual excess of Rs. 25–9–7, Rs 25–1–7 were already sanctioned by the Superintending Engineer in his No. 467 K.E., dated 13th May 1897. As. 8 is the amount subsequently adjusted towards cost of boat-hire of twelve teakwood planks.
21	Fixing earthenware pipes to Bhemanadi channel where necessary.	Do.	278/21	1895–96	450	458	..	8	Excess trifling.
22	Constructing a masonry under-tunnel at 7, miles 2 furlongs of Pedalanka channel.	Do.	390	1895–96	3,000	3,731	..	731	The excess is due to 72 two-feet earthenware pipes (valued Rs. 1,201–8–0) charged to the work. Originally it was proposed to build a pipe under-tunnel and the 72 pipes were issued to the work. But after further consideration a pucka masonry under-tunnel was resolved upon and built. Of the 72 pipes, 42 pipes were broken when the banks breached and the pipes washed away, the remaining 30 pipes have been transferred to other works, their value was credited to the work.
23	Compensation for land for raising the banks of Gudiváda channel.	Do.	660/5	1893–94	300	381	..	81	This was the expenditure incurred by Civil department on account of compensation for land.
24	Constructing head sluice to Bhemanadi channel ..	G.O., No. 579 I. of 25th June 1897.			2,077	2,103	..	26	The previous expenditure of Rs. 2,077 against the estimate of Rs. 1,780 was sanctioned in G.O., No. 579 I. of 25th June 1897. Rs. 26 is the expenditure now incurred on account of the difference in the cost of Portland cement which was previously debited by the Kistna Northern division at less rate, by mistake.
25	Constructing head sluice to Manageroodu ..	Superintending Engineer.	175/25	1896–97	2,460	2,564	..	104	The excess is due to more work done under "concrete in foundations," "dressed face stone work" and "excavating foundations and filling in." The excess work under these items was carried out under the orders of Messrs. C. A. Smith, late Executive Engineer, and R. N. H. Reid, Assistant Engineer.
	Total ..	..	..	..	..	..	..	2,566	

---

* In G.O., No. 561 I., dated 16th June 1897, an excess of Rs. 25 was sanctioned.

No. 472 K.E.

Forwarded to the Chief Engineer for Irrigation for favour of sanction of Government being obtained to the excesses over estimates.

2. The amount of Rs. 2,591 may be met from the balance of the provision as per item No. 710 of the statement printed with G.O., No. 857 I., dated 11th October 1893.

(Signed) J. HANNAN,
Superintending Engineer, II Circle.

17th February 1898.

To the Examiner, Public Works Accounts, dated 25th February 1898, No. 55.
From the Examiner, Public Works Accounts, dated 5th March 1898, No. 751 B./A.

No. 91 I.

Submitted to Government.

2. Of the excesses aggregating Rs. 2,591 incurred on the works entered in the statement forwarded by the Superintending Engineer, II Circle, those on items Nos. 1 to 3 and 5 to 19 aggregating Rs. 1,614 and the excess of Rs. 25 out of Rs. 26 incurred on item No. 20 have already been sanctioned in G.Os., No. 52 I., dated 19th January 1898, and No. 561 I., dated 16th June 1897, respectively.

3. The balance of the excesses on the remaining items amounts to Rs. 952, of which the sum of Rs. 731 is due to item No. 22 owing to the loss of 42 earthenware pipes charged to the work, regarding which a further report is promised by the Superintending Engineer. To regularise the expenditure already incurred on these items, the excesses may be passed.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

14th March 1898.

Order—No. 239 I., dated 19th March 1898.

The Examiner of Public Works Accounts is authorized to pass the excess outlay of Rs. 952 incurred on the works referred to by the Chief Engineer for Irrigation, the excess being met from the balance of the provision made for item No. 710 of the statement printed in Proceedings of Madras Government, No. 857 I., dated 11th October 1893.

2. This sanction is registered as No. 200 I. of 1897–98.

3. The submission of the report promised by the Superintending Engineer, II Circle, on the excess incurred on item No. 22 is awaited.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle.
" Examiner, Public Works Accounts.

Exd. C. Parthasarathy.

A

His Excellency the Governor.

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Excess outlay incurred on Completed works of Kistna Eastern Division under 49. Note recommending that the - may be passed.

UNDER date the 10 P

READ the following

From the Supeg. Engineer, Second Circle, (H.Q. No. 472-K.E. dated 17.2-98).
To the Examiner of Public Works Accts. (H.Q. No. 55 dated 25.2-98).
From ——— do ——— do —— (H.Q. No. 751 B/A dated 5.3.98).
No. 91 I of 14-3-98

Submitted to Government.

2. Of the excesses aggregating Rs. 2591 incurred on the works entered in the statement forwarded by the Supeg. Engineer, Second Circle, those on items 1 to 3 and 5 to 19 aggregating Rs. 1614 and the excess of Rs. 25 out of Rs. 26 incurred on item 20, have already been sanctioned in G.O.s No. 52-I of 19 Jany. 1898 and No. 561-I dated 16 June 1897, respectively.

× flagged F

⊕ flagged M

‡ flagged O

Issue

17.3.98

1cw 17/3/98

3. The balance of the excesses ~~involved~~ on the remaining items amounts to Rs. 952, of which the sum of Rs. 731 is due to item 22, owing to the loss of 42 earthenware pipes charged to the work, regarding which a further report is promised

by

by the Supg. Engineer. To regularise the expenditure already incurred on these items, the excesses may be passed.

J.B. 14/3/98

W.H.

No. 239 I. 8 19.3.98
Order thereon.

The Examiner of Public Works Accts. is authorized to pass the excess outlay of Rs. 952 incurred on the works referred to by the Chief Engineer for Irrigation, the excess being met from the balance of the provision made for item 710 of the statement printed in P.M.G. No. 857-I dated 11 October 1893.

2 This sanction is reported as No. I. of 1897-98.

3. The submission of the report promised by the Supg Eng, II Circle, on the excess incurred on item 22 is awaited.

J.B. 14/3/98

W.H. 14.3.98

To The Chief Engineer for Irrigation
" Supg. Engineer, Second Circle
" Examiner, P.W. Accounts.

E. I. Form No. 1—500—1-11-97

F.E.I. 19.3.98

14/3/98 RCO

H.E. 15.3.98 Recd 17.3.98

Irregular Acct

Flagged Q

A.G.H. 16.3.98

D 15/4/98

B

a/3

Public Works (1898) Department.

CURRENT No. 56 KS

EXAMINER,
P. W. ACCOUNTS.
2- MAR. 1898
No.

CHIEF ENGINEER
FOR IRRIGATION.
7-MAR. 1898
No. 47

From J. Harman Esqr
Supg Engineer
II Circle

No. 472 KE

Dated 17 February 1898
Received 21 — 2 — 98.
Registered
Enclosures
Spare copies

~~Order~~ No 55 d/ 25-2-98

To C

For verification of outlay incurred and early return.

J.B.
for E.I.
25/2/98

22/2/98 RCO

F.E.I.

J.B. 21/

RCO 21/2/98

SUBJECT.

Monthly report of works completed & completion reports sent in KE on—~~Forwards~~ — & requests to obtain sanction of Govt to the excesses over Estimate

17 22-2-98

BACK PAPERS.

No.	Date.
	Ocr. 25/7/58

FURTHER PAPERS.

No.	Date.

Public Works (1898) Department.

CURRENT No. 47

Order

From The Examiner P.W. Accounts, Madras

No. 7513/A

Dated 5th March 1898

Received 7 — Do —

Enclosures 2

Spare copies

SUBJECT.

Completed Works of Kistna Eastern Division under 49 — Returns list of verified with remarks.

F. E. 2

7/3

LCC
7/3/98

7/3

8-3-98

BACK PAPERS.

G.O.	No.	Department.	Date.
155	d/	25 2/98	✓

FURTHER PAPERS.

G.O.	No.	Department.	Date.

EXAMINER,
P. W. ACCOUNTS.
2 - MAR. 1898
No ....

CHIEF ENGINEER
FOR IRRIGATION.
7 - MAR. 1898
No. 47/2

176/96 9] 149 Capital Expenditure on Public works &c								
1. Constructing Tail escape to managd codu left side channel	S.E.	175/431	96·97	110	118	.	8 (118 Sanctd G.O. No 52-J.J) 15/1/58.	The excess is due to there being no provision in the estimate for conveying mate-rials from right bank of canal to right bank of side channel for which an expenditure of Rs: 8·5·8 was incurred.
41·6/96 9] 2. Constructing Ramp at Duggumillee crossing at 3 miles of Bantumalli canal	S.E.	143/3	94-95	330	374	.	(36) do 44	Just after the completion of the ramp a breach occurred close to the ramp and washed off the whole ramp on the left side, and this had to be replaced by getting fresh materials. Hence excess.
57-17/96 9] 3 Constructing Head sluice to Mattagunta Codu Right branch at 27 miles 2 furlongs + 200 ft. of Peda-lanka Channel.	S.E.	127/33	94-95	700	721	.	(71) do 21	The excess is small.
175-17/96 9] 4 Nidampudi left side Channel Earthenware pipes	S.E.	175/22	96·97	100	101	"	1	The excess is small.
37·4/96 9] 5 Fixing mile and furlong stones along Pulleru canal	S.E.	496	91·92	160	237	"	(25) do 77	The work being composed of isolated ones, more labour had to be employed for taking mate-rials from one place to the other and keeping special men to keep the works wet after they have been finished. More money is usually spent in supervision in this sort of small isolated works. Hence excess.
38·7/96 9] 6. Excavating Right side channel of Gudivada channel from 5 miles	S.E.	5-82/2	93-94	274	279	.	(31) do 5	Excess trifling
							156	

2

2

Kistna Eastern Division.

Monthly report of Works completed & completion Reports sent

Item Nº	Name of estimate	Sanction Authority	Sanction Nº	Sanction Date	Amount of estimate	Expended	Saving	Excess.	Remarks.
7 32-11 / 96-97	Excavating Gogunta Right side Channel—	S.E.	214/11	93-94	210	214	.	156 4	The excess is trifling.
8. 42-5 / 96-97	Improvements to Dosapadi Channel Head Sluice	S.E.	307	96·97	1820	1851	(12) do (58) do	31	The excess is due to some extra work done to strengthening the abutment and to carting cut stone, dressed face stone &c from the Quarry the canals being closed and the work having had to be completed before reopening.
9 42-2 / 96-97	Constructing sluice to Bantumalli Channel—	S.E.	35/16	94·95	429	434	. (37) do	5	The excess is small.
10 42-17 / 96-97	Constructing Head Sluice to Munipedu Channel.	S.E	35/24	94·95	482	490	. (39) do	8	The excess is small.
11 67-6 / 96-97	Excavating existing Nandirazu Codu	S.E	257/2	96-97	2750	2824	. (69) do	74	Excess is small and it is within 5 per cent.
12 41-4 / 96-97	Constructing a Ramp at 1 mile 4 furlongs of Bantumalli Canal—	S.E	143/1	94·95	700	732	. (38) do	32	Excess is within 5 per cent and due to extra cost of conveying materials to worksite from a distance of 40 yards where they were unloaded
13 176-6 / 96-97	Providing Earthenware pipes to Mangercodu Main channel—	S.E.	175/26	96·97	200	202	. (117) do	2	Excess trifling.
14 178-4 / 96-97	-do- do- to Mallacoli Left side Channel.	S.E	175/48	96·97	80	82	. (118) do	2	Excess trifling.
15 50-18 / 96-97	Excavating Drain from Ilur Road near China-muthur to Inampudi Drain—	S.E.	175/50	96·97	800	814	. (65) do	14	Excess trifling.

328

5

16	46-8 / 96-97	Compensation for land for Aripirala branch	S.E.	271 / 1	90-91	1070	1365	"	328 / 295	This is the expenditure incurred by Civil Department on account of Compensation for land.
									(55) Amts in Rs 521 / 31/1/98	
17	179-3 / 96-97	Compensation for land for Wuthur Right side channel Extension	S.E	397 / 1	94-95	210	626	"	(122) ~~do~~ 416	-do- -do-
18	37-5 / 96-97	-do- for Polleru Canal	G.O.No	857 I of 11.10.93		854	1306	"	(26) ~~do~~ 452	-do- -do-
19	46-18 / 96-97	-do- Dokiparru affluent	S.E	660 / 1	92-93	140	264	"	(56) ~~do~~ 124	-do- -do-
20	34-6 / 97-98	Constructing Tail Escape on Dosapadu branch	S.E	629 / 3	93-94	700 + 25 725	726	"	161 / ~~26~~	out of the actual excess of Rs 25-9-7 Rs 25-1-7 were already sanctioned by the Suptg: Engineer in his No 467 K.E. dated 13-5-97. annas eight is the amount subsequently adjusted towards cost of boat hire of 12 teak wood planks.

Note
Vide G.O. No 581 I dated 16.6.97
~~The~~ an excess of Rs 25 was sanctd.

6

21	38-3 / 97-98	Fixing Earthenware pipes to Bhimanadi Channel where necessary	S.E.	278 / 21	95-96	450	458	"	8	Excess trifling.
22	56-15 / 97-98	Constructing a masonry under Tunnel at 7 miles 2 fls: of Pedalanka Chl.	S.E	390	95-96	3000	3731	.	731	The excess is due to 72, 2 feet earthenware pipes (valued Rs 1201-8-) charged to the work. Originally it was proposed to build a pipe under tunnel & the 72 pipes were issued to the work. But after further Consideration a pucka masonry under tunnel was resolved upon & built. Of the 72 pipes 42 pipes were broken when the banks breached & the pipes washed away, the remaining 30 pipes have been transferred to other works, their value was credited to the work.
23	49-6 / 97-98	Compensation for land for raising the banks of Gudivada Channel	S.E.	660 / 5	93-94	300	381	.	81	This was the expenditure incurred by Civil Deptt: on account of compensation for land.

This is very unsatisfactory a report will be called for & submitted
J.H.
13/2

2461
-1 25

820

6

14.8	Compensation for land						328	This is the expenditure incurred
24. 40/97	Constructing Head Sluice to Bhemavadi Channel	G.O. No.	579 I of 25-6-97	2077	2103	"	2461 -25 26	The previous expenditure of Rs 2077 against the estimate of Rs: 1780/- was sanctioned in G.O. No: 579 I of 25-6-97. Rs 26 is the expenditure now incurred on account of the difference in the cost of Portland cement which was previously debited by the Kistna Northern Division at less rate, by mistake.
40-6 97/98 25.	Constructing Head Sluice to Managerkodu.	S.E.	175/25 96-97	2460	2564	"	104	The excess is due to more of work done under "Concrete in foundations" "Dressed face stone work" & "Excavating foundations and filling in" The excess work under these items was carried out under the orders of Messrs C. A. Smith late Executive Engineer, and R. N. H. Reed. Assistant Engineer.
							2591 -25 2566	951

No 472 KE
17.2.98 Forwarded to the Chief Engineer for Irrigation for favour of sanction of Government being obtained to the excesses over Estimates.

2. The amount of Rs 2591 may be met from the balance of the provision as per item No: 710 of the statement printed with G.O. No: 857 I dated 11 Octr. 93.

J Hannum

Superintending Engineer
II Circle

Gw.c.2
2517/98

Public Works (1898) Department.

CURRENT No. 2517

From The Chief Engineer for Irrigation

Order

No. 91. I.

Dated 14th March 1898

Received } 18.3.98
Registered }

Enclosures 3

Spare copies

SUBJECT.

Excess of Rs 962 incurred on certain works in the Completion reports of the Kistna Eastern Dn — Submitting for sanction of Government —

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.

E. No. 27.
1,000—6-9-97.

KEEP-WITH

dated 189 .

CURRENT No.

GOVT. OF MADRAS. } 189~~7~~8. { P. W. DEPT.

EXAMINER, P. W. ACCOUNTS.

Madras, 5th March 189~~7~~8.

OFFICE NOTE No. 75163/A

CHIEF ENGINEER FOR IRRIGATION.
7-MAR. 1898
No. 47

To

J.

Your Office Note No. 55 dated 25th February 1898 is returned herewith with the following remarks:—

(1) The outlay on the works as per statement has been checked and found correct.

(2). Item 20 Constructing Tail escape on Dosapadu branch. Excess of Rs 25/- on this work has already been sanctioned vide G.O No. 5619 dated 16th June 1897 to be met from the provision of item No. 710 of the statement printed with G.O No. 857 I dated 11th October 1893.

W/5.3.98
C.

APK
5/3/98

[illegible].3
25.7/58