Public Works (1898) Department.

G.O., No. 300-301

Dated 6th April 1898

[Despatch Abstract.]

Revised Schedule of incomplete works of the Godavari Delta System: Not to the Chief Engineer for Irrigation stating that the completion of certain items in the — should be expedited and that the total expenditure incurred on all the works comprised therein from the date of Completing the last work should be reported as early as possible Cont'd to the S. E. Mail and a copy of the Res: ordered to be forwarded to the Govt of India

Revised Schedule of incomplete Works of the Godavari Delta System: Forwarding Copy of Res: embodying Note by the Chief Engr for Irrigation directing that the completion of certain items in the — should be expedited and that the total expenditure incurred on all the works comprised therein and the date of Completion of the last work should be reported as soon as possible

Indexed.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Government {1898} of Madras.

PUBLIC WORKS.

Recd. } 1898. *Enclosures*

Regd. *Spare copies*

G.O., Nos. 300, 301 I., 6th April 1898.

APRIL.

Revised Schedule of incomplete works of the Godavari Delta System

Forwarding copy of Proceedings, embodying Note by the Chief Engineer for Irrigation, directing that the completion of certain items in the — should be expedited and that the total expenditure incurred on all the works comprised therein and the date of completion of the last work should be reported as early as possible.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

Read—the following papers:—

From W. C. DeMORGAN, Esq., Executive Engineer in charge, I Circle, to the Chief Engineer for Irrigation, dated Dowlaishweram, 26th February 1898, No. 2086 G.D.

Referring to G.O., No. 922 I., dated 18th October 1897, I have the honour to report that the total amount for which the works (except items 5, 8, 29 and 66) comprised in the schedule sanctioned in G.O., No. 38 I., of 14th January 1893, (and No. 114/1 of 1883) are completed is, Rs. 1,05,358 including establishment charges and the date of completion of the last work, viz., under-tunnel to carry Vakatippa channel under Matsara drain, was September 1890.

The reason why items 5, 8, 29 and 66 have not been included in the above figure is because they have not been completed as yet, while their sanction has been renewed (*vide* items 4, 5, 6 and 7 of the statement printed with G.O., No. 793 I., of 31st August 1897). The outlay on these four items is however shown below:—

	Amount sanctioned in G.O., No. 148 I., dated 15th February 1892.	Outlay to date.
	Rs.	Rs.
(5) Compensation for land, Gannaram canal	258	87
(8) Ramachendrapur surplus weir channel, compensation for land	832	192
(29) Compensation for land, Dontikurree channel ...	150	16
(66) Channel from Ralle surplus weir, compensation for land	1,765	1,044
	...	1,339

From the Govt. of India, P.W. Dept., dated 28th February 1898, Reminder No. 66/2-A.I.

No. 79 I.

Note by the Chief Engineer for Irrigation.

The information furnished by the Superintending Engineer, I Circle, with reference to letter, No. 66-A.I., dated 22nd September 1897, from the Government of India is incomplete, inasmuch as it does not include items 5, 8, 29 and 66 of the revised schedule of incomplete works of the Gódávari delta system, printed with G.O., No. 965 I., dated 18th November 1892, and sanctioned by the Government of India in its letter, No. 304 I., dated 28th December 1892, printed with G.O., No. 38 I., dated 14th January 1893. It is reported that these items have not yet been completed, the date of their completion having been extended to 31st March 1898 in G.O., No. 1039 I., dated 23rd November 1897.

2. The completion of these works should be expedited, and the total expenditure incurred on *all* the works comprised in the revised schedule referred to above, and the date of completion of the last work, reported as soon as possible.

10th March 1898.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

Order—No. 300 I., dated 6th April 1898.

Communicated to the Superintending Engineer, I Circle, for guidance.

2. Ordered that a copy of these Proceedings be forwarded to the Government of India for information, with reference to its reminder, No. 66/2-A.I., dated 28th February 1898.

[Here enter No. 301 I., dated 6th April 1898.]

(True Extract.)

(Signed) W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
„ Superintending Engineer, I Circle.
„ Examiner, Public Works Accounts.

Endorsement—No. 301 I., dated 6th April 1898.

Forwarded.

(By order.)

(Signed) W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

Exd. T. Lutchmiah Naidu.

Public Works (1898) Department.

CURRENT No. 2505 & 2014

From The Chief Engr for Irrign

Order

No. 791

Dated 10 - 3 - 98

Received 17. 3. 98

Registered

Enclosures 1

Spare copies

SUBJECT.

Revised Schedule of incomplete works of the Godavari Delta System - Note requesting Supg. Engineer to expedite the completion of certain works referred to within and to report the total expenditure incurred on all the works comprised in the

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.

His Excellency the Governor

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Revised Schedule of incomplete works of the Godavari delta System. Note requesting Govt to expedite the Completion of certain works and to report the total expenditure incurred on all the works comprised in it.

UNDER date the 3 P

READ the following

From the Exec: Engineer in charge, First Circle. (His No. 2086-GD. dated 23.2.98.)

From the Govt of India, P.W. Dept – (His No. 66/2 A.I. dated 28.2.98. Reminder)

No 79 I of 10th March 1898.

Note by the Chief Engineer for Inspection.

The information furnished by the Superg. Engineer, First Circle, with reference to letter No. 66-A-I, dated 22nd September 1897, from the Government of India is incomplete, inasmuch as it does not include items 5, 8, 29 and 66 of the revised schedule of incomplete works of the Godavari delta system printed with G.O. No. 965-I, dated 18 November 1892, and sanctioned by the Government of India in its letter, No. 304-I, dated 28 Decr 1892, printed with G.O. No. 38-I dated 14 Jany. 1893. It is reported that these items have not yet been completed, the date of their completion having been extended to 31 March 1898 in G.O. No. 1039-I, dated 23 Nov. 1897.

2. The completion of these works should be expedited, and the total expenditure incurred on all the works

comprised in the revised schedule referred to above, and the date of completion of the last work, reported as soon as possible.

HH
10/3/98

HH
Order thereon. 300 d/ 6.4.98

Communicated to the Superv. Engineer, First Circle, for guidance.

2. Ordered that a copy of these Proceedings be forwarded to the Govt. of India for information with reference to its reminder, No. 66A/2 - J dated 28th February 1898.

A.H 13.3.98

x flags E.

Endorsement No 3013
Forwarded. 6.4.98

HH
10/3/98

HH
10.3.98

To the Chief Engineer for Bombay.
- Supt. Engineer, First Circle.
- Examiner, P.W. Accounts.

Sd/- 15/4/98 Sd 6/4/98
Sd 16/4/98

Sd/- 8/3/98 9/3/98

HE 11/3 Sd/- 15/3

P. W. D. Form No. 1—500—1-11-97

Public Works (1898) Department.

CURRENT No. 35 G.D.

From W. De Morgan Esquire
Executive Engineer in charge E. Circle

Order

No. 2086 G.D.

Dated 23rd February 1898.
Received / — 3 — 98
Registered
Enclosures nil.
Spare copies

SUBJECT.

Total amount for which the work shown (except items 5, 8, 27 & 28 in the Schedule sanctioned in G.D. No. 38 dated 27/4-1-93, are complete —

Reporting that the — is Rs 105,35 including Establishment charges and that the date of completion of the last work viz "under tunnel to carry Tokal Chl under machine drain" is Septr 189

H E I.

HH
4/3/98

Sd/-
4/3/98

BACK PAPERS.

No.	Date.
R 532	3 " 97
R 4869	18 " 97

8

FURTHER PAP

No.	Date.

GO 1039 I 23 11 97
922 I 18 10 97
793 I 31 8 97
790 I 30 8 97
38 I 14 1 93
148 I 15 2 92
Br C 2014 28 2 98

S. E. I. 1000—20-2-97.
5

No. 2086 GD

From W C D. Morgan Esqre
~~J. C. Larminie Esq.~~ M. I. C. E.
~~Superintending~~ Engineer, in charge
Executive First Circle.

Enclosures. nil To The Chief Engineer for Irrigation Madras

~~Waltair,~~ 23rd February 1898.
Camp Dowleswaram
Despt 26th Feb 98

Sir,

Referring to GO No 922 I of 18-10-97, I have the honor to report that the total amount for wheich the works (except items 5, 8, 29, & 66) comprised in the schemle sanctioned in GO No 38 T of 14-1-1893 (& No 114, 1883) are completed is, Rs 105358 including establishment Charges and the date of completion of the last work viz, under tunnel to carry Vakalippa Channel under Bhatsara drain, was September 1890.

The reason why items 5, 8, 29 & 66 have not been included in the above figure is because they have not been completed as yet, while their sanction

Has been renewed vide items 4, 5, 6, & 7
of the statement printed with Go No.
793 I of 31-8-97. The outlay on these
four items is however shown below:—

		Amt sanctd in Go No 1481 I 15.2.92	Outlay to date
(5)	Compensation for land Gannaram Canal	258.	87.
(8)	Ramachendrapur Surplus Weir Compensation for land	832.	192
(29)	Compensation for land Dontikurree Channel	150.	16.
(66)	Channel from Palle Surplus Weir Compensation for land	1765.	1044 / 1339.

CHIEF ENGINEER FOR IRRIGATION. 1-MAR. 1898 No 35 Gd.

I have the honor to be
Sir
Your most obedt Servt
[illegible]
Executive Engineer
Mchargd I Circle.

23/2.

Dupl/ 2505 (50) 21/3/98

mlh.
21/2/98.

P. W. Current No: 2014

REMINDER.

No. 66/12 A.I

GOVERNMENT OF INDIA.
PUBLIC WORKS DEPARTMENT.
ACCOUNT.
Irrigation.

Revd: 4.3.98

To

THE Secy. to the Govt. of Madras.
Public Works Department.

Calcutta, 28 February 1898.

The undersigned is directed to invite attention to the communication from this office noted below, and to request that the reply may be expedited.

A. Johnson
for Deputy Secretary.
Hd of Dept 28/2/98

P. W. D. No. 66 A I dated 22/9/1897.

SUBJECT.

Annual return of open Capital sanctions Irrigation 1896-97.

Requests that the total amount for which the works in the schedule are completed and the date of completion of the last work may be advised.

9/3.

G. I. C. P. O.—No. 157 A. G. P. W. D.—30-10-94.—200.

9850/57 - 9228/57