Public Works (1898) Department.

G.O., No. 3181/2 & 3182/2

Dated 12th Dec. 98

[Despatch Abstract.]

Quarters for an Reserve Inspector of Police at Rajahmundry

Ordered that the Sanction of the Govt. of India be applied for to the outlay of Rs 5554 in excess of the amount of Rs 2945 for Constructing Quarters for an Reserve Inspector of Police at Rajahmundry

Requesting Sanction to the outlay of Rs 5554 incurred in excess of the amount of Rs 2945 for Constructing Quarters for an Reserve Inspector of Police at Rajahmundry

Indexed.

[P. W. 16. 1,000-12-2-04.]

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

GENERAL.
ACCOUNT.

Government {1898} of Madras.

PUBLIC WORKS.

Recd. } 1898. *Enclosures*

Regd. *Spare copies*

Letter, No. 3182 W., 12th December 1898.

DECEMBER.

Quarters for the Reserve Inspector of Police at Rajahmundry

Requesting sanction to the outlay of Rs. 554 incurred in excess of the estimate of Rs. 2,945 for constructing —, Gódávari district.

No. 3182 W., 12th December 1898.

PUBLIC WORKS DEPARTMENT.

General.
Account.

Letter—from

W. B. deWINTON, Esq.,
Secretary to the Government of Madras,
Public Works Department,

To

The JOINT SECRETARY to the GOVERNMENT of INDIA,
Public Works Department.

Sir,

Adverting to the correspondence ending with Colonel Campbell's letter, No. 1752 W., dated 12th June 1896, I am directed to state that the quarters for the Reserve Inspector of Police at Rajahmundry in the Gódávari district, on which an expenditure of Rs. 2,945 was sanctioned by the Government of India in its letter, No. 77 B., dated 2nd March 1896, have been completed at a cost of Rs. 3,499, and to request the sanction of the Government of India to the excess outlay of Rs. 554.

2. The causes of excess are fully explained in the letter from the Superintending Engineer, I Circle, No. 1619 G.D., dated 30th October 1898, printed with the Proceedings of this Government, No. 3181 W., dated 12th December 1898, copy of which is herewith forwarded.

I have the honour to be,
Sir,
Your most obedient servant,

(Signed) W. B. deWINTON,
Secretary to Government.

Fort St. George,
12th December 1898.

Exd. A. Rungasawmy Aiyangar.

GENERAL.
ACCOUNT.

Government {1898} of Madras.

PUBLIC WORKS.

Recd. } 1898. *Enclosures*
Regd. } *Spare copies*

G.O., No. 3181 W., 12th December 1898.

DECEMBER.

Quarters for the Reserve Inspector of Police at Rajahmundry

Ordered that the sanction of the Government of India be applied for to the outlay of Rs. 554 incurred in excess of the estimate of Rs. 2,945 for constructing —, Gódávari district.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

General.
Account.

Read—the following papers:—

From W. C. DeMORGAN, Esq., M.I.C.E., Superintending Engineer, I Circle, to the Chief Engineer, Public Works Department, dated Camp Dowlaishweram, 30th October 1898, No. 1619 G.D.

In forwarding, herewith, a completion statement (verified by the Examiner, Public Works Accounts) for constructing the Reserve Inspector's quarters at Rajahmundry, estimate Rs. 2,945, sanctioned in G.O., No. 884 W. of 11th March 1896, I have the honour to bring to your notice that an excess of Rs. 554 has been incurred on the work, the causes of which are briefly explained in the completion statement. In order, however, to make them clearer, I have the honour to give the following further details.

The different items on which the above excess has been incurred are as follow:—

		Rs.
(1)	Yegesi woodwork	142
(2)	Latrine	143
(3)	Gate	30
(4)	Petty supervision	65
(5)	Excess on petty items	174
	Total excess ...	554

This excess may further be summed up as below:—

		Rs.
(*a*)	Increase due to insufficient rates	142
(*b*)	Increase due to additional works found necessary	173
(*c*)	Insufficient provision in petty items	239
	Total ...	554

Item (*a*).—A rate of Rs. 2 per cubic foot has been allowed in the estimate for yegesi woodwork, while in execution, it actually cost Rs. 2–8–0 per cubic foot, in workshops. At present, the Marjaty sawn wood is supplied at Rs. 2–4–0 per cubic foot.

Item (*b*).—Latrine and gate, which were not originally provided in the estimate, were represented by the Police authorities as necessary, and consequently ordered by Mr. Handcock while he was in charge of the division.

Item (*c*).—A watcher was continuously employed during the execution of the work. The increase due to this, as well as on other petty items, was unavoidable.

2. Under these circumstances, I have the honour to request that you will be good enough to obtain sanction of Government, authorizing the Examiner to admit the excess.

3. I have requested the Executive Engineer to report by whom the estimate was prepared.

Office-note from the Examiner, Public Works Accounts, dated 19th November 1898, No. 3934 B./A.

Order—No. 3181 W., dated 12th December 1898.

Ordered that the sanction of the Government of India be applied for to the outlay of Rs. 554 incurred in excess of the sanctioned estimate of Rs. 2,945 for constructing quarters for the Reserve Inspector of Police at Rajahmundry, Gódávari district.

[Here enter No. 3182 W., dated 12th December 1898.]

(True Extract.)

(Signed) W. B. deWINTON,
Secretary to Government.

To the Superintending Engineer, I Circle.
" Examiner, Public Works Accounts.

Exd. A. Rungasawmy Aiyangar.

P. W. DEPARTMENT.

Papers to be read in Proceedings:—

Again G.O., dated 189 , No.

Again G.O., dated 189 , No.

Letter
Current No. 1619 C.D. of 1898, dated 30th October, from S.E.I Circle.

Office Note
" " 3934 B/A " 1898, " 19th November, " Exar.P.W.A.

" " " 189 , " , "

His Excellency the Governor ORDER.

No: 3181 W 12-12-98

Ordered that the sanction of the Government of India be applied for to the outlay of Rs.554 incurred in excess of the sanctioned estimate of Rs.2,945 for constructing quarters for the Reserve Inspector of Police at Rajahmundry, Godavari District.

A.G.H. 24.11.98

APK 22.11.98.

(H.E.No. 3182 W, d/ 12 Dec 1898)

To

The Joint Secretary to the
Government of India, P.W.D.

Sir,

Adverting to the correspondence ending with Col. Campbell's letter No. 1752 W, dated 12th June 1896, I am directed to state that the quarters for the Reserve -- Inspector of Police at Rajahmundry in the Godavari District, on which an expenditure of Rs. 2,945 was sanctioned

The Suptg.Engr.I Circle.
" Exar.P.W.Accts.

17/12/98

[P. W. 4. 500—17-6-98.]

sanctioned by the Government of India in its letter No. 77 B, dated 2nd March 1896, have been completed at a cost of Rs. 3,499, and to request the sanction of the Government of India to the excess outlay of Rs. 554.

2. The causes of excess are fully explained in the letter from the Superintending Engineer I Circle, No. 1619 G.D, dated 30th October, 1898, printed with the Proceedings of this Government No. 3181 W dated 12th Dec'r 98, copy of which is herewith forwarded.

I have etc.,

A.P.
22.11.98.

W.

22-11-98

Note.

The causes of the excess outlay ~~which appears to be unavoidable~~ are fully explained in the Superintending Engineer's letter.

A.P.
22.11.98.

22-11-98

Public Works (1898) Department.

CURRENT No. 9594

From The Examiner P.W. Accounts, Madras & Coorg

Order

No. 3934 B/A

Dated 19th November 1898.

Received

Registered 19-11-98

Enclosures 2

Spare copies

SUBJECT.

Construction of quarters for the Reserve Inspector of Police at Rajahmundry — Statement showing excess outlay of Rs 554/ requiring the sanction of the Government of India to the

BACK PAPERS.

No.	Date.
5011C	14.11.98
17524 W	12.6.96
2173C	7.5.96
884 W	11.3.96.
607.846	1.2.96
3034C	22.10.95
2887 W	14.11.95 (SC)
2318 W	19.5.56 (SC)
2317 W	do
874 W	2.6.95

FURTHER PAPERS.

No.	Date.

Public Works (1898) Department.

CURRENT No. ~~9486~~ 9594/98

EXAMINER, P.W. ACCOUNTS. 16 NOV. 1898 No.

From The Supg. Engineer Third Circle

No: 5011C - dy 14 Nov. 1898.

~~Order~~

To C

No. 1619 G/c

For favour of remarks whether the excess outlay of Rs 554 can be sanctioned by the Local Govt.

ACR 11.11.98. Dir.

Dated 30.10.98

Received 1.11.98.

Registered 4.11.98

Enclosures One Comp: Statt

Spare copies

May

No: 3934 A dated 19th November 1898

To W.

Sanction of Government of India is necessary (Code I.X. 17(3))

2 - Please also see G.O. No: 884 W dated 11th March 1896.

W/19.11.98

C. 19/11/98

SUBJECT.

Constructing Reserve Inspections quarters at Rajamundry Ref. Rs 2946 Sanctioned G/Go 884 W dy 11.3.96

forwards Comp: Statt with necessary explanation for the excess & requests to obtain Sanction of Govt to the excess authorising Govt to admit the charge

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.

NOTES.

Reference to P. W. D. Code.

Vol. I, Chap. III, para. 80 and Chap. IX, paras. 38 to 41, and 46.

1. After the despatch of the monthly accounts a report should be submitted to the Examiner of all works and repairs completed during the month for which detailed reports in Form No. 45 A. or 45 C. are not required.

2. Separate forms should be used for works and for repairs.

3. The amount expended should be entered to the nearest rupee (omitting annas and pies), and should accord with the up-to-date outlay shown in the Schedule of Expenditure of the month in question and with the closing entry in the Register of Works.

4. In the case of contribution works, proposals should be submitted as to the disposal of the unexpended balance, if any.

5. When work has been executed for the Civil or Military Department, the countersignature of the Civil or Military authority concerned should be obtained to the form of certificate, Form No. 45 B. or 45 D., and the certificate should be this monthattached to ly report.

6. In the case of petty works executed on requisitions (Form No. 8A), the completion certificate at foot, takes the place of the completion report.

EXAMINER, P. W. ACCOUNTS. 17 MAR 1898 No.

EXAMINER P. W. ACCOUNTS. 16 NOV. 1898 No.

P. W. D. Form No. 45E.

Godavari East Division.

Monthly report of* December works

Completed during the month of Decemb 1897.

Forwarded to the Examiner P. W. Accounts Madras. for verification, as this Office No. 205 dated 11-3- 1898.

12.3.98

Executive Engineer.

Transmitted to the Superintending Engineer, duly verified as this Office No. _____, dated _____ 189 .

Examiner of Accounts.

Transmitted to _____ for record as this Office No. _____ dated _____ 189 .

Superintending Engineer.

* Here enter works or repairs as the case may be.

Calc 17.3.98

Rec'd. 16-3-98 No. 1619

P. W. D. Form No. 45E.

EASTERN DIVISION. Genl. Br. 20 JUN 1898 GODAVARI.

Godavari Eastern DIVISION.

Monthly report of Works completed during the month of December 1897.

Item No.	Name of estimate.	Sanction Authority.	Sanction No.	Sanction Date.	Amount of estimate.	Expended.	Saving.	Excess.	Percentage of excess, if any.	Remarks.
					Rs.	Rs.	Rs.	Rs.		
1	Constg Reserve Inspectors Quarters at Rajahmundry	S.E.	198	1895-96	2945	3499		554		The excess is due to workbook Charges for gegesi woodwork being more than the Estimate rate & also to building a Cadjan & fence for which there was no provision in the Estimate.

S. E. I. 500—15-1-98.

EXAMINER, P. W. ACCOUNTS 16 NOV. 1898 No.

No. 1619 Gen

From W. C. De Morgan, Esq. M.I.C.E.

SUPERINTENDING ENGINEER,

FIRST CIRCLE.

Enclosures. One Std.

To THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

WALTAIR, 30 October 1897.

Camp. Dowlaishweram

Sir,

In forwarding herewith a completion Statement (verified by the Examiner, P.W. Accounts) for constructing Reserve Inspectors Quarters at Rajahmundry, Estimate Rs. 2945 Sanctioned in G.O. No. 884 W. & 11-3-96, I have the honor to bring to your notice that an Excess of Rs. 554 has been incurred on the work, the Causes of which are briefly explained in the Completion Statement. In order, however, to make them clearer, I have the honor to give the following further details:-

The different items on which the above Excess has been incurred are, as follows:-

1.	Yegesi Woodwork,	Rs. 142.
2.	Latrine	" 143.
3.	Gate	" 30.
4.	Petty Supervision	" 65.
5.	Excess on Petty items	" 174.
	Total Excess	554.

P.W.I

EASTERN DIVISION
Genl. Fo.
20 JUN 1898

This Excess may further be summed up, as below:-

(a) Increase due to insufficient rates. 142.

(b) -do- to additional works found necessary. } 163.

(C) Insufficient provision in petty items } 239

Rs. 554.

Item (a). A rate of Rs. 2 per cft. has been allowed in the Estimate for Vegesi wood work, while in execution, it actually cost Rs. 2-8-0 per cft., in Work-shops. At present, the marjority sawn wood is supplied at Rs. 2-4-0 per cft.

Item (b.) Latrine and gate which were not originally provided in the Estimate were represented by the Police Authorities as necessary and consequently ordered by Mr. Hancock while he was in charge of the Division.

Item (c.) A waleka was continuously employed during the execution of the work. The increase due to this as well as on other petty items were unavoidable.

2. Under these circumstances, I have the honor to request that you will be good enough to obtain sanction of Government, authorizing the Examiner to admit the excess.

3. I have requested the Executive Engineer, to report by whom the estimate was prepared.

I have the honor to be,
Sir,
Your most obdt. servt.
[illegible] 31-10
Subdy. Engineer, 1st. Circle

Recd 1-11-98