Public Works (1898) Department.

√

G.O., No. 466 I

DATED 17 June '98

19/6/98

[Despatch Abstract.]

Sangabasavan tank in the Salem Dt.

Authorising the Exr. of P.W. Accounts to admit the excess outlay incurred in constructing an irrigation sluice on the right bank of the supply channel to the

———.

90/W

X.E'd Regd

Indexed. 18/6

P. W. 56.
1,000—12-2-98.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Government {1898} of Madras.
PUBLIC WORKS.

Recd. } 1898. *Enclosures*
Regd. *Spare copies*

G.O., No. 466 I., 17th June 1898.

JUNE.

Sangambasavan Tank in the Salem District

Authorizing the Examiner of Public Works Accounts to admit the excess outlay incurred in constructing an irrigation sluice on the right bank of the supply channel to the —.

No. 466 I., 17th June 1898.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

From the Superintending Engineer, IV Circle, dated 12th February 1898, No. 30 I.
To the " " IV " " 21st " " " 4 S.L.
From the " " IV " " 7th May " " " 91 I.
To the " " IV " " 20th " " " 8 S.L.

No. 169 I.

Note by the Chief Engineer for Irrigation.

In August 1893 the Superintending Engineer, IV Circle, sanctioned an estimate, amounting to Rs. 560, for constructing an irrigation sluice on the right bank of the supply channel to the Sangambasavan tank in the Salem division. The work was completed at a cost of Rs. 1,112-7-7. The excess of Rs. 552-7-7 is chiefly due to the new items of removing and blasting the soft and hard limestone rock and baling water while excavating the foundation, which were not anticipated and provided for in the sanctioned estimate. The Superintending Engineer applies for sanction to the excess which may be accorded.

7th June 1898.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 466 I., dated 17th June 1898.

The Examiner of Public Works Accounts is authorized to admit the excess expenditure incurred on the work referred to.

2. This sanction is registered as No. 44 I. of 1898–99.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, IV Circle, with six enclosures.
" Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

---

ublic Works (1898) Department.

CURRENT No. 5065

4669

rder

From the Chief Engr for Irrgn

No. 169 I

Dated 7-6-98

Received }
Registered } 16-6-98

Enclosures 12 (2 plans)

Spare copies

SUBJECT.

Sangabasavan Tank in Salem Dn – Excess expenditure incurred on the work of constructing an irrigation sluice on the right bank of the supply channel to the – Note recommending for sanction the –

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.

H.E.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Authorizing Ex. to pass excess expenditure on certain works of the Sangambasavan Tank, Salem Dt.

UNDER date the

READ the following

From Supg. Engr., IV Circle, No. 30 I, dd 12. 2. 98 - Hal. F.
To do. - 45 L, dd 21. 2. 98 - F.
From do. - 91 I, dd 7. 5. 98 - -
To do. - 85 L, dd 20. 5. 98 - - P.

No. 169 I dd 7. 6. 98

No. 466 L dd 17. 6. 98.

Note by the Chief Engr for Irrigation.

In August /93 the Supg. Engr., IV Circle, sanctioned an Estimate, amtg to Rs 560, for constructing an irrigation sluice on the right bank of the supply channel to the Sangambasavan tank in the Salem Distt. The work was completed, at a cost of Rs 1112. 7. 7. The excess of Rs 552. 7. 7 is chiefly due to the

Issue

W.H.

13. 6. 98

1 P

2

new items of removing & blasting the soft & hard lime stone rock & baling water while excavating the foundation, which were not anticipated & provided for in the sanctioned estimate. The Supg Engr applies for sanction to the excess which may be accorded.

Order thereon

The Examiner of P.W. Accts is authorized to admit the excess expenditure incurred on the work referred to.

2. This sanction is registered as No. 44. I of 1898-99.

Sum. A.44

A.44 10.6.98

6/6/98

WH 7.6.98

To
The Chief Engr for I.
Supg Engr IV Circle with tenders
Exr P.W.

27/6/98

E. I. Form No. 1—1,000—2-2-97.

Public Works (189~~7~~8.) Department.

IRRIGATION BRANCH.

ISSUE No. 8 SL/IV

To

The Supg. Engineer
4th Circle

(Reply to letter No. 91/I, dated 7/5/98.)

Dated 20 5 98.

Despatched 26 5 98

Enclosures *

* Particulars of Enclosures.

SUBJECT

Sangabasavan Tank-Supply Channel—Requesting to return the Completion report & other enclosures connected with the — which were forwarded with this Office No 4 S.L d/ 4-2-98

E. I. Form No. 13—2,000—1-11-97.

BACK PAPERS.

No.	Date.
K 8 SL	27-8-98

Sent to Government with No. I., dated 1897.

Printed with G.O., No. I., dated 189 .

REMINDERS ISSUED.

No. 1, dated 189

„ 2 „

„ 3 „

„ 4 „

„ 5 „

KEEP-WITHS.

FURTHER PAPERS.

No.	Date.
R 10 SL	28.8.98

III
No. 8. SL d/ 20-5-98

Memo.

With reference to his letter No. 91/5 dated 7th May 1898, the Supg Engineer, Fourth Circle, is requested to be so good, as to return, as soon as possible, the completion report and other enclosures which were forwarded with this Office Memo No. $\frac{IV}{4 \cdot SL}$ dated 21st February 1898.

20/5
98

To
The Supeg. Engineer,
Fourth Circle

3068/98

Public Works (1898) Department.

CURRENT No. 85L

From The Supg. Engineer, 4th Circle

Order

No. 91/I

Dated 7th May 1898

Received 11 — Do —

Registered

Enclosures One.

Spare copies —

SUBJECT.

Sangabasavam tank Supply Channel

Reporting the cause of delay in applying for sanction of Govt. for the excess outlay incurred on constructing an Irrigation sluice to the —

F. E. I

Rcd 11/5/98

I 4 SL/98 & connected papers put up with PW. C. No. 3763/98 & sent to DEI on 10-5-98

11-5-98.

Give this again with the papers after return from DEI

To DEI. Rett & put up 17/5/98

Submitted

BACK PAPERS.

No.	Date.
I 4 SL dy	21-2-98
R 2 SLdy	16. 4 - 98

FURTHER PAPERS.

No.	Date.
I. 8 SL	20/5/98
R 10 SL	28-5-98

Letter from G. B. Lambert Esq Executive Engineer Salem Division to the Supg: Engineer 4th Circle No 170 S.E. dated 28th April 1898.

With reference to your Memo. No 103 L dated 14th instant, I have the honor to report the following, after perusal of the records connected with the case.

2. The Sub. Division officer submitted his first revised estimate on the 14 April 1895. It was returned on 13th July 1895 by Mr Gopalkristna Iyer then in charge of this Division with the following remarks:-

" The cutting in lime stone rock need not have a slope but may be vertical. The estimate is corrected in pencil and returned and its amount is only Rs 590. The original estimate does not therefore appear to require revision."

3. The second revised estimate was not submitted till the 6th February 1896, and in submitting it the Sub. Division officer remarks that the work is now approaching completion, and will be completed before the end of the current month". This revised estimate was

submitted

submitted to you for sanction by my predecessor with his No. 105 SE. dated 27th March 1896, but was returned with the following remark (vide your memo No. 94 S.L. dated 8th April 1896.

"As the work is completed there is no necessity for sanctioning a revised estimate. The cause of excess must be explained in the completion report."

The completion report was submitted on the 27th November 1896.

4. I return the enclosures.

True copy

Supy: Engineer
4th Circle.

No. 56/98

"Enclo: No. 1 to letter No. 91/I"

FOR... 11 MAY 1898
No. ....

6 3 3 / 5065 (SE)

No. 91/I

Superintending Engineer's office
4th Circle
Camp Ootacamund 7th May 1898

From

A.H. Garrett Esq
Superintending Engineer
4th Circle

To,

The Chief Engineer
for Irrigation.

Enclo: 1.

Sir,

With reference to your Memo No. 11/4 Il. of 21st February 1898, I have the honor to enclose copy of a letter from the Executive Engineer Salem Division, which exonerates the Sub Divisional Officer from blame in the matter.

2. As regards the long delay in applying for the sanction of Government for the excess outlay I beg to observe that the Completion Report for this work, was sent by the Executive Engineer direct to the Examiner in November 1896 and was received in this office in March 1897 together with 17 other Completion Reports

Reports for record, as "they called for no remark".

3 Subsequently on the Executive Engineer reporting that the Examiner wanted sanction to pass the excess a letter was addressed to that Officer who replied on 28th September 1897 that the sanction of Government would be necessary, the work being an original one and the excess over Rs 500.

4 Some correspondence then took place with the Executive Engineer and in my letter No 30.I of 12th February 1898 I brought the facts of the case as then ascertainable to your notice.

I have the honor to be
Sir
Your most obedt Servant
A. Russell
Superintending Engineer
4th Circle.

CHIEF ENGINEER
FOR IRRIGATION.
11 MAY. 1898
No. 8 S.L.

O.C. 5.10
5065/98

AP 5/5/98

Public Works (1898) Department.

CURRENT No. 2 S.L.

IV
No 4 SL 9/2/98

Memo

Order

With reference to letter, No 30 I. of 12 Feby 98, from the Supg Engr, IV Circle, the undersigned has the honour to invite his attention to Code I Chapter IX, para 43, & to request that he will be so good as to submit at an early date, the explanation of the subdivn officer for neglecting to submit in due time a revised estimate for the work.

2. The work having been completed in Augt /96, the cause of the long delay in applying for the sanction of Govt to the excess should also be explained.

WH

JHE 18/2

To Mr S.E. 11

ICW 16/2/98

R.W. 5.11
5065/98

From The Supg Engineer
4th Circle

No. 30/I

Dated 12th February 1898
Received 16 Do
Registered
Enclosures 6.
Spare copies ✓

SUBJECT.

Sangabasavam tank
Salem District.

Requests to obtain sanction of Govt to pass the excess expenditure of Rs 552-7-7 for constg Irrigation sluice as shewn in the Completion Report with certain remarks.

M 18/2/98

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.
D4-SL	21-2-98
R8SL	7-5-98
R10SL	28-5-98

Public Works (1898) Department.

CURRENT No. 10 SL

6. Enclosures to Memo No. 4SL of 21-2-98 from the Chief Engineer for Irrigation.

Forwarded to the Chief Engineer for Irrigation with reference to his Memo No. 8SL of 20th May 1898.

28-5-98.

CHIEF ENGINEER FOR IRRIGATION. 30 MAY 1898

from The Supg Engr IV Circle

No. 3 ~~A.E.~~ Min in the C.E.'s No, [illegible]

Dated 28-5-98

Received 30-5-98

Registered -do-

Enclosures 6

Spare copies

SUBJECT.

Completion Report for Sangabasavam tank — Returns the — with explanation

17/6 98

BACK PAPERS.

No.	Date.
14 SL/98	
18 SL/98	

FURTHER PAPERS.

No.	Date.

30 MAY 1898

---

a Enclo: No 6 to letter No 30/9

Executive Engineer's Office, Salem Division,
21st January 1898.

No. 33 SL

FROM
G. B. Lambert Esqr,
Executive Engineer,
Salem Division.

To
The Superintending Engineer,
Fourth Circle,
COIMBATORE.

Enclosures.
Completion Reports
Estimate (Complete)
Tracings.

Sir,

In reply to your No. 285/S.L. d/10.10.97, I have the honor to return herewith the completion Report with the following explanation furnished by the S.D.O.

Items 1 & 2. The provisions in the original estimate for cutting channel and excavating and filling in earth are severally accounted for; they are not so required.

Item No. 3 Removing bank is separately calculated, as actually turned out.

Items 4 & 5. Lime stone rocks were met with in foundation; these were not anticipated till the works advanced to that stage. The excavation was sloped only where the soil was soft and where such was found necessary. In hard rock it was cut without slopes, but the work having been done by blasting could

300—22-8-94.

P. W. D.

17

FROM

THE EXECUTIVE ENGINEER,
SALEM DIVISION.

ENGINEER'S OFFICE P.W.D. No. 43 SL 24 JAN 98 1-4

ENGINEER'S OFFICE, P.W.D. No. 40.9 1 MAR 98

To

The Superintending Engineer,
Fourth Circle,
Coimbatore.

Dated 21
Despatched 21 } January 1898.
Received

CHIEF ENGINEER FOR IRRIGATION. 16 FEB. 1898 No. 2 SL

1

No. 33 SL

Enclosures. 4

SUBJECT.

Completion Report for —— Sanganbasavan Tank

Returns the —— with explanation

CHIEF ENGINEER FOR IRRIGATION. 30 MAY. 1898 No. 10 SL

QWC1 / 5065 (55

Suptg: Engr's office IV circle

No. 30 / J Coimbatore 12th February 1898.

From,

A. H. Garrett Esq:
Suptg: Engineer IV circle

To,

The Chief Engineer
for Irrigation.

Enclosures ~~5~~ 6.
1 Completion Report.
1 E.E's letter No 33 SL / 21-1-98 in original.
1 Estimate.
1 Report
2 Tracings.

Sir,

I have the honor to inform you that an estimate amounting to Rs: 560 for constructing an irrigation sluice on the right bank of the supply channel to Sangambasavan tank in Salem Division was sanctioned in August 1893 by Major Smart R.E. who was then in charge of this circle. The work was commenced in April 1894 and completed in August 1896 at a cost of Rs: 1112-7-7 or an excess of Rs: 552-7-7 over the sanctioned estimate, and the Executive Engineer forwarded a completion Report to the Examiner of P.W. Accounts in November 189

1896.

The Examiner in his letter No. 3040 B/A dated 28th September 1897 states that the sanction of Government is necessary to pass the excess expenditure as the work was an original work and the excess is over Rs: 500.

I therefore request you will be good enough to obtain sanction of Government to pass the excess expenditure viz. Rs 552-7-7 which appears in the Completion Report herewith submitted.

It will be observed from the completion report and the Sub-Divisional Officer's explanation vide Executive Engineer's letter No: 33 S.E. dated 21st January 1898, herewith sent, that the excess is chiefly due to the new items of removing and blasting the soft and hard lime stone rock and baling water while excavating the foundation, which were not anticipated and provided for in the sanctioned estimate.

I would however remark

that the Sub Divisional Officer Ramanujam Pillay who was in charge of the work throughout its progress is to be blamed for neglecting to send in a revised estimate the necessity for which must have been soon apparent after commencing work.

The sanctioned plan and estimate are also herewith submitted for your information.

I have the honor to be
Sir,
Your most obedt. Servt.

Suptg: Engineer II circle

1896.

CHIEF ENGINE
FOR IRRIGA
16 FEB. 1898
No. 2 SL

OWS.12
5065 SD.

4P