Public Works (1899) Department.

G.O., No. 1785 W

DATED 11th July 1899.

13/7/99

[Despatch Abstract.]

Taluk Office at Gooty,

Authorizing the Examiner of P.W. Accounts to admit the outlay of Rs 7159 incurred in excess of the estimate of Rs 35,754 sanctioned in G.O. No: 1138 W of 31st March 1896 for constructing a first class ____ in the Anantapur Dt, and drawing the attention of the S.E. to the Chief Engineer's note of 21st June 1899.

100
IX

T
B
C.S.

JW 12/7

[P. W. 15. 250—27-4-99.]

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

BUILDINGS AND ROADS.
CIVIL WORKS.

Government {1899} of Madras.
PUBLIC WORKS.

Recd.	1899.	*Enclosures*
Regd.		*Spare copies*

G.O., No. 1785 W., 11th July 1899.

JULY.

Taluk Office at Gooty

Authorizing the Examiner of Public Works Accounts to admit the outlay of Rs. 7,159 incurred in excess of the estimate of Rs. 35,754, sanctioned in G.O., No. 1138 W., dated 31st March 1896, for constructing a first-class — in the Anantapur district, and drawing the attention of the Superintending Engineer to the Chief Engineer's note of 21st June 1899.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper:—

> From Lieutenant-Colonel W. L. C. BADDELEY, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department (through the Examiner, Public Works Accounts, Madras), dated Bellary, 30th May 1899, No. 2028 W.

I have the honour to submit a completion report for the new Taluk cutcherry at Gooty, and request that you will be good enough to obtain the sanction of Government for the outlay of Rs. 7,159 incurred in excess of the revised estimate, sanctioned in G.O., No. 1138 W. of 31st March 1896, for Rs. 35,754. The original estimates were sanctioned in G.O., Nos. 2196 W. and 2894 W. of 28th August 1893 and 11th November 1893.

2. A brief memorandum explaining the difference between the estimate of Rs. 35,754, and the cost as executed, is attached to the report, but the comparative statement approved of by the Chief Engineer in his memo. No. 3009 C., dated 30th June 1898, has been retained in this office, as the excess of Rs. 7,090 shown in that statement does not differ much from the figure of Rs. 7,159 given in the completion report.

The completion report could not be submitted much earlier as the last payment was made only in March 1899 after the receipt of Chief Engineer's memo., No. 1460 C., dated 10th March 1899.

3. No separate drawing of the building as completed is submitted as it was built on the revised type design, and there have been no modifications of any importance except in the ornamental parapet.

Endorsement by the Examiner, P.W. Accts., Madras, dated 9th June 1899, No. 1826 B./A.

Note by the Chief Engineer, Public Works Department.

An estimate of Rs. 33,564 for constructing a Taluk office at Gooty, in the Anantapur district, was sanctioned in G.O., No. 2196 W., dated 28th August 1893. A supplemental estimate of Rs. 1,640 for providing wooden record-racks and barbed wire fence was sanctioned in G.O., No. 2894 W., dated 11th November 1893, raising the total cost of the work to Rs. 35,204. A revised estimate of Rs. 35,754 was next sanctioned in G.O., No. 1138 W., dated 31st March 1896. The building has been completed with an outlay of Rs. 42,913, and handed over to the Revenue Department. The Superintending Engineer now applies for sanction to the outlay of Rs. 7,159 incurred in excess of the last sanctioned estimate. The excess is almost entirely due to—

(*a*) Modifications made in the design to suit the materials of which the building was constructed, and to the very superior class of work executed.

(*b*) Additions to doors and windows, etc., ordered in Government Orders which issued subsequently to the preparation of the estimate.

A second revised estimate should of course have been submitted as soon as the excess was foreseen, and the attention of the Superintending Engineer may be drawn to the matter in sanctioning the excess.

(Signed) W. B. deWINTON,
Chief Engineer.

21st June 1899.

Order—No. 1785 W., dated 11th July 1899.

The Examiner, Public Works Accounts, is authorized to admit the outlay of Rs. 7,159 incurred in excess of the estimate of Rs. 35,754, sanctioned in G.O., No. 1138 W., dated 31st March 1896, for constructing a first-class Taluk office at Gooty, in the Anantapur district.

2. The attention of the Superintending Engineer is drawn to the Chief Engineer's note read above.

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, III Circle, with three enclosures.
" Examiner, Public Works Accounts.
" Revenue Department.

Ex'. T. K. Narayana Aiyangar.

P. W. DEPARTMENT.

READ the following :—

Print From the Supdg: Engineer, III Circle, No. 2028 W, d/ 30th May 1899

Print Endt. thereon by the Examiner, P.W. Accounts, No. 1826 B/A d/ 9th June 1899

Print Note by the Chief Engineer, P.W.D. d/ 21st June 1899

Circulated to

~~H. E. the Governor~~

~~30~~ 40

Flag C

P.W./W

ORDER. No. 1785 W d/ 11-7-99

The Examiner, P.W. Accounts is authorized to admit the outlay of Rs. 7159 incurred in excess of the estimate of Rs. 35,754, sanctioned in G.O. No. 1138 W, d/ 31st March 1896, for constr ing a first class Taluk Office at Gooty in the Anantapur District.

2. The attention of the Supdg: Engineer is drawn to the Chief Engineer's no read above

HEl 20/6

21-6-99 W

Mais

Note

The Completion Report is dealt w in the technical note and the Chief Eng neer's note read above

21. W

Mais

To

The S. E. III Circle, with encls. (3)

" Examiner, P. W. Accounts.

" Revenue Department.

[P. W. 4 / 1,000—14-11-98.]

HE 22/6 . 1899

issue

Note by the Chief Engineer, P.W.D.

An estimate of Rs. 33,564 for constructing a Taluk office at Gooty, in the Anantapur Dt, was sanctioned in G.O. No. 2196 W, dt 28th August 1893. A supplemental estimate of Rs. 1640 for providing wooden record racks and barbed wire fence was sanctioned in G.O. No. 2874 W, dt 11th November 1893, raising the total cost of the work to Rs. 35204. A revised estimate of Rs. 35754 was next sanctioned in G.O. No. 1138 W, dt 31st March 1896. The building has been completed with an outlay of Rs. 42,913, and handed over to the Revenue Department. The Supdg: Engineer now applies for sanction to the outlay of Rs. 7159 incurred in excess of the last sanctioned estimate. The excess is almost entirely due to:–

Flag A

Flag B

Flag C

(a) Modifications made in the design to suit the * materials of ~~the~~ which the building was constructed, & to the [illegible]

* inferior class of work executed.

(b) Additions to doors and windows &c. ordered in G.Os. which subsequently to the preparation of the estimate.

A second revised estimate should of course have been submitted as soon as the excess was foreseen and the attention of the Supdg: Engineer may be drawn to the matter in sanctioning the excess.

H.L.
20/6

W. H. B.

Note. The first revised estimate related only to additional fencing

To W.

Public Works Department.

Current No. 4619

Letter No 2028 W

Dated 30. V. 1899.

From the S.E. II Circle

NOTE BY TECHNICAL SECTION.

Name of work Revised Estimate for Taluq Cutcherry at Gooty. Increased outlay Rs 7159.

The S.E II Circle requests to obtain sanction of Govt: to the outlay of Rs 7159 incurred in Excess of revised Estimate for the above named work

In P.W.W. 3009 C of 30-6-98 and T's note attached to current No 2157 of 6-3-98 (flags D & E) orders were issued to S.E to submit a Completion Report dealing in full detail with the Excess of Rs 7090 incurred on the building under reference - The S.E now submits the completion report duly ~~checked~~ ~~by~~ verified by C for Rs 7159, showing an excess of Rs 69 over the previous amount of 7090 - The difference is small - and the requisite sanction might be accorded for the increased outlay of 7159 Rs:

15-V-1899

PTO

O.W.
For orders
15/6/99

P. W. 60.
250—5-9-98.

The excesses are almost entirely due to

(a) Modifications made in the design to suit the materials of which the building was constructed

(b) To additions to doors windows &c ordered in G.O.'s which issued subsequently to the preparation of the Estimate.

A revised Estimate shd of course have been submitted as soon as this was foreseen and the attention of the SE may be drawn to the matter in sanctioning the excess

H.C. ~~17/6~~ 19/6

6/2

Public Works (1899) Department.

EXAMINER,
P. W. ACCOUNTS
17 JUN 1899
No.

CURRENT No. 4619

1785 W

From The Superintdg Engineer
3rd Circle
Bellary

Order

No. 2028 W

Dated 30 – 5 – 99

Received
Registered 10-6-99

Enclosures 3

Spare copies

SUBJECT.

Taluq Cutcherry at Gooty: —

Requesting to obtain sanction of Govt to the outlay of Rs 7159 incurred in excess of revised estimate for —

HC

I Gooch

R 10/7

10/6/99

0L5223

BACK PAPERS.

No.	Date.
1520 C	13-3-99
1460 C	10-3-99
4186 C	23-9-98
3009 C	30-6-98
1479 W	31-5-97
1396 W	1-5-96
1138 W	31-3-96
903 C	28-2-94
263 C	22-1-94
117 C	15-1-94 + file

FURTHER PAPERS.

No.	Date.

No. 2028 W

Superintending Engineer's Office,
3RD CIRCLE,
Bellary 30th May 1899.

EXAMINER
P. W. ACCOUNTS.
1st JUN. 1899

FROM
Lt. Col. W. L. C. Baddeley R.E.
SUPERINTENDING ENGINEER,
3RD CIRCLE,
BELLARY.

To
THE Chief Engineer
P.W.D.
thro. The Examiner P.W. accounts
Madras.

Sir,

3. Enclosures.

1 Completion Report
1 Do. Certificate
1 Memo giving Explanation

I have the honor to submit a Completion Report for the new Taluq Cutcherry at Gooty, and request that you will be good enough to obtain the sanction of Government for the outlay of Rs 7159 incurred in excess of the revised Estimate sanctioned in G.O. No. 1138 W of 31st March 96 for Rs 35754. The original Estimates were sanctioned in G.O. No. 2196 W + 2894 W of 28th August 1893 and 11th November 1893.

2. A brief memorandum Explaining the difference between the Estimate of Rs 35752 and the Cost as executed, is attached to the report but the Comparative statement approved of by the Chief Engineer in his Memo No. 3009 C dated 30th June 1898, has been retained in this office as the Excess of Rs 7090 shown in that statement does not differ much from the figure of Rs 7159 given in the Completion report.

The Completion Report could not be submitted much Earlier as the

FURTHER PAPERS.

last payment was made only in March 1899 after the receipt of Chief Engineer's Memo No. 1460 C dated 10th March 1899

3. No separate drawing of the building as completed is submitted, as it was built on the revised type design, and there have been no modifications of any importance except in the ornamental parapet.

I have the honor to be
Sir
Your most obdt servant

W. Barkley
Lt Col R.E.
Superintending Engineer,
IIIrd Circle

29/5/99

No. 1826 B/A dated 9th June 1899

Forwarded.

2. The completion report has been checked and found correct.

H. Rainier
Examiner of P.W. Accounts,
Madras.

8.6.99

8.6.99

8/6/99

From
The Superintending Engineer,
3rd Circle,
Bellary.

To
The ——————
——————
——————

Dated
Received } —————— 189 .

Enclosures.

No.

Subject.

SP