Public Works (1899) Department.

G.O., No. 2033 W

DATED 3rd August 1899.

Very urgent

7/8/99

[Despatch Abstract.]

Plans & estimates:

Passing remarks upon the statement submitted by the Cons: Architect, showing the progress in the preparation of ______ for works provided for in the ~~included in Classes A & B of Part I of the Provincial Civil Works~~ Budget for 1899-1900.

120/6

[P. W. 25. 200—10-7-99.]

I/B

[illegible] 4/8

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

BUILDINGS AND ROADS.
CIVIL WORKS.

Government {1899} of Madras.
PUBLIC WORKS.

Recd. } 1899. *Enclosures*
Regd. } *Spare copies*

G.O., No. 2033 W., 3rd August 1899.

AUGUST.

Plans and Estimates

Passing remarks upon the statement, submitted by the Consulting Architect, showing the progress in the preparation of — for works provided for in the budget for 1899–1900.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper:—

From the Consulting Architect to Government, dated 6th June 1899, No. 776.

ORDER—No. 2033 W., dated 3rd August 1899.

With his letter read above, the Consulting Architect submits a statement showing the progress made in the preparation of plans and estimates for works included in Classes A and B of Part I of the Provincial Civil Works budget for 1899–1900. The following remarks are made with reference to the works brought forward in the statement:—

Class A Works.

Item number of budget.	Work.	Remarks.
Item 30 ..	Additions to Government House, Ootacamund.	Drawings are said to be in active progress. It is hoped that the estimate will be submitted as early as possible.
,, 92 ..	Quarters for European officers, Madura ..	The estimates for quarters for the Judge, the Superintendent of Police, the Executive Engineer and the District Forest officer have been sanctioned by the Government of India. The estimate for the District Medical Officer's quarters was returned to the Consulting Architect for reducing the cost which was considered prohibitive. He will be requested to expedite its re-submission. In regard to the Collector's residence, it is stated that this is the only building which remains to be designed. The Consulting Architect will arrange to submit the necessary plans and estimates at an early date. They can be, practically, the same as for the District Judge.

Class B Works.

Item number of budget.	Work.	Remarks.
Item 4 ..	Providing iron fencing from the north harbour groyne along the Beach road to the south groyne with gates at convenient intervals.	The question as to whether this fencing should be provided or not is under reference to the Board of Revenue.
,, 43 ..	Combined office for the Deputy Collector, Tahsildar, Sub-Magistrate and Sub-Registrar, Guindy.	The estimate for this work has been returned to the Consulting Architect for revision. Revised estimate is awaited.
,, 58 ..	Compound wall for the Law College, Madras.	Estimates for these works have been ordered to lie over with the Judicial and Educational Departments, respectively, until financial prospects improve. They are said to be much needed.
,, 71 ..	Compound wall for the Law Courts ..	
,, 59 ..	Improvements to the Chemical Laboratory, Medical College, Madras.	The plans and estimates which are said to be under preparation are awaited.
,, 76 ..	Providing three cast-iron urinals, Law Courts.	Provision has been included for these works in the estimate of Rs. 8,814 sanctioned in G.O., No. 3561 W., dated 11th December 1896, for additions and improvements to the Law Court buildings.
,, 122 ..	Conservancy Sergeant's quarters, Law Courts, Madras.	
,, 81 ..	Improving the ventilation of cells, etc., at the Penitentiary.	As the Consulting Architect reports that these works have been sanctioned and executed by him from the lump sum grant to his division, they will be expunged.
,, 91 ..	Alterations to the Station Hospital ground and first floor for the Women and Children's Hospital at the General Hospital.	
,, 85 ..	Compound wall for the Police Commissioner's office.	The estimate has been ordered to be recorded until funds become available.
,, 88 ..	Dividing the Hobart, Argyle and Dufferin wards into cubicles for nurses at the General Hospital.	As the sanction accorded to this work was ordered to be cancelled (*vide* G.O., No. 2012 W., dated 24th July 1897), the item will be expunged.

Class B Works—cont.

Item number of budget.	Work.	Remarks.
Item 90 ..	Constructing a Nursing institute at the General Hospital.	In regard to this work, the Consulting Architect reports that particulars for the preparation of plans and estimates are awaited from the medical authorities. The Surgeon-General with the Government of Madras will be requested in the Public Department to furnish the Consulting Architect with the requisite information.
,, 92 ..	New building on the roof of the Station Hospital at the General Hospital to provide accommodation for Women and Children's Hospital.	The Consulting Architect states that this work is at present unnecessary, as the entire Station hospital has been added to the General Hospital. The Surgeon-General with the Government of Madras will be called upon in the Public Department to report whether the work may be eliminated from the budget.
,, 93 ..	Mortuary for the Second District, Madras.	The question of erecting this building was ordered to be held over until the Plague hospital at Egmore is no longer required.
,, 95 ..	Additional store-godowns for Government Maternity Hospital.	The Consulting Architect reports that he is in communication with the Superintendent of the Maternity Hospital in connection with this work. The former officer will submit the plans and estimates at an early date after obtaining the requisite information.
,, 123 ..	Constructing quarters for the officers in charge of the Veterinary Hospital, Saidapet.	The Director of Public Instruction to whom the plans and estimates for this work are reported to have been forwarded on the 27th April 1899 will be requested in the Educational Department to expedite their transmission.
,, 124 ..	Quarters for the Steward, Assistant Surgeon (Military), Civil Apothecaries, Hospital Assistants and other servants at the General Hospital.	The question of constructing this building has been finally abandoned (*vide* G.O., No. 1310, Public, dated 28th October 1898, communicated with G.O., No. 3121 W., dated 5th December 1898).
,, 125 ..	Constructing Resident Physician's quarters, General Hospital.	Plans and estimates for this building are lying over pending receipt of further orders from the Public Department on the general question of providing quarters at the General Hospital.
,, 126 ..	Constructing an upper storey for the Public Works Examiner's office to accommodate the Office of the Superintending Engineer, V Circle.	The estimate for this work has been ordered to lie over, until the necessity for the proposed additions actually arises.

(True Extract.)

(Signed) W. B. deWINTON,
Secretary to Government.

To the Consulting Architect to Government.
,, Revenue Department.
,, Public ,,
,, Educational Department.
,, Judicial ,,
,, Military Secretary to His Excellency the Governor.

Exd. T. K. Narayana Aiyangar.

BACK PAPERS.

P. W. DEPARTMENT.

READ the following :—

Quote

From the Consg. Architect to Govt, No.776, dated 6th June 1899.

Public u.o No. 14 D
19. 7. 99

~~Circulated to~~

Pub

ORDER. No 2033 W 3-8-99

To

The Public & Educational Depts
for communication.

With his letter read above, the Consulting Architect submits a statement showing the progress made in the preparation of plans and estimates for works included in Classes A & B of Part I of the Provincial Civil Works Budget for 1899-1900. The following remarks are made with reference to the works brought forward in the statement.

Class A Works.

Item No: of Budget	Work	Remarks.
Item 30	Additions to Govt. House Ootacamund.	Drawings are said to be in active progress. It is hoped that the estimate will be submitted as early as possible.
Item 92	Quarters for European Officers Madura.	The estimates for quarters for the Judge, the Supdt. of Police, the Ex. Engineer, and the Dt. Forest Officer have been sanctioned by the Govt. of India. ~~An~~ The estimate for the Dt. Medical Officer's quarters ~~is reported to have been submitted on the 1st June 1899. It has not yet been received in the P.W.D. and the Public Deptt.~~ was returned to the Consulting Architect for reducing the cost which was considered prohibitive. He will be requested

F T
13 CM

Issue and send back file to H.C. for further action
21/8/99

P. W. 4
1,000—14-11-98.

Public for ci 19/7 R 31/7

Item No. of Budget	Work	Remarks.
		requested to expedite its resubmission ~~Deptt will be requested to arrange for its early transmission~~. In regard to the Collector's residence, it is stated that this is the only building which remains to be designed. The Consg. Architect will arrange to submit the necessary plans & estimates at an early date. They can be, practically, the same as for the Dist. Mof.

Class B Works

Item No. of Budget	Work	Remarks.
Item 4.	Providing iron fencing from the North Harbour -- Groyne along the beach road to the south groyne with gates at convenient intervals.	The question as to whether this or not is fencing should be provided Board of --- under referen
Item 43.	Combined Office for the Dy. Collector, Tahsildar, Sub Magistrate, & Sub Registrar, Guindy.	The estimate for this work has -- been returned to the Consg. Architect for revision. Revised estimate is awaited.
Item 58.	Compound wall for the Law College, Madras.	Estimates for these works have been ordered to lie over with the Judicial & Educational Deptts respectively until financial prospects improve. They are said to be much needed.
Item 71.	Compound wall for the Law Courts.	
Item 59.	Improvements to the -- Chemical Laboratory, Medical College, Madras.	The plans & estimates which are said to be under preparation are -- awaited.
Item 76	Providing three cast -- iron urinals, Law Courts.	Provision has been included for these works in the estimate of -- Rs.8814 sanctioned in G.O. No.3561 W d/11th December 1896 for additions & improvements to the Law Court -- Buildings.
Item 122.	Conservancy Sergeants Quarters, Law Courts, -- Madras.	
Item 81	Improving the ventilation of cells &c at the Penitentiary.	As the Consg. Architect reports that these works have been sanctioned and executed by him from the lump sum grant to his Division, they will be expunged.
Item 91	Alterations to the Station Hospital ground and first floor for the Women & children's Hospital at the General Hospital.	
Item 85	Compound wall for the Police Commissioner's Office.	The estimate has been ordered to be recorded until funds become --- available.
Item 88.	Dividing the Hobart, Argyle & Dufferin wards into cubicles for nurses at the General Hospital.	As the sanction accorded to this work was ordered to be cancelled -- vide G.O. No.2012 W d/24th July'97 item will be expunged.

Item 90

Item No: of Budget	Work	Remarks ~~Repairs.~~
Item 90	Constructing a Nursing institute at the General ~~Hos~~ Hospital.	In regard to this work, the Consg. Architect reports that particulars for the preparation of plans and estimates are awaited from the Medical authorities. The Surgeon General with the Govt. of Madras will be requested in the Public Deptt to furnish the Consg. Architect with the requisite information.
Item 92	New building on the roof of the Station Hospital at the General Hospital to provide accommodation for women & children's Hospital.	The Consg. Architect states that this work is at present unnecessary, as the entire Station hospital has been added to the General Hospital. The Surgeon General with the Govt. of Madras will be called upon in the Public Deptt to report whether the work may be eliminated from the --- budget.
Item 93.	Mortuary for the 2nd District, Madras.	The question of erecting this --- building was ordered to be held over until the Plague Hospital at Egmore is no longer required.
Item 95	Additional Store godowns for Govt. Maternity Hospital.	The Consg. Architect reports that he is in communication with the -- Supdt. of the Maternity Hospital in connection with this work. The former officer will submit the plans & estimates at an early date after obtaining the requisite information.
Item 123	Constructing quarters for the officers in charge of the Veterinary Hospital Saidapet.	The Director of Public Instruction to whom the plans & estimates for this work ~~which~~ are reported to have been forwarded on the 27th April'99 will be requested in the Educational Deptt to expedite their transmission
Item 124	Quarters for the --- Steward, Assistant Surgeon (Military), Civil Apothecaries, Hospital Assistant and other servants at the General Hospital.	The question of constructing this building has been finally abandoned vide G.O. No 1310 Public d/28.10.98 Communicated with G.O. No 3121 W d/ 5.12.98. ~~deferred pending decision of the proposed transfer of the Adams Park for Railway purposes.~~ Finally abandoned G.O. Pub No 1310 d- 28.10.98
Item 125	Constructing Resident Physicians Quarters --- General Hospital.	Plans and estimates for this building are lying over pending receipt of further orders from the Public Deptt on the general question of providing quarters at the General Hospital.

Item 126

BACK PAPERS.

Item No: of Budget	Work	Remarks.
Item 126	Constructing an Upper storey for the Public --- Works Examiner's Office to accommodate the office of the Suptg. Engineer, V Circle.	The estimate for this work has been ordered to lie over until the necessity for the proposed additions actually arises.

12/7

15.7.99

29.7.99

Note for W.

It is submitted for your consideration and orders whether a list similar to the one above disposed of may be called for from S. Res.

To The Consg. Architect to Govt. ✓
,, Revenue Department. ✓
,, Public ,, ✓
,, Educational ,, ✓
,, Judicial ,, ✓
,, Military Secretary to
His Excellency the Governor

12/8/99

Public Works (1899) Department.

CURRENT No. 4529

Order

From
The Consulting Architect
to the Government
of Madras

No. 776

Dated 6" June 1899
Received
Registered 27.6.99
Enclosures 1
Spare copies.

SUBJECT.

Stating that nearly all the plans & Estimates that are awaited in G.O. No. $\frac{1238}{A}$ d/ 8.5.99 have been submitted

HC/

0LS283 12/8

C. No. 4529.

W thro' D.W.

Please see the Chief Secretary's remarks against item 124. The G.O. quoted has not been put up by the Record Section. Its abstract runs as follows:-

"Accepting, with remark, the Surgeon-General's proposal to abandon the idea of building quarters for the Medical Subordinates attached to the General Hospital".

The remarks against the item may, therefore, be modified accordingly.

PKS
31/7/99

20W

Yes HCL

V
LHel
31·VII

H.C.
[illegible]
Your suggestion at the end of the [illegible]
[illegible]

PKS

File

BACK PAPERS.

G.O.	No.	Department.	Date.
	2901C	P.W.	26.6.99 & file
	1241C	"	28.2.99 & file
	TO no 5 & file		
	41W	"	6.1.99
×	1297W	"	17.5.99 & file
×	2200W	"	11.8.97 & file
	440W	"	11.2.99 & file
	3561W	"	11.12.96 (SC)
	3528W	"	9.12.98 & file
	2772C	"	17.6.99 & file
	1238	"	8.5.99 (SC)

A+B & papers

FURTHER PAPERS.

G.O.	No.	Department.	Date.

Part I Class A works.

Budget estimate for original works under Provincial Services in Madras for the year 1899-1900

Item No.	Project and Works.	Remarks and References.
30	Additions to Government House. Ootacamund.	Drawings in Active progress.
		1. Judges Residence Sanct. in G.O. No. 2856 W. Dt 11-11-98, built upto 1st floor level.
43.	Combined office for the Deputy Collector, Tahsildar, Submagistrate & Sub Registrar. Guindy.	Plans and an estimate amounting to Rs 43,220 Submitted with this Office letter No. 636 Dt 26-5-99. × Flag H. The estimate has been returned, with remarks, to the C.E.
58.	Compound wall for the Law College, Madras.	See Remark for item No. 71.
59.	Improvements to the Chemical Laboratory Medical College Madras	Plans & Estimate under preparation

C No. 4529.

W thro D.W.

Please see the Chief Secretary's remarks against item 124. The G.O. quoted has not been put up by the Record Section. Its abstract runs as follows:-

"Accepting, with remark, the Surgeon-General's proposal to abandon the idea of building quarters for the Medical Subordinates attached to the General Hospital".

The remarks against the item may, therefore, be modified accordingly.

PKS
31/7/99

D.W.

Yes HCl

31-VII

File

BACK PAPERS.

G.O.	No.	Department.	Date.
	2901C	P.W.	26.6.99 + file
	1241C	"	28.2.99 + file
	Lo No 5 + file		
	41W	"	6.1.99
	× 1297W	"	17.5.99 + file
	× 2200W	"	11.8.97 + file
	440W	"	11.2.99 + file
	3561W	"	11.12.96 (SC)
	3528W	"	9.12.98 + file
	2772C	"	17.6.99 + file
	1238	"	8.5.99 (SC)
	A+B + papers		

FURTHER PAPERS.

G.O.	No.	Department.	Date.

Part I Class A works.

Budget estimate for original works under Provincial Services in Madras for the year 1899-1900

Item No.	Project and Works.	Remarks and References.
30	Additions to Government House. Ootacamund.	Drawings in active progress.
43.	Combined office for the Deputy Collector, Tahsildar, Submagistrate & Sub Registrar. Guindy.	1. Judges Residence Sanct. in G.O. No. 2856 W. Dt 11-11-98, built up to 1st floor level. Plans and an estimate amounting to Rs 43,220 submitted with this Office letter No. 636 Dt 26-5-99. × Mag H. The estimate has been returned, with remarks, to the C.E.
58.	Compound wall for the Law College, Madras.	See Remark for item No. 71.
59.	Improvements to the Chemical Laboratory Medical College Madras	Plans & Estimate under preparation

Part I Class A works.

Budget Estimate for original works under Provincial Services in Madras for the year 1899-1900

Item No.	Project and works.	Remarks and References.
30	Additions to Government House. Ootacamund.	Drawings in Active progress.
92	Quarters for European Officers Madura.	1. Judges Residence Sanct. in G O No 2856 W Dd 11-11-98, built upto 1st floor level all materials Collected. Work being carried up rapidly – 2. Police Superintendent's Quarters. Sanct. in G O No 1241 W Dd 8-5-99. Walls raised up to full height. Materials all Collected. 3. Executive Engineer's & Forest Officers Bungalow. Plans & Estimate Submitted 15-4-99. Awaiting orders to proceed with the work. Sanctioned by the G of I. 4. District Medical Officers Quarters. Plan & Estimate Submitted 1-6-99. Not yet received in this office 5. The Collectors Residence only remains to be planned. See G O No 373 W Dd 6-2-99. To be taken up last – + put up with No 4851/99 + Sent to W on 20/6/99
	Class B	works.
4.	Providing iron fencing from the North Harbour groyne along the beach road to the South groyne with gates at Convenient intervals.	Plan & Estimate amounting to Rs 19,029 for a brick wall with gates where necessary prepared under the instructions of the Collector of Customs who asked for brick wall, & not iron fencing Submitted through that officer on 3rd June 1899. Not yet received in the P.W.D.
43.	Combined office for the Deputy Collector Tahsildar Submagistrate & Sub Registrar - Guindy.	Plans and an estimate amounting to Rs 43,220 Submitted with this Office letter No 636 Dd 26-5-99. × Mag H. The estimate has been returned, with remarks, to the C.E.
58.	Compound wall for the Law College, Madras.	See Remark for item No 71.
59.	Improvements to the Chemical Laboratory Medical College Madras	Plans & Estimate under preparation

Part I. Class B. works.

Budget Estimate for original works under Provincial Services in Madras for the year 1899-1900

Item No	Projects and works	Remarks and References.
71.	Compound wall for the Law Courts. The matter to lie over until financial prospects improve.	Plan & Estimate Countersigned by the Registrar of the High Court Submitted through the Director of Public Instruction with this office No 945 Dt 8-7-97. See G.O. No 3509 W Dt 15-12-97* & G.O. No 440 W Dt 11-2-99* vide Bundle flagged G.
76.	Providing three Cast iron urinals. Law Courts. Orders are solicited whether funds may be provided.	Plan & Estimate amounting to Rs1610 Submitted with this office No 3016 Dt 8-9-96. Sanct in G.O. No 3561 W Dt 11-12-96 (flag F) for execution when funds are available.
81.	Improving the ventilation of cells &c at the Penitentiary	Estimate Amounting to Rs528 Sanct in January last as a minor work and work completed.
85	Compound wall for the Police Commissioner's office. No funds were allotted.	Plan & Estimate amounting to Rs4997 Submitted through Commissioner of Police with this office No 4157 Dt 14-11-96 See G.O. No 3528 W Dt 9-12-96 (Flag M)
88.	Dividing the Hobart, Argyle & Dufferin wards into Cubicles for nurses at the General Hospital	Work not necessary. Cancelled in G.O. No 2012 W Dt 24-7-97. (vide flag D)
90.	Constructing a nursing institute a the General Hospital.	Particulars awaited from the Medical Department.
91.	Alterations to the station Hospital ground and first floor for the Women & Children's Hospital at the General Hospital	Works being Carried out from Repair & minor works grant. Estimates amounting to Rs 2449 for original works & " " Rs 3060 for Repairs Sanctioned by this office. The building is just ready for occupation
92	New building on the roof of the station Hospital at the General Hospital to provide accommodation for women & Children's Hospital	It would appear that this work is unnecessary at present As the entire station Hospital is added to the General Hospital.
93	Mortuary for the Second district, Madras. vide also. C No 3737	Plan and Estimate amounting to Rs4460 forwarded through the Surgeon 2d District with this office No 2406 Dt 1-4-98. Work ordered to stand over. See G.O. No 1297 W Dt 17-5-99 (flag G)
95.	Additional store godowns for Government Maternity Hospital.	In Communication with the Superintendent Maternity Hospital on the Subject.

Part I Class. B. Works.

Budget Estimate for Original works under Provincial Services in Madras for the year 1899-1900

Item No.	Projects and works.	Remarks and References.
122.	Conservancy Sergeants Quarters, Law Courts, Madras Orders are solicited whether funds may be provided	Plan & Estimate amounting to Rs 4540 submitted with CA's letter No 3016 Dt 8-9-96 Sanct. in GO No 3561 W Dt 11-12-96 Flag J for execution when funds are available
+ 123.	Constructing quarters for the Officers in charge of the Veterinary Hospital - Saidapet	Plan forwarded to the Director of Public Instruction for approval with this Office No 319 Dt 27-4-99
124.	Quarters for the Steward, Assistant Surgeon, (Military) Civil Apothecaries, Hospital Assistants and other servants at the General Hospital	Plans & Estimate amounting to 98,985 submitted with this office No 408 Dt 9-5-98. See GO No 41 W + Flag Y Dt 6-1-99. Awaiting disposal of the Adams Park for Railway purposes.
125.	Constructing Resident Physicians Quarters General Hospital Awaiting further orders from the Public Dept.	Plan & Estimate amounting to Rs 9950 submitted with this office No 373 Dt 11-5-97 + L.G. C No. 4648/97 vide Flag Q
126.	Constructing an upper storey for the Public Works Examiner's office to accommodate the office of the Superintending Engineer V circle.	Plan & Estimate amounting to Rs 42620 submitted with this office No 556 Dt 31-3-97. See Chief Engineers Memo No 1241C + Flag Z Dt 28-2-99. Estimate to lie over until necessity for addition arises

Office of the Consulting Architect to Government
Chepauk
6th June 1899

Consulting Architect to Government.

Public Works (1899) Department