# Public Works (1899) Department.

G.O., No. 382 I

DATED 12 April 1899.

---

[Despatch Abstract.]

Kistna Eastern Delta.

The total excess of Rs 104 incurred on certain works connected with the ——, approved for inclusion in the schedule of incomplete works of the System prescribed in para 35 III, Chapter V Volume II, P.W. Code.

F. E. I.

1.5.99

[P. W. 2 2,000—19-3-99.]

Indexed. 6/6

## BACK PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|---|---|---|---|---|---|---|---|
| | | | | | | | |

## FURTHER PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|---|---|---|---|---|---|---|---|
| | | | | | | | |

# ~~Public~~ Works (1899) Department.

**CURRENT No.** 3243

*From* The Chief. Engr for Irrgn

*Order*

No. 869

*Dated* 17-4-99

*Received*

*Registered* 20-4-99

*Enclosures* 6

*Spare copies.*

**SUBJECT.**

Excess Expenditure incurred on certain works connected with Kistna Eastern. Delta - Note recommending for sanction the —

BACK PAPERS.

| No. | Date. |
|---|---|
| | |

FURTHER PAPERS.

| No. | Date. |
|---|---|
| | |

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

# PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

From the Supg: Engineer II Circle – No 89 dt 13th March 1899.
To the Examiner of P.W. Accounts No 105 dt 16th — do —.
From the ——— do. ——— No 907 B/A dt 21st — do —.
From the Supg: Engineer II Circle – No 96 I. dt 16th — do —.
To the Examiner of P.W. Accounts No 111 dt 18th — do —.
From the ——— do ——— No 960 B/A dt 24th — do —.

No 869 dt 17-4-99.

Note by the Chief Engineer for Irrigation

The Supg: Engineer II Circle applies for sanction to the excesses incurred, ~~and saving~~, on the marginally-noted works connected with the Kistna Eastern Delta, which were completed in November and December 1898, or after the closure of the construction estimate of the system. The excesses which are ~~due chiefly to the cost of~~ the outlay of Rs 5655 shown in the completion Report ~~materials, and the saving on~~ for Rs 550 as having been ~~the last work~~ may be approved. incurred on excavating Manager cadet Main Canal has been corrected by the Ex P.W.A. to Rs 5614,

| Names of estimates | Excesses | Savings |
|---|---|---|
| 49. Capital Expenditure not charged to Revenue. | Rs | Rs. |
| 1. Compensation for land required for Korampudi channel | 38 | . |
| 2. Providing iron bellamutan Peddalanka drain | 1. | . |
| 3. Constructing sluice to Pedduru channel | 37. | |
| 4 Constructing head sluice to Lingala channel | 28. | |
| ~~5 Excavating Manager Cadet canal~~ | " | 26. |
| Total | 104 | 26 |

resulting in a saving of Rs 26 over the Order Estimate of Rs 5640 for the work.

No: 382 L 728.4-99.

The total excess of Rs 104 ~~is~~ is approved for regularisation ~~by the saving of Rs 26 on the works reported by~~, ~~which will be included~~ in the schedule of incomplete works of the Kistna Delta System prescribed in para 35 III, Chapter V, Volume II P.W. Code, ~~as approved.~~

B/4
99

Issue
17.4.99 WH
J

To
The Chief Engr for Irrign:
" Supdg:-do- II Circle
" Examiner P.W. Accounts

Recd
12.4.99

Recd
27/3/99

# Public Works (1899) Department.

CURRENT No. 74

*From* P.W. The Examiner of Accounts Madras & Coorg

*Order*

No. 960 B/4

*Dated* 24- March 1899

*Received* 27- do —

*Registered*

*Enclosures* 2 ✓

*Spare copies.*

SUBJECT.

Statement of Completed works for December 1898—

Returns duly checked and Corrected the —

F.E.9
B/3
27/3

resulting in a saving of Rs 26 over the

BACK PAPERS.

| No. | Date. |
|---|---|
| 2111 | 18-3-99 |

FURTHER PAPERS.

| No. | Date. |
|---|---|
| | |

# Public Works (1899) Department.

EXAMINER P. W. ACCOUNTS 22 MAR. 1899 No.

**CURRENT No.** 70 K.S.

2111 18-3-99

***From*** The Superintending Engineer II Circle

***Order*** Dy 111 dy 18-3-99

To C for verification of 4 cases yearly return

No. 961

***Dated*** 16th March 1899.

***Received*** } 18 - do —

***Registered*** }

***Enclosures*** one

***Spare copies***

18/3/99

FOR 27 MAR. 1899 No. 74

18/3

No 960 B/A dt. 24 March 1899.

To J.

Returned duly checked & corrected where necessary.

D 24.3.99.

Dy C

24.3.99

## SUBJECT.

Statement of Completed works for December 1898— Forwards an Extract from the — and requests Sanction to the excess over Estimates therein noted

O.S. 31.3.99

resulting in a saving of Rs 26 over the

BACK PAPERS.

| No. | Date. |
|---|---|
| | |

FURTHER PAPERS.

| No. | Date. |
|---|---|
| | |

EXAMINER OF P. W. ACCOUNTS. 22 MAR. 1899

Letter from J. S. Wilson Esquire, Executive Engineer Kistna Eastern Division to the Superintending Engineer II circle, dated 10/13 March 1899 No 794 S.E.

In forwarding herewith an extract from the statement of completed works for December 1898, in two sheets, I have the honor to request you to be so good as to pass the excess over estimates.

Encls: one.

No 96 I Dated 16th March 1899.

C. E. FOR IRRIGATION 18 MAR. 1899 70 K.S.

Copy forwarded to the Chief Engineer for Irrigation for sanction of Government being obtained to the excesses over estimates of completed works during December/98 under 49 Irrigation.

Hannam
Superintending Engineer II circle.

C. E. FOR IRRIGATION 27 MAR. 1899 No. 174.

**NOTES.**

**Reference to P. W. D. Code.**

*Chap. IX, paras. 38 to 43.*

1. After the despatch of the monthly accounts a report should be submitted to the Examiner of all works and repairs completed during the month for which detailed reports in Form No. 45 A. or 45 C. are not required.

2. Separate forms should be used for works and for repairs.

3. The amount expended should be entered to the nearest rupee (omitting annas and pies), and should accord with the up-to-date outlay shown in the Schedule of Expenditure of the month in question and with the closing entry in the Register of Works.

4. In the case of contribution works, proposals should be submitted as to the disposal of the unexpended balance, if any.

5. When work has been executed for the Civil or Military Department, the countersignature of the Civil or Military authority concerned should be obtained to the form of certificate, Form No. 45 B. or 45D., and the certificate should be attached to this monthly report.

EXAMINER, P. W. ACCOUNTS 22 MAR. 1899 No.

**P. W. D. Form No. 45 E.**

Kistna Eastern Division.

**Monthly report of*** Works

**Completed during the month of** December **189** 8

Forwarded to the Examiner _____ for verification as this Office No. _____ dated _____ 189 .

(sd) J. L. Wilson
*Executive Engineer.*

Transmitted to the Superintending Engineer, _____ duly verified as this Office No. _____, dated _____ 189 .

*Examiner of Accounts.*

Transmited to _____ for record as this Office No. _____ dated _____ 189 .

*Superintendiag Engineer.*

* Here enter works or repairs as the case may be.

18 MAR. 1899 No. 1705

27 MAR. 1899 No. 2174

C. G. P.—No. 246 P W—3-2-94—15,000.

P. W. D. Form No. 45 E.

Krishna Eastern DIVISION.

Monthly report of Works completed during the month of December 189 8.

| Item No. | Name of estimate. | Sanction. Authority. | Sanction. No. | Sanction. Date. | Amount of estimate. | Expended. | Saving. | Excess. | Percentage of excess, if any. | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | Rs. | Rs. | Rs. | Rs. | | |
| | 49 Capital Expenditure on Public Works not charged against Revenue. | | | | | | | | | |
| 3-1/3 1 | Excavating Masonry in Kodavalur Kapal | S.E. | 175/26 | 96-97 | 5640 | 5614 | 26 | 15 | 0.27 | The excess is very small |
| 2-3 2 | Constructing sluice to Pedumanchi Channel | S.E. | 35/20 | 94-95 | 456 | 493 | — | 37 | 8.11 | The excess is due to the extra charge of materials. |
| 0.2 3 | Constructing Road sluice to Singala Channel | S.E. | 65 1/2 | 93-94 | 530 | 558 | — | 28 | 5.28 | —— Do —— |
| | | | | | | × | × | × | × | |
| | | | | | | | 4 | × | × | (Signed) J. L. Wilson Executive Engineer N.C. Div. 12-3-99. |
| | | | | | | | | | | (Sine Extract) Lieutg. Executive Engineer Krishna Eastern Division. |

# Public Works (1899) Department.

CURRENT No. 67

*From* The Examiner P.W. Accounts, Madras & Coorg

*Order*

No. 907 B/A

*Dated* 21st March 1899.

*Received* 22 - do —

*Registered*

*Enclosures* 2 /

*Spare copies.*

SUBJECT.

Completion Report of certain Works in Kistna Eastern Division — Returns duly verified the —

JL 29-3-99.

22/3/99

BACK PAPERS.

| No. | Date. |
|---|---|
| 2105 | 16-3-99 |

FURTHER PAPERS.

| No. | Date. |
|---|---|
| | |

D

# Public Works (1899) Department.

EXAMINER, P. W. ACCOUNTS 18 MAR. 1899 No.

CURRENT No. 61K.S

From The Superintending Engineer II Circle

No. 891.

Dated 13th March 99

Received 15- do —

Registered

Enclosures one j

Spare copies

Order No 105 dy. 16-3-99 & Col.

Forwarded to the Examiner of P.W. accounts for verification of excess outlay & early return.

DEJ 16/3/99

CHIEF ENGINEER FOR IRRIGATION 22 MAR. 1899 No. 67

No 907 B/1 d/21-3-99

Returned to the chief Engineer for Irrigation duly verified.

for 6

SUBJECT.

Completion Report of certain works in K.E. Dn. — Forwards an Extract from the — and requests Sanction to Authorising the Examiner to admit the excess outlay incurred J.E.J

15-3-99 20/3/99. 21/20-3-99. 20/3/99 20/3/99 15/3/99

resulting in a fashion [illegible]

## BACK PAPERS.

| No. | Date. |
|---|---|
| | |

## FURTHER PAPERS.

| No. | Date. |
|---|---|
| | |

W. D. Form No.

EXAMINER, P. W. ACCOUNTS. 18 MAR 1899

No. 891 Superintending Engineer's Office, II Circle,
Bezwada, 13th March 1899.

From

J. Hannan Esquire

Superintending Engineer,

II Circle,

To

The Chief Engineer for Irrigation.

C. I. FOR 15 MAR 1899 61 K.S.

Sir,

Enclosures. /.

In forwarding herewith an extract from the Report of works completed in the Kistna Eastern Division during November 1898, I have the honor to request you will be good enough to obtain the orders of Government authorizing the Examiner to admit the excess outlay of Rs 39 incurred on them.

I have the honor to be
Sir,
your most obedient servant

J. Hannan

Superintending Engineer
II circle.

C. I. E. FOR IRRIGATION 22 MAR. 1899 1/67

J.H.

W. D. Form No. 45 E.

APPENDIX.

Date.

Kistna Eastern DIVISION.

Monthly report of Works completed during the month of November 1898.

| Item No. | Name of estimate. | Sanction. Authority. | Sanction. No. | Sanction. Date. | Amount of estimate. | Expended. | Saving. | Excess. | Percentage of excess, if any. | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | Rs. | Rs. | Rs. | Rs. | | |
| | 49 Capital Expenditure on Public works not charged against Revenue | | | | | | | | | |
| 1 | Compensation for land required for Chirumpudy channel. | P. E. | 217/2 | 97-98 | 1115 | 1153 1153-1-3 | - | 38 | | Pending. |
| | 49 Tools and Plant | | | | | | | | | |
| 2. | Providing iron ballast on Pedalanka Drain | P. E. | 161 | 97-98. | 620 | 621 620-10-11 | - | 1 | 0-16 | -do- |
| | x x x | | x | x | | x | x | x | x x | |
| | x x x | | x | x | | x | x | x | x x | |

(Signed) J. S. Wilson
Executive Engineer H. E. Div.

(True Extract)

Superintending Engineer

Hamsun

Madras.

P.D.

## NOTES.

**Reference to P. W. D. Code.**

*Chap. IX, paras. 38 to 43.*

1. After the despatch of the monthly accounts a report should be submitted to the Examiner of all works and repairs completed during the month for which detailed reports in Form No. 45 A. or 45 C. are not required.

2. Separate forms should be used for works and for repairs.

3. The amount expended should be entered to the nearest rupee (omitting annas and pies), and should accord with the up-to-date outlay shown in the Schedule of Expenditure of the month in question and with the closing entry in the Register of Works.

4. In the case of contribution works, proposals should be submitted as to the disposal of the unexpended balance, if any.

5. When work has been executed for the Civil or Military Department, the countersignature of the Civil or Military authority concerned should be obtained to the form of certificate, Form No. 45 B. or 45D., and the certificate should be attached to this monthly report.

EXAMINER,
P. W. ACCOUNTS
18 MAR 1899

P. W. D. Form N

Kristna Easten Dr.

**Monthly report of***

**Completed during the month of** Novemb 189 8.

Forwarded to the Examiner _____ for verification as this Office No. _____ dated _____ 189 .

(Signed) J. T. Wilson
2.3.99.
*Executive Engineer.*

Transmitted to the Superintending Engineer, _____ duly verified as this Office No. _____, dated _____ 189 .

*Examiner of Accounts.*

Transmited to _____ for record as this Office No. _____ dated _____ 189 .

*Superintendiag Engineer.*

* Here enter works or repairs as the case may be.

Dec 5.6
13 Dec 3/99

C. G. P.—No. 246 P W—3-2-94—15,000.