Public Works (1899) Department.

G.O., No. 429 I

DATED 12 May 1899

17/5/99

[Despatch Abstract.]

Dondapad Tank bund Authorising the expenditure
to pass the expenditure of Rs 15,562 incurred in
excess over the provision of Rs 6,840 made for
compensation for land required for raising and strengthening the —— in the Kistna Northern Div.; and directing that
the attention of the Collector be drawn by the Revenue
Dept. to the inaccurate estimate made by him

Jd 16/5 120 F. E. J.

[P. W. 25, 250-27-4-99.]

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Government {1899} of Madras.

PUBLIC WORKS.

Recd. }
} 1899.
Regd. }

Enclosures

Spare copies

G.O., No. 429 I., 12th May 1899.

MAY.

Dondapad Tank Bund

Authorizing the Examiner to pass the expenditure of Rs. 15,562 incurred in excess over the provision of Rs. 6,840 made for compensation for land required for raising and strengthening the — in the Kistna Northern division; and directing that the attention of the Collector be drawn by the Revenue Department to the inaccurate estimate made by him.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers :—

From Captain W. M. ELLIS, R.E., Executive Engineer, Kistna Northern Division, to the Superintending Engineer, II Circle, dated 12th January 1899, No. 509 S.E.

With reference to G.O., No. 762 I., dated 3rd October 1898, communicated with your endorsement No. 706 Gl., dated 1st November 1898, I have the honour to submit, herewith, a completion report for the work "Compensation for land required for raising and strengthening Dondapad tank bund," and to request that sanction of Government may be obtained to the excess over the estimate.

2. Explanation for excess has been furnished in the remarks column of the completion report.

No. 79 I.

Copy forwarded to the Chief Engineer for Irrigation for favour of compliance.

2. Copy of Executive Engineer's letter No. 580 S.E., dated 18th February 1899, giving further explanation on the subject is enclosed.

(Signed) J. HANNAN,
27th February 1899. Supg. Engineer, II Circle.

ENCLOSURE.

From Captain W. M. ELLIS, R.E., Executive Engineer, Kistna Northern Division, to the Superintending Engineer, II Circle, dated 18th February 1899, No. 580 S.E.

With reference to your No. 27 K.N., dated 18th January 1899, I have the honour to explain further regarding the discrepancies between estimate and actuals in the case of the estimate, "Dondapad tank scheme, land compensation for tank bed and bund."

2. The estimate for the work was apparently prepared in the Superintending Engineer's office, the signature of the Superintending Engineer only appearing on the estimate.

The estimate provides for compensation for the whole tank bed, 650 acres, at Rs. 6,500, in accordance with the Collector's letter to you, No. 2311 of 3rd April 1891, and for land required for the bund, 17 acres, at Rs. 20 per acre.

3. The area of land in occupation by private persons and for which compensation was paid amounts to 471·03 acres, this being tank bed land.

The schedule for land for the tank bed submitted to you on 28th November 1892, was for an area of 638·87 acres. On this schedule 466·22 acres only had to be acquired under the Land Compensation Act. The balance representing poramboke and other unoccupied land handed over without charge.

On a subsequent schedule 4·81 acres were acquired under the Act.

Thus the total area of the tank bed made over to this department is 642·68 against an estimated area of 650 acres.

There is nothing on record with regard to the 17 acres on which the tank bund stands.

The bund being an old one, this area would have been unoccupied, and for this reason it would appear that no schedule for it was ever submitted.

4. The area of land paid for is 471·03 acres at a cost of Rs. 22,389-13-4 made up as under :—

	ACRES.	RS.	A.	P.
(*a*) Amount with interest awarded by District Court, Kistna	379·32	21,335	7	3
(*b*) Compensation settled by Revenue Department...	60·4	1,054	6	1
(*c*) Area for which land was given in exchange ...	31·30	...		
(*d*) Acquired gratis	0·1	...		
Total ...	471·03	22,389	13	4

The cause of excess is the unusually high rate of compensation awarded by the District Court at a rate of Rs. 56 per acre.

5. The balance of expenditure went to pay for cost of measuring up area acquired.

Office-note to the Examiner, Public Works Accounts, dated Madras, 6th March 1899, No. 92.

Forwarded to the Examiner of Public Works Accounts for verification of excess outlay and early return.

Office-note from the Examiner, Public Works Accounts, dated 11th March 1899, No. 808 B./A.

Verified and returned.

No. 74 I.

Note by the Chief Engineer for Irrigation.

The Superintending Engineer, II Circle, applies for sanction to an excess of Rs. 15,562, incurred over the provision of Rs. 6,840, made for "compensation for land required for raising and strengthening Dondapad tank bund," Kistna Northern division, in the estimate for the project sanctioned in G.O., No. 191 I., dated 25th February 1892. The excess is due to the high rate of compensation, viz., Rs. 56 an acre, awarded by the District Court of Kistna against the sanctioned provision of Rs. 10 an acre, allowed on information received from the Revenue Department.

2. The excess may be passed.

(Signed) W. HUGHES,
27th March 1899. Chief Engineer for Irrigation.

ORDER—No. 429 I., dated 12th May 1899.

The Examiner of Public Works Accounts is authorized to pass the excess of Rs. 15,562 incurred on the work referred to.

2. This sanction is registered as No. 11 I. of 1898-99.

3. The attention of the Collector will be drawn by the Revenue Department to the inaccurate estimate of compensation made by him in 1892.

(True Extract.)

Under Secy. to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle.
" Examiner, Public Works Accounts.
" Revenue Department.

Exd. T. K. Narayana Aiyangar.

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

From the Supdg: Engineer II Circle — No 79. dd 27th Feb: 1899.
To. the Examiner of Pub. Accounts No 92 dd 6th March 1899.
From ——— do ——— No 808 B/A dd 11th —do—.

No 74-1d 27-3-99

Note by the Chief Engineer for Irrigation

The Supdg: Engineer, II Circle, applies for sanction to an excess of Rs 15,562 incurred over the provision of Rs 6840 made for ~~on the work~~ "Compensation" "for land required for raising" "and strengthening Doudapad" "bank bound" Kistna Northern division, ~~in the estimate for the proper~~ sanctioned in G.O. No 191 Id dated 25th February 1892. The excess is due ~~attributed~~ to the high rate of compensation, viz. Rs 56 an acre, awarded by the District Court of Kistna against the sanctioned provision of

of Rs 10 an acre, allowed on information received from the Revenue Dept.

2. The excess may be passed.

Order thereon. No: 429 dated 12-5-99

The Examiner of P.W. Accounts is authorized to pass the excess of Rs 15,562 incurred on the work referred to.

2. This sanction is registered as No 11 I of 1898-99.

1. Appd.
2. The attention of the Rev. Deptt. should be called to the inaccurate estimate for compensation, made by them in 1892.
J.S.H.
30.3.99

3 (The attention of the Revenue Dept: will be drawn by the Collector to the inaccurate estimate of compensation made by them in 1892.

W.H
27.3.99

27/3/99

Issue
W.H
5.5.99

To The Secretary to Govt, Rev Dept, for favour of countersignature, before issue.

6.4.99 W.H.

6/4

To. 1 cir 3/4/99

The Chief Engr for Irrign:
" Supdg: Engr II Circle:
" Examiner P.W. Accounts
" Rev: Deptt

3/4/99

E. 1 Form No. 1,000—21-4-98.

24-3-99

4299

Revenue Department

P. W. D. draft order of 27-3-99 received for countersignature

To the Under Secretary

In the estimate sanctioned in Go. 191 I dated 26-2-92 for the Dondapadu Tank Project in the Kistna Dt, a provision of Rs 6840 was made for compensation for land. This amount is stated to have been fixed on information furnished by the Rev Dept (apparently the Collector). But the amount of compensation that has actually been awarded exceeded the estimate by Rs 15,562, and this which it is now proposed in the draft order to sanction. It is at the same time proposed to draw the attention of the Rev Dept to the inaccurate estimate of compensation made by that Dept in 1892. The addresses at the foot of the order do not

not include the Rev Dept, but it is presumed that it will be communicated to Revs Dept in the usual course, when it is submitted that the attention of the Collector may be drawn to the point.

RS
29-4-99

Secy
Irr
3/4/99

"Rev. Dept" is misleading. As meaning the Secretariat it is of course part of the Govt., & one part of the Govt. does not draw the attention of another part of it to something. Para 3 should therefore run.

"The Rev Dept will draw the attention of the Collector to the inaccurate estimate - - - - - - in 1892"

or

The attention of the Coll^r will be drawn by the Rev Dept to the &c

8.V.R 4/5/99

Draft order altered accordingly.

1/IA
4/5/99

HS
4/5
99.

Public Works (1899) Department.

CURRENT No. 3763

From The Chief Engr for Irrign

Order

No. 742

Dated 27-3-99.

Received } 10-5-99

Registered }

Enclosures 2 4

Spare copies.

order is not numbered

SUBJECT.

Compensation for land for strengthening the Dondapad Tank Bund —— Note recommending for sanction an excess expenditure of Rs 15,562 incurred over the estimate for ——

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.

Public Works (1899) Department.

EXAMINER P. W. ACCOUNTS 9 - MAR. 1899

CURRENT No. 52 K.S.

From The Superintending Engineer II Circle

Order W92 963-99

No. 79 S.

Forwarded to the Examiner of P.W. Accounts for verification of excess outlay & early return.

Dated 27th February 99.

Received 1 - 3 - 99

Registered

Enclosures two

Spare copies

CHIEF ENGINEER FOR IRRIGATION 11 MAR. 1899 57

SUBJECT.

Compensation for land required for raising and Strengthening Dondapad Tank Bund — Submits a Completion Report for the work of — & requests Sanction to the Excess over the Estimate.

No 808 B/Adj 11 March 99

Verified & returned

Audited 11 March 1899

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.

Encls 1 to No 79

From Captain W. M. Ellis R.E. Executive Engineer, Kistna Northern Division to the Superintending Engineer II Circle, dated 18th February 1899, No. 580 S.E.

EXAMINER, P. W. ACCOUNTS
9 - MAR. 1899
No.

With reference to your No. 24 K.N dated 18th January 1899 I have the honor to explain further regarding the discrepancies between estimate and actuals in the case of the estimate, "Dondapad Tank Scheme Land Compensation for Tank Bed and Bund"

2. The Estimate for the work was apparently prepared in the Superintending Engineers office, the signature of the Superintending Engineer only appearing on the estimate.

The Estimate provides for compensation for the whole tank bed 650 acres at Rs. 6500 in accordance with the Collectors letter to you, No. 2311 of 3rd April 1891 and for land required for the bund 17 acres at Rs. 20 per acre.

3. The area of land in occupation by private persons and for which compensation was paid amounts to 471-0-3 acres this being tank bed land.

The Schedule for land for the tank bed submitted to you on 28-11-92 was for an area of 638-87 acres. On this schedule 466-22 acres only had to be acquired under the Land Compensation act. The balance representing poramboke and other unoccupied land handed over without charge.

CHIEF ENGINEER OFFICE
1-MAR. 1899
1/52 K.S.

11 MAR. 1899
No. 2/57

On a subsequent Schedule 4.81 acres were acquired under the act.
Thus the total area of the tank bed made over to this Department is 642-68 against an estimated area of 650 acres.
There is nothing on record with regard to the 17 acres on which the tank bund stands.
The bund being an old one this area would have been unoccupied and for this reason it would appear that no Schedule for it was ever submitted.

4. The area of land paid for is 471.03 acres at a cost of Rs 22389-13-4 made up as under.

	acres	Rs. A. P.
(a) amount with interest awarded by District Court Krishna	379.32	21335. 7. 3.
(b) Compensation settled by Revenue Department.	60.4	1054-6.1
(c) Area for which land was given in exchange	31.30	"
(d) acquired gratis	0.1	"
	acres 471.03	22389-13-4

The cause of excess is the unusually high rate of compensation awarded by the District Court at a rate of Rs. 56/- per acre.

5. The balance of expenditure went to pay for cost of measuring up area acquired.

(True Copy)

Superintending Engineer,
II Circle.

S.N.
24/2/39

EXAMINER,
P. W. ACCOUNTS
9.- MAR. 1899
No.....

From Captain W. M. Ellis R.E. Executive Engineer, Krishna Northern Division, to the Superintending Engineer, II Circle, dated 12th January 1899, No. 509 S.E.

With reference to G. O. No. 762 I dated 3-10-98 communicated with your Endorsement No. 706 GL dated 1-11-98 I have the honor to submit herewith a Completion Report for the work "Compensation for land required for raising and strengthening Dondapad Tank bund" and to request that sanction of Government may be obtained to the excess over the estimate.

2. Explanation for excess has been furnished in the remarks column of the Completion Report.

Enclos:-2.

No. 79 I Dated 27th February 99

CHIEF ENGINEER FOR IRRIGATION
1- MAR. 1899
5215

Copy forwarded to the Chief Engineer for Irrigation for favor of compliance.

2. Copy of Executive Engineer's letter No. 580 S. E. dated 18th February 1899 giving further explanation on the subject is enclosed.

Superintending Engineer,
II Circle

FOR ...
11 MAR. 1899
1/57

P. W. D. Form No. 45E.

Kistna Northern DIVISION.

Monthly report of 43 Minor Works & Navigation completed during the month of November 1898.

Item No.	Name of estimate.	Sanction. Authority.	Sanction. No.	Sanction. Date.	Amount of estimate.	Expended.	Saving.	Excess.	Percentage of excess, if any.	Remarks.
					Rs.	Rs.	Rs.	Rs.		
	Provincial Irrigation 43 Minor Works & Navigation Works for which Capital and Revenue accounts are kept.									Area of land acquired for which payment had to be made as below 379.32 acres Rs 22390/- awarded by District Court Kistna 60.4 acres Rs. 1054/- awarded by Collector original estimate provided for acquisition of 66⅞ acres for Rs. 6840/- the excess is due to the high rate of compensation awarded by District Court viz. Rs 56/- per acre.
	'Capital' account — Dondapad Tank Project Works									
14-5 98 99 1	Compensation for land required for Raising and Strengthening the Dondapad Tank bund	G. I. E.	139 KS	30-8-95	6,840	22,402	-	15,562		

Should be 21335 Rs according to revised estimate

Checked 9/ 9/3/99.

(By order)

Executive Engineer, Manager, Kistna Northern Division Office.

14/11/98

Files 2 to no 79

EXAMINER W. ACCOUNTS 9-MAR 1899

P. W. D. Form No. 45E.

NOTES

Reference to P. W. D. Code.

Vol. I, Chap. III, para. 80 and Chap. IX, paras. 38 to 41 and 43 e.

1. After the despatch of the monthly accounts a report should be submitted to the Examiner of all works and repairs completed during the month for which detailed reports in Form No. 45 A. or 45 C. are not required.

2. Separate forms should be used for works and for repairs.

3. The amount expended should be entered to the nearest rupee (omitting annas and pies), and should accord with the up-to-date outlay shown in the Schedule of Expenditure of the month in question and with the closing entry in the Register of Works.

4. In the case of contribution works, proposals should be submitted as to the disposal of the unexpended balance, if any.

5. When work has been executed for the Civil or Military Department, the countersignature of the Civil or Military authority concerned should be obtained to the form of certificate, Form No. 45 B. or 45 D., and the certificate should be attached to this monthly report.

6. In the case of petty works executed on requisitions (Form No. 8A), the completion certificate at foot, takes the place of the completion report.

SUPG. ENGINEER'S OFFICE No. 1/12 14 JAN. 99 P. W. D. SECOND CIR.

Krishna Northern Division.

Monthly report of *43 Irrigation Works and Navigation

Completed during the month of Nov 1898.

Thro' the Deputy Engineer 2nd Circle

Forwarded to the Examiner Public Works Accounts Madras for verification, as this Office No. 18 dated 12th January 1899.

(By order)

Executive Engineer.

12/1/99

Transmitted to the Superintending Engineer, duly verified as this Office No. _____, dated _____ 189 .

Examiner of Accounts.

Transmitted to _____ for record as this Office No. _____ dated _____ 189 .

Superintending Engineer.

* Here enter works or repairs as the case may be.

Pwe.4 3263/99

EXECUTIVE ENGINEER'S OFFICE 11-MAR 1899 2/52 K.S.

EXECUTIVE ENGINEER'S OFFICE 11 MAR 1899 3/57

79