M.R.O. 1—39,000—16-10-23.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 2101 Press ~~Mis.~~

434-435

Dated 19th July ~~19~~ 1869

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department, 19th July 1869.

No. 434. Read the following Proceedings of the Madras Government in the Public Works Department:—

Communicating to the Department concerned, Progress Report of the Junction Canal between Negapatam and Teroopoondy for May 1869. } (Here enter 9th July 1869, No. 2,226.)

No. 435. ORDER THEREON, 19th July 1869, No. 2,101.

Miscellaneous.

COMMUNICATED to the Revenue Board.

(True Extract.)

(Signed) H. WELLESLEY,
Acting Under-Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 2,226.

Exd. F. R. Bantleman.

Proceedings of the Madras Government, Public Works Department
9th July 1869.

No. 194.

Read the following:—

SIXTH DIVISION, TANJORE DISTRICT.

Report of the progress of the Junction Canal between Negapatam and Tercopoonoy for the month of May 1869, *called in G. O., No.* 1,780, *dated 20th June* 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current Year, a/c date of Order authorizing it.	Net expenditure in this year. In this month.	Up to this month.	Remarks explanatory of the state of progress.
	Rs.		Rs. A. P.		Rs. A. P.	Rs. A. P.	
Completing the navigable Canal between Negapatam and Vedaranium	64,000	G. O. No. 3,101 of 19th October 1865, and 2,736 of 29th August 1866; also No. 3,763 of 26th November 1868.	74,739 13 1	Item No. 41 Gin Budget of 869-70, Rupees 15000.	2,386 0 10	2,768 7 4	Masonry works in rapid progress.
Supplemental to do	6,410						
2nd Supplemental to do.	37,782						
	1,08,192						

TANJORE,
28th June 1869.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Govt. of {1869} Madras

REVENUE.

To

THE BOARD OF REVENUE.

Dated July, 19th.

Recd. Encl.

G. O., 19th July 1869, *No.* 2,101.

JULY.

Nos. 434-435.

Junction Canal between Negapatam and Tercopoondy.—Progress Report for May 1869, communicated to Board of Revenue.

Proceedings of the Madras Government, Public Works Department,
9th July 1869.

No. 195. ORDER THEREON, 9th July 1869, No. 2,226.

CIVIL WORKS, No. 31.

COMMUNICATED to the Revenue Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Revenue Department.
,, Board of Revenue.

No. 1051
Comm^n to the
Revenue Board—

19 July 1869

4 Hds Board of Revenue Proc
Carapol 22 Nov

10/15

Exd. E. C. Shunker.

Rec 29 June/69 No. 852

Revenue Depart.
No. 2307.

Govt. of {1869} Madras.

PUBLIC WORKS.

To

THE REVENUE DEPARTMENT.

Dated July, 9th.

Recd. 12th

Instn.

G. O., 9th July 1869, No. 2,226.

JULY.

Nos. 194-195

&c.

Rec'd Despatch 7 Aug. 69 No. 2665

Junction Canal—Progress Report of the Junction Canal between Negapatam and Teroopoondy for May 1869, communicated to the Department concerned.

Wilk Wren

No 2101 of 7 July 69