M.R.O. 14—13,000—27-9-24

MADRAS RECORD OFFICE.

Government of Madras.

Revenue **DEPARTMENT.**

G.O. No. 1169 Press ~~Mis.~~

10-11

Dated 1-6- 1865.

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department, 1st June 1865.

No. 10. Read again Board's Proceedings, dated 16th January 1865, No. 226, recorded in G. O. 8th February 1865, No. 262.

Read also the following letter from Lieutenant-Colonel G. V. WINSCOM, R. E., Superintending Engineer, 2nd Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Masulipatam, 13th May 1865, No. 14:—

SIR,

1. Referring to G. O. No. 429, dated 13th February, requesting my opinion on the work which has been executed to the Alturti tank by certain parties in the Nellore District, I have the honor to submit copy of a report by the Supervisor in charge of the western Range for the information of Government.

2. He estimates the value of work done, including planting and fencing, at Rupees 926-10-0, and adds one-half the cost of the earth work on account of its having fully settled, making a total estimate of Rupees 1,237-6-6.

3. As, however, workmen are paid by pit measurement, and not by that of the loose soil thrown into banks, I am of opinion that Rupees 926-10-0 is the more correct value of the work; I would, however, add 20 per cent. for superintendence, loss by gullies during the rainy seasons of three years, &c., which would make the amount Rupees 1,112.

Referred to the Revenue Department, with reference to the Orders in that Department, No. 262, dated 8th February 1865.

FORT SAINT GEORGE, *20th May* 1865.

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government, P. W. D.

No. 11. ORDER THEREON, 1st June 1865, No. 1,169.

Miscellaneous.

In consideration of all the circumstances of the case, the Government resolve to sanction the payment of Rupees 2,000 to the parties who repaired the tank, in full of all demands as proposed by the Board.

(True Extract.)

(Signed) W. HUDLESTON,
Acting Secretary to Government.

To the Board of Revenue.
,, the Public Works Department.
,, the Accountant General.

Exd. S. T. Augustin.

by pit measurement, and not by that

No 114

Supt Engr in Affairs Dr
Masulipatam
13th May 1865

From

Lieut Colonel J. H. Simcom R.E.
Supt Engineer 2nd Dr

To

Colonel C. A. Orr R.E.
Secretary to Government
M. P. W.

Sir

Referring to G. O. No 429
dated 13th February requesting my
opinions on the work which has
been executed to the Alluvial Bank by
certain parties in the Nellore District
I have the honor to submit Copy
of a report by the Superintendent in
Charge of the Western Range for the
information of Government.
2. He estimates the value of work done
including planting and fencing at
Rs 926-10 and adds one half the Cost
of the Earth work on account of its
having fully settled, making a
total Estimate of Rs 1237-6-6
3 As however workmen are paid
by Piece Measurement, and not by that

of the loose soil thrown into Bunds
I am of opinion that Rs 926-10-
is the more correct value of the works
I would however add 20 per Cent
for Superintendence, &c, by Officers
during the rainy seasons of 3 years, the
which would make the Amount
Rs 1112---

I have the honor to be
Sir
Your most Obt Servt

Geo. Wm. Coxe Lieut Col R.E.
Supt Engineer 2nd Dn

Camp Vaziely
29th March 1865.

No 361.

From

Superintendent & Assistant Engr
In Charge Western Ranges

To

The Superintending Engineer
2nd Division

Sir

With reference to Memo No 582
dated 1st inst. forwarding for report
Proceedings of the Madras Government
No 288 dated 13th February 1865, relative
to the work executed to the Attur tank
/Rajnum Talay/ I beg to intimate
that I have inspected the same
and observe that it is a 3rd class
tank, being 1200 yards in length
has 2 Calingulas and a sluice in
good order with the exception of
some portions of the revetment
which require to be rebuilt.
(then k down subsequent to repairs
by villagers) and can be effected
at a cost not exceeding Forty Rupees.
The lands irrigated under this tank
now yields a full revenue.

2 Two breaches in the bund

which occurred in the last storm,
and one third of the breadth of
the bund, within 690 yards of the
length above described were
repaired and rebuilt with Revet= × From 1861 to 1864
=ment.

3 As there are only a few pits
perceptible, I have therefore taken
the measurement of the bund, accord=
=ing to its section and find an
Expenditure of Rs. 926-10-0 as per
details and judging from the length
of time, the repairs were under Execution
/from 1861 to 1864/ and from the present
State of the bund /sunk and hardened/
I am of opinion that a sum
equivalent to half of the Cost of
of Earthwork should be allowed
i.e. /Rs. 310-12-6 which will
make a total of Rs. 237-6-6 to be
paid for the repairs of the Tank.

Details of Expenditure

9195 7/8 Cft. Earthwork of which	6195 at 1/ per Cft.	38-3-0	
	3000 at 1/3 "	234-6-0	621-9-0
2120½ Sft. Jo. of Rough Stone pitching at 2 as per Sft.			265-1-0
Planting and fencing			40-0-0

926-10-0

Amount to be allowed, from the length of time repairs were Under Execution — 310-12-6

Total Rupees. 237-6-6

They to remain pcc

Hyd/ V. Appavoo Nadr
Superintendent Incharge
Western Range

/ Done Atty /

Geo. Simcox Lieut. R.E.
Supt. Engineer 2d Dn.

No 1169 Inclosure

Inclosure No 1 in Despatch No 1169 dated 13th June 1865

Enclosure in a letter from the Acting Engr 2d Dispatch to the Secretary to Government No 14 dated 13th June 1865

1375-
J. W. ~~750~~ 65.

No 1169 Inclosure No 1 in Despatch No 1169 dated 13th June 1865

Cumme 1865 Sept.
Rs. of Govt. for June

Cro. No. 170-171
8-2-63

No. 1169.

Rs. of the Madras Govt.
by 1st June 65.

Pro. P. W. D. 9 June 65.
C. No. 1569.

Amount of
repairs to altuckes &c
in Nellore, sanctioned.

No 1041