M.R.O. 14—18,000—27-6-34

MADRAS RECORD OFFICE.

Government of Madras.

Revenue **DEPARTMENT.**

G.O. No. 1432	Press ~~Mis.~~
535. 536	
Dated 26—6— 1865.	

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department, 26th June 1865.

No. 535. Read the following Proceedings of the Madras Government in the Public Works Department.

Communicating Progress Report of the Junction Canal between Negapatam and Tritrapoondi for April 1865. (Here enter 18th May 1865, No. 1,354)

No. 536. ORDER THEREON, 23rd June 1865, No. 1,432.

Ordered to be recorded.

Miscellaneous.

(True Extract.)

(Signed) J. GROSE,

Acting Under Secretary to Government.

Ed. S. T. Augustin.

TANJORE DISTRICT.

Report of Progress of Junction Canal between Negapatam and Tritrapoondy for the month of April 1865, called for in Government Order, No. 1,780, of the 20th June 1864.

Description of works.	Amount of Estimate.	By whom sanctioned, number and date of sanction.	Date of commencement of work.	Net expenditure up to the end of previous year.	Recoveries in this year of expenditure appertaining to previous year.	Number of item in the Budget of the current year, and the amount authorized in it.		Expenditure in this year.		Recoveries of expenditure in this year.		Net expenditure in this year.	Balance of expenditure in this year remaining unaccounted for.
								In this month.	Up to this month.	In this month.	Up to this month.		
1	2	3	4	5	6	7		8	9	10	11	12	13
	Rs.			Rs. A. P.			Rs.	R. A. P.	Rs. A. P.		Rs. A. P.	Rs. A. P.	Rs. A. P.
Junction Canal from Negapatam to Tritrapoondy.	22,565	3,511, dated 30th Nov. 1863.	30th Jan. 1864.	5,562 8 10	.....	150	8,065	1,210 13 7	8,627 14 10	.....	1 8 7	8,626 6 3	8,626 6 3

Remarks.—59,537 Cubic yards of earthwork done.

31,360⅛ Cubic feet of brickwork in chunam.

12,698⅛ Do. in this month.

43,958⅛ up to this month.

Abutments are raised to the height of seven feet with the wings. Under-tunnel finished, with the exception of parapets of the upper wings. Two under-tunnels on the south of the bridge finished, with the exception of basin walls and crossings.

(Signed) W. F. BATEMAN,
Sub-Engineer, D. P. W.

(True Copy.)

(Signed) R. F. OAKES, Captain, R. E.,
Acting Superintending Engineer, 6th Division.

Negapatam,
6th May 1865.

Proceedings of the Madras Government, Public Works Department,
18th May 1865.

No. 379. ORDER THEREON, 18th May 1865, No. 1,354.

CIVIL WORKS, No. 54.

Communicated to the Revenue Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Exd. T. O'Connor.

Pro. 29th April 65 No. in No. 885.

Revenue 1865 Dept.
Govt. Orders Issued
No. 1363.

Proceedings of the Madras Govt. in the P. W. Depart.

Dated 18th May 65.
Received 19th May 65.

No. 1354.

13/5

Communicating Progress Report of the Anicut Canal between Negapatam and Tri-Utapoondi for April 1865.

No. 1632

RECORDED.

Pp. 535 to 536.

26th June 65