M.R.O. 14—18,000—27-6-24

MADRAS RECORD OFFICE.

Government of Madras.

Revenue **DEPARTMENT.**

G.O. No. 1440 Press ~~Mis.~~

537-53-2

Dated 27—6—1865.

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department, 27th June 1865.

No. 551. Read the following Proceedings of the Madras Government in the Public Works Department :—

Communicating Progress Report of the Junction Canal between Negapatam and Teroopoondi for May 1865. } (Here enter 21st June 1865, No. 1,730.)

No. 552. ORDER THEREON, 27th June 1865, No. 1,440.

Miscellaneous. Communicated to the Board of Revenue.

(True Extract.)

(Signed) J. GROSE,
Acting Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 1,730.

Exd. S. T. Angustin.

No. 534. Read the following :—

Progress Report of Junction Canal between Negapatam and Teroopoondy for the month of May 1865, called for in Government Order No. 1,760 of 20th June 1864, Department Public Works.

Description of works.	Amount of estimate.	By whom sanctioned, number and date of sanction.	Date of commencement of works.	Net expenditure up to the end of previous year.	Recoveries in this year of expenditure appertaining to previous year.	Number of item in the Budget of current year and amount authorized in it.	Expenditure in this year.		Recoveries of expenditure in this year.		Net expenditure in this year.	Balance of expenditure in this year remaining unaccounted for.
							In this month.	Up to this month.	In this month.	Up to this month.		
1	2	3	4	5	6	7	8	9	10	11	12	13
Junction Canal from Negapatam to Teroopoondy.	Rs. 22,563	No. 3,511, 30th Nov. 1863.	30th Jan. 1864.	Rs. A. P. 14,820 3 6	Rs. A. P.	1 50 8,065	Rs. A. P. 1,310 2 8	Rs. A. P. 1,310 2 8	Rs. A. P.	Rs. A. P.	Rs. A. P. 1,310 2 8	Rs. A. P. 1,310 2 8

Remarks.—59,537 cubic yards of earth work. 43,958¼ cubic feet brick in chunam done up to last year. 1,500 cubic feet do. in this month. Under-tunnels have been finished with the exception of the parapets to the upper wings and centrings for turning the arch for the bridge have also been finished.

(Signed) W. F. BATEMAN,
Sub-Engineer, D. P. W.

(True Copy.)

Tanjore,
— *June* 1865.

(Signed). R. F. OAKES, Captain, R. E.,
Acting Superintending Engineer, 6th Division.

3

Proceedings of the Madras Government, Public Works Department,
21st June 1865.

No. 531. ORDER THEREON, 21st June 1865, No. 1,730.

CIVIL WORKS, No. 81.

Communicated to the Revenue Department.

(True Extract.)

Colonel, R. E.
Secretary to Government.

To the Revenue Department.

Exd. S. T. Augustin.

Rev. 1865. Sept.
Pro: of Govt. for June
Fe. 1684.

Proceedings of the
Madras Govt. in
the P. W. Depart.

Dated 21st & 23d June
Recd 23d & 1865.

Fe. 1730.

Communicating
Progress Report of the
Junction Canal between
Pegapatam and Se-
roopoondi for May
1865.

Fe. 1440.

Communicated to the
Board of Revenue. —

27th June/65.

14 Feb. Board of Rev. with Com. Ord. dated 1730 dated June

1c
3

Memo. 27th June.

With Order.

Pr. 531 & 552.

L