M.R.O. 14—13,000—27-9-24

# MADRAS RECORD OFFICE.

---

## Government of Madras.

Revenue **DEPARTMENT.**

G.O. No. 1720 Press ~~Mis.~~

441 · 442

Dated 25 – 7 – 1865.

***Not to be folded or roughly handled***

***Proceedings of the Madras Government, Revenue Department, 25th July 1865.***

No. 441. Read the following Proceedings of the Madras Government in the Public Works Department:—

Communicating Progress Report of Junction Canal between Negapatam and Teroopoondy for June 1865. } (Here enter 20th July 1865, No. 2,086.)

No 442. ORDER THEREON, 25th July 1865, No. 1,720.

Miscellaneous. Communicated to the Revenue Board.

(True Extract.)

(Signed) J. GROSE,
*Acting Under Secretary to Government.*

To the Board of Revenue, with Proceedings Public Works Department, No. 2,086.

Exd. S. T. Augustin.

No. 517.

Read the following :—

TANJORE DISTRICT.

*Report of Progress of Junction Canal between Negapatam and Teroopoondy for the month of June 1865, called for in G. O. No. 1,780 of the 20th June 1864.*

| Description of Work. | Amount of Estimate. | By whom and when sanctioned. | Expenditure up to the end of the past year. | Grant for the current year and date of Order authorizing it. | Net expenditure in this year. | | | | Remarks explanatory of the state of progress. |
|---|---|---|---|---|---|---|---|---|---|
| | | | | | Cash. | | Stock. | | |
| | | | | | In this month. | Up to this month. | In this month. | Up to this month. | |
| | Rs. | | Rs. A. P. | | Rs. A. P. | Rs. A. P. | | | |
| Junction Canal from Negapatam to Teroopoondy. | 22,565 | G. O. No. 3,511 of the 30th November 1863. | 14,820 3 6 | Rs. 8,306, Budget of 1865-66. | 911 0 2 | 2,225 2 10 | ..... | ..... | Masonry works in progress; some delay has been caused by rains, but it is hoped this will not prevent the work being completed before heavy freshes come. |
| Supplemental estimate for Teroopoondy. | 1,600 | Do. No. 1,[illegible] of 20th April 1865. | | | | | | | |

NEGAPATAM, *8th July* 1865.

(Signed) W. F. BATEMAN,
*Sub-Engineer.*

(True Copy.)

TANJORE, 12*th July* 1865.

(Signed) R. F. OAKES, Captain, R. E.,
*Acting Superintending Engineer, 6th Division.*

*Proceedings of the Madras Government, Public Works Department,*
*20th July* 1865.

No. 518. ORDER THEREON, 20th July 1865, No. 2,086.

CIVIL WORKS, No. 70.

Communicated to the Revenue Department.

(True Extract.)

Colonel, R. E.,
*Secretary to Government.*

Erd. S. T. Augustin.

Revenue 1865. Dep^t.
Pros^s of Govt. for July
No. 2002.
Proceedings of the
Madras Govt. in the
P. W. Dep^t.

Dated 20th July/65.
Received 21st July/65.
No. 2086.

Communicating
Progress Report of
Junction Canal be-
tween Negapatam
and Tiroopoondy for
June 1865.
No 1720. 25 July
With order. L

No 1441 & 1442

No. 1720.

Communicated to the
Revenue Board.

25th July/65.

114 to the Board of Revenue Con. Dep^t No 2086 dated 25 July