M.R.O. 14—18,000—57-9-24.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue **DEPARTMENT.**

G.O. No. 3458 Press ~~Misc~~

404-405

Dated 21— 12— ~~19~~ 1866

Not to be folded or roughly handled

3458

Proceedings of the Madras Government, Revenue Department, 21st December 1866.

No. 404. Read the following Proceedings of the Madras Government in the Public Works Department:—

Communicating Progress Report of the Junction Canal between Negapatam and Teroopoondy for October 1866. } (Here enter 15th December 1866, No. 3,962.)

No. 405. ORDER THEREON, 21st December 1866, No. 3,458.

Miscellaneous.

Communicated to the Board of Revenue.

(True Extract.)

(Signed) J. GROSE,

Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 3,962,

Exd. S. T. Augustin.

SIXTH DIVISION, TANJORE DISTRICT.

Report of the Progress of the Junction Canal between Negapatam and Teroopoondy for the month of October 1866, called for in G. O. No. 1,780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of the past year.	Grant for current year, and date of order authorizing it.	Net expenditure in this year.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
			Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.	
Junction Canal from Negapatam to Teroopoondy.	22,565	G. O. No. 3,511, dated 30th November 1863, and No. 1,051 of 20th April 1865.	20,744 9 5	G. O. No. 1,919 of 20th June 1866 ... ... 3,420 0 0 Deduct amount as per G.O. No. 3,224 of 10th October 1866 ... ... 1,920 0 0 1,500 0 0 Add amount granted from the Income Tax Fund as per do. do. 1,920 0 0 3,420 0 0	302 2 3	1,319 1 3	Nearly completed. Work in abeyance on account of the season.
Supplemental to do.	1,600						
	24,165						
Completing the Navigable Canal between Negapatam and Vedarniem.	64,000	G.O.No.3,101, dated 19th October 1865, and No. 2,736 of 29th August 1866.	3,796 15 6	In Budget of 1866-67 ...20,000 0 0 Add as per G.O. No. 1,919 of 20th June 1866 ... 115 8 10 20,115 8 10 Deduct amount as per G. O. No. 3,063 of 25th September 1866 ... 5,391 0 0 14,724 8 10 Deduct amount as per G. O. No. 3,224 of 10th October 1866 ... ... 7,724 8 10 7,000 0 0 Add amount granted from the Income Tax Fund as per do. 7,724 8 10 14,724 8 10	89 10 0	4,076 11 3	Three under-tunnels completed. Work in abeyance on account of the season.
Supplemental to do.	6,410						
	70,410						

Tanjore,
1st *December* 1866.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department, 15th December 1866.

No. 3[illegible]. Order thereon, 15th December 1866, No. 3,962.

CIVIL WORKS, No. 62.

Communicated to the Revenue Department.

(True Extract)

Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Rec. 1866. Oct. 1st
No. of Court Rec. Book 2513.

Proceedings in the
P. W. Office.

Dated 15th. Oct.
Received 18th } 1866.

No. 8962.

Communicated to the Board of Revenue

No. 3458.

21st Decr. 66

Communicating
Progress Report of the
Jumbiem Canal Ex-
tension Navigation
and Irrigation for
Oct. 1866.

No. 3457. 21 Dec.

William Arden