M.R.O. 14-6.480-22-10-25.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 1910	Press Mis.
323 8044	
Dated 15 - 8 -	1867.

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department,
15th August 1867.

No. 323. Read the following Proceedings of the Madras Government in the Public Works Department:—

Communicating to Revenue Department Progress Report of the Junction Canal between Negapatam and Teroopoondy, for June 1867. } (Here enter 12th August 1867, No. 2,446.)

No. 324. ORDER THEREON, 15th August 1867, No. 1,910.

Separate Revenue, No. 21.
Salt.

Communicated to the Revenue Board.

(True Extract.)

(Signed) W. HUDLESTON,
Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 2,446.

Encl. S. T. Augustin.

No. 272.

Read the following:—

SIXTH DIVISION, TANJORE DISTRICT.

Report of the progress of the Junction Canal between Negapatam and Teroopoondy, for the month of June 1867, called for in G. O. No. 1,780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of Order authorizing it.	Net expenditure in this year.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
	Rs.		Rs. A. P.		Rs. A. P.	Rs. A. P.	
Junction Canal from Negapatam to Teroopoondy	22,565	G. O. No. 3,511, dated 30th November 1863, and No. 1,051 of 20th April 1865.	24,343 10 1	.....	.....	.....	Cutting catch-drain along the junction canal north of Caroongunny bridge is completed excepting the side slopes in a few places.
Supplemental to do....	1,600						
	24,165						
Completing the navigable canal between Negapatam and Vedarniem	64,000	Do. No. 3,101 of 19th Oct. 1865, and No. 2,736 of 29th August 1866.	15,719 5 11	Item No. 320 in the Budget of 1867-68, Rupees 30,000.	7,696 13 2	11,469 11 9	The catch-drain between Cadoovyaur and Vellyaur is in progress. The cut for diverting the Chendranady is very nearly completed. The two arches of the under-sluice in Chendranady are completed. The six feet surplus sluice for the Paupan Voical, raised four feet above ground, and the three feet surplus sluice has its foundation excavated. These masonry works ought to have been completed long ago.
Supplemental to do....	6,410						
	70,410						

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

TANJORE,
3*rd August* 1867.

Proceedings of the Madras Government, Public Works Department,
12th August 1867.

No. 273. ORDER THEREON, 12th August 1867, No. 2,446.

IRRIGATION, No. 4.

Communicated to the Revenue Department.

(True Extract.)

Major, R. E.,
Under Secretary to Government.

To the Revenue Department.

Dec. 1867. Oct.
No. of Govt. No. August
No. 2167.
Proceedings in the
Co. N. Obstn.

Noted 12th August
Received 13th 1867.
No. 2646.

Communicating to
the Engineer's progress re-
ports of the Penetanguishene
Extension & Augustine &
Simcoe Railway for June/67.

No. 323-324

1910. 15 Oct.

Order

1910

Communicating to the
Revenue Board.

15th Oct.

No Objection to the proposed new Dr. Station at