M.R.O. 1—23,000—15-12-23.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 2542 Press / Mis.

53-54

Dated 3-10- 1953

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department,
3rd October 1868.

No. 53. Read the following Proceedings of the Madras Government in the Public Works Department:—

Recording a list of works expected to have been finished by the 31st March 1868, but which remained unfinished at that date in Kurnool District. } (Here enter 22nd September 1868, No. 2,992.)

No. 54. ORDER THEREON, 3rd October 1868, No. 2,542.

Local Funds, No. 4.
Civil Works.

Communicated to the Revenue Board.

(True Extract.)

(Signed) H. SEWELL,
Acting Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 2,992.

Exd. F. R. Bantleman.

Note by the Honorable H. B. Phillips.

(2)

—

Surely, if 17,000 Rupees have already been expended on the Papaly road, it should be worth finishing if-Rs: 5000- Road Funds will do it.

(Signed) H. B. P.

Govt. of {1868} Madras.

REVENUE.

To

THE BOARD OF REVENUE.

Dated October, 3rd.

Read. *Encl.*

G. O., 3rd October 1868, *No.* 2,512.

OCTOBER.

Nos. 53-54.

Incomplete works in Kurnool District.—Order on Proceedings Board of Revenue reviewing the Collector's Report, communicated to Revenue Board.

No. 403. Read the following Proceedings of the Board of Revenue, dated 13th August 1868, No. 5,894.

Read the following papers:—

From the Collector of Kurnool, to the Acting Secretary to the Board of Revenue, dated 21st May 1868, No. 196.

No. 1.—List of works expected to have been finished by the 31st March 1868, but which remain unfinished at that period.

No.	Description of work.	Amount of Estimate.	Actual expenditure from commencement of the work to 31st March 1868.	Amount required for 1868-69.		Remarks and References.
				By Public Works Department.	By Revenue Department.	
		Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.	
1	Village road from Bridge at 45th mile towards Bijinivemula in Nandikotkur talook.	1,810 0 0	476 2 11	1,333 13 1	... ...	No. 1 of Supplemental Budget for 1867-68, Government Order, Revenue Department, dated 27th May 1867, No. 1,189; Government Order, Revenue Department, dated 12th August 1867, No. 1,872; also *vide* Government Order, Revenue Department, dated 29th January 1868, No. 248; also see Board's Proceedings, dated 30th July 1867, No. 4,866, paragraph 3. Board's Proceedings, dated 13th September 1867, or Government Order, No. 2,109, dated 19th September 1867.
2	Village road from Bridge at 47th mile towards Moorvakondah in do.	2,130 0 0	800 10 10	1,329 5 2	... ...	
3	Village road from Bridge at 49th mile towards Muchumary in do.	1,050 0 0	393 12 0	656 4 0	... ...	
4	Village road from Pagidial Culvert towards Sunkaramanipalli in do.	2,120 0 0	1,681 10 8	438 5 4	... ...	
5	Village road from Tarigapala aqueduct towards Bannoor in do.	2,220 0 0	1,000 0 0	1,220 0 0	... ...	
6	Village road from 71st mile towards Cumbalapally in do.	2,170 0 0	1,887 0 0	283 0 0	... ...	
7	Road from Gadidamadugu to Jolapoor Bridge.	900 0 0	155 4 0	744 12 0	... ...	Government Order, dated 28th January 1868, No. 236, Revenue Department.
	Total ...	12,400 0 0	6,394 8 5	6,005 0 0	... ...	

From the same Officer, dat

SUPPLEMENTAL BUDGET FOR 1868-69.

No. 2.—Original works to be executed out of the unappropriated balance of the Road Fund of 1867-68, *in Kurnool District.*

Executive division or district.	Project. No.	Project. Locality.	Project. Description.	Amount of Estimate.	Computed expenditure up to 31st March 1868.	Amount required in 1868-69. By Public Works Department.	Amount required in 1868-69. By Revenue Department.	Amount required in 1868-69. Total.	Remarks.
			Original Works.						
			Communications.						
Kurnool...	1		Road from Guty to Adony.	15,990	.....	10,000	.....	10,000	This is in addition to the grant of Rupees 5,000 in the Original Budget in which that small sum was proposed under the impression that the grant of 1867-68 would be executed in that year; *vide* Government Order, dated 15th February 1868, No. 423, Revenue Department. *Vide* Board's Proceedings, dated 3rd April 1868, No. 2,993. *Vide* Government Order, No. 982, dated 16th April 1868. Estimate for this work will be submitted shortly.
	2		Haltingplaces on the Nundikanamali Ghaut.	3,000	.....	3,000	.....	3,000	
	3		From Tarigopala to Paramanchala.	6,600	.....	1,500	.....	1,500	
			Public Miscellaneous Improvements.						
	4		Improving Villages ..	.....	.....	... ..	7,000	7,000	This is intended for village paths. Estimates for this work will be submitted shortly.
			Total ...	28,560	.....	14,500	7,000	21,500	

Abstract showing the available balance and the expenditure proposed for 1868-69.

	Rs.	A.	P.	Rs.	A.	P.
				41,003	6	11
Balance on the 1st April 1868						
Unfinished works as per List No. 1 ...	11,005	7	7			
New works as per List No. 2	14,500	0	0			
Repairs	1,070	0	0			
Miscellaneous Public Improvements ...	7,000	0	0			
Cost of Superintendence at ten per cent.	2,550	8	0			
Plants and Tools for No. 2	225	0	0			
Reserve at ten per cent. on the Balance	4,100	0	0			
				40,450	15	7
Balance available...				552	7	4

(Signed) T. A. N. CHASE,
Collector.

KURNOOL,
20th May 1868.

1. The list of Incomplete works contains eight works with a total allotment of Rupees 11,005-7-7. The first six of them appear in the last year's Supplemental District Road Fund Budget as Item No. 1, described as "Roads below the main Canal of the Irrigation Company." The eighth work is the road from Jonnagiri to Peapully, with an allotment of Rupees 5,000. This is an unsanctioned work, and it is not, therefore, advisable to allot funds for it. The work appears to have been commenced as a Famine road, and there has been already an expenditure of Rupees 17,000 upon it from the Famine Funds. In his letter, dated 4th April 1868, No. 28, recorded in the Board's Proceedings, dated 27th May 1868, No. 3,910, the Superintending Engineer, 3rd Division, submitted a correct survey of the road as it stood then. This survey was forwarded to the Collector in view to his calling upon the Superintending Engineer to prepare the requisite plans and estimates for the work.

2. The Board approve of the revised Supplemental Budget with two exceptions noticed below:—

	Rs.
1. For repairing Ankalama Toll gate to Cumbum tank bank	1,070
2. Tools and plants	225
	1,295

3. It is observed that the first item has been sanctioned from the Reserve subsequently to Mr. Chase's letter, as will be seen from the Board's Proceedings, dated 17th June 1868, No. 4,480; and therefore this work has been struck out of the list.

4. The second item is for "Tools and Plant," amounting to Rupees 225, as shown in the margin. The Board observe that in their Proceedings, dated 16th March 1868, No. 1,847, they allotted the sum of Rupees 797 on account of "Tools and Plant," and it is not apparent whether the present provision is irrespective of that already made. Pending the receipt of the information the allotment of Rupees 225 will be disallowed from the Supplemental Budget.

Rs.
145 for P. W. D.
80 for R. D.
225

5. There is also one other item for Rupees 7,000 appearing in the Supplemental Budget, for improving villages or paths of villages, requiring notice. The Board approve of the improvements proposed to be made to the villages; but they would wish to be furnished with a detailed scheme for laying out the proposed allotment.

Rs.
5,000
225
1,070
6,295

6. The total allotment of both the list of Incomplete works and the Supplemental Budget less Rupees 6,295 disallowed is as follows :—

	By P. W. D.	By R. D.
	Rs.	Rs.
Incomplete works	6,005	.....
Supplemental Budget	14,500	7,000
	20,505	7,000
	27,505	

7. In the Abstract Statement which accompanied the two papers recorded at the head of these Proceedings, Mr. Chase gives the actual balance of the District Road Fund, on the 1st April 1868, as Rupees 41,003-6-11, which he considers available for expenditure during the current year. Mr. Chase is informed that the whole amount of the balance cannot be held to be available, as it includes the expected balance at the beginning of the year of Rupees 16,860, shown and appropriated in the Original Budget. The Reserve of 4,100 Rupees has been considered by the Board as available, as according to rule, the Reserve is to be calculated on the Income, and not on the Cash balance. Deducting the sum of Rupees 16,860 the expected balance, from Rupess 41,003, the remainder, Rupees 24,143, is alone available. The unappropriated balance of the Reserve up to date according to the Registers kept in the Board's office is Rupees 3,878, which, added to Rupees 24,143, makes a total of Rupees 28,021, which should be considered as the total sum available for distribution.

41,003
16,860
24,143

8. The total amount of both the list of Incomplete works and the Supplemental Budget is Rupees 27,505 as shown above, which if deducted from Rupees 28,021 will still leave a surplus balance of Rupees 516. The Accountant General is requested to place the sum of Rupees 20,505 at the disposal of the Public Works Department for works to be executed by that Department.

No. 404. ORDER THEREON, 22nd September 1868, No. 2,992.

LOCAL FUNDS, No. 47.

Civil Works.

Ordered to be recorded.

(True Extract.)

Colonel, R. E.,
Secretary to Government:

To the Revenue Department, with Note by the Honorable H. D. Phillips.

Ex.l. S. T. Augustin.

Govt. of {1868} Mr

PUBLIC WORKS.

To

THE REVENUE DEPARTMENT.

Dated September, 22*nd*.

Recd. *Encl.*

G. O., 22*nd September* 1868, *No.* 2,992.

SEPTEMBER.

Nos. 403-404

W. 2542.
Comm^r to the
Revenue Board.

3^d Oct. /68.

14 Copies to the Bd of Rev with Ors. Am. Dr. 1992
Desp^d 3^d

Supplemental Road Fund Budget of Kurnool for 1868-69. Proceedings of the Board of Revenue passing orders on—, recorded.

Rec: 1868.
Reg of Court of Ch
Prov. of the P.W.I.
No. 3046.

Dated 22nd September 1868
Rec'd 24th —"— —"—

No. 2992.

Copy

Requesting a List of
Works expected to have
been finished by the
31st March 68 but
which remained
unfinished at that
date in Kurnool &c.

With Ans
No 2542 8 Oct

No. 53-54.

53 - 54

L