M.R.O. 1—39,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue **DEPARTMENT.**

G.O. No.	1855	Press ~~Mis.~~
654-55		
Dated	29th June	1869.

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department,
29th June 1869.

No. 654. Read the following Proceedings of the Madras Government in the Public Works Department :—

Communicating to Department concerned Progress Report of the Junction Canal between Negapatam and Teroopoondy for April 1869. } (Here enter 16th June 1869, No. 1,969.)

No. 655. ORDER THEREON, 29th June 1869, No. 1,855.

Miscellaneous. COMMUNICATED to the Revenue Board.

(True Extract.)

(Signed) H. WELLESLEY,
Acting Under-Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 1,969.

Exd. E. C. Shunker.

Sept. 8th 1869 Madras

REVENUE.

THE BOARD OF REVENUE.

Dated 4th Sept. 1869.

Recd. ....

G. O., 20th July 1869, No. 1,555.

JULY.

Nos. 621-625.

Junction Canal between Negapatam and Teroopoondy.—Half-yearly Works Progress and Monthly Progress Report of the Executive Engineers connected with the Junction Canal to Department concerned, communicated to Revenue Board.

SIXTH DIVISION, TANJORE DISTRICT.

Report of progress of the Junction Canal between Negapatam and Teroopoondy for the month of April 1869, called for in G. O., No. 1,780, dated 20th June 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of Order authorizing it.	Net expenditure in this year.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
	RS.		RS. A. P.	RS.	RS. A. P.	RS. A. P.	
Completing the navigable canal between Negapatam and Vedarniem...	64,000	G. O., Nos. 3,101 of 19th October 1865, and 2,736 of 29th August 1866; also No. 3,763 of 26th November 1868.	74,739 13 1	Item No. 416 in Budget of 1869-70 ... 15,000	382 6 6	382 6 6	Coopien Voical undersluice in progress. Paupan Voical undersluice foundation nearly completed. Kodicouttiaur bridge foundation in progress.
Supplemental to do.	6,410						
2nd Supplemental to do.	37,782						
	1,08,192						

TANJORE,
7th June 1869.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department, 16th Aug. 1869.

Proceedings of the Madras Government, Public Works Department,
16th ~~May~~ 1869.

No. 367. ORDER THEREON, 16th June 1869, No. 1,969.

CIVIL WORKS, No. 59.

COMMUNICATED to the Revenue Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Ex. 1865
Comm^d to the
Revenue Board.

19 June/69

Exd. S. T. Augustin.

Revenue Dept.
No. 2012.

Govt. of {1869} Madras.

PUBLIC WORKS.

To

THE REVENUE DEPARTMENT.

Dated June, 16th.

Recd. 18th. *Encl.*

G. O., 16th June 1869, No. 1,969.

JUNE.

Nos. 366-367

Junction Canal.—Progress Report of the Junction Canal between Negapatam and Teroopoondy for April 1869, communicated to the Department concerned.

No 1855-29 June

With Order