M.R.O. 1—38,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue **DEPARTMENT.**

G.O. No. 1843 Press ~~Mis.~~

Dated 23 - 11 - 1870.

Not to be folded or roughly handled

No. 339. Read the following Proceedings of the Board of Revenue, dated 11th November 1870:—

Read the following letter from the Superintending Engineer, 2nd Division, to the Officiating Collector of the Kistna District, dated Masulipatam, 25th October 1870, No. 236.

I HAVE the honour to forward a revised estimate and comparative statement for the construction of a bridge across the salt creek near Curlapallem on the coast road, amounting to Rupees 19,180, in lieu of the original estimate (Rupees 14,500), sanctioned in G. O., No. 1,644, of 11th June 1868, Revenue Department; the causes of increase on the several items are fully explained in the comparative statement. As the sudden cessation of work with arches partly turned would have caused a great loss, the Range Officer continued it, and exceeded the current year's allotment by Rupees 2,029, and a further sum of Rupees 2,651 is required to complete the work, which is now stopped, pending the sanction of the revised estimate, which I request you will be so good as to obtain from the Board of Revenue and Government at an early date. An additional allotment of Rupees 4,680 from the available Local Fund reserve is also required.

1 Detailed and Abstract Estimate.
1 Comparative Statement.

G. O., No. 1,915, of 17th June 1868.

No. 4,807.

FORWARDED to the Board of Revenue for sanction.

(Signed) J. A. C. BOSWELL,
Officiating Collector.

MASULIPATAM,
31*st October* 1870.

THE revised estimate, amounting to Rupees 19,180, is submitted for the early sanction of Government. It is in excess of the original estimate by Rupees 4,680. The excess is fully accounted for in the comparative statement sent with the estimate.

2. On the receipt of the sanction of Government to the estimate, the Board will allot the amount required for the completion of the work.

3. The Board note that the work appears in the list of Incomplete Works sanctioned in their Proceedings of the 8th July 1870, No. 4,751.

No. 340. ORDER THEREON, 23rd November 1870, No. 1,843.

Separate Revenue, No. 27.
Salt.

SANCTIONED, Rupees 19,180.

(True Extract.)

(Signed) W. HUDLESTON,
Secretary to Government.

To the Board of Revenue.
,, the Public Works Department.
,, the Accountant-General.

Exd. F. R. Bantleman.

Rev. 1870 Dep^t V. G.
W 3520.

Pro. 11 June 68 N 286-7

Proceedings of the
Board of Revenue

Dated 11th November 1870
Dep^t 11
Received 17th
Ans 2 Dec

Bridge - across Salt
Creek - near Cuttack -
Patlem - Estimate
for construction
of, submitted for
Sanction By Post
W 1843
Sanctioned -
Rs. 17180 -
23rd Nov 70

14 Sketches Dep^t Rev. with 2 Estimates
21 — Plans
6 — Letter Paper

Copy of Estimate
Received at Office
Dec. 1870