M.R.O. 1—77,006—8-6-37.

(1) Number of pages 10

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Publicworks DEPARTMENT.

G.O. No. 3085 Press / Mis.

406-407

Dated 19-12- 1870.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 19th December 1870.

No. 406. Read the following letter from the Acting Superintending Engineer, 8th Division, to the Secretary to Government, Public Works Department, dated Palamcottah, 26th November 1870, No. 2,377:—

I HAVE the honour to submit, for the sanction of Government for execution during next year, a report and estimate of Rupees 2,450, for improving a portion of Road No. XIII. between Madura and Tiroopoovanum in the District of Madura.

2. This portion of the road having never been metalled is in a very bad state, rendering it difficult for the heavy traffic (upwards of 300 carts per diem) passing over the line.

3. The estimate has been countersigned by the Collector in token of his approval.

No. 407. ORDER THEREON, 19th December 1870, No. 3,085.

CIVIL WORKS, No. 29.

THE Government sanction the estimate of Rupees 2,450 for improvements to a portion of the road from Madura to Tiroopoovanum in the District of Madura.

2. The practicability of providing funds for the work during the ensuing year will be considered on the Superintending Engineer making the necessary application after the 1st April next.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Acting Superintending Engineer, 8th Division, with Specification.
„ Controller of Public Works Accounts.

Fd. E. C. Shunker.

Abstract Estimate &c for 1870-71

District Madura.

3A.

Work. Repairing & Improving the 11th & 12th Miles of Road No. XIII from Madura to Tiruppuvanam Length 1 Mile & 1606 Yards.

Quantities	Description of work	Rate	Amount	Total
2417				
2516¼	Cy. Yds. of Earth @	" 1 3	173 7 3	
843½	do. of Gravel @	1 2 "	196 9 3	
859	do. of do. @	1 4 "	948 15 "	
3405	Lineal Yds. of Levelling, watering and Lamping @ per 10 Lineal Yds	" 4 "	1073 12 "	
	Sundries		85 2 "	
			1 " 9 9 9	2314 " "
	Repairing Tunnel No. 1.			
1	Cy. Yds. of Covering stone @	10 " "	10 " "	
½	do. of Lelly in Chu @	2 8 "	1 4 "	
	Sundries &c		1 12 "	13 " "
	Repairing Tunnel No. 2			
	Particulars the same as above			13 " "
	Superintendance			110 " "
	Total of Estimate Rupees			2450 " "

1869 P. Valuation Tunnel Rivi
Valuation Queries.

1st Range Oppui
June 1870

P. M. Ryan Major
Ag Superintending Engr & Cavy

Lieut. Ventriloquist Asst Engr
In Ch. of No. 1 Range Madura

Collector

No 2377

Palamcottah
26 November 1870

54

From

Major G. M. Payne
Ag. Superintending Engineer 8th Division

To,

Colonel C. A. Orr R.E.
Secretary to Government P.W.D

Sir,

I have the honor to submit for the sanction of Government, for execution during next year a report & Estimate of Rs 2450, for improving a portion of Road No XIII between Madura and Tiruppuvanum in the District of Madura

2 This portion of the roads having never been metalled is in a very bad State rendering it difficult for the heavy traffic (upwards of 300 carts per diem) passing over the line.

3 The Estimate has been Countersigned by the Collector in token of his approval.

I have &c

Payne Major
Ag. Supg. Engineer 8th Div.

Read

Entered in the Register of Letters received in the Secretariat for Public Works

Rs 55 2 Rs 2450

Planning & Estimate for Repairing & Improving the Road No XIII between Madura & Tiruppuvanum

from Madura to Tiruppuvanum

2 miles — Furlongs — Yards

2450 — — —

Public Works Department
No 3085
74

Proceedings of the Hon.ble Madras Government
Under date the 19th December 1870
Read the following

From The Actg Secy to Govt P.W.D. No 2377 dated 26th November 1870
& its Enclosures

To The Government
Sanction the estimate
of Rs 2,450 for im-
provements to a portion
of the road from
Madura to Tirupuvanam

Ordered that the Sanction of Government be accorded to the estimate of Rupees two thousand four hundred and fifty for improvements to a portion of the road from Madura to Tirupuvanam in the District of Madura.

The Executive Engineer
of Provincial Funds
for the work during
the ensuing year will
be entrusted with the
execution of this

From The Actg Superintending Engr
8th Division
No 4853
Dated 26th November 1870
Despatched 28th November 1870
Received 1st December 1870

Encl 2.

Estimate for the Sanction of Government an Estimate of Rs 2450 — for improving a portion of Road No XIII between Madura and Thirupuvanam in the District of Madura

No 3085 19th December 1870.

No 406
63 Dated 26 Nov 1870

Superintending Engineer

making the necessary

application after the

1st April next.

104 Ops 1453

Govt. of [1870] Madras.

PUBLIC WORKS.

To The Ag Superintending Engr
8th Division

Dated

Recd. Encl. /

G. O. 19 Decr 70. No. 3085.

Nos. 406-407

Read from Madura to Travancore.

Transmit in the Madura District

Rs. estimate Rs. 2,400 for improvements to a portion of the Road from Madura to Travancore in the Madura District, sanctioned with remarks.