M.R.O. 1—77,006—8-6-37.

(1) Number of pages 10

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public work. DEPARTMENT.

G.O. No. 3087 Press / Mis.

410-11

Dated 19-12- 1910.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
19*th December* 1870.

No. 410. Read the following letter from the Acting Superintending Engineer, 5th Division, to the Secretary to Government, Public Works Department, dated Cuddalore, 29th November 1870, No. 187:—

In reference to G. O., No. 3,820, of the 4th December 1869, I have the honour to forward, for the sanction of Government, from the Reserve under "Communications" of 1871-72 an estimate, amounting to Rs. 9,760 (accompanied by plan and specification), for re-constructing the four arches (lately fallen down) of the Shapakum bridge on Trunk Road No. VIII., on the road from Madras to Trichinopoly, in the South Arcot District.

One Plan.
,, Estimate.
,, Specification.

2. The plan and estimate have been approved by the Collector of the District.

No. 411. Order thereon, 19th December 1870, No. 3,087.

CIVIL WORKS, No. 31.

The Government sanction the estimate of Rupees 9,760 for the re-construction of the fallen arches of the Shapakum bridge on the road from Madras to Trichinopoly in the South Arcot District.

2. The Superintending Engineer will apply for the necessary funds after the 1st April next when the question of providing them from the Reserve will be considered.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Acting Superintending Engineer, 5th Division, with Specification.
,, Controller of Public Works Accounts.

Exd. S. T. Augustin.

5th Division D. P. W.

(3)

Communications. — New works.

South Arcot District. — No 4 Range. — Virdachellum Taloork.

Abstract Estimate of 1870-71.

Work.— Reconstructing the 4 arches (lately fallen down) of the Sapaukum Bridge in the 135th Mile of Imperial Road No II.

Quantity	Description of work	Rate	Per	Amount	Total
112	Wells 3 feet diameter and 5 deep	15 8	Each	1,736	
20,876	Cubic feet of Brick in chunam work	2	Cft	2,609 8	
5,660	D° of Archwork	3	D°	1,061 4	
218	Squares of Plastering two coats.	2 8	Sqre	545	
4	Centrings	248 8	Each	994	
16,588	Cubic feet of Removing old work	1	Cft	1,036 12	
12	Cubic yards of Roughstone in chunam	2 4	Cyd	27	
	Excavating foundation and temporary Dam &c			500	
	Baling water			764 8	
				9,274	
	Sundries and Superintendence at 5 per Cent			486	
	Total Amount of Estimate Rupees.			9760	

Rupees Nine thousand seven hundred and sixty only.

No 4 Range Office S. Arcot.
Manaimbady, 5th October 1870.

(Signed) R. E. Norton
Executive Engineer
No 4 Range, S. Arcot.

Collector of South Arcot

Executive Engineer
for
Actg. Superintending Engineer 5th Dn.

No. 187.

Superintg. Engrs Office, 5th Dn.,
Cuddalore, 29th November 1870.

From,

The Asst. Superintending Engineer,
5th Division.

To,

The Secretary to Government,
Public Works Department.

Sir,

Enclosures 3.
Plan
Estimate
Specification.

In reference to G.O. No. 3820 of the 1st December 1869, I have the honor to forward, for the sanction of Government, from the Reserve, under "Communications" of 1871-72, an Estimate amounting to Rupees 9,760 (accompanied by plan and Specification) for Reconstructing the 4 arches (lately fallen down) of the Shapa Rum bridge on Trunk Road No. VIII, on the road from Madras to Trichinopoly, in the South Arcot District.

2. The plan and estimate have been approved by the Collector of the District.

I have the honor to be
Sir,
Your most Obedient Servant.

A Elliott
Executive Engineer,
for Superintg. Engineer.

5th Division P. W. D.
South Arcot District.
No. 4 Ramps.

Pattah 32/70

Abstract Estimate for Reconstructing the 4 arches (lately fallen down) of the Sahankum Bridge in the 135th Mile of Imperial Road No. II.

Amount of Estimate Rs. 9760.

Public Works Department

No. 3087

(7)

Proceedings of the Madras Government

Under date the 19th Decr 70.

Read the following

From The Asg Supt Engineer 5th Dn. } No. 1870 of 29th November 70

The Government sanction the estimate of Rs 9,760 for the reconstruction of the fallen arches of the Shapatum bridge on the road from Madras to Trichinopoly in the South Arcot District.

The Supt Engineer will apply for the necessary funds after the 1st April next when the question of providing them from the Revenue will be

From The Secy to Government, Public Works Department, Madras.

To The Superintending Engineer, Madras.

Dated 29th November 1870

Rec'd 1st Decr

No. 1870

Enclosures &c.

Sea Face Chintadripet Bridge. — Forwards, for the sanction of Government, an estimate of Rs 9,760 for reconstructing the Chapatum bridge on Trunk Road No. VIII on the road from Madras to Trichinopoly.

No. 1870

G. 3° Dec 1870 R. 65

be considered.

63? Dec/70 R.6a

To the Supt Genl 5th Div
5th " Controller P.M. Accts

be considered.

(10) Oct 1852

Govt. of [1870] Madras.

PUBLIC WORKS.

To Chief Superintending Engr.
S.W. Division

Dated

Recd. Read.

G. O. No. 1870, No. 866

Nos. 1411

Shaik Beera Bridge &c. estt.

Rate of Pay to be granted for the construction of the Pallar Anicut & the Vaikattoor Bridge on the Road from Madras to Chingleput on the South Arcot District, sanctioned in Consn.